M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2126 Press / Mis.

625-26

Dated 30 6 18 37.

Not to be folded or roughly handled

No. 675. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Public Works Department, dated Camp at Masulipatam, 10th June 1869, No. 44 :—

I HAVE the honour to forward a plan and estimate for additions required to the workyard at Nellore for the protection of the valuable machinery and wood-work prepared in the yard for the various Government buildings in the district, all which are now lying exposed to the sun and weather.

1 Plan.
1 Detailed and abstract estimate, Rupees 1,250, with specification report.

2. These and other improvements were approved by Government in Order, No. 2,933, 8th December 1862, but no funds appear to have been allotted ; and the part now asked for is so badly wanted that I trust the Government will be able to make some immediate provision from reserve.

No. 676. ORDER THEREON, 30th June 1869, No. 2,126.

CIVIL WORKS, No. 98.

As the reserve under "Civil Buildings" has been fully appropriated, the execution of the proposed additions to the Engineer Storeyard at Nellore must be deferred, unless the Superintending Engineer can provide the requisite funds by transfers.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division.

Exd. F. R. Bantleman.

Supdg. Engr Offi 22 Dr

P.E 44

Carnatic Mussulipatam

10th June 1869 — 3

From The Superintending Engineer,

2d Division,

To The Secretary to Government

D. P. W.

Enclosures
Plan
Detailed Estimate No 1250
with Specification Report

Sir,

I have the honor to forward a plan and Estimate for additions required to the work-yard at Pedare for the protection of the valuable machinery and wood work prepared in the yard for the various Government buildings in the district. all which are now lying exposed to the sun and weather.

2 These and other improvements were sanctioned by Government in order No 2933. 8th December 1862; but no guard officer to have been allotted, and the work now asked for is so badly wanted, that I trust the Government will be able to make some immediate provision from Revenue. —

I have the honor to be

Rec'd 1869 Dep'd
Office of Govt for June
From 1869 2585
The Asst Engineer
2nd Div
To The Secy to Govt
P.W.D.
Madras
Dated 10 June 69
Desp'd 16 "
Received 22 " "

Encls 2

Towards Plan
& Estimate for additions
required to the Store
Yard at Nellore
for the protection of
the Machinery &
wood work, and
requests finds
from Reserve

No 2126-30: June/69.

No 1675
C. 25th June/69 R. 280

Detailed Estimate No. 13 of 1869-70

District Nellore—Taluq Nellore

Work Constructing a Filed Verandah to preserve Machinery in the Engineer Storeyard at Nellore

Particulars of Work.	Measurement. Length.	Breadth.	Height or Depth.	Number.	Cubical Contents.
Digging formation to South side of Pillars	2	2	4	7	112
do do North do do and Cross walls	101	2	4	1	808
					920
		do	Cyds		34 2/27
Formation to Pillars	1 3/4	1 3/4	4	14	171 1/2
do to North wall	11	1 1/2	4	6	396
do to Retaining walls between Pillars South side	11	1	1 1/2	6	99
do Cross walls	7 1/4	1 1/2	4	3	130 1/2
Above formation to Pillars	1 1/2	1 1/2	9	14	283 1/2
do do between do	11 1/4	1 1/4	9	6	759 3/8
do do Cross walls including 1/2 gables	7 1/4	1 1/4	12	3	326 1/4
Raising above Old pillars	1 1/2	1 1/2	8	3	54
do do do do	1 1/2	1 1/2	6	4	54
do do Cross walls including gable	7 1/4	3/4	5	1	27 3/16
do do main walls	11 1/4	3/4	8	6	405
					2706 5/16
Deduct for doorways					45
			Total Cft		2661 5/16

Teak wood Breastsummers	234	½	⅝	1	73⅜
Roofing with Palmyra rafters, reepers, & tiles @	78½	26	"	1	2041 Sft
or Square @					20½
Doors with frames	6	3	"	2	"

Abstract Estimate No. of 1869-70

District Nellore—Taluq Nellore

Work—constructing a Tiled Verandah to preserve Machinery in the Engineer Stoneyard Nellore

Quantities	Description of Work.	Rate.	Amount.	Total.	Amount required for 1869-70
34	Cubic yards of Earthwork	" " 10	1 12 4		
2661	Feet of Brick in Chunam	" 2 6	415 12 6		
73⅜	Feet of Teak wood breastsummers	3 4	" 23 10 6		
20½	Squares of Roofing with Palmyra rafters, reepers & Chunam borders	26 "	" 533 " "		
2	Common Doors with frames	18 "	" 36 " "		
	Superintendence Charges	" "	" 55 12 8		
				1,280	
	Deduct Value of old Materials			30	
	Total Estimate Rupees			1,250	

Specification

The building to consist of 2 Shantees on the North & the South of the boundary wall of the Engineer Stoneyard at Nellore and making 2 Rooms on the North.

Of the 7 Pillars in the boundary wall 3 to be raised 8 feet and 4 to be raised 6 feet making a total height of 15 feet and the wall to be raised to 15 feet height throughout with a width of 9" as at present.

14 Pillars are to be built on the South and North, and the Cross end walls are to be built on the North to make it into

2 Rooms

The foundations of the pillars and cross & end walls are to be 4 feet deep
The pillars to be 1 3/4 feet square and the wall to be 1½ feet breadth
A retaining wall 1 foot breadth and 1½ feet deep is to be built between the pillars on the South side
The pillars above are to be built 1½ feet square
The walls above are to be built 1½ feet thick & 9 feet high
The roofing is to be of Palmyra rafters, reepers, pantiles & Chunam borders

Nellore
24th May 1869

C. B. Target
Assistant Engineer in ch.
1st & Nellore Sub Div.

Supg. Engr's Office 2nd Dn
Camp Masulipatam
12th June 1869.

A. Huberty. Lieut. Col. R.E.
Supdtg. Engineer 2nd Divn

C.W. 2585/69.

Public Works Department
No 2126

Proceedings of the Madras Government

Under date the 30th June 1869

Read the following

2585

From The Supg Engineer
2nd Dn
H.E. No 440/10th June 1869

As the Reserve under "Civil Buildings" has been fully appropriated, the execution of the proposed additions to the Engineer Store yard at Nellore, must be deferred unless the Supg Engr can provide the requisite funds by transfers —

To The S. Engr 2nd Dn
Dated 1/7/69.

Cur 2585

Govt. of {1869} Madras.

PUBLIC WORKS.

To The Superintending Engr
2nd Division

Dated

Recd. Encl. 2

G. O. 30 June 1869, No. 2126

Nos. 625-626

Engineer Store Yard at Nellore

Orders issued that the Execution of the proposed additions to the Engineer Store Yard at Nellore, must be deferred unless the requisite funds can be provided by the Supg Engr by transfers.

R. 24 June/69 Rs. 28