M R O 1—77,006—6-6-37.

(1) Number of pages 6

(2) Date of repair 27 1

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 119 Press ~~Mis.~~

227-28

Dated 10 · 1 1870.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 10th January 1870.

No. 227. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishweram, 30th November 1869, No 3,147 —

In forwarding the accompanying copy of a letter, received from the Executive Engineer in charge of the No. 1 Range, Godavery District, reporting the completion of certain buildings in the Government Workshop at Dowlaishweram, I have the honour to observe, from the orders noted in the margin, that the estimate, amounting to Rupees 34,800 originally submitted to Government for the Workshop buildings, was not sanctioned, owing to want of funds; but that, on a further application from this office, Government were pleased to sanction only a portion of the estimate, namely, Rupees 18,090 for constructing some of the buildings which are now reported to be completed.

One copy of letter, No. 391, dated 16th November 1869

G O, No 3,601, dated 21st Nov. 1867.
„ „ 1,483, „ 11th May 1868

2. As, with a view to the Workshop being brought into thoroughly good working order, it is essential that the remaining buildings provided for in the first of the estimates above alluded to, should be put in hand, I have to request that you will be good enough to obtain the sanction of Government to the balance of the estimate, namely, Rupees 16,710, and provide the necessary funds in the Budget for the ensuing year.

From the Officer in charge of No 1 or Eastern Delta Range, Godavery, to the Superintending Engineer, 1st Division, dated Dowlaishweram, 16th November 1869, No 391.

I HAVE the honour to report the completion, in October 1869, of the improvements to the Workshop buildings, sanctioned in G O, No 1,483 of 11th May 1868, and in so doing to request you will be good enough to obtain the sanction of Government to the following works which form part of the total estimate, Rupees 34,800, and which are not yet sanctioned —

		RS
(1)	Constructing a machine and fitters' shop	11,320
(2)	Converting fitters' shop into a model-room and stores for machinery	2,000
(3)	Altering Workshop office	220
(4)	Putting cast-iron pipes and twyers with cocks to forges in smith-shop, etc.	1,270
(5)	Pitching riner-face of shop compound	1,900
		16,710

No. 228. ORDER THEREON, 10th January 1870, No. 119.

CIVIL WORKS, No 21.

THE Government regret that, owing to the limited sum placed at their disposal for outlay on "Civil Buildings" during 1870-71, they are unable to make any provision in the outgoing Budget for the Workshop buildings at Dowlaishweram.

(True Extract.)

Colonel, R.E,
Secretary to Government.

To the Superintending Engineer, 1st Division.

Exd E. C. Shunker.

compte Cte — 47. Superintending Engr 1st Div

S P 2

Dockyard Annex
Executive Engrs Office
16th November 1869

No 391

From The Officer in charge
No I or Graham Della Ramy Godown
To, The Superintending Engineer
1st Division

Sir, I have the honor to report the completion in October 1869, of the Improvements to the Workshop Buildings sanctioned on G.O. No 11836 of 11th May 69 and on so doing, to request you will be good enough to obtain the sanction of Government to the following works which form part of the total Estimate Rupees 31,800, and which are not yet sanctioned

1.	Constructing a Machine and fitting Shop	11,390
2.	Converting Fitters Shop into a model room and Stores for Machinery	2,000
3.	Altering Work Shop Office	220
4.	Putting back Iron Pipes and Chimneys to the Forges in Smith Shop	1,270
5	Widening Timber Shed of Shop Compound	1,900
	Rupees	16,710

/True Copy/ Yours &c
1st Lt. Sage
Executive Engineer

Lieut. Fletcher Major RE.
Offg. Superintending Engr 1st Div

Comptr No

Superintending Engineer's Office, 1st Division.

Dowlaisweram, 30 November 1869

No. 3147

From

Major P. L. Vicken R.E.

Acting Superintending Engineer

1st Division

To

Colonel C. A. Orr R.E.

Secretary to Government D. P. W.

Madras

SIR,

In forwarding the accompanying Copy of a letter, received from the Executive Engineer in charge of the No. 1 Range Godavery District, reporting the completion of certain Buildings in the Government Workshop at Dowlaisweram, I have the honor to observe from the Orders noted in the margin that the Estimate Amounting to Rupees 34.800, originally submitted to Government for the Work. those Buildings, was not sanctioned, owing to want of funds, but that on a further application from this Office, Government were pleased to sanction only a portion of the Estimate Viz. Rupees 1809 for constructing some of the Buildings which are now reported

G.O. No: 3601 dated 24th November 68.
G.O. No 1483 dated 11th May 68.

to

to be completed.

2 As, with a view to the Workshops being brought into thoroughly good working order, it is essential that the remaining Buildings provided for in the first of the Estimates above alluded to, should be put in hand, I have to request that you will be good enough to obtain the sanction of Government to the balance of the Estimate Viz^t. Rupees 16,719 and provide the necessary funds in the Budget for the ensuing Year.

I have the honorable
Sir
Your Most Obed^t Servant
Sd/ H. Vincent Major R.E.
Ag^g. Superintending Engineer 1st Div.

Capt. SW

Public Works Department.

No. 1191 } 76

Proceedings of the Madras Government

Under date the 10th January 1870.

Read the following

From. The Ag. Superintg Engineer 1st Division } No. 2147 of 30th March 1869

The Government regret that owing to the limited sum placed at their disposal for outlay on Civil Buildings during 1870-71, they are unable to make any provision in the outgoing Budget for the Workshop buildings at Doulaishweram.

To The S. Engr. 1st Dn.

Desp^d 11/1/70.

Cue 5725

Govt. of Madras.

PUBLIC WORKS

From
The Superintending Engr
1st Division

D. I

Rec.d

G. O. 15 Jan 70 No. 119

Nos. 227-228

Babshep bridges at Burkaish-
veram In lieu of the pro-
vision for the Season 1869-70, no
provision can be made
in the ordinary Budget for
the Babshep bridges at
Burkaisheveram in the
Godavery Dt.

Compt. O.W.

Proc. Cost. 5/260 January

No. 3147 (1)

From

The Executive Engineer

1st Div.

To

The Secretary to Govt.

P. W. Dept.

Madras.

Dated 30th November 69

Recd. 1 V

Requests to obtain the sanction of Government for the balance of Estn. Rs 16,710 for completion of the remaining Building at Coonoor viz Workshop.

No. 119-10 Jan 1870.

No. 227

C. 11 Coonoor 1869 A 31st