MRO 1—77,006—8-6-31.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 246 Press Mis.

474-75

Dated 21 1 1870.

Not to be folded or roughly handled

No 474.

Read the following —

6TH DIVISION, TANJORE DISTRICT

Report of progress of the Junction Canal between Negapatam and Teroopoondy for the month of November 1869, *called for in G O, No* 1,780, *dated 20th June* 1864

Description of Work	Amount of Estimate	By whom sanctioned	Expenditure up to the end of past year.	Grant for the current year, and date of order authorizing it	Net expenditure in this year		Remarks explanatory of the state of progress
					In this month	Up to this month	
	RS		RS A P	RS	RS. A P	RS. A. P	
Completing the navigable Canal between Negapatam and Vedarniem	64,000	G O, No 3,101, of 19th October 1865, and No 2,736 of 29th August 1866, also No 3,703, of 26th November 1868.	74,739 13 1	Item No 416 in Budget of 1869-70 15,000	112 12 9	30,270 1 5	Excavation of Canal finished Syphon Sluices for Coopien and Paupan voicals completed with the exception of plastering Bridge over canal arch completed and plastering finished. Channel excavation to Paupan voical one-third done
Supplemental to do ..	6,410						
2nd Supplemental to do	37,782						Canal opened for traffic on the 22nd July 1869.
	1,08,192						

TANJORE,
7th January 1870

(Signed) R F OAKES, Captain, R. E,
Superintending Engineer, 6th Division

Proceedings of the Madras Government, Public Works Department, 21st January 1870

No. 475. ORDER THEREON, 21st January 1870, No 246

CIVIL WORKS, No 47.

COMMUNICATED to the Revenue Department

(True Extract)

Colonel, R E,
Secretary to Government.

To the Revenue Department

Exd. J. Wright.

Report of progress of the Junction Canal between Negapatam & Tranquebar for the month of November 1869.

6th Div.
Tanjore District.

called for in G. O. No. 1780 dated 20th June 1864.

Description of Work	Amount of Estimate	By whom sanctioned	Expenditure up to the end of last year.	Grant for the current year & date of Order authorizing it.	Net expenditure in this year: In this Month	Net expenditure in this year: Up to this Month	Remarks explanatory of the state of progress.
Completing the Navigable Canal between Negapatam & Tranquebar including Sluices	64000	G. O. No. 3101 of 19th October 1865 & 2736 of 29th August 1866, also No. 3703 of 26th November 1868	1473913	New No. 416 in Budget of 1869/70 Rs. 15000	112129	3027015	Excavation of Canal finished. Syphon Sluices for Coopiem & Paulpaw Vaicals completed with the exception of plastering. Bridge over Canal Arch completed & plastering finished. Channel excavation to Paulpaw Vaical is done. Canal opened for traffic on the 22nd July 1869.
1st Supplemental to Do.	6410						
2nd Supplemental to Do.	37782						
	108192						

Supdg. Engr's Office 6th Divn.
Tanjore 7th January 1870.

H. F. Bates Captain R.E.
Supdg. Engineer 6th Divn.

P.W. 1870 Dept
6th Div

Tanjut District

No 246

From,

The Supg Engineer
6th Div

To, The Secretary to Govt
D.P.W.

Dated 7th January 1870
6th Div

No 246 - 21st Jany/70

Report of progress
of the Junction Canal
between Negapatam
& Tiruppoondi for
the month of November
1869.

Sir,

I have the honor to submit herewith a Report of progress of the Junction Canal between Negapatam & Tiruppoondi for the month of November 1869.

246
No 246

Communicated to the
Revenue Department

Forts St. George
21st Jany/70

To the Revenue Dept

Dec 31/70

Cue 86

Govt. of {1870} Madras.

PUBLIC WORKS.

To The Revenue Department

Dates
Read. Ans.

G. O. 21st January 1870, No. 216

Nos. 1111 - 1115

Requesting Copy of Proposal for Irrigation Canal between Nyfalam & Veroopoondi in the Tanjore Dt., forwarded 1869 - and other papers Concerned