M R O 1—77,006—8-6-37.

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 288 Press Mis.

554-55

Dated 24 · 1 1870.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 24th January 1870

No. 554. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Bellary, 18th December 1869, No. 2,738 —

I HAVE the honour to submit, for the sanction of Government, the accompanying comparative statement for improvements to the hospital at Ramandroog, for which an estimate amounting to Rupees 2,650 was sanctioned in G. O, No. 1,079, of 6th April 1868, and which was authorized to be carried out in G. O., No. 2,035, of 26th June 1868.

One comparative statement.

2. The excess of Rupees 271-10-2, or about ten per cent., is partly due to a rise in rates since the estimate was made in 1867, and partly to extra work being required to be done in the basement than had been estimated for.

No. 555. ORDER THEREON, 24th January 1870, No. 288.

MILITARY WORKS, No. 15.

UNDER the explanation afforded in this letter the Government sanction the revised estimate of Rupees 2,922 for improvements to the hospital at Ramandroog.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
„ Controller of Public Works Accounts.
„ Accountant-General.
„ Military Department.

Exd. A. S. Rodgers.

No. 2738.

Superintending Engineer's Office.
3rd Division.
Camp Tandfaby, Tamsfaby Talook:
Ballary District.
The 18th December 1869.

From,
The Superintending Engineer
3rd Division.

To,
The Secretary to Government
P. W. Department
Fort St George

Enclosure one
1 Comparative Statement

Sir,

I have the honor to submit for the sanction of Government the accompanying comparative statement for improvements to the Hospital at Ramandroog for which an estimate amounting to Rs 2660 was sanctioned in G.O. No 1079 of 26th April 1869 and which was authorized to be carried out in G.O. No 2035 of 25th June 1869

2 The excess of Rs 27-10-2 or about 1 per cent is partly due to a rise in rates since the estimate was made in 1867 and partly to extra work being required to be done in the basement than had been estimated for.

(sd) I have the honor &c.

C. Mackenzie Lieut Colel
Superintending Engineer 3rd Dn

Public Works 1869. Department

From, Proc. of Superintending Engineer 3rd Division No. 5338

The Superintending Engineer

3rd Division.

To,

The Secretary to Government.

Public Works Department.

Fort Saint George.

No. 2738.

Dated 18 } 4 December 1869

Received 29 }

Encls. One

Submits for sanction a Comparative Statement for improvements to the Hospital at Ramandroog.

No 288 - 24 July 70.

No 554

c. 5 Jany 1870 A.S.

Comparative Statement shewing the Original Estimate and work Remaining to be done and Estimate for shewing upon work done

Estimate as Sanctioned by Government in G.O. No 1079 Dated 6th April 1868.

Quantity.	Description	Rate	Amount	Totals
1	2	3	4	5
640 7/8	Cft. Stone in Chunam	" 2 6	1000 4 8	
155 1/4	" " Flat Arch work	" 4 "	38 13 "	
655 11/12			1039 1 8	7165
602 3/8	Sft. Plastering, 2 Coats of Chunam. per Sft.	3 8 "	210 13 6	210 13 6
462	Sft. Floor ground to Granite Slabs. per Sft.	15 " "	69 4 10	69 4 10
141	Cft. Brick in Chunam	" 3 4	29 6 "	29 6 "
165 60 225	Cft. Cornice work	" 4 6	63 4 6	63 4 6
1	Batten Door 4×7	28 " "	28 " "	
1	Panneled Door 4×7	28 " "	28 " "	
1	Plank Gate	15 " "	15 " "	
1	Door Marked C in Plan	30 " "	30 " "	
2	Glass Ventilators 5×2	15 " "	30 " "	
6	Tin Tube Ventilators 4" Inner Diameter	1 8 "	9 " "	
18	Grounds Ventilators Perforated Tins	1 8 "	27 " "	
10	Glass Ventilators	9 " "	90 " "	
1	Panneled Door 5 1/2×8	55 " "	55 " "	
3	Trap Doors 2×2. 2 Hinges and Bolt each, Tarred	7 " "	21 " "	
72 10 1/2	Cft. Teak wood wrought and put up	4 " "	291 10 10	
11	Carriage of Doors	6 " "	66 " "	
2	Glass Windows 3×6	27 " "	54 " "	
				744 10 "
575	Sft. Terracing Brick on Edge Jelly 3 Courses of Flat tiles and Plaster.	27 8 "	158 2 "	158 2 "
				2314 10 6

Quantities and Rates for Improvements to Hospital at Ramandrug

Quantities and Rates for Original Estimate each Item of work Remaining to be done

Quantity.	Rate	Amount	Totals
8 9	10	11	12
2300 10 "			483 23
114 27			7 8 951
			8 4256
97 : 108 19	7	367 5/8	4 10 " 170 " 8
15 10	45	15 10	170
6 "	19 6 "	48 "	3 4 10 " "
57 " "	57 " "	73 " 6 "	27 6 "
97 73	97	345	32 " "
			2190 4 6

Column of Columns 8 & 13

Comparison between the Amounts in Columns 5 & 14

Excess shewing over the Estimate

Deficiency under the Estimate

Quantity.	Rate	Amount	Totals
13	14	15	16
783 123	260 4 8	" "	1
7 8 951	7 8 951	" "	12
8 4256			
110 65	110 65	184 " "	25 4 "
			384 6 2574

Explanation of Difference and Remark

Required for Completeing the work

Current Rate is Rs 4 " 10 " per Sft

Do Do Do Rate 12 " per Sft

Current Rate as 6 ditto

These fixtures were all made up in Bellary Money is now required for putting up the same.

Rates inadequate Current Rate is Rs 32 " " per Square

2604 36

Comparative Statement Shewing the Original Estimate and work Remaining to be done and Excess or Saving upon work done

Estimate as Sanctioned by Government in G.O. No 1079 Dated 6th April 1868.

Quantities and Rates for Improvements to Hospital at Ramandrug each Items of Original Estimate

Quantity.	Description	Rate	Amount	Total	Quantity.	Rate	Amount	Total	Quantity.	Rate	Amount	Total	Total of Columns 9 & 13	Comparison between the Amounts in Columns 5 & 14 Excess Saving over the Estimate	Estimate Difference	Remarks
1	2	3	4	5	6	7			8	9			10	11	12	13	14	15	16	
				2314 10 6					2990 4 6				483 23 2783 12 3	260 4 8						
915	Sft Wood ceiling to Door & Ch.	2 8	22 14	22 14	350	2 8	8 12		565	2 8	14 14									Required for Completing the work
567/8	Cft Excavation	4	14 1 7	14 1 7	563/8	4	14 1 6		14 1 6											
48	Sft Pattle work in Chunam	4	12	12					48	4	12	12	12							
75	Cft Pyal for Fire place Stone in Mud	2	9 6	9 6					75	2	9 6	9 6	9 6							
30	Sqr ft Painting fronts of fire place	2	9 7	9 7					30	2 4	10 9	10 9	10 9	12						Rates made quate Current Rate Rs 2-4 per Sqr ft.
22	Rft Steps 1 ft Broad	5	6 14	6 14	22	5	6 14		6 14											
1	Refuse Bin (Standard Plan)	12	12	12					1	12	12	12	12							
5½	Rft Slabs in Doorways 2' Broad	8	2 12	2 12	5½	8	2 12		2 12				2 12							
1	Sky light 6¼ x 3	70	70	70					34				34	1	36	36	70			Part of this has been done & a/c is required to Complete
1	Basin Stand Brick in Chunam plastered with Copper Tube to Carry off water	8	8	8					1	8	8	8	8							
42½	Sft Roofing to Sky light 3 Courses of Inlat tiles and Plastered	15	6 6	6 6					42½	15	6 6	6 6	6 6							
117	Rft Granite Slabs	6	43 14	43 14	117	6	43 14		43 14				43 14							
				2523 7 8					2300 10 4				483 23 2783 12 3	260 4 8						

Comparative Statement Shewing the Original Estimate and work Remaining to be done Under Ex^n for Shewing upon Estimate as Sanctioned by Government in G.O. No 1079 Dated 6th April 1868.

Quantity.	Description	Rate	Amount	Totals
1	2	3	4	5
				2523 7 8
	Sundries		126 8 4	126 8 4
				2650 " "
			Add Materials at site	288 5 10
			" work to be done	218 7 9
			Estimate	2921 10 2
			Excess	2650 " "
				271 10 2

Hospital Range of Offices
Cawnpore Hospital
23rd November 1869

Quantities and Rates for Improvements to Hospital at Ramandry

Quantity.	Description of Original Estimate.	Rate	Amount	Totals	Quantity.	Description of work Remaining to be done	Rate	Amount	Totals	Comparison between the Columns 5 & 14	
										Excess Savings over the Estimate	Excess Difference and Remark
8	9				10	11	12	13	14	15	16
	2300 10 "							463 23	2783 23	260 4 8	" " Required for Completing the work
	114 27							23 114	137 13	11 5 7	" " "
	2414 12 7							506 37	2921 10 2	271 10 3	" " Deduct Savings
						Deduct Materials at Site		288 5 10		" " 1	
						Net work to be done		218 7 9			Net Excess
										271 10 2	

J. Porter
Assistant Engineer

W. Allen Capt
Supt Engineer 3rd Div

Public Works Dept

No 288

Proceedings of the Madras Government

Under date the 24th Janry 1870

Read the following

From the Supdg. Engr 3 Wdn (Here enter No 2738 / 1869)

Under the ex:
:planation afforded
in this letter, the
Government sanction
the revised estimate
of Rs 2,922 for im:
:provements to the
Hospital at Ramandroog -

To the Supdg Engr 3 Wdn
Cuttack
Accts Genl
Mily Dept

Dated 26/1/70.

Dy Secy
Dy Secy
Asst Secy

To Executive Engr
Anantapur Divn

Dy

Dy Surgn Genl
3d Division.

Dated 29th January 1870
Received 3rd Feby

No W 5338/69-

Enquires Estimate
& Plans for improvements
to Hospitals at Ramandroog.

Cue 5338

Estt. of 1870 Hydrg.

PUBLIC WORKS.

To The Superintending Engineer
P. Division

Dated

Recd. No

G. O. 24 Jan 1870, No 288

Nos. 554 - 555

Hospital at Ramandroog Revised
Estimate of Rs 2922 for improve-
-ments to the Hospital at Raman-
-droog in the Bellary Dt, Sanctd

C. 5th Jany 1870 R. 8