M.R.O. 1—77,006—8-6-37.

(1) Number of pages 12

(2) Date of repair 12/2012

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 311 Press ~~Mis.~~

598-99

Dated 25 1 1870.

Not to be folded or roughly handled

12/2/12

Proceedings of the Madras Government, Public Works Department, 25th January 1870.

No. 598. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Public Works Department, dated Bezoarah, 17th January 1870, No. 148 :—

I HAVE the honour to bring to notice that, in spite of considerable interruption from freshes, etc., good progress has been made by a contractor on the Kalinganuddy bridge, in the 49th mile, on the Great Northern Road. He is bound to complete the work by March 1871, and there was every prospect of his succeeding in doing so till the sudden stoppage of public works occurred.

2. The expenditure to date has been Rupees 13,763-14-11 against an estimate of Rupees 37,650. I beg to submit the subject as one of great importance, the best working season begins on the 15th proximo; and I would urge that, if any arrangement can be made, some amount should be granted for immediate expenditure, and the balance sanctioned for next year.

3. Considerable loss will, I fear, ensue on the trunk road generally, materials being collected and earth-work left unprotected; but this will not be of so much importance as leaving incomplete this bridge.

No. 599. ORDER THEREON, 25th January 1870, No. 311.

CIVIL WORKS, No. 20.

HIS Excellency the Governor in Council is willing to admit that the sudden stoppage of works must of necessity not only be attended with difficulty and inconvenience, but in some cases with actual loss, but looking to the state of the Public Works assignment, and to the necessity of every caution being exercised to contract expenditure within such limits as will prevent any excess being incurred over the reduced Budget Grant during the current official year, the Government are not prepared to make any exception in favour of the work referred to in this letter.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division.
,, Controller of Public Works Accounts.

Ext. F. R. Bantleman.

No 148

Supt Engrs Office 2d Dn
Bazoarah X 3
17th January 1870.

From Lieut.t Colonel F. J. Moberly RE
Superintending Engineer 2nd Dn
To
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Sir

I have the honor to bring to notice that in spite of considerable interruption from freshes &c., good progress has been made by a Contractor on the Kalingaueddy bridge in the 49th mile on the great Northern Road - He is bound to complete the work by March 1871 and there was every prospect of his succeeding in doing so till the sudden stoppage of public works occurred -

2 The expenditure to date has been Rs 13763-14-11 against an Estimate of Rs 37,650 - I beg to submit the subject as one of great importance - the best working season begins on the 15th proxims. and I would urge that, if any arrangement can be made, some amount should be granted for immediate expenditure and the balance sanctioned for next year -

3 Considerable loss will I fear ensue on the Trunk Road generally, materials being collected and earth work left unprotected - but this will not be of so much importance as leaving ~~~

incomplete

incomplete this bridge.

I have the honor to be

Your most obt Servt

H Heobert Lieut Col R E

Lieut Engineer 2d Dist

Public Works Department

Work

No 311 311

Proceedings of the Madras Govern

Under date the 25th Jany

Read the follow

From The Superintg: Engineer
2d Division

&
No 6. No 148 of 17th January 17

His Excellency the
Governor in Council is
willing to admit that the
sudden stoppage of works
must of necessity not only
be attended with difficulty
and inconvenience, but
in some cases with actual
loss, but looking to the state
of the Public works assign-
ment and to the necessity
of every caution being exercised
to contract expenditure
within such limits as

will

Pr. 1770 Dept
Pro. of Govt No 148 Jany
No 29

From

The Supy Engineer
2d Division

To

The Secretary to Govt
of Fort St George

Dated 17th Jany 170
Rec'd 24th " "

Brings to notice the good
progress on Calingandy Bridge
work on great Northern Road
Nellore District, and urges, if
possible, to grant some amount
for immediate Expenditure,
sanctioning the balance for next
year.

No 598

will present any steps being
exercised over the reduced
budget grants during the
current official year, the
Govts are not prepared to
make any exception in
favor of the grant referred
to in this letter.

Lt Schlesinger 2d Div S
Controller, P.W. Accts S

Lt-S-deeps to block 25/11/20
B-C — — 4/2/20.

Rec 296.

Govt. of {1870} Madras.

PUBLIC WORKS.

To

The Superintending Engineer

2d Division

Dated

Recd. Encl.

G. O., 25 Jany 1870, No. 311

Nos. 598-599

Kalingamuddy bridge Papers
orders on the letter from the
Executive Engineer 2d Division
submitting for necessity for proceeding
with the construction of the Kalin-
gamuddy bridge in the Nellore
District.