M.R.O. 1—77,001—3-6-37.

(1) Number of pages 94

(2) Date of repair 14-1-44

(3) Initials of the Reference

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 488-59 Press / Mis.

Dated 12-2 1870.

Not to be folded or roughly handled

Imperial C.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works.									No 488
	Military.									
	Constructing a Camel shed at Sultanpoor	24,092	26,015	1923	"	1728	1728	45 " "	The Superintending Engineer reports that, after recoveries have been made, the excess over Estimate will probably be about 5 per cent. He has, however, called for a Supplemental Estimate. An allotment is needed to adjust the current year's expenditure.	The Surp. Engineer has been requested in G. O. No 4008 dy 24 Decr. 69 to propose transfer for the adjustment of this outlay.
Bellary.	Hospital for Native Infantry Regiment at Bellary.	41,200	37,452	"	16,900	17,152	252	2513 4 6	The Range officer has exceeded the current year's allotment in opposition to the Orders of Government prescribing that the outlay on works shall be restricted to the actual available funds. The Superintending Engineer has not replied to the objections raised by this office on the 5th ultimo.	Adverted in G. O. No 3786 dy 30th Nov 69.
	Two Solitary Cells for Royal Artillery at Bellary.	3020	3225	205	720	925	205	28 8 "	The Superintending Engineer states that a special report is under preparation in regard to the excess over the Estimate for this work, as that excess is caused by the loss of some timber, for which certain parties have been tried and punished. The excess outlay over grant is within Rupees 500.	The Govt will await the receipt of this report.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Dindigul

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Original Works (Continued).									
Military.									
Constructing a School House for Cavalry on the Rake Course.	10,640	1,709	"	"	1,709	1,709	1,709 " "	This work is said to have been given out on Contract before the receipt of G.O. of the 29th September 1869, No. 3142 - In a subsequent order (No. 3433, dated 25th October 1869) the Superintending Engineer was called upon to report what transfers he would propose to adjust this outlay, but.	The expenditure has been adjusted in G.O. No 4008 d/24th Dec/69
Bangalore.								up to date, no allotment has been made.	
Drinking water scheme from the Dhobies Wells at the Ulsoor Tank.	"	13,153	"	15,000	10,025	"	102 11 "	See remark in August's Statement - The Estimate of Rupees 135,000 has not yet been sanctioned.	See G.O. No 3888 dy 11th Dec/69.
Nilgherry.									
Constructing Lawrence Asylum at Potacamund.	5,34,152	7,720	60	2,37,908	123,769	118,245	"	11,863 15 7	Vide remark in August's Statement - It is believed that the revised Estimate has been referred to Mr. Chisholm for his observations in respect to the causes of the excess outlays.	The Surveyor Engr. has been called upon for further explanations regarding the outlay incurred on this work in excess of the sanctioned estimate.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works (Continued)									
	Military.									
Nellore	Substituting Timber for Asphalte flooring in the Married men's Quarters and No. 5 Block of Barracks at Wellington.	"	4693	"	6300	4693	.	972 1 "	See remark in August's Statement. The current year's outlay is now covered by an allotment, and the Superintending Engineer reports that the Quarter Master General has been addressed about the Estimate.	
	Civil Buildings.									
Ganjam.	Constructing an 1st Class Tahsildar's Cutcherry at Berhampore.	"	2987	"	"	683	683	20 8 6	The Superintending Engineer, who is silent in regard to the Estimate required for this work, states that the Range Officer has been called upon for an explanation. No allotment has yet been made.	Thus expenditure has been addressed on G. O. No 4008 d/ 24 Dec/69.
	Additions and alterations to the Subsidiary Jail at Itchapore.	935	250	"	"	250	250	37 8 "	This work is still unprovided with an allotment but the necessary funds will probably be granted when the 3 Lacs of Rupees now at the disposal of Government are appropriated. See G. O. No 3783, dated 30th November 69.	£ 37 8 "
	Constructing a new Jail with Subsidiary buildings at Askaw.	"	1619	"	"	814	814	12 12 "	The current year's expenditure is not yet covered by an allotment, nor has an Estimate for this work yet been sanctioned. The Superintending Engineer states that the outlay in September was incurred "with a view to preserve the work from ruins, as otherwise the loss to Government would have been great". He moreover explains that the required Estimate has not yet been received from the Range Officer, and adds that no further expenditure will be incurred.	Rs 810 or £ 81

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Civil Buildings.									
	Constructing and adding a Subsidiary Jail to the Sub-Magistrates Cutcherry at Bobbily.	3370	2846	"	"	846	846	667 9 2	The Superintending Engineer states that the Range Officer is to blame for having incurred expenditure in September 1869 after the receipt of orders, by telegram, to stop all works unprovided with allotments. This is a sanctioned incomplete work of last year, and the current year's outlay up to 31st August 1869 was less than Rupees 500.	Expenditure has been objected vide G. O. No 4008 of 24 Dec/69
Vizagapatam.	Constructing and adding a Do. to Do. at Chepurpilly.	3640	3223	"	"	1317	1317	260 1 10	The former portion of the preceding remark applies to this work also.	— Do. — Do.
	Constructing a Deputy Tahsildar's Cutcherry and Subsidiary Jail at Vizianagrum.	9120	5629	"	"	4379	4379	515 6 6	See preceding remark.	— Do. — Do.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Original Works. (Continued)									
Civil Buildings.									
Sinking a Well and constructing a Hospital shed near the Tahsildar's Cutchery at Ramachendrapoor.	1920	943	"	"	716	716	29 7 2	These works are unprovided with allotments and the Superintending Engineer reports that permission was given	Adjusted vide G. O. No 4008 dt 24 Dec/69
Improving the Sub Magistrate's Cutchery at Almoor.	3340	2329	"	"	1278	1278	24 4 4		- Rs 1170 adjusted in Do.
Constructing a Jail and Out-houses near the Collector's Cutchery at Cocanada.	5360	4386	"	"	1586	1586	23 3 "	to the Range officer to incur the expenditure "during month" noted in this Statement in order to preserve the materials collected, so as to make the loss to Government as small as possible.	Adjusted in Do.
Constructing a Hospital shed, Cook-house and Jail Latrine near the Sub Magistrate's Cutchery at Coringa.	1320	1152	"	"	825	825	31 15 "		Rs 810 adjusted in Do.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869., requiring the Orders of the Local Government.

District Godavery.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Original Works. (Continued)									
Civil Buildings.									
Constructing a Tahsildars Cutcherry at Nursapur.	22,440	988	"	"	988	988	513 9 9	The Superintending Engineer reports that he has submitted a Statement of outlay incurred without allotments on Cutcherries, Yea, in the hope, it is believed, that the needful funds will be provided by Government. No explanation is afforded of the circumstances under which outlay was incurred in September in contravention of the orders of Government.	Rs 920 sanctioned in G. O. No 4008 dy 24 Dec/69
	"	"	"	"	"	"	" "		
Constructing Sub Magistrates Cutcherry at Pentapod.	"	429	"	"	429	429	5 " "	Vide remark against this item in August Statement - No Estimate has yet been sanctioned, and no funds have been allotted - The Superintending Engineer does not state when the Estimate is likely to be ready for submission to Government.	Sanctioned in G. O. No 4000 dy 24 Dec 23/69
Constructing a Taluq Cutcherry and Subsidiary Jail, at Peddapur.	22,560	4,597	"	"	4124	4,124	52 " "	The Superintending Engineer explains that this work was ordered to be stopped, but that the expenditure in September was necessary to pay up arrears due.	Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Civil Buildings.									
	Constructing a Subsidiary Jail and out buildings at Rapilly.	"	2343	"	"	738	738	18 8 "	Vide remarks in August's Statement. The Superintending Engineer makes no allusion to the Estimates for these works, in reply to the enquiries by this office, but states simply that the Statement of expenditure called for in G.O. of the 29th September 1869, No. 3142, has been submitted to Government. The funds required to adjust the current year's outlay on these works will probably be allotted when the 3 Lacs of Rupees now held at the disposal of Government are appropriated — See G.O. of the 30th November 1869, No. 3783. —	Rejected in G.O. No. 4018 dtd 24 Dec/69
	Constructing a new Cutcherry and Subsidiary buildings on the Stand and plan at Nursarowpett.	"	4911	"	"	105	105	29 6 "	Do	Do
	Constructing a new Taluq Cutchery and Subsidiary buildings at Nundigama.	"	5470	"	"	660	660	21 " "	Do	Do
	Constructing a Sub Magistrates Cutchery at Avinigaddah.	"	5289	"	"	694	694	18 4 "	Do	Do
	Constructing the Southern half of the Sub Magistrates Cutchery into Wards and erecting a Court room on the North side of Gudur.	"	3788	"	"	688	688	10 10 4	Do	Do
	Constructing a Taluq Cutchery at Udayagherry.	"	3246	"	"	2520	2520	20 " "	Do	Do
Nellore.	Do Do at Atmakur.	"	7709	"	"	132	132	22 12 "	Do	Do
	Do Do at Rapur.	"	9522	"	"	2281	2281	26 " "	Do	Do
	Do Do and out houses at Kanigherry.	"	2239	"	"	1646	1646	35 13 "	Do	Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Civil Buildings.									
Bellary.	Constructing Jailers quarters at Bellary.	5,920	899	"	"	899	899	555 " "	This work is in progress under G.O. No. 2511, dated 30th July 1869, but no funds have yet been allotted.	Adjusted in G.O. No 4005 d/24 Dec 69
	Taluq Cutcherry and Subsidiary Jail at Raidroog.	"	2,983	"	"	2,483	2,483	5 " "	The Superintending Engineer who is silent in regard to the Estimate required for this work, states that the expenditure in September will be transferred to "Minor New Works", and charged against the allotment under that head.	Adjusted in G.O. No 4005 d/24 Dec 69
	Taluq Cutcherry and Subsidiary Jail at Sirgoopah.	"	1,291	"	"	1,076	1,076	63 10 6	Major Moberly reports that application for the needful funds will shortly be made to Government. He is silent with respect to the Estimate.	Do Do
	Taluq Cutcherry at Tadpatry.	"	1,835	"	"	1,757	1,757	139 " 10	No Estimate appears yet to have been submitted for this building, the Current year's outlay on which will probably be adjusted by a specific appropriation from the 3 Lacs of Rupees now held at the disposal of Government.	Do Do
Kurnool.	Hoilgoontta new Jail, with Subsidiary buildings and Cutcherry.	"	9,509	"	"	6,137	6,137	59 13 11	The Superintending Engineer states that the expenditure on these works in September will be recovered. The required Estimates have not yet been submitted to Government.	Adjusted in G.O. No 4005 d/24 Dec/69
	Nundial new Jail, with Subsidiary buildings and Cutcherry.	"	3,697	"	"	2,495	2,495	6 2 5		Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Original Works. (Continued.)									
	Civil Buildings.									
South Arcot.	Constructing a Subsidiary Jail, with out-houses and a Treasury room at Trikaloor.	3440	1488	"	"	510	510	34 8 "	An allotment is required for this work, and the Superintending Engineer states that funds will be applied for in the Statement called for in G.O. of the 29th September 1869, No. 3142. This is a sanctioned incomplete work of last year, and the current year's outlay upon it up to 31st August 1869 was less than Rupees 500.	Adjusted on G.O. No 4005 d/24 Dec 69
Salem.	Improvements to the Subsidiary Jail at Tiruchengodu.	2050	1911	"	"	1106	1106	2 2 "	The Superintending Engineer explains that funds for these works will be applied for in the Statement called for in G.O. of the 29th September 1869. No. 3142. The latter work requires an Estimate.	Do Do
	Deputy Tahsildar's Cutcherry, with Subsidiary Jail at Pennagaram.	"	3,613	"	"	459	459	10 " "		Do D.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Original Works. (Continued)									
	Civil Buildings.									
	Constructing a new Tahsildar's Cutcherry at Tanjore.	27300	12966	"	"	10107	10107	3783 7 "	The Range Officer states that the expenditure "during month" recorded in the present Statement against these works represents payments made on account of materials purchased before the end of August. The Superintending Engineer has not yet replied to the several Memoranda of objections by this office on his Range officer's accounts for September.	Struck in by Order dated 22nd Decr 69
	Connecting two large and two small Wards by a Covered way, with out-houses in the Compound of the Sub Magistrate's Cutcherry at Vellum.	5720	1803	"	"	1758	1758	45 " "		— Do Do
Tanjore	Constructing Wards and executing certain repairs to the Sub Magistrate's Cutcherry at Triviar.	1125	1113	"	"	1113	1113	164 10 "		Do Do
	Alterations to the Police Station at Triviar.	120	18	"	"	18	18	10 "		Do Do
	Fixing four ventilators and two Iron barred doors in the Police Station in the Fort of Tanjore.	142	57	"	"	57	57	57 " "		Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Civil Buildings.									
	Constructing two additional Wards, with out-houses, in the compound of the Sub Jail at Combaconum.	3790	1826	"	"	1826	1826	1786 6 11	The latter portion of the preceding remark applies to this and the following items against "Tanjore" and "Trichinopoly"— The Range Officer states	Appended in G. O. No 4018 dt 24 Aug 69
	Constructing a Deputy Tahsildar's Cutcherry and Subsidiary Jail, with out-houses, at Teroovidamurdoor.	12,170	2692	"	"	2384	2384	454 4 1	that these works have been stopped, but that there will be some further unavoidable expenditure— The outlay in September probably represents payments on account of work previously done.	do do
Tanjore.	Constructing a new Jail at Myaveram.	7030	4224	"	"	3042	3042	979 3 "	The Superintending Engineer has not yet replied to the objections raised by this office on the 28th October and 4th November 1869 to the outlay incurred on these works without allotments.—	do do
	——Do—— at Talug Cutcherry at Shekly.	23960	10143	"	"	9390	9390	967 15 1		do do
	——Do—— a Cutcherry, with Jail, at Poryar.	8350	5321	"	"	4834	4834	572 1 "		do do
	——Do—— a Subsidiary Jail at Negapatam.	7200	2549	"	"	1526	1526	488 " 10		do do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Civil Buildings.									
	Constructing a Sub-Jail at Manargudy.	4380	940	"	"	940	940	769 9 7	— Do. — Do. — The Range Officer, however, explains that	Adjusted in G. O. No 4018 of 24 Dec/69
	Do. — at Needamungalum.	3,630	1,669	"	"	1,669	1,669	1079 15 10	this outlay represents the value of materials not previously paid for and the cost of	Do Do
Tanjore.	Do. — at Puttoocottah.	22880	797	"	"	797	797	797 " 11	labor employed in issuing up perishable materials — It appears that some further Expenditure will have to be incurred in paying for "Kilns of unstacked bricks."	Do Do
	Alterations to the existing Sub Jail at Aroordoonghy.	610	17	"	"	17	17	16 12 10		Do Do.
	Do. — to Do. at Puttoocottah.	90	72	"	"	72	72	72 " "		Do Do
	Do. — to the Police Look-up at Puttoocottah.	24	22	"	"	22	22	21 15 9	See preceding remark.	Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Civil Buildings.									
	Constructing a Police Guard room and out-houses at the Nunnilem Taluq Cutcherry.	2060	284	"	"	284	284	284 " "	As regards these four items, the Range officer states that work has been stopped on Numbers 1, 3, and 4, and	Adjusted in G. O. No 4008 d/24 Dec 1869
	Converting present record room in the Nunnilem Taluq Cutcherry into Sub Jail, and Sub Jail into record room.	870	621	"	"	621	621	620 13 9		Do Do
Tanjore	Constructing out-houses for the Sub Magistrate's Cutcherry at Kodavassel	1420	318	"	"	318	318	117 8 "	Accounts adjusted. With respect to No 2, Mr Donaghue	Do Do
	Re-building two new Wards and altering old one for accommodating Prisoners in the Kodavassel Sub Magistrate's Cutcherry.	880	220	"	"	220	220	220 " "	explains that the work is nearly completed, and that the accounts will be adjusted in October by order of the Superintending Engineer.	Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.

Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
Original Works. (Continued)									
Civil Buildings.									
Constructing a Deputy Tahsildar's Cutcherry and Subsidiary Jail, Yea at Landgoody.	13,680	7,985	"	"	7,985	7,985	3,046 3 7	The Range Officers concerned have furnished no explanation	Adjusted on G. O. No 4008 dt/24 Decr/69
Constructing two large Wards, attached by a covered way, to the Taluq Cutcherry, with out-houses, at Perambalore.	4,860	932	"	"	630	630	301 8 8	of the circumstances under which outlay was incurred on these works	— do — do
Constructing a Sub Jail of two large and two small Wards, with Police Guard Room and out-houses detached, at Musery.	6,300	1,792	"	"	1,487	1,487	67 9 3	so long after the issue of the orders of	do do
Alterations to the Perambalore Taluq Cutcherry.	360	102	"	"	102	102	1 11 "	Government directing the suspension	do do

Trichinopoly

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Civil Buildings.									
	Constructing a Deputy Tahsildar's Cutchery and Subsidiary Jail, without Houses, at Tarriore on Standard Plan No. 2.	13,160	616	"	"	615	615	4 11 "	of operations, nor has the Superintending Engineer yet replied	Rejected in G. O. No 4008 of 24 Dec/69
Trichinopoly.	___ Do. ___ Do. ___ and ___ Do. ___ with ___ Do. ___ at Rajanthrapatam	14250	3,072	"	"	1573	1573	862 4 7	to the Memorandum of Objections from this office dated the 12th October and 4th and 5th November 1869.	___ Do Do
	Constructing a Subsidiary Jail together with a Police Guard Room, attached by a covered way to the existing Cutchery at Jeyencondasholapooram.	6,000	1,899	"	"	1,899	1,899	234 6 "		Do Do
	Constructing a Subsidiary Jail of two large and two small wards with a Police Guard Room at Arealore.	3,600	779	"	"	779	779	317 15 6		Do Do

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Civil Buildings.									
Trichinopoly.	Sub Magistrate's Cutcherry at Koolitalay.	27990	5128	"	"	4400	4400	899 13 2	The Range Officer explains that work was stopped in accordance with the Superintending Engineer's instructions, but that perishable articles were used up. It appears that final settlement has not yet been made with the Contractors.	Approved vide G.O. No 4000 d/24 Dec/69
	Civil houses to the Sub Magistrate's Cutcherry at Manapadu.	2730	1234	"	"	1234	1234	474 3 2		Ditto. Ditto.
Coimbatore.	Constructing a Taluq Cutcherry at Coodoomalpettah.	25500	17139	"	"	6719	6719	267 14 4	This work has been stopped. The expenditure in October represents payments on account of work previously completed and for covering the exposed roof with bamboos. The Superintending Engineer is awaiting orders from Government with respect to the allotment required to adjust outlay already incurred.	Ditto. Ditto.
Malabar.	Constructing a new District Jail at Calicut.	84200	86754	2554	"	5612	5612	1 5 7	The Range officer states that "little work is going on except earthwork and turfing in front of jail entrance by parties of Convicts." No allotment has yet been made.	Ditto. Ditto.
	Constructing ten huts for the Constables of the Police Guard attached to the Jail at Do.	3581	411	"	"	411	411	410 12 9	These huts are under construction on the authority conveyed in G.O. of the 25th June last, No. 2082, but no money has yet been provided.	Ditto. Ditto.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Civil Buildings.									
Vizagapatam.	Constructing a Post office at Vizagapatam.	2550	69	322 "	"	69	69	69 7 3	The budget allotment of Rupees 2,500 having been withdrawn, the Superintending Engineer promises to provide the money required for the adjustment of this outlay by transfers in the latter part of the year.	Adjusted in G. O. No 4000 dt 24 Dec/69
Kistnah.	Erecting a thatched shed for the use of the Principal Sudder Ameen's Court at Guntoor.	"	664	"	"	664	664	58 7 "	Vide remarks in August's Statement—The Range Officer reports having submitted an Estimate of Rupees 640 to the Superintending Engineer, but no sanction has yet been accorded, nor has an allotment yet been made.—	Adjusted in G. O. No 4000 dt 24 Dec/69
Bellary.	Improvements to the Jail at Bellary.	"	45,624	"	20,000	10,185	"	2,064 11 6	The Superintending Engineer reports that the Estimate for this work is under check, and will, it is believed, be shortly submitted for sanction.—	Estimate received & sanctioned.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of. September 1869, requiring the Orders of the Local Government.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Original Works. (Continued.)									
Civil Buildings.									
Alterations and additions to the Latrine Yard at the Lying in Hospital.	"	2360	"	1700	2159	459	545 13 11	The Superintending Engineer reports that the Estimate for this work will shortly be laid before Government. The grant has been exceeded by Rupees 459.	Adopted vide G.O. No 4008 dt 24 Dec/69
Constructing Central Jail at Vellore.	"	267089	"	105000	83231	"	9933 8 8	Vide remark in Augusts Statement.	The order of the Govt of India on the Estimate for this work were commund. in G.O. No dt
Constructing a new Subsidiary Jail at Cossoor.	4970	5780	810	3000	4182	1182	597 3 2	See remarks in Augusts Statement — No Supplemental Estimate has yet been sanctioned, nor has the current years allotment been supplemented. —	Adopted vide G.O No 4008 dt 24 Dec/69.
Sub Magistrate's Cutcherry with Treasury, Subsidiary Jail and Post Office at Goodaloor.	"	3298	"	5000	1236	"	32	The Estimate for this building is now before Government.	Estimate sanctioned,

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Districts	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Agricultural.									
Godavery.	Constructing a Lock at the 16th Mile on Cocanada Canal.	"	7,012	"	5,000	2867	"	223 13 7	Vide remarks in Augusts Statement.	Sec G.O. No 140 d/ 12 Jany/70.
	Wooden pegs &c for the Survey purposes for the completion of Central Delta Projects.	"	32	"	"	32	32	32 2 10	The Superintending Engineer states that funds to adjust this outlay will be appropriated on receipt of the Estimate from the Range Officer.	
Nellore.	Channel from Vallahbapuram to Tide water.	146,480	153,890	7,410	10,000	17,582	7,582	226 5 2	Vide remarks in Augusts State ment — The Superintending Engineer states that the work has been stopped.	Sanction of the Govt. of India applied for to the transfer of Rs 7000 towards the adjustment of this outlay. Sec G. Order 93 d/ 8 Jany/70.
	Constructing a first Class Lock at the head of Commamore Channel to connect Nizampatam Canal.	33,570	34,657	1,087	"	1,496	1,496	411 1 8	This work has no allotment, and the Superintending Engineer explains that a part of the outlay will be recovered. —	The Superg Engr will make proposals for the adjustment of this outlay.
	Constructing a Calingulah combined with a 2d Class Lock at Jayerlanmudy with a Bridge over each on the Commamore Channel.	18,040	21,541	3,501	"	2,892	2,892	22 13 1	The Superintending Engineer states that a revised Estimate will shortly be submitted to Government and funds applied for. —	—— Do ——

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Districts	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued.)									
	Agricultural.									
Godavery.	Constructing a Lock at the 16th Mile on Cocanada Canal.	"	7,012	"	5,000	2867	"	223 13 7	Vide remarks in Augusts Statement.	Sec G.O. No 140 d/ 12 Jany/70.
	Wooden pegs &c for the Survey purposes for the completion of Central Delta Projects.	"	32	"	"	32	32	32 2 10	The Superintending Engineer states that funds to adjust this outlay will be appropriated on receipt of the Estimate from the Range Officer.	
Nellore.	Channel from Vallahbapuram to Tide water.	146,480	153,890	7,410	10,000	17,582	7,582	226 5 2	Vide remarks in Augusts State ment — The Superintending Engineer states that the work has been stopped.	Sanction of the Govt. of India applied for to the transfer of Rs 7000 towards the adjustment of this outlay. Sec G. Order 93 d/ 8 Jany/70.
	Constructing a first Class Lock at the head of Commamore Channel to connect Nizampatam Canal.	33,570	34,657	1,087	"	1,496	1,496	411 1 8	This work has no allotment, and the Superintending Engineer explains that a part of the outlay will be recovered. —	The Superg Engr will make proposals for the adjustment of this outlay.
	Constructing a Calingulah combined with a 2d Class Lock at Jayerlanmudy with a Bridge over each on the Commamore Channel.	18,040	21,541	3,501	"	2,892	2,892	22 13 1	The Superintending Engineer states that a revised Estimate will shortly be submitted to Government and funds applied for. —	—— Do ——

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Agricultural.									
Kistnah.	Excavating Velepoor Punta Cobla.	"	123	"	"	123	123	2 15 6	The Range Officer has promised to forward the required Estimate as soon as possible— On its receipt the Superintending Engineer will make an allotment.	
Cuddapah.	Suggliar Project for registering discharge of Suggliar River at Ralsapaud.	"	32	"	"	32	32	31 10 8	This outlay will be provided for in the Superintending Engineer's Appropriation Return for November 1869.	
North Arcot.	Madras Water Supply Project.	6,11,759	7,62,290	150531	2,00,000	156582	"	20328 6 "	The revised Estimate for this work is in the hands of the Range Officer, who promised to resubmit it to the Superintending Engineer in a few days.—	
	Cutting a Channel and constructing a Calingulah from Culaway Tank to Vellumby large tank.	3,400	3,249	"	950	1499	549	200 " "	The Superintending Engineer allotted a sum of Rupees 700 for this work in addition to the grant of Rupees 950 made in G.O. of the 29th May 1869, No. 1767 A but before admitting the appropriation, the Superintending Engineer was requested to report his proceedings for confirmation—	Approved in G.O. No 3938 dt 16 Dec. 69.
South Arcot.	Improving the Ullingul Channel.	"	1826	"	15,000	1826	"	763 6 4	The Estimate for this work was returned by the Acting Chief Engineer for Irrigation— It is now being revised, and the Superintending Engineer promises to resubmit it as soon as it is received from the Range Officer.—	
Coimbatore.	Constructing an aqueduct over Vanipoothoor Jungle streams	21,700	28,008	3,308	7,000	8,555	1,555	861 2 9	The Superintending Engineer reports that a reminder has been sent to the Range Officer to expedite the submission of the Supplemental Estimate— A supplemental grant in the current year is necessary.	The Supg Engr will endeavour to procure transfers for the appropriation of this outlay.—

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Original Works. (Continued)									
Communications.									
Trunk Road improvements.	"	14428	"	10,000	1418	"	83 3 6	The Superintending Engineer states that the Estimate	
Improvements to Trunk Road No. 6 from Berhampore to Bengal frontier.	"	5034	"	10,000	4125	"	220 1 2	for the first item has not yet been received from the Range Officer and that those	
D° — to D° —	"	5396	"	10,000	3914	"	776 13 4	for the second,	
from D° — to Mahanadee River.								third, fourth and sixth are under revision for submission to Government.	
Constructing Trunk Road No. 6 from Tuni to Chittivalsa.	"	47257	"	33,000	22257	"	1642 3 10	With respect to Item 5, Major Fischer reports that the required	
Trunk Road No. 6.	"	2269	"	10,000	1502	"	18 4 7	Estimate will be laid before Government	
Constructing great Northern Road from Rajahmundry to Tuni.	"	2823	"	10,000	2823	"	2489 " 8	as soon as it is ready.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works. (Continued)									
	Communications.									
Nellore.	Improvements and completion of the 4 miles of the Ongole and Kotta-patam road.	8,780	207	"	"	207	207	3 2 "	Of the outlay of Rupees 207, only Rupees 15-10- are chargeable to this Estimate. The remainder will be debited to the maintenance grant.	
Madras.	Extension of Cheyoor salt-road from Chotapaukum towards Wandiwash in the North Arcot District as far as Madras limits.	"	5543	"	6,400	1,663	"	295 1 10	The Superintending Engineer reports that the Estimate will be shortly submitted to Government, and that, pending sanction, the Ranger officer has been instructed to stop all outlays.	
Tanjore.	Opening Canal between Negapatam and Vedarniem.	108,192	91,713	"	15,000	16,973	1,973	1194 3 4	Vide Remarks in August's Statement. As outlay is being incurred without allotment, it seems desirable that the matter referred to in G.O. of the 15th October 1869, No. 3329, should be disposed of as soon as possible.	See G.O. dt.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Districts.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Original Works (Concluded.)									
	Communications.									
Nellore.	Coonoor Ghaut New Road.	2,40,000	2,52,339	12,339	21,000	8,535	"	2,523 2 6	The Superintending Engineer states that the excess over the sanctioned amount will be explained by an Estimate hereafter to be sent in.	
	Bridge over Kloonooth River.	16,000	23,677	7,677	3,412	1,427	"	231 11 8	Major Kennedy explains that Estimates are being	
									ment, but that, being portions of total Estimate for the lines from the Tambracherry Ghaut to the Mysore frontier, they will require the sanction of the Government of India.—	
South Canara.	Kulpatty Bridge.	14,500	16,523	2,023	3,000	84	"	55 2 "		
	Reconstruction of the Soolliah bridge.	4,550	787	"	"	787	787	786 14 "	Funds for this work will shortly be provided by Government by transfer Vide G.O. No. 3044, of the 17th September 1869.	See G.O. No 4008 of 24 Dec 69.
Tinnevelly.	New road No. 8 from Palamcottah to Tuticorin.	1,40,700	1,41,111	411	28,000	25,842	7,842	5,694 8 2	Vide remarks in August's Statement. The Superintending Engineer reports that the Range Officer has been instructed to stop work.—	See G.O. No 104 of 8 Jany/70 in which the Govt. proposes to adjust this outlay taken in the year.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Districts.	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.			Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.					
	Repairs.											
	Military.											
	Removing cracks over the new European Hospital at Bellary.	400	200	"	"	96	96	22	11	9	The Superintending Engineer has not yet provided funds for this work, nor has he replied to the objections raised by this Office on the 5th ultimo.	The Surgeon will perhaps kindly send his reply to these objections against the outlay.
Bellary.	Re-roofing back and front verandahs &c. to the Married quarters and Barracks at Bellary.	4434	2821	"	"	1827	1827	611	7	7	Do.	Do.
	Dismantling the Brig Boiler 3c. 60 Rifles.	"	3	"	"	3	3	3	2	5	Do.	Do.
President.	Compensation to be allowed to Medical &c. subordinates when not supplied with free quarters.	"	11,047	"	10,427	11,047	620	608	8	"	The Superintending Engineer has provided Rupees 609 for this excess outlay in his Appropriation Return for October, and will probably make a further allotment in November's Return.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Military.									
Madras.	Repairing the Native Infantry Lines at the Mount.	"	10	"	"	10	10	9 14 4	These works were carried out by the Range Officer without the Superintending Engineer's authority, but that officer promises to allot funds on the receipt of Estimates.	
	Whitewashing &c. Nos 3 and 4 Barracks at Palaveram.	"	36	"	"	36	36	36 7 7		
Salem.	Paid compensation for House rent to Hospital Apprentice.	"	30	"	"	30	30	15 " "	This outlay will be required by the Range Officer. The amount was irregularly paid to an Apprentice employed on Civil duty.	
Godavery.	Repairing the Superintending Engineer's Office 1st Division.	130	69	"	"	69	69	49 7 8	Vide Remarks in August's Statement.	
Cuddapah.	Repairing the Jail at Cuddapah.	2,370	1,988	"	"	1988	1,988	160 " "	Do. Do. No reply has been received from the Superintending Engineer to the Memo of Objections on the Range Officer's Accounts for September.	The Range will expedite the reply to these Objections.
Kurnool.	Repairing the Judges Court house at Kurnool	740	737	"	"	737	737	146 3 4	The Superintending Engineer, writing on the 2d November, states that "steps will be taken to provide funds during next month."	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Civil Buildings.									
South Arcot.	Repairing Inspector's House at Valadavoor	490	260	"	"	260	260	211 8 6	No allotment has yet been made by the Superintending Engineer. The transfer of funds proposed by that Officer, and sanctioned in G.O. of the 7th October 1869, No. 3203, was cancelled in the subsequent orders of the 26th Idem, No. 3442.	The Drugs will adjust this outlay.
Coimbatore.	Replacing Venga Brummers at No. 1 Latrine Central Jail at Coimbatore by Truss Brummers of large sizes.	400	678	178	400	678	178	257 8 6	The Superintending Engineer reports that a fresh Estimate will be called for and a re-appropriation of funds made.	
	Agricultural.									
Ganjam.	Repairs to Potta Ghaya at Boodapadah.	"	15	"	"	15	15	15 " "	The Superintending Engineer	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Agricultural.									
	Repairs to Potta Ghaut at Nellem-ga.	"	30	"	"	30	30	30 " "	states that funds for these works have been al-	"
	Do to Potta Ghaut at Berham-pore.	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	lotted in his Appropriation	
	Do to Do at Goghoo.	"	15	"	"	15	15	15 " "	Returns for November	
Ganjam.	Do to Bo-dogooloo Tank at Suhnokolly.	"	30	"	"	30	30	30 " "	which have not yet been re- ceived in	
	Do to Potta Ghaut at Nuugu-deah.	"	55	"	"	55	55	55 " "	this office.	
	Do to Maha-nadi river em-bankments at As-ka.	"	119	"	"	119	119	119 3 "	Ther Columns provided for Estimate and appropriation have, accord- ingly, been left blank.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Agricultural.									
Godavery.	Planting lunka grass to Vasista Godavery near Ramachendrapuram.	"	7	"	"	7	7	6 15 6	The Superintending Engineers reply to the objection raised by this office is as follows. "This being an emergent work, was ordered to be proceeded with without Estimate and allotment, both to be provided hereafter."	
	Maintenance of Ellore Lock and aqueduct.	"	196	"	"	196	196	20 2 3	The Superintending Engineer states that an Estimate for this work has not yet been received in his office for sanction and appropriation of funds.	
Kistnah.	Minniculloo Tank.	"	69	"	"	69	69	16 5 11	The Estimates for these works have not yet reached the Superintending Engineer, who has called upon the Range Officers for explanation and will take measures for providing the necessary funds.	
	Sinta Maigaloor Tank.	"	71	"	"	71	71	39 9 1		
	Poovada Vanoogopalasawmy Vary Tank.	"	17	"	"	17	17	6 14 3		
	Repairing main Canal in bank.	"	19	"	"	19	19	18 12 6	Funds will shortly be provided to adjust this outlay.	
Nellore.	Repairing Liburi Tank.	"	45	"	"	45	45	45 " "	This outlay will probably be provided in the Superintending Engineers Appropriation Return for October.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks thereon by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Agricultural.									
North Arcot. Cuddapah.	Hasanapuram Tank.	"	7	"	"	7	7	7 "	The Superintending Engineer has not yet replied to the objections raised by this office to this unauthorized outlay.	The Range will expedite his reply to these objections.
	Thippasamoodrum Tank.	"	200	"	"	200	200	200 "	The Superintending Engineer states that Rupees 515 have been sanctioned, and will be provided for this work in his Appropriation Return for	
X	Repairing the Samoodhum Anaikut Channel.	"	183	"	"	183	183	24 10 "	December. The Ranger Officer is said to have been again called upon to expedite the submission of Estimates for these works. On their receipt, the Superintending Engineer will make the needful allotments.	
Salem.	Repairing the Poolagoun deaputty Anaikut.	"	266	"	"	266	266	89 8 "		
	Repairing the Yercaud Lake Fund.	"	592	"	"	592	592	592 1 2		

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Repairs (Continued)									
	Agricultural.									
Coimbatore.	Repairing Yetty-samoodrum Tank.	"	31	"	"	31	31	31 6 6	This outlay will be covered by an appropriation which, the Superintending Engineer states, will be include in his Return for November 1869.	
	Communications.									
Vizagapatam.	Survey charges for Trunk Road No. 6 from Tuni to Chittivalsa.	"	91	"	"	91	91	47 9 10	Vide Remarks in August Statement.	
Tanjore.	Repairing small Bungalow at Muthupaur Upper Lock.	100	132	32	75	107	32	56 10 6	The Superintending Engineer has not yet replied to the objections of this office to the outlay on this work in excess of Estimate and allotment.	The Engr. will expedite his reply to these objections
		"	"	"	"	"	"	"		

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Districts.	Particulars of each item.	Comparison with Estimate: Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year: Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Tools and Plant.									
Godavery.	Charges for the carriages of Cash Chests from Dowlaishweram Work shop to Rajahmundry.	"	a.p. 6-3	"	"	a.p. 6-3	a.p. 6-3	" 6 3	This charge will be adjusted by a special allotment in the Superintending Engineer's Appropriation Return for November.	
Cuddapah.	Repairs	S-9-4	S-10-4	a 1 "	S-9-4	S-10-4	a 1 "	" 1 "		
	Carrying Tools from Cuddapah to Madanapully.	"	40	"	"	40	40	34 9 "	The Superintending Engineer has promised to adjust this outlay immediately on the receipt of the bills which the Range officer has been called upon to furnish without delay.	
	Do Do Scientific Instruments.	"	4	"	"	4	4	2 10 "		

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Tools and Plant (Concluded.)									
Madura	Carriages	"	6	"	"	6	6	6	The Superintending Engineer will, doubtless, provide for this small outlay in his next Appropriation Return.	
		"	"	"	"	"	"	"		
Ganjam.	**Finished Works for which Completion Certificates have not yet been received.**									
	Repairs Agricultural Sooramullah at Seriapoor.								Completion Certificates are due in this office within a month after works are finished. These Certificates have not yet been furnished for the completed works noted in this Statement, but measures are being taken to ensure their early submission and Range Officers have been specially requested to arrange for the timely dispatch of all future Certificates.	
	Bodacherovvoor Bheemoodeyhayee.									
Godavery.	Geramah Tank at Ramikempad.									
	Seetangumah Tank at Dhodalur.									
	Maharow Tank do.									

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Finished Works &c. (Continued)									
	Repairs Agricultural									
	Tamara Tank at Teemalumpolum.									
	Repairing Ellore Lock.									
	Do. Pada Tank at Vurlaguden.									
	Supply Channel of Yera Tank at Yerampelly.									
Godavery	Makalumah Tank at Dendalur.									
	Repairing Oorg Tank at Ahnoor.									
	Do. Puthacherru at Condapilly.									
	Do. Veerappah Tank at Soobbarampittah.									
	Do. Chindriah Tank at Venbatapenam.									
Kistnah.	Constructing a Head Sluice to Koremebadoo tank bund.									

Remarks.

See previous

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Finished Works &c (Continued)									
	Original Works Civil Buildings									
Bellary.	Superintending Engineers office at Bellary.									
	Original Works. Agricultural									
	Constructing a 2nd Class sluice in the Woodiathoor Tank.								Remarks.	
	Constructing a Calingulah in the Bund of Villakaray Toolookahany tank.								See preceding	
South Arcot.	Do. a sluice of sixteen yards in the bund of Accadavelly Tank.									
	Repairs. Agricultural.									
	Repairing the bund of Rathapporam large tank.									
	Do. the spring pond in the limits of Vanna rapolium hamlet of Pullicoopum near New Town.									
	Do. the Veerawindy Ancient main channel									

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Finished Works &c (Continued)									
	Original Works Civil Buildings.									
	Improvements to the Trichengode Subsidiary Jail.									
	Improvements to the Utangari Subsidiary Jail.									
	Repairs Agricultural.									
	Repairing the Serapully Tank.								See preceding remark.	
Salem.	Do. Patcha = mampitty Tank.									
	Do. Tholasam = pitty Tank.									
	Clearing the spring and channel that irrigates the Moo = rahpilly lands &c.									
	Repairing the Auchitty Anicut which supplies the Auchitty Tank near Arcotty.									
	Do. the Binda = hully Tank.									

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Salem.	Finished Works (Continued)									
	Repairs Agricultural.									
	Repairing the Annasagaram tank									
	Do. Darampur and Rankulle Tank.									
	Do. the Indoor Tank.									
	Do. the Belea noor Ibrahiam Tank.									
	Original Works Agricultural.									
	Constructing a Calingulah across the Conareedingil in Adayar.									
Tanjore.	Repairs Agricultural.									
	Planting Nanul and Nennochee in South side of Coleroon.									
	Original Works. Civil Buildings.									
	Putting ventilators Nos. in Lockup at Tiruvadamarudoor.								See preceding remark.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of 1st Fortnight September 1869, requiring the Orders of the Local Government.

Division	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Finished Works 1st (Continued)									
	Original Works. Agricultural.									
	Taking up old apron and relaying it, Lower Anicut.									
	Concrete flooring over the apron of the South branch Lower Anicut.									
	Extending Southern roving wall of									
	Beeman Rajen channel Head Sluice.									
Tanjore.	Constructing Syphon Sluice under Beeman Rajen channel in Thalathinthuchy.									
	Repairs Civil Buildings									
	Repairing building between Small Cause Court and Taluq Cutcherry.									
	Do Walls in Verandah of Buildings between the Small Cause Court Yard.									

remarks.

See preceding

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Tanjore.	Finished Works &c. (Continued)									
	Repairs. Agricultural.									
	Rough Laterite Stone required for the protection of the apron of the N. B. Le. C.									
	Clearing Cottangoody Parasamunckel branch from N.B. of Tirumalarajen								Remark.	
	Do Nullen goody Pimenmalay Channel N.B. of Mannyaur.								See preceding	
	Repairing large earthen Groyne below Lower Anicut.									
	Cutting Calachain above and below Cavery Dam at Arasalur Head.									
	Protecting South bank of Cavery limits of Imblapudy.									
	Protecting and strengthening S.B. of Cavery limits of Keela-cabstallem.									

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Tanjore.	Finished Works &c. (Continued)									
	Repairs. Agricultural.									
	Protecting the S.B. of Codamurty limits of Velangandon.									
	Protecting S.B. of Arasalur limits of Elangargudy.									
	Protecting the S.B. of Codamurty limits of Papanassem.									
	Repairs. Communications.									
	Clearing accumulation in the Pazhaiselpaka Channel &c.									
	Repairs. Agricultural.									
	Raising and strengthening the right and left bank of Thiruddalam in Vadasery Caujanoor and Chinidevivel limits.									
	Repairing the under tunnel across Thirothanipooreum Channel in the limits of Thiruvaltyf.									

see preceding

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
Tanjore.	Finished Works fee (Continued)									
	Original Works. Agricultural.									
	Repairing and improving Varikudi Head Sluice on the left bank of Salavanam.									
	Repairs. Agricultural.									
	Strengthening South bank of Sukkiyaur.									
	Clearing irrigating channels of Maganoor.									
	Do. Senjamaly's canayathypuram irrigating Channel.									
	Do. irrigating Channel of Koobay and Vadakkary Villages.									
	Do. Do. of Erengoore do.									
	Do. Do. of do. Natiroopo Village									
	Do. Do. Do. of Annamungalum Cavoor fee Village.									
	Do. Do. Do. of Cherukudikistnapuram Do. Do. Do. of Soothyagoody fee									

see preceding remark.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Finished Works &c. (Continued)									
	Repairs. Agricultural.									
	Clearing Covilputtoo irrigating Channel.									
	Do. Valivalum									
	Pindarvady Do.									
	Do. Vadangalore									
	Do. Do.									
	Do. Pichaykoo-layaur Channel branching from Pandanyaur.									
	Deepening bed of Veerasholanaur.									
	Clearing Thokoo-nan gobarai chan-nel Daradanaur limit									
	Clearing Weya-condah Channel from the 2d Bridge over the Weyaconda-du Tanjore road to Kuseondarcottah path way									
Trichinopoly.	Do. Do. between 1st and 2d Bridges on the Tanjore road.									

See previous

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Finished Works. Yea (Concluded)									
Original Works. Agricultural.									
Madura. Constructing Calingulah and sluice in Moolakaranay Tank.									
Repairs. Civil Buildings.									
Moonsiff's Court House at Strivigunatum.									
Repairs. Agricultural.									
Tinnevelly. Aqueduct across Vellood.									
Manamarien channel.									
Stock Manufacture and Carriage.									
Godavery. Manufacture of Bricks.	"	133	"	"	133	133	97 9 7	The Superintending Engineer reports that the outlay of Rupees 140 on these items has been ordered to be recovered.	
Charges for Carriage of Asphaltte from Cocanada to Samulcotta.	"	7	"	"	7	7	7 " "		

proceeding remarks.

See

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District.	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Stock Purchases.									
Godavery.	Firewood	"	987	"	"	987	987	27 6 11	Vide Remarks in August's Statement. The Superintending Engineer reports that he addressed the Range Officer upon the subject of this outlay on the 1st November.	
	Deposits Repaid.									
Neilgherry.	Constructing Police Lines at Coonoor.	"	2,550	"	1,500	2,550	1,050	334 14 1	The Superintending Engineer states that, in order to adjust the excess, a transfer from Coimbatore is being made. See Remarks in August's Statement.	
	Miscellaneous Advances.									
Residency.	Advances to R. F. Chisholm, Esqr. C.E. on account of Brick Field Operations.	"	11,383	"	"	11,383	11,383	3,000 " "	The Superintending Engineer explains that Mr. Chisholm has been again requested to take immediate steps for adjusting the portion of the advance make on account of Brickfield in the manner pointed out in para 4 of G.O. No. 2647, of the 19th August 1868.	

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District	Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Miscellaneous Advances (Continued)									
	Advances to Local Fund. Overseer and Lascars employed in Surveying Local Roads.	"	79	"	"	79	79	79 / 1 / 11	This advance was not authorized by the Superintending Engineer, who complains that "the Overseer draws his pay from the grant for Establishments, and that if this advance is irrespectives of the regular Local Fund Establishment, a Contingent bill will be submitted for the sanction of the Board of Revenue under	
Madras.									G.O. in the Revenue Department No. 2092 dated 19th July 1869." The charge now stands debited under "Imperial", and the Range Officer reports a recovery of Rupees 65-2-8 in October.—	
	Advances to Surveyor Mr. Miller for Surveying the line of Irrigation Canal.	"	600	"	"	600	600	150 " "	The Superintending Engineer's explanation is as follows. "Three bills amounting to Rupees 1254-10-1 have been forwarded to the Board of Revenue for sanction—Mr. Fraser has been called upon to expedite the submission of bills for the balance." Vide Remarks in August's Statement.	
	Surveyor	"	150	"	"	150	150	150 " "		
	Advanced to Surveying Coolies &c. &c.	"	495	"	"	495	495	118 6 "		
	Ramanjooloo Draftsman.	"	35	"	"	35	35	35 " "		

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869; requiring the Orders of the Local Government.

Extract	Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
Madras.	**Miscellaneous Advances (Concluded)**									
	Goomastah	"	20	"	"	20	20	20 " "		
	Advanced to Surveyor Mr. A. Rhodes.	"	50	"	"	50	50	50 " "	Vide preceding remark	
	Advances to Survey Establishment previously debited to Works.	"	580	"	"	580	580	580 " "		
Unpaid.	Advanced to several Contractors &c. from 1864-65 to the current month.	"	1549	"	"	378	378	328 2 4	The advances here recorded are of long standing, and on the Special Executive Engineer being requested to take measures for ensuring their speedy adjustment, he promised to address Government on the subject.	
	Advances to Civil officers.									
Undrawn.	Advanced to the Head Assistant Collector being amount of compensation for land taken up for building a Taluq Cutcherry at Sidhout.	"	100	"	"	100	100	100 " "	This advance represents payments required to be made on account of land taken up for the Sidhout Taluq Cutcherry, but there is no allotment to cover the advance.	The Range writes that an allotment

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of September 1869, requiring the Orders of the Local Government.

District. Malabar.

Particulars of each item.	Comparison with Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Comparison with appropriation of the year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
Advances to Civil Officers (Concluded.)									
To Collector of Malabar on account of compensation for land taken up for the Canoor road.	"	178	"	"	178	178	47 13 4	The Superintending Engineer reports that the bill of actual expenditure has been called for and passed. The adjustment of the advance will probably appear in the Range Officers next accounts.	
Sub Collector of Malabar for the hire of boats, &c., at the Moorat ferry during the time the bridge was under repair.	"	349	"	"	349	349	149 1 7	This is not a proper debit to Imperial Funds, and the amount will be recovered by transfer of the charge to the head "Local".	

Office of the Controller of Public Works Accounts
Madras 11th December 1869.

S. Brodie
Controller of P.W. Accounts.

The Controller is authorized to pass the objectionable items included in this Statement.

Docket No 489 of 12th July 1870
Copy of the above forwarded to the Govt of India

Comd JMc.

35 Copies of the docket despd to the Govt of India 24/2/70.

Statement of objectionable items in the accounts of Range Officers of the Madras Presidency for the Month of 18 , requiring the Orders of the Local Government.

Particulars of each item.	Comparison with Estimate.			Comparison with appropriation of the year.			Expenditure during Month.	Opinion of the Superintending Engineer with final remarks by Controller.	Orders by Local Government.
	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			

To The Supdg Engineer
" Controller
" Auditor
" Major Kennedy
" Officer in charge of Operations
" Cocker
" ~~Range Deputy~~
" ~~Range Deputy~~

Despr 21/2/70.
Sent copies according to Range
Despr Trade of Engrs 22/2/70.