M.R.O. 1—77,006—8-6-37.

(1) Number of pages 1

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 516 Press ~~Mis.~~

274-75

Dated 14. 2 1870.

Not to be folded or roughly handled

No. 274.

Read the following :—

6TH DIVISION, TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Vadarniem for the month of December 1869, *called for in G. O., No.* 1,780, *of 20th June* 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	RS.		RS. A. P.	RS.	RS. A. P.	RS. A. P.	
Completing the Navigable Canal between Negapatam and Vadarniem.	64,000	G. O., No. 3,101, of 19th October 1865, and No. 2,736, of 29th August 1866; also No. 3,703, of 26th November 1868.	74,739 13 1	Item No. 416 in Budget of 1869-70 ... 15,000	.....	30,270 1 5	Excavation of Canal finished. Syphon sluices for Coopien and Paupan voicals completed with the exception of plastering. Bridge over canal-arch completed, and plastering finished. Channel excavation to Paupan voical one-third done. Canal opened for traffic on the 22nd July 1869. Work stopped under G. O., No. 4,015, dated 29th December 1869.
Supplemental to do. ...	6,410						
2nd Supplemental to do...	37,782						
	1,08,192						

TANJORE,
3rd February 1870.

(Signed) R. F. OAKES, Captain, R.E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
14th February 1870.

No. 275. ORDER THEREON, 14th February 1870, No. 516.

CIVIL WORKS, No. 35. ORDERED to be recorded.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

Exd. J. Wright.

6th Div.

Tanjore District.

Report of progress of the Junction Canal between Negapatam & Vadarnieu for the months of December 1869.
called for in G. O. No. 1780 of the 20th June 1864.

Description of Works	Amount of Estimate	By whom Sanctioned	Expenditure upto the end of last year.	Grant for the current year, & date of Order authorizing it	Net expenditure in this year: In this Month	Net expenditure in this year: Upto this Month	Remarks explanatory of the state of progress.
Completing the Navigable Canal between Negapatam and Vadarnieu	64000	G. O. No. 3101 of 19th October 1865, & 2706 of 29th August 1866,					Excavation of Canal finished. Anicuts or Coffers & Sluices for Conjeevaram & Tanjore Anicuts completed with the exception of Plastering. Bridge over Canal-Arch completed and Plastering finished. Channel excavation to Tanjore Canal-3 Bonds. Canal closed for traffic on the 22nd July 1869: Works stopped under G. O. No. 1685 & also 79 of 1869.
1st Supplemental to Do.	6410	also No. 3703					
2nd Supplemental to Do.	37782	of 26th June		Item No. 416 in Budget of 69-70 - 15000		30270 15	
	108192	1868	74739 131				

Supdg. Engineer's Office 6th Div.
Tanjore
3rd February 1870

A. F. Dixon Captain R.E.
Supdg. Engineer 6th Div.

Jaugeri District
No 496-

Sir,

Herewith I have the honor to forward for your information a letter from the Superintending Engineer 6th Division, No 576 dated 7th instant, reporting progress of the Junction Canal between Negapatam & Vedaranium for the month of December 1869.

I have the honor to be Sir
Your most obedient servant
Lehmann
Executive Engineer

Fort St George
14th Feby 1870

To
The Secretary to Govt
P.W.D.

510

No 576

Received this record.

Cue 496

Govt. of Madras.

PUBLIC WORKS.

To

Dated

Read

G. O. 14 Feby 1870 No. 576.

Nos. 274-275

Limetum Canal Project

Report of the Limetum Canal between Nyafalam and Vazarnur for December 1869 recorded