M.R.O. 1—77,006—8-6-37.

(1) Number of pages.....

(2) Date of repair.....

(3) Initials of the Referencer.....

MADRAS RECORD OFFICE.

Government of Madras.

Public DEPARTMENT.

G.O. No. 2207-62 Press Mis.

Dated 2-7 18 72.

Not to be folded or roughly handled

No. 29. Read the following letter from the Acting Consulting Engineer for Railways, to the Secretary to Government, Public Works Department, dated Madras, 24th August 1871, No. 361 :—

I HAVE the honour to forward, for submission to the Government of India, the report of progress of the Great Southern of India Railway for the quarter ended the 30th June 1871.

2. As the extension works are not yet commenced, there is no separate report as called for by the Government of India in their letter of 23rd June 1871.

G. O., No. 1,773, dated 5th July 1871.

GREAT SOUTHERN OF INDIA RAILWAY.

A.

OPEN LINE.—*Progress Report for the quarter ending 30th June* 1871.

Reference to heads of Estimate	Details.	TOTAL ESTIMATE.		ACTUAL INDIAN (CASH) EXPENDITURE.
		Indian Expenditure.	Value of English Stores.	During quarter.
				RS. A. P.
I.	PRELIMINARY EXPENSES	...	...	.....
II.	LAND	...	...	.....
III.	CONSTRUCTION OF LINE	...	...	.....
	Earthwork	...	...	.....
	Small Bridges	...	...	.....
	Large do.	...	...	.....
	Fencing	...	...	.....
	Other items	...	...	.....
IV.	BALLAST AND PERMANENT-WAY	...	...	.....
	Ballast	...	...	.....
	Permanent-way	...	...	1,651 9 3
V.	STATIONS AND BUILDINGS	...	...	.....
	Platforms	...	...	.....
	Passengers' buildings	...	...	.....
	Good sheds	...	...	.....
	Watering arrangements	...	...	.....
	Staff quarters	...	...	924 8 6
	Engine sheds, etc., shops	...	...	727 0 9
	Other items	...	...	.....
VI.	TELEGRAPH	...	...	268 2 4
VII.	PLANT	...	...	2,400 13 1
VIII.	ROLLING STOCK...	...	...	.....
IX.	MAINTENANCE	...	...	15,207 5 0
X.	ESTABLISHMENT	...	...	74 11 4
XI.	CONTINGENCIES...	...	...	

NEGAPATAM, 26*th July* 1871.

(Signed) S. M. JOHNSON, *Assistant Controller.*

(Signed) J. SMITH, *Chief Auditor.*

(Signed) W. S. BETTS, *Agent and Traffic Manager.*

A.

SOUTHERN EXTENSION.—*Progress Report for the quarter ending 30th June 1871.*

Reference to heads of Estimate.	Details.	TOTAL ESTIMATE. Indian Expenditure.	TOTAL ESTIMATE. Value of English Stores.	ACTUAL INDIAN (CASH) EXPENDITURE. During quarter.
				RS. A. P.
I.	PRELIMINARY EXPENSES	...	...	31,378 5 7
II.	LAND	...	...	.....
III.	CONSTRUCTION OF LINE	...	...	.....
	Earthwork	...	...	.....
	Small bridges	...	...	.....
	Large do.	...	...	.....
	Fencing	...	...	.....
	Other items	...	...	.....
IV.	BALLAST AND PERMANENT-WAY	...	...	.....
	Ballast	...	...	.....
	Permanent-way...	...	...	.....
V.	STATIONS AND BUILDINGS	...	...	.....
	Platforms	...	...	.....
	Passengers' buildings	...	...	.....
	Good sheds	...	...	.....
	Watering arrangements	...	...	.....
	Staff quarters	...	...	.....
	Engine sheds, etc., shops	...	...	.....
	Other items	...	...	.....
VI.	TELEGRAPH	...	...	.....
VII.	PLANT	...	...	.....
VIII.	ROLLING STOCK...	...	...	.....
IX.	MAINTENANCE	...	...	.....
X.	ESTABLISHMENT	...	...	.....
XI.	CONTINGENCIES...	...	...	.....

NEGAPATAM,
26th July 1871.

(Signed) S. M. JOHNSON,
Assistant Controller.

(Signed) J. SMITH,
Chief Auditor.

(Signed) W. S. BETTS,
Agent and Traffic Manager.

D.

General Progress Report of work in erecting and building Locomotive and Rolling Stock for quarter ending 30th June 1871.

	Number sanctioned.	Number erected up to 31st Mar. 1871.	NUMBER ERECTED DURING CURRENT YEAR. During quarter.	NUMBER ERECTED DURING CURRENT YEAR. To end of quarter.	Building or under erection at end of quarter.	Arrived at shops during quarter.	Arrived at Port during quarter.	Balance to arrive in Port.
Locomotive Engines and Tenders	21	20	.....	.....	.....	.....	.....	.....
Composite Carriages	7	6	.....	1	1	.....	.....	.....
Second Class do. ...	2	2	.....	1	1	.....	.....	.....
Third do. do. ...	34	34	.....	.....	.....	.....	.....	.....
Passengers Brake Vans ...	8	7	.....	.....	.....	.....	.....	.....
Horse Boxes ...	3	3	.....	1	.....	.....	.....	.....
Carriage Trucks ...	1	1	.....	.....	1	.....	.....	.....
Goods Brake Vans ...	4	4	.....	.....	.....	.....	.....	.....
Covered Goods Waggons ...	166	133	.....	.....	.....	.....	.....	.....
Ballast Waggons	50	50	11	19	.....	.....	.....	.....
Open Goods do.	50	50	.....	.....	22	.....	.....	.....
Timber Trucks	4	4	.....	.....	.....	.....	.....	.....
Gunpowder Vans	1	.....	.....	.....	.....	.....	.....	.....
Salt Trucks	25	25	.....	.....	.....	.....	.....	.....
High Sided Open Trucks ...	50	50	.....	.....	1	.....	.....	.....
Sets of Iron work (Carriages) ...	Iron works drawn from General Stores in complete sets ... ... None.							
Do. (Waggons) ...								

NEGAPATAM,
14th August 1871.

(Signed) E. G. SHEWARD,
Locomotive and Carriage Superintendent.

(Signed) W. S. BETTS,
Agent.

Proceedings of the Madras Government, Public Works Department, 2nd September 1871.

No. 30. ORDER THEREON, 2nd September 1871, No. 2,241.

RAILWAY, No. 2.

ORDERED that these papers be forwarded to the Government of India.

(Here enter No. 2,242, dated 2nd September 1871.)

(True Extract.)

Captain, R.E.,
Under Secretary to Government.

To the Acting Consulting Engineer for Railways.

Exd. S. T. Augustin.

PUBLIC WORKS DEPARTMENT,
FORT ST. GEORGE, *2nd September* 1871.

No. 31.

No. 2,242.

To

THE SECRETARY TO THE GOVERNMENT OF INDIA,
PUBLIC WORKS DEPARTMENT.

RAILWAY, No. 3.

SIR,—In accordance with the Circular from the Government of India, under date the 13th June 1870, No. 7 R, I am directed herewith to forward a letter from the Consulting Engineer for Railways, giving cover to a report of the progress made in the construction of the Great Southern of India Railway for the quarter ended the 30th June 1871.

2. With reference to the request contained in your No. 737 R, dated 4th May 1871, I am to invite your attention to paragraph 2 of Major Prendergast's letter.

I have the honour to be,
Sir,
Your most obedient servant,
(Signed) A. deC. SCOTT, Captain, R.E.,
Under Secretary to Government.

Exd. S. T. Augustin.

4 of 1

CONSULTING ENGINEER'S OFFICE.

Railway Department.

No. 361

From Major H. L. Prendergast RE,
Consulting Engineer for Railways,

To Colonel J. Carpendale RE,
Secretary to Government,
Public Works Department,
Fort Saint George.

Sir,

I have the honour to forward for submission to the Government of India, the report of progress of the Great Southern of India Railway, for the quarter ended the 30th June 1871.

2. As the extension works are not yet commenced, there is no separate report as called for by the Government

Government of India in their Letter of 23rd June 1871.

G.O. 1773 dated 5th July 1871.

I have the honour to be
Sir
Your most Obedient servant

Madras 24th August 1871

Alex Pendergast Major RE
Ag. Cons. Engineer for Railways

D.

Form No. 233.)

GREAT SOUTHERN OF INDIA RAILWAY.

General Progress Report of work in Erecting and Building Locomotive and Rolling Stock for quarter ending 30th June 1871

	Number Sanctioned.	Number erected up to 31st March 1871	Number erected during current year. During quarter.	Number erected during current year. To end of quarter.	Building or under erection at end of quarter.	Arrived at Shops during quarter.	Arrived at Port during quarter.	Balance to arrive in Port.	Remarks.
Locomotive Engines and Tenders	21	20	"	1	1				
Composite Carriages	7	6	"	1	1				
2nd Class do.	2	2	"	"	"				
3rd do. do.	34	34	"	"	"				
Passengers Brake Vans	8	7	"	1	1				
Horse Boxes	3	3	"	"	"				
Carriage Trucks	1	1	"	"	"				
Goods Brake Vans	4	4	"	"	"				
Covered Goods Waggons	166	133	11	19	22				
Ballast Waggons	50	50	"	"	"				
Open Goods do.	50	50	"	"	"				
Timber Trucks	4	4	"	"	"				
Gunpowder Vans	1	"	"	"	1				
Salt Trucks	25	25	"	"	"				
High Sided Open Trucks	50	50	"	"	"				
Sets of Iron work (Carriages)									
Do. (Waggons)									

Iron work drawn from General Stores in complete sets — None

Loco. and Car. Supt's. Office,
Negapatam 4th Augt 1871.

Loco. and Car. Supt.

Agent.

Rec'd 1st Aug 1871

Loco. Dept. 1871 Mail Report
Supt. Report for Aug.

Railway Department.

From The Consulting Engineer for Railways, No. 3991.

To The Secretary to Government, P. W. Department, Fort St. George.

Dated 25th Aug. 1871.
Received 28th Aug. 1871.
No. 6501

Copy of a Letter from the Consulting Engineer for Railways, dated 25th August 1871, No. 3991.

Forwarded for information.

(Signed) H. Pelly
Secretary to Government.

Fort St. George, 30th August 1871.

No. 2241-2242-27

A.

Great Southern of India Railways

Open Line — Progress Report for the quarter ending 30th June 1870

Progressive number of Estimate	Details	Total Estimated Sanctioned Expenditure	Total Estimated Actual Expenditure	Actual Expenditure Quarter		
I	Preliminary Expenses					
II	Land					
III	Construction of Line					
	Earthwork					
	Small Bridges					
	Large Bridges					
	Culverts					
	Other Items					
IV	Ballast and Permanent Way					
	Ballast			1601	9	2
	Permanent Way					
V	Stations and Buildings					
	Platforms			924	8	6
	Engineering Buildings			727	-	9
	Goods Sheds			-	-	-
	Locking Arrangements			268	2	2
	Rail Transport			2400	13	1
	Cattle Sheds & Stops			-	-	-
	Other Items			1520	8	0
VI	Telegraph			74	11	4
VII	Plant					
VIII	Rolling Stock					
IX	Maintenance					
X	Establishment					
XI	Contingencies					

E. W. Johnson.
Assistant Comptroller

John Smith
Chief Auditor

Negapatam
Chief Auditor's Office
26th July 1870

Cecil Gibbett.
Agent and Engineer

P.R. 3991/71

A. Great Southern of India Railway

Southern Extension — Progress Report for the quarter ending 30th June 1871 —

Number and heads of Estimate	Details	Total Estimate: Indian Expenditure	Total Estimate: Value of Land taken above	Estimated Total Cost of Completion: During Quarter £ s d
I	Preliminary Expenses			21378 5 7
II	Lands			" " "
III	Construction of Line			" " "
	Earthworks			
	Small Bridges			
	Large Bridges			
	Culverts			
	Other Items			
IV	Ballast and Permanent Way			" " "
	Ballast			
	Permanent Way			
V	Stations and Buildings			" " "
	Platforms			
	Passengers' Buildings			
	Goods Sheds			
	Watering Arrangements			
	Gauf Buggies			
	Engine Sheds & Shops			
	Other Items			
VI	Telegraphs			" " "
VII	Plant			" " "
VIII	Rolling Stock			" " "
IX	Maintenance			" " "
X	Establishment			" " "
XI	Contingencies			" " "

G. W. Johnson.
Assistant Controller

James Smith
Chief Auditor

Alexander Scott
Agent and Traffic Manager

Negapatam
Chief Auditors Office
26th July 71

P. R. 3911/71.

No. 2241. P. R. O. 6

Proceedings of the Madras Govt.

Read the following

From.

The Consg Engineer
for Railways } (R. E. Do. 361 & 24 Augt/71)

Ordered that these
papers be forwarded to
the Government of India.

To the Consg Engineer
for Railways &c
Despd 4/9/71

No. 2242.

The Secretary to the
Government of India

Sir,

In accordance
with the Circular from
the Govt of India, under
date the 13th June 1870,

No 7 R. I am directed herewith to forward a letter from the Consulting Engineer for Railways, giving cover to a Report of the progress made in the construction of the Great Southern of India Railway for the quarter ended the 30th June 1871.

With reference to the request contained in your No 737 R. dated 11th May 1871, I am to invite your attention to paragraph 2 of Major Prendergast's letter.

Q. & S.

Desp. 4/9/71 inter 25 of Govt 22nd of 1871.

C. 8 No. 5991.

Govt. of India Madras.

PUBLIC WORKS.

To The Engr Consulting Engr for Railways and To the Secretary to the Govt of India

Dated

Read 13

2 Sepbr 2241-2242

Nos. 24-3183

~~Proceedings of~~ Forwarding ~~on~~ the Progress Report of the Great Southern of India Railway for the quarter ended 30th June 1871.

Progress Report (Great Southern of India Railway)

Forwarding Orders on the Report for the quarter ended 30th June 1871.

of Govt 2241 of 1871.