MRO 1—77,006—8-8-27.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Reference _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2325 Press Mis.

199-200

Dated 12-9- 18 21.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 13th September 1871.

No. 199. Read the following letter from the Officiating Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Cuddalore, 4th September 1871, No. 125.—

WITH reference to G. O, No. 2,193, of the 28th August 1871, directing the submission of a supplemental estimate for the Post Office at Salem, I have the honour to state that the building *was completed in January* 1871 at a total cost of Rupees 4,947-12-6, as may be observed from this Office letter recorded in the foregoing G. O.; moreover, as the excess over the grant and the estimate was only Rupees 238, that is, much below the limit prescribed in paragraph 90, Section II., of the Manual of Public Works Accounts, or only Rupees 2-4-6 above the limitation fixed in Chapter IV., Section I, paragraph 12, Clause III, of the Departmental Code, and as the cause of the excess was fully set forth in the abovementioned letter from this office, it was not considered necessary to prepare a supplemental estimate.

No. 200. ORDER THEREON, 13th September 1871, No. 2,325.

CIVIL WORKS, No. 11.

UNDER the circumstances explained in this letter the Government are pleased to dispense with the submission of a supplemental estimate for the building in question.

(True Extract.)

Captain, R.E.,
Under Secretary to Government.

To the Superintending Engineer, 5th Division.
Controller of Public Works Accounts.

Ed. S. T. Augustin.

No 125 Superintg: Engineer's Office, 5th Divn.
Cuddalore, 4th September 1891.

From,

Captain James Vertue, R.E.,
Offg: Supdg: Engineer, 5th Divn.

To,

Colonel J. Carpendale, R.E.,
Secty. to Government, P. W. D.

Sir,

With reference to G.O. No. 1193 of the 28th August 1891, directing the submission of a Supplemental Estimate for the Post Office at Salem, I have the honor to state that the building was completed in January 1891, at a total cost of Rs. 4,944. 12. 6, as may be observed from this Office letter, recorded in the foregoing G.O.; moreover, as the excess over the grant and the Estimate was only Rs. 238, that is, much below the limit prescribed in para 90 Section II of the Manual of Public Works Accounts, or only Rs. 2. 4. 6. above the limitation fixed in Chap: IV, Section I, para 12, Clause III of the Departmental Code, and as the cause of the

Sheets was fully set forth in the above-
mentioned letter from this office, it
was not considered necessary to prepare
a Supplemental Estimate.—

I have the honor to be
Sir,
Your most obedient Servant.

Lauriston Bertrand, Captain R.E.,
Officiating Superg: Engineer, 5th Division.—

No. Public Works Depart.
No. 2325
Proceedings of the Madras Govt.
Read the following
Perm.

From

The Supdg. Engineer
5th Division

} No Cert. 125 & 4th Sept. 71

Under the circumstances explained in this letter the Govt. are pleased to dispense with the submission of a supplemental estimate for the building in question.

Ordered

Supdg Engr. 5th Div. /
Controller of P. Wks Accts /
Depy 14/9/71.

P. Wks 1871 Sept. No
Fin. Dept. Proceedings
No. 4220
The Supdg. Engineer
5th Division
To The Secretary to Govt
Public Works Department

Dated 4th } Sept. 1871.
Rec'd 7th }

No. 125.

Sir

I have the honor to submit herewith a Supplemental Estimate which was not prepared for the last Fasli

No. 2325 - 13th Sept. 71

Rec'd 22 Sept. 71 No 355-356

No. 199

5th

Cho 6220.

Govt. of {1871} Madras.

PUBLIC WORKS.

To The Superintending Engr.
5th Division

Dated

Recd. 1871

G.O. 13 Sept. No. 2325.

Nos. 1999 207

Post Office at Salem. Sub-
mission of re-settlement
estimate for the Post Office
at Salem discussed with-