M.R.O. 1—77,006—3-6-37.

(1) Number of pages 17

(2) Date of repair 3 9 [illegible]

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public work DEPARTMENT.

G.O. No. 2609	Press / Mis.
382-83	
Dated 2 . 0	18 .

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 24th October 1871.

No. 382. Read the following letter from the Officiating Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Cuddalore, 30th September 1871, No. 152:—

I HAVE the honour to submit, for the sanction of Government, a comparative statement showing the estimated and actual cost of the Subsidiary Jail and out-houses at Tripatore in the Salem District.

2. An estimate of Rupees 3,570 was sanctioned in G. O., No. 92, of the 12th January 1869, and Rupees 2,540 was expended up to the last year; the balance of the estimate, Rupees 1,030,* has been granted this year.

* Item No. 47 of the Provincial Budget.

3. The excess of Rupees 428-15-3 over the original estimate is owing to increased rates and an omission of Rupees 120 in the original estimate, as shown in the comparative statement. The amount required for the completion of this building can be transferred from the reduced allotment of the Ahtoor Cutcherry, Rupees 7,692,* Item No. 43 of the Budget for 1871-72.

* Original grant	Rs.	8,690
Transferred in G. O., No. 2,453, dated 26th September 1871 ...	,,	998
		7,692

No. 383. ORDER THEREON, 24th October 1871, No. 2,698.

CIVIL WORKS, No. 31.

WITH this letter the Acting Superintending Engineer of the 5th Division submits a comparative statement of the estimated and actual cost of the construction of the Subsidiary Jail and out-offices at Tripatore in the Salem District, for which an estimate of Rupees 3,570 was sanctioned in G. O., No. 92, dated 12th January 1869.

2. It is observed that an excess of Rupees 428-15-3 over the sanctioned estimate is shown, which is attributed to increased rates and to the omission of a sum of Rupees 120 in the preparation of the original estimate.

3. Under the circumstances explained the Government sanction the additional amount and authorize the transfer of funds proposed in paragraph 3 for meeting the excess.

(True Extract.)

Captain, R. E.,
Offg. Joint Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Controller of Public Works Accounts.
,, Judicial Department.

Exd. E. C. Shunker.

№ 152

Suprg: Engineer's Office, 5th Division,
Cuddalore, 30th September 1871.

From,

Captain James Vertue R.E.,
Offg: Superintg: Engineer, 5th Divn.,

To,

Colonel J. Carpendale R.E.,
Secty. to Government, P.W. Departt.

Enclosure
1 Comparative
Statement.

Sir,

I have the honor to submit, for the sanction of Government, a Comparative Statement shewing the estimated and actual cost of the Subsidiary jail and out-houses at Tripatore in the Salem District.—

2. An estimate of Rupees 3,570- was sanctioned in G.O. №92 of the 12th January 1869, and Rs. 2,540 was expended up to the last year; the balance of the estimate Rs. 1,030* has been granted this year.—

*Item №470 of the Provincial Budget

3. The excess of Rupees 428-15-3 over the Original estimate is owing to increased rates and an omission of Rs. 120- in the original estimate, as shewn in the Comparative

Statement— The amount required for the completion of this Building can be transferred from the reduced allotment of the Ahloor Cutcherry Rs. 7,692. Item No. 53 of the Budget for 1871/72.—

Original grant 8,690
Transferred in G.O.
No. 2433 d/26 Sept. 1871 — 998
Rs. 7,692.

I have the honor to be
Sir,
Your most obedient Servant.

Lewis Pelly Captain R.E.,
Offg: Superintending Engineer,
5th Division.

Rec'd January 5th 1871 No 192
" 26 Sept 71 — 438-434

Public Works 1871 Department
Home Dept. of Govt for Ex. E.
No 4695

The Supdg. Engineer,
5th Division
To, The Secty. to Govt.
P.W. Deptt.

Dated 30th September 1871
Rec'd 3rd October 1871

No 152.

Encl: 1.

Submitting for sanction revised estimate for the construction of Subsidiary Jail with out-houses &c Tripatore in the Salem District.

No 2698. 24 Oct 71

No 382

6 Oct 5 Oct 71. Rec'd 16

5th Division D.P.W.

Comparative Statement Showing the Estimated Cost of the Jail & Police Lock-up houses at Tripatore with the worke remaining to be executed.

Abstract of estimate Worke Executed

Description of worke	Unit	Quantity	Rate	Amount	Quantity	Amount	
Jail							
Excavating foundation	Cft	85 4/9	1	5 55	85 4/9		
Brick work in chunam	"	240 1/2	3 8	841 12	240 1/2		
Flat arch work in do	"	8 1/8	4	32 8	8 1/8		
Roofing with jungle wood rafters, rearers, wall plates, breastsummers, flat & pan tiles and nails &c	Sft	23 12/16	26	600 76	23 12/16		
Plastering with 2 coats of chunam	"	55	2 8	138 8	20	2	
Flooring with asphalte inclusive of underflooring with brick jelly and lime stone	"	12 3/5	20	252			
Flooring with 8 inches Square bricks laid in chunam & tarred	"	4 19/50	8	35 7			
Wooden posts for Verandah	Rs	7	3	21	7	3	
Doors with frames & iron bars &c complete (5'×6')	"	8	35	280	8	35	
Windows with frames & iron bars with screw boards &c complete (5'×3')	"	10	20	200	10		
				2285 9 6			
Sundries & Petty Establishment				114 6 6			
				2400			

			This increase is owing to high rates paid for labor and firewood for making bricks, the Railway being adjacent.
			do do
			Wood work for the whole and tiling for the half of the roof is completed.
	71	76	
	35	87 8	
	12 3/5	252	
	4 12/50	35 7	
		72	
277 13		518 1	* A sum of Rs 120 was omitted in the original estimate by an oversight & this amount is in addition to the existing increase of Rs 157-13
57 5 8			This excess is owing to wages paid to the Coolies employed to collect materials during the stoppage of the worke.
335 2 8		518 1	

Hospital Shed.

Excavating foundations	Cy³	32			14	2 10 5	32		14	2 10 5			
Brick in clay	"	50	2	12	137	8	50	3	8	178			
Arch work in chimneys	"	2	4		8								
Flooring with brick jelly in	Sq.	5	6		30								
Plastering with 2 coats of chimneys	"	12½	3		37	8							
Roofing	"	8⅛	16		131	32							
Jungle wood wrought & put in	Cft.	46	1	8	69								
Concrete work	Cy³	1	2		2								
					417	1310				177	108		
Sundries					22	22				22	22		
					440					199	1210		

Same as the remarks as to the main building.

												37	8
												2	8
												5	30
												12½	37 8
												8⅛	131 32
												46	69
												1	2
												37	8
												37	8

Jail			
Hospital Shed	2400	221	27
Cook Shed	440	179	1210
Latrine	230		
	500		
	3570		
Add the amount recovered by sale of materials and refunded to Treasury		16	155
Materials on hand		16	47
		16	15
		20	03

	335	28
	37	8
	372	108

	518	1
	277	112
	230	
	500	
	1525	113
	1525	113
	25	403
	4065	143
	3570	
	495	143
Deduct Materials on hand	66	15
Balance requiring sanction.	428	153

Superintendg: Engr's Office, 5th Div.,
Cuddalore, 30th September 1871.

James Cotton Captain R.E.,
Offg: Superintending Engineer, 5th Div.

Tripatore Range.

istrict

(12)

nd actual cost of the Subsidiary Jail and out-

e done.

ed Increase		Decrease including the work remaining to be done.		Explanation for increase or decrease of each item.
nt Quantity	Amount	Quantity	Amount	Balance

No 2698 P.W.D.

Proceedings of the Executive Engr

Read the following

From

The Supt Engr
5th Div } (4. C. No 1528 30th Sept 68)

With this letter the
Acting Supt Engineer of the
5th Division submits a
comparative statement
of the estimated and actual
cost of the construction
of the Subordinate Jail
and out offices at Tri-
patore in the Salem
District, for which an
estimate of Rupees 3,570
was sanctioned in
G.O. No 92, dated 12th
January 1869.

It is observed that
an excess of Rs 428-15-3
ove

No 4695/70.

Executive Engr 5th Div

Forwarding the Statement
showing the estimated and
actual cost of the Subordi-
nate Jail & Out-houses
at Tripatore with the
Asst Engr's remarks thereon.

No 2698 P.W.D.

Executive Engr
5th Division

Trichinopoly

over the sanctioned es-
timate in which is attri-
buted to increased rates
and to the omission of
a sum of Rs 120 in the
preparation of the original
estimate.

Under the circum-
stances explained the
Govt sanction the
additional amount
and authorize the
transfer of funds pro-
vided in paragraph
3 for meeting the excess.

S.F.O.

D.G. P&T

Supdg Engr Co 5th Div
Controller P. & T. Accts
Asstt Departt
Desh 25/10/71.

C. No. 4695.

Govt. of {1871} Madras.

PUBLIC WORKS.

To the Superintending Engr. 5th. Division

Dated

Recd. Encl. 1

G. O. 24th Aug. 1871, No. 2698.

Nos. 3828 & 3829

Subsidiary Jail at Tiruvalore Salem Dt. The additional amount required in excess of the original estimate sanctioned.