M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3015 Press / Mis.

515-16

Dated 29-11 1916.

Not to be folded or roughly handled

No. 515. Read the following letter from the Officiating Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Tanjore, 17th November 1871, No. 707 :—

I HAVE the honour to inform you that the alterations to the late Telegraph Office at Puttoocottah for adapting it for a District Moonsiff's Court, sanctioned in G. O., No. 25, dated the 6th March last, have been completed at a cost of Rupees 358, or Rupees 28 in excess of the sanctioned estimate.* The Range Officer states that the excess is due to the rate allowed for teakwood in the estimate having proved to be insufficient, and a few sundry works not provided for in the estimate having been executed in completing the alterations. I request therefore that the excess, which exceeds 5 per cent. of the estimate, may be sanctioned.

* Rupees 330.

No. 516. ORDER THEREON, 29th November 1871, No. 3,015.

CIVIL WORKS, No. 32. THE excess is sanctioned.

(True Extract.)

Supg Engrs Office 6th Division

No 707 Tanjore - 17 November 71.

From,

Captain J. C. Hosted R.E.
offg Supg Engineer 6th D.

To,

Colonel J. Carpendale R.E.
Secretary to Govt & P.W.D.
Fort Saint George

Sir,

I have the honor to inform you that the alterations to the Lake Telegraph office at Pattocottah for adapting it for a District Moonsiffs Court sanctioned in G.O. No 25, dated the 6th March last have been completed at a cost of Rs 358 or Rs 28 in excess of the sanctioned Estimate - The Range officer states that the excess is due to the rate allowed for Teakwood in the Estimate having proved to be insufficient and a few sundry works not provided for in the Estimate having been executed in completing the alterations. I request, therefore, that the excess which exceeds 5 per Cent of the

Over to March 1/71 H. 25 Pris

Cyphers Works 1870 Department

Crown

£ s. d. 519

The Offr Sup[s] Engr

Since the last Return

Cash Works

£ No 3015.

The Secretary to Govt

D.P.Ir. Fort Saint George.

The Estimate may be sanctioned.—

I have the honor to be

Sir

Your most obdt Servt

Captain RE

Offg Sup[t] Engineer & Surveyor

No. 707.

Dated 17th November 71.

Recd 20th

Requesting Sanction to the Excess of Rs 28 on the Estimate for alterations to the late Telegraph office at Cuttacottah for adapting it for a District Commissioners Court.—

No 305 Dated 2 Dec 1871

Engr & Surveyor

Recd 30/11/71

No 5579

Govt. of 1871 Madras.

PUBLIC WORKS.

To The Superintending Engr
& Collector

Dated.

Rd.

G. O. 29th Year No. 3015.

Nos. 5754 516

District Munsiffs Court.

The expense incurred
in the conversion of the
late Telegraph Office at
Pattukottah into a Dist
Munsiffs Court, sanc-
tioned.