M.R.O. 1—77,005—3-6-37.

(1) Number of pages 4

(2) Date of repair 1.12.91

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3083. Press / Mis.

99-104.

Dated 6-12-1891.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 6th December 1871.

Read the following papers :—

No. 99. From the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Cuddapah, 23rd November 1871, No. 1,509.

With reference to G. O., No. 2,893 of 14th instant, I have the honour to forward a copy of a letter* from the Executive Engineer, Bellary, with marginal notes of mine, from which Government will see that the delay has been occasioned by the Inspector-General of Jails, who has sent no replies or instructions about the letters and estimates submitted to him.

* No. 408 of 16th November 1871.

From the Executive Engineer No. 1 or Bellary Range, to the Superintending Engineer, 3rd Division, dated 16th November 1871, No. 408.

I have the honour to draw your attention to the present position of the works proposed to be done for the improvement of the Bellary Jail.

2. Some time ago I accompanied you and the Superintendent of Police to settle what should be done about the several swing gates and pieces of palisading proposed to be completed, and I was about to proceed with the work when the Superintendent* of the Jail objected to the work being done until he had obtained the opinion and sanction of the Inspector-General of Jails; so these works are in abeyance.

* Then Captain Macdougall.

3. Doors and windows had been provided to the female hospital, the leper ward, the lunatic ward, and the contagious disease ward; but they were, it appears, objected to by the Inspector-General. Estimates were then prepared by Colonel Palmer for making secure all the doors and windows of the above wards, and sent up on 5th December 1870; but no sanction has yet been received, so that these works are in abeyance.

Forwarded to the Inspector-General of Jails, with letter No. 1,897 of 16th December 1870.

The above remark applies to the estimate forwarded by Colonel Palmer on the 12th October 1870 (and included in the estimate submitted, 5th December 1870,) for the main entrance, which is also in abeyance.

See your docket No. 224-B., dated 24th October 1870.

4. It appears from a letter from Colonel Palmer, No. 83, dated 9th May 1871, to your address that on some previous date the Sanitary Commissioner suggested that the male prison block should be altered in a particular way, of which there is no record in this office. On the succeeding visit of the Inspector-General it appears that Colonel Palmer brought this to his notice, when he objected to the proposed mode of alteration, and requested Colonel Palmer to furnish him with a plan of the Jail which Colonel Palmer supplied. Nothing has been heard about the matter since.

Sent on to the Inspector-General of Jails on 10th idem, and attention drawn in letter No. 346 of 1st June 1871.

By a note of Colonel Palmer's on the plan, I see that the above remark is applicable to the female wards and under-trial wards, so that pending the receipt of improved plans from the Inspector-General, the works on these three blocks are also in abeyance.

5. The balance of the allotment for the current year is about 24,000 Rupees, and unless I am placed in a position to proceed with the works alluded to above *immediately*, it cannot be expended.

I cannot even proceed with the preparation of materials until I know what is proposed to be done.

By G. O., No. 2,764, dated 23rd August 1869, a sum of Rupees 1,070 was sanctioned for building a back verandah, etc., to the male hospital, but no funds were allotted. Will you kindly favour me with your orders on this matter.

6. On the 4th March 1871 an estimate for Rupees 690 for making shutters and weather-boards for new wards was sent in, but no sanction has yet been received.

Sent to Inspector-General of Jails with letter No. 2,576 of 13th March 1871.

7. On the 14th March 1871 an estimate for Rupees 810 for making nine swing gates was furnished, but no sanction has yet been received.

Sent to Inspector-General of Jails with letter No. 44 of 6th April 1871.

I have the honour to request that you will be good enough to pass orders as speedily as possible on these points.

(Initialled) A. S. M.

No. 100. From the Superintending Engineer, 4th Division.

Submitting for sanction an estimate, amounting to Rupees 2,600, for making certain alterations to the Medical Storekeeper's Office in the Fort for the accommodation of the office of the Controller of Public Works Accounts and the Currency and Paper Stamping Department. (Here enter No. 3,030, dated 26th Oct. 1871.)

No. 101. From the Superintending Engineer, 2nd Division.

Requests an additional allotment of Rupees 1,000 from Provincial Funds under "Civil Buildings" "Repairs" for Kistna District, as the current year's Budget grant, 3,000 Rupees, has already been appropriated. (Here enter No. 100, dated 1st November 1871.)

No. 102. From the Inspector-General, Indian Medical Department.

Submits for sanction bill for Rupees 1,560 for constructing keepers' huts in the new Lunatic Asylum. (Here enter No. 352, dated 30th October 1871.)

TRANSFERRED to the Public Works Department, with reference to G. O., Judicial Department, dated the 7th June 1871, No. 766.

FORT ST. GEORGE,
10*th November* 1871.

(Signed) R. S. ELLIS,
Chief Secretary.

No. 103. From the Superintending Engineer, 4th Division.

Submitting for sanction a comparative statement, together with an estimate showing an excess of Rupees 620 over the revised estimate of Rupees 5,330, for the construction of the new Marine Police Tannah in the North Beach road. (Here enter No. 3,479, dated 25th Nov. 1871.)

No. 104. ORDER THEREON, 6th December 1871, No. 3,083.

CIVIL WORKS, No. 5.

THE letter from the Superintending Engineer of the 3rd Division, dated 23rd November 1871, No. 1,599, with its

enclosure, will be referred to the Judicial Department for such notice as may be considered necessary in regard to the delay which has been occasioned by officers of that department in prosecuting the improvements to the Jail at Bellary.

2. In the present stage of progress it is improbable that the large allotment of Rupees 25,000 which has been made for these works in the Budget of the current year will be fully utilized, His Excellency the Governor in Council accordingly resolves to transfer the sum of Rupees 5,780 to the under-mentioned works which are of pressing urgency :—

	RS.
Alterations to the Medical Storekeeper's Office to adapt the building for the accommodation of the office of the Controller of Public Works Accounts and the Currency and Paper Stamping Department	2,600
Repairs to Civil Buildings in the Kistna District	1,000
Twenty Keepers' huts at the Lunatic Asylum, Locock's Gardens	1,560
New Marine Police Tannah on the North Beach road ...	620
	5,780

3. In the orders noted in the margin the Superintending Engineer of the 3rd Division was requested specifically to report what sums could be surrendered from the grants at his disposal under Provincial Civil Buildings. This has not been done, and Colonel Moberly's attention will now be called to the omission.

G. O., No. 2,893, dated 14th November 1871.
,, ,, 116, ,, 16th ,, ,,

(True Extract.)
(Signed) J. CARPENDALE, Colonel, R.E.,
Secretary to Government.

To the Judicial Department.
,, Superintending Engineers 2nd, 3rd, and 4th Divisions.
,, Controller of Public Works Accounts.

Fxd. E. C. Shunker.

Copy of letter No. 408 dated 16th November 1870
from the Executive Engineer No 1 or Bellary
Range to the Superintending Engineer 3rd Div.

I have the honor to draw your attention to the present position of the works proposed to be done for the improvement of the Bellary Jail.

Some time ago I accompanied you and the Superintendent of Police to settle what should be done about the several swing gates and pieces of palisading proposed to be completed, and I was about to proceed with the work when the Superintendent of the jail, objected to the work being done until he had obtained the opinion and sanction of the Inspector General of Jails: so these works are in abeyance.

2. Doors and Windows had been provided to the Female Hospital, the Leper Ward, the Lunatic Ward, and the Contagious disease ward but they were, it appears objected to by the Inspector General: Estimates were then prepared by Colonel Palmer for making secure all the doors and windows of the above Wards and sent up on 6th December 1870, but as sanction has yet been received: so that these works are in abeyance.

The above remarks applies to the Estimate forwarded by Col: Palmer on the 12th October 1870 (and included in the Estimate submitted 5th December 1870) for the Main Entrance which is also in abeyance.

See your Docket No 2214 B dated 24th October 1871.

3. It appears from a letter from Col: Palmer No 83 dated 9th May 1871 to your address that on some previous date the Sanitary Commissioner suggested that the Male Prison Hospital should be altered in a particular way of which there is no record in this Office: On the succeeding visit of the Inspector General it appeared that Col: Palmer brought this to his notice when he objected to the proposed mode of alteration and requested Col: Palmer to furnish him with a plan of the Jail which Col: Palmer supplied; nothing has been heard about the matter since.

By a note of Col: Palmer's on the Plan, I see that the above remark is applicable to the Female Wards and Under trial Wards, & that pending the receipt of improved Plans from the Inspector General, the works on these 3 blocks are also in abeyance.

4. The balance of the allotment for the current year is about 24,000 Rupees, and unless I am placed in a position to proceed with the works alluded to above immediately it cannot be expended.

I cannot even proceed with the preparation of Materials until I know what is proposed to be done.

5. By Govt. Order No 2764 dated 23rd August 1869, a sum of Rupees 1070 was sanctioned for building a back Verandah &c. to the Male Hospital but no funds

were allotted: Will you kindly favor me with your Orders on this matter.

6. On the 4th March 1871 an Estimate for Rs 690 for making Shutters and Weather boards for two Wards was sent in, but no sanction has yet been received.

7. On the 14th March 1871 an Estimate for Rs 810 for making 9 Swing Gates was furnished but no sanction has yet been received.—

I have the honor to request that you will be good enough to pass orders as speedily as possible on these points.—

"True copy"

Camp Cuddapah
23d Nov: 1871.

W. Oldham Lieut Col RE
Superintending Engineer
6 Div

No. 599. Superintending Engineer's Office.
3rd Division.
Camp Cuddapah Talook
Cuddapah District.
The 25th November 1871.

From,
The Superintending Engineer
3rd Division.

To,
The Secretary to Government
Public Works Department
Fort St. George

Enclosures. /.

Sir,

With reference to G. O. No. 2803 of 14th Instant, I have the honor to forward Copy of a letter† from the Executive Engineer Bellary with marginal notes of mine from which Government will see that the delay has been occasioned by the Inspector General of Jails who has sent no replies or instructions about the letters and Estimates submitted to him. —

† No 408 of 16th November 1871.

I have &c.

W. Chesney. Lieut Col R.E.
Superintending Engineer
3rd Dn

No. 3030.

Supdg Engr's Office 4th Div.
Madras 26 October 1871

To
The Colonel C. V. Wilkinson R.E.
Superintending Engineer 4th Div.

From
T. Mortimer Esqr. Lt. Colonel R.E.
Secretary to Government M.D.

&c. &c. &c.

Subject
1 Plan
1 Memoir
1 Specification

Letter No. 1599 dated 16th March 1871. Have the honor to submit for the sanction of Government a plan and estimate amounting to Rupees 2600, for making certain alterations to the Portal Arch of the Eastern Face of the Jail for the accommodation of the Guards of Public Works Office at Cuttack and the Currency and Records and the Compound. Department. The proposed alterations have been approved of by the Inspector Gaols of the Division and Further Orders thereon are requested.

I have &c.
(Signature)

2.

Ref. 11th Nov/71 Nos 278-279
23rd Dec/69 - 478-479

Public Works 1871 Dept.
Progress for Week
From, Sd. 5 616

The Superintending Engineer
3rd Division.

To,
The Secy: to Government
P.W. Department
Fort St George

No. 1599
Dated 23rd November 1871
Received 27th
Encls: 1.

Forwards Copy of a letter from the Ex. Engineer Bellary from which it can be seen the delay accrued for the proposed Gallery of the Jail at Bellary

Vide G.O. No 2893 dt 11th Nov/71
No 3083 - 6th Dec/71

No 99

2. I beg you will be pleased to allot funds from the Reserve at the disposal of Government.

I have the honor to be
Sir
Your Most Obedient Servant
Swinton Col R E
Supt Engr 4th Div

Referred to the Financial Department with reference to para 4 of the orders in that Department No 89 dated 6th March 1871 and with an intimation that there are no funds at the disposal of the Public Works Department for appropriation to the work, which is urgently required as the building now occupied by the Controller as an office had been allotted to the Supt Engineer to enable him to vacate the building he rented in Nungumbaukum.

Fort St George
November 1871

Colonel R B
Secretary to Government
P W Department

4/P

Rs 100

From

Colonel F. J. Mobserly R.E.
Superintending Engineer 2nd Division

To,

Colonel J. Carpendale R.E.
Secretary to Government
Public Works Department

Camp Masulipatam
1st November 1871.

Sir,

I have the honor to request _____ an additional allotment of Rupees 1000 from Provincial funds under the heads "Civil Buildings repairs" for the Nellore District. The amount of Rupees 2000 provided in the current year's Budget has been appropriated for the repairs of several buildings revenue, Judicial, Ecclesiastical &c. which are considered most important.

2. The estimates as per margin have been sanctioned by Government and several others within the competency of the local heads of the Department have also been sanctioned amounting in all to about Rupees 2000 but their execution defered for want of funds.

Repairs to Ponnur Sub Magistrates Cutcherry Rs 930 G.O. No 102 of 11th September 1871 P.W.D.
Do. to Zaluq Cutcherry at Masulipatam Rs 475 G.O. No 151. 29th August 1871. D.P.W.

Rs 100

P.W. 1871 Report
Engineer for Nellore
Estn. No 5103.
The Asst Engineer
4th Division

The Secretary
to Government P.W.D.

Dated 26th Oct 1871
Rec'd 27th " "
Regd 31st " No 3930.

Submitting for sanction an Estimate Amounting to Rupees 2600 for making certain alterations to the Medical Store Keepers Office in the Fort for the accommodation of the Office of the Controller of Accounts and the current and prapa stamping Dept.

Rs 3968-6-2 Received

Referred

From, Madras 23rd October 1871.

No 485

Asst. Surgeon J. Smith
Offg. Superintendent,
Lunatic Asylum

To,

The Deputy Inspector General
Indian Medical Department.
Presidency Division

Sir,

I have the honor to Enclose a Bill for Rupees 1560, the Cost of Construction of the remaining 20 Kuppes Tents, the Erection of which by prisoner labor was sanctioned by Government in their Order No 247 dated 24th March 1871.—

2. The tents have been carefully Examined by the Executive Engineer and he reports that they have been Constructed according to Contract.—

I have the honor to be,
Sir,
Your most obedt. Servt.
J. Smith
Offg. Superintendent
Lunatic Asylum

W. Blackbeck
Deputy Inspector General
Indian Medical Dept
Presidency Division

Rs 1560 Bill for 20 Kuppes Tents

No 2618 Public Dept dated 11th Oct 1871 — 102 —

From Deputy Inspector General Indian Medical Department Presidency Division

To Secretary to Government Public Department

Sir,

I have the honor to enclose a Bill for Rupees 1560 the Cost of Construction of the remaining 20 Kuppes Tents, the Erection of which by prisoner labor was sanctioned by Government in their Order No 247 dated 24th March 1871.—

2. The tents have been carefully Examined by the Executive Engineer and he reports that they have been Constructed according to Contract.—

I have the honor to be,
Sir,
Your most obedt. Servt.
J. Blackbeck Colonel AC
Superintending Engineer 2nd Div

Cfs 1871

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Cfs 1871

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Cfs 1871

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Cfs 1871

Rs 1560 Bill for Construction of 20 Kuppes Tents

From Executive Engineer Trichinopoly

Dated 23rd October 1871

Forwarded for Payment

Superintending Engineer 2nd Division

Cfs 1871

No. 352

Office of Inspector General, Indian Medical Department,

Fort Saint George, 30th October 1871.

From

The Acting Inspector General, Indian Medical Department,
Fort Saint George,

To

The Chief Secretary to Government
Judicial Department.

Sir,

Judicial Department No 766 of 7th June 1871.

Adverting to Proceedings of Government Judicial Department No 247 of 4th March 1871, and in continuation of my letter printed with Order of Government noted in the margin, I have the honour to submit the accompanying Bill for Rs 1560 for the construction of the remaining 20 keepers' huts in the New Lunatic Asylum.

2. The Superintendent's letter is enclosed for the information of Government.

I have the honor to be
Sir
Your most Obedient Servant

Acting Inspector General
Indian Medical Department

No 3229 1871.
Secretary to Government
Judicial Department.
Acting Inspector General
Indian Medical Department
Dated 23rd Oct. 1871.
Rec'd 25th Do.
Bill for Rs 1560 for
Keepers' Huts for
Lunatic Asylum.

No 3085 of 1871.
Dated 26th October 1871.
Rec'd 28th Do.
Forwards Bill for Rs 1560 for
Keepers' Huts for Lunatic Asylum.
Remarking as to the
Funds from which the
Item may be drawn.

Municipal Commissioners' Office,

Madras, 27th January 1871.

En. 46

From

A. C. Lyall Esqre,

Offg President Munl Comrs

Madras

To

Colonel C.P. Wilkinson R.E.

Superintending Engineer 4th Div.

Madras.

Sir,

I have the honor to acknowledge receipt of your letter No. 4321 of the 25th instant enquiring whether the Municipality or Messrs Dymes & Co. can make arrangements for paying the extra cost caused by the change of site of the new Marine Police Yamah.

At the time I wrote to Captain Hunter R.E. Executive Engineer Presidency in November last I was under the impression that the land on which the foundations of the new Yamah had been dug was the property of Government. I have however ascertained since then that it belongs to the Municipality, and cannot therefore be appropriated or built on unless purchased or with the consent of the President of the Municipal

Rec'd 4th January 1871 No. 28—25.

Transferred to the Public Works Department, with reference to G.O. Judicial Department, of this date. No. 766.

Fort St. George 15th Novr. 1871.

R. Ellis
Chief Secretary

To the Public Works Department.

Public
Dept.
No. 5419.

From
Inspector General,
Indian Medical Department,
Fort Saint George,

To

Dated 30th October 1871.

Rec'd 3/11/71

Ans'd 13

No. 352.

Enc. 2.

Submits for sanction Bill for Rs 1500 for constructing Western Park wall and Eastern Lavatories Retaining Transferred.

No. 2095.

No. 5083. 6th Nov. 71.

SB 112

Copy for the Council
of this Municipality
to the erection
spot proposed, provided it is set back
as suggested in my letter No. 5907
the 18th November last to Captain
Hunter, and as I understand approved
of by you, and I am prepared to allow
the land to be used for this purpose
without charge on the understanding
that you will give the necessary
instructions to have this done, the
Municipality retaining the proprietary
right in the land.

I have the honor to be,
Sir,
Your most Obed.t Servt
J. Clark
Offg President
Municipal Com.rs

From
The Offg President
Municipal Commrs
dated 27 January 1871
Recd

No. 46

P. W. 56 18/71.

affording certain information Regarding the making of arrangements for paying the extra Cost caused by the change of Site of the new Marine Police Station

File

Estimate of the Work executed to the Marine Police Station Madras Debitable to Superintending Engineers Order agreeably to the Request of the President Municipal Commissioners to remove the Site of 15 feet from the road.

No.	Description of Works	Rate			Rs.	As.	Ps.
171½	Cubic Concrete under the foundation	-	2	3 cft	24	1	10
1967¼	" Brick work in Chunam for foundation	-	2	8 "	327	14	-
660½	Cyds Excavating & filling in Foundation & basement	-	1	6 Cyds	61	14	3
75½	" Earth and gravel to approaches	-	2	- do	9	7	-
	Sundry charges &c	"	"	- -	6	10	11
				Total to Municipality Rupees	430	-	-
	Excess in Department						
12086	Cft. Brick work in Chunam	"	-	3 cft	188	13	6
	Sundry charges &c	"	"	- -	1	2	6
				Total Rupees	190	-	-
				Grand Total Rupees	620	-	-

Fort St George
22d September 1871

Compd CV

J. C. Stuckey Captain &c
Executive Engineer P.C.

Approved Colonel RE
Supg Engr 4th Div

No 3479.

Supdg Engrs Office 4th Dn
Madras 25th November 1871.

From
Colonel C. V. Wilkieson R.E.
~~Superintending~~ Engineer 4th Dn

To
Colonel J. Carpendale R.E.
Secretary to Government P.W.D.

Sir,

I have the honor to submit for the sanction of Government a Comparative Statement together with an Estimate shewing an excess of Rupees 620 over the Revised Estimate of Rupees 5330 for the construction of the New Marine Police Tannah on the North Beach Road sanctioned vide G.O. No. 2382 dated 3d October 1870.

2. This excess is about 11½ per cent on the sanctioned Amount and is due

Enclosures.
Comparative Statement
Estimate
Original letter from the Resident of the Municipal Commissioner

No 3479.
Madras 25th November 1871.
From
Colonel C. V. Wilkieson R.E.
Superintending Engineer 4th Dn
To
Colonel J. Carpendale R.E.
Secretary to Government P.W.D.
Sir,
Comparative Statement
Estimate
Original letter from the Resident of the Municipal Commissioner
P.W. 5618/71.
Returned to the Municipal Commissioner
Marine Police
Tannah.

due to the following two causes viz

1st To change of site by erecting the building 15 feet back in compliance with the request of the President of the Municipal Commissioner ——— Rupees 430-00

2nd To higher rate for bricks having been paid, as whole bricks were used entirely in lieu of a certain per centage of broken bricks as per order from Chief Engineer— Rupees 190-00

Rupees. 620-00

3. I wrote to the President of the Municipal Commissioner to know if he is prepared to pay the extra cost of Rupees 430 caused by the change of site of the New Marine Police Lannah, but he declines to do so for reasons explained in the accompanying original letter.

4. As the amount however cannot be recovered from the Municipality, I beg to recommend that the full amount of excess Rupees 620 may be granted from any source at the disposal of Government, as the work in question has been completed.

I have the honor to be

Sir

Your most Obedient Servant

Services as Col R E

Supt Sup 4th Division

Dated 22nd } September 71.
Recd } P. W. 5618/71.

Comparative Statement
shewing excess of work &c
&c &c

Pub: 3d Cat: R/Jobs 35136

Public Works 1871 Department
Pub: of Ghat for Cess
From No. 5618

The Supt Engineer
4th Division

To
The Secretary
to Government
P.W.D.

dated 25-11 November 1871
Rec'd 27-11
Enc: 3. No. 3479.

Submitting for sanction a comparative Statement together with an Estimate shewing an excess of Rs 620 over the revised estimate of Rupees 5336 for the construction of the new Marine Police Talaun in the North beach road.

No 3683. 6 Dec 71.

Public Works 1871 No 1 Estimate 35005

Fort St George 25th Feby 1871

From Capt H. Pybus R.E. Offg Executive Engineer

To The Secretary to Government

Sir

I have the honor to forward for the consideration of Government the accompanying Estimate for building the new Marine Police Barrack on the Beach Road.

2. The Estimate is framed in accordance with the Plan and Specification prepared by Mr Chisholm, Assistant Engineer, and amounts to Rupees 5330.

3. The Site is the property of the Municipality, and is free of charge.

4. The Estimate has been submitted to the Superintending Engineer, and is recommended by him.

I have the honor to be Sir Your most obedient Servant

H. Pybus Capt R.E.
Offg Executive Engineer

Comparative Statement Showing Excess of work and Cost over the Original Estimate for building the new Marine Police Barrack on the Beach Road prepared agreeably to the Superintending Engineer's Order No 1496 dated 4th February 1871.

Description of Works.	Name of Officer by whom framed	Date of Estimate	Original Estimate Quantity	Rate	Amount	Revised Estimate or Work executed Quantity	Rate	Amount	Difference between Original and Revised Estimate Increase	Decrease	Remarks
Concrete under the Foundation	Capt Pybus	1871	17	2 3	239 11 1	187⅚	2 3	263 13 -	24 1 11		The increase in Concrete is due to increased breadth of Foundation caused by the increased depth necessary in removing the Site 15 feet further from the road to and the Sea from Supt Engr's Order in compliance with the wishes of the Resident Municipal Commissioner
Brick work in chunam			1203⅚	2 5	1825 7 -	1387⅝	2 8	2312 8 -	487 1 -		Do Do Do and 3 pice per C. ft higher rate from Supt Engr's Order to purchase only whole Bricks
Flat arch work in chunam			6⅝	3 5	12 13 -	17⅞	3 4	36 14 -	24 1 -		Lower rate but larger quantity for the piers barred Vent taken up in by the Request of the Commissioners of Police
Circular arch work in Do			19⅝	3 11	46 8 2	26⅝	3 10	49 5 8	2 13 6		
Masonry Columns with base Capitals and plastering &c complete of 6¼ Ft Do			2⅝	4 1 -	8 1 4 -	2⅝	4 1 -	8 1 4 -	- - -		
Flooring with 8" Square bricks in chunam with levelling course			22½	9 - 6	204 5 4	226⅞	8 14 -	200 12 9	- - -	3 8 7	
Paving the Steps with 12" Square bricks			18⅝	7 6 9	13 5 9	18⅝	7 6 9	13 5 9	- - -		
Plastering the walls with 2 coats chunam			577⅝	2 4 -	129 15 -	577⅝	2 4 -	129 15 -	- - -		
Batten Doors with frames &c Complete			122½	- 13 7½	104 5 -	122½	- 13 7½	104 5 -	- - -	11 5 8	Small ticket windows reqeeted & a larger substituted also grass gratis Venetian plates added by request of the Commissioner of Police but the increase in the latter being covered by saving from other subheads of Estimate
Batten windows with frames and iron bars &c Complete			77½	1 2 2	87 15 11	67½	1 2 2	76 10 3	- - -		
Double folding batten shutters to ticket window without bars			-	- - -	- - -	24¾	- 13 4	20 10 -	20 10 -	- - -	
Iron grated Ventilators with frames			-	- - -	- - -	70	1 1 6	76 9 -	76 9 -	75 5 9	
Teakwood wrought and put up			466⅞	2 15 -	1370 9 5	478 5/21	2 11 4	1295 3 8	- - -		
Covering the roof with Teakwood peepers, flat, and pantiles and Chunam borders Complete			3450	17 6 -	5997 -	3450	17 6 -	5997 -	- - -		
Zinc Gutters with Clamps			140	- 8 -	70 - -	133	- 8 -	66 8 -	- - -	3 8 -	
Zinc Trunk Pipes			40	- 8 -	20 - -	37	- 8 -	18 8 -	- - -	1 8 -	
Red paint 3 Coats to doors and windows &c			1000	2 - 6	20 5 -	1000	2 - 6	20 5 -	- - -		
Wood Oil 3 Coats to rafters &c			6500	1 - 9	68 - 9	6500	1 - 9	68 - 9	- - -		
Granite Stones under Trunks			4	- 6 -	1 8 -	4	- 6 -	1 8 -	- - -		
Excavating Foundation and levelling the earth			280	- 2 -	35 - -	1033⅓	- 1 6	96 4 3	61 4 3	- - -	Large quantity from carrying building back as per remarks on Concrete and Brick work
Earth work and gravel to approaches			-	- - -	- - -	75⅔	- 2 -	9 7 -	9 7 -	- - -	Putting after walls were built by request of the Commissioners of Police
Coolly hire for Cutting and making dry Rubble eyes and plastering Complete			-	- - -	- - -	4	- 8 -	2 - -	2 - -	- - -	
Compensation to Coll Tax			-	- - -	130 - -	-	- - -	130 - -	- - -	- - -	
Sundry Charges and Scaffolding &c			-	- - -	269 7 7	-	- - -	276 1 11	6 10 4	- - -	
					Total Rupees 5330 - -				5950 - -	715 4 -	95 4 -
									5330 - -	95 4 -	
								Total Excess Rupees	620 - -	620 - -	

Fort St George
22nd September 1871

Compd C

I. Chisholm
Executive Engineer

Captain R.E.
Superintending

Colonel R.E.
Supt Engr

P. W. Despatch

No 3083.

Proceedings of the Madras Government
Read the following

From the Supg: Engr 3d Div. } (No. 1599 of 23d November 1871
" " 4th Div. } (No. 3030 of 26 November 1871
" " 2d Div. } (No. 100 of 1st November 1871
" the Inspector General Indian Medical Dept. } (No. 352 of 30 October 1871
" " Supg: Engr 4th Div. } (No. 3479 of 25 November 1871

The letter from the Superintending Engineer of the 3rd Division dated 23rd November 1871, No. 1599 with its enclosure will be referred to the Judicial Department for such notice as may be considered necessary in regard to the delay which has been occasioned, by Officers of that Department in prosecuting

prosecuting the improvements
to the Jail at Bellary.
In the present
stage of progress it is im-
probable that the large
allotment of Rupees 25,000
which has been made
for these works in the Bud-
get of the current year
will be fully utilized.
His Excellency the
Governor in Council
accordingly resolves
to transfer the sum
of Rupees 5780 to
the undermentioned
works which are
of pressing urgency.

Alterations

Alterations to the Medical Storekeeper's
Office to adapt the building for the accom-
modation of the Office of the Controller
of Public Works Accounts and the Curren-
cy and Paper Stamping Department. Rs. 2,600
Repairs to Civil Buildings in the
Vishna District ——— 1060
20 Keeper's Huts at the Lunatic Asylum,
Secrets Gardens. ——— 1,560
Near Marine Police Parade on the
North Beach Road. ——— 620
5,780

In the orders noted
in the margin the Supdg
Engineer of the 3d Division
was requested, specifically,
to report which sums
could be surrendered from
the grants at his dis-
posal under Provincial
Civil Buildings. This
has

G.O. 2893 d/- 14th Nov. 1871
" 1163 16th " "

has not been done; and
Colonel Moberly's allegations
will now be called to the
omission.

Nov. 30th

To the Judicial Depts
" Supt Engrs 2.3.V.H.Ks Dks
" Controller P.O Assistants

Dec. 7th 71.

Clm 5616, 5703, 5306, 5419 &
5618

Govt of {1871} Madras.

PUBLIC WORKS.

To The Judicial Department

Dated

Recd. Read

G. O., 6th October, No. 3052.

Nos. 99 & 104

Jail at Bellary

Subg. Copies & Extracts of
delay in the Trial by the Sessions
of the Jail Escape of Prisoners
& Extracts from the Jail
at Bellary, Reports &
Jail Estimate with Remarks;
& Rs. 750 transferred
from the Budget Grant for
the Jail to Contingencies