M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2714-15		Press / Mis.
293-295		
Dated 19- 11-	1842.	

Not to be folded or roughly handled

No. 293. Read the following letter from the Acting Deputy Consulting Engineer for Railways, to the Secretary to Government, Public Works Department, dated Madras, 7th October 1872, No. 597 :—

I HAVE the honour to forward, for submission to the Government of India, the report of progress made in the construction of the Carnatic Railway Company for the quarter ended 30th September 1872, accompanied by a brief descriptive report.

General Progress Report of Carnatic Railway Company (limited) for quarter ending 30th September 1872.

Reference to Heads of Estimate.	Details.	Total Estimate. Indian Expenditure.	Total Estimate. Value of English Stores.	Actual Indian Expenditure. During quarter.	Actual Indian Expenditure. Total from commencement to end of quarter.
		RS. A. P.	RS.	RS. A. P.	RS. A. P.
I.	Preliminary expenses.	2,65,761 0 0	.....	26,452 14 8	2,31,066 3 4
VII.	Plant	302 10 9	.....	.....	302 10 9
	Cash			2,31,066 3 4	RS. A. P.
	Stores			12,810 0 1	
	Home expenditure			61,598 15 7	
					3,05,475 3 0

(Signed) W. A. THOMPSON,
Book-keeper.

(Signed) J. T. FISHER,
Agent and Manager.

(Signed) C. M. MOBERLY, Captain,
Government Examiner of Railway Accounts.

	RS. A. P.	Cash. RS. A. P.	Stores. RS. A. P.	Cr. RS. A. P.
July—Establishment	7,071 8 3	.....	.....	Pre. Ex. 1 7 6
Preliminary Expenses...	48 4 4			
Establishment	1,763 7 0			
Preliminary Expenses...	37 7 0	8,920 10 7	.....	0 8 0
Aug.—Establishment... ...	6,300 15 0	.....		
Preliminary Expenses ...	86 2 4			
Establishment	1,923 3 0			
Preliminary Expenses...	155 15 9	8,466 4 1	51 13 0	.....
Sept.—Establishment ...	5,333 5 7	... .		
Preliminary Expenses...	418 15 2	.. .		
Establishment	2,443 7 11			
Preliminary Expenses...	138 4 3			
Establishment	733 14 7	9,067 15 6		
		26,454 14 2	51 13 0	1 15 6
Cr. ...		1 15 6	12,758 3 1	
		26,452 14 8		61,598 15 11
30th June 1872	2,04,715 8 8		12,810 0 1	0 0 4
Less Crs.	102 4 0	2,04,613 4 8		61,598 15 7
Cash		2,31,066 3 4		
Stores		12,810 0 1		
Home Expenses		61,598 15 7		
Total...		3,05,475 3 0		

Ag Dy Cons Engr for Railways

Proceedings of the Madras Government, Public Works Department,
19th November 1872.

From the Chief Engineer, to the Agent and Manager of the Carnatic Railway Company, dated Madras, 29th October 1872, No. 577.

WITHIN the last quarter the tracings of the designs of structures, detailed schedules, and estimates for the line from Madras to Cuddalore were completed and sent forward to Government as well as to the Board, the surveys and sections having been previously submitted.

2. Since that time my office staff have been engaged in the preparation of indents, supplementary estimates, and in completing some additional plans and information asked for by the Consulting Engineer, as well as such of the working drawings as could be proceeded with.

3. The field-work of the survey for the Southern Extension from Cuddalore to the river Colereon, *via* Chedumbrum, has been commenced within this period, and is now practically completed.

4. The plans and sections are in progress, and will be submitted to Government in a short time.

5. Mr. James has completed the work which he had in hand—the additional survey between Punrooty and Cuddalore—and is now awaiting the permission of Government to commence the collecting material, building bungalows, etc.

No. 294. ORDER THEREON, 19th November 1872, No. 2,714.

RAILWAY, No. 56.

ORDERED that this report be forwarded to the Government of India.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R. E.,
Secretary to Government.

No. 295. (DOCKET No. 2,715, dated 19th November 1872.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

Exd. E. C. Shunker.

Carnatic Railway Company Limd
No. 577 Chief Engineer's Office
Madras, 29th October 1872
J. J. Fisher Esqre

General

Reference to Heads of estimate

I.

VII.

P. Thompson
Bookkeeper

The plans and sections are in progress and will be submitted to Government in a short time.

Mr James has completed the work

Ag Dy Cons Engr for Railways

Proceedings of the Madras Government, Public Works Department, 19th November 1872.

From the Chief Engineer, to the Agent and Manager of the Carnatic Railway Company, dated Madras, 29th October 1872, No. 577.

WITHIN the last quarter the tracings of the designs of structures, detailed schedules, and estimates for the line from Madras to Cuddalore were completed and sent forward to Government as well as to the Board, the surveys and sections having been previously submitted.

2. Since that time my office staff have been engaged in the preparation of indents, supplementary estimates, and in completing some additional plans and information asked for by the Consulting Engineer, as well as such of the working drawings as could be proceeded with.

3. The field-work of the survey for the Southern Extension from Cuddalore to the river Colereon, *via* Chedumbrum, has been commenced within this period, and is now practically completed.

4. The plans and sections are in progress, and will be submitted to Government in a short time.

5. Mr. James has completed the work which he had in hand—the additional survey between Punrooty and Cuddalore—and is now awaiting the permission of Government to commence the collecting material, building bungalows, etc.

No. 294. ORDER THEREON, 19th November 1872, No. 2,714.

RAILWAY, No. 56.

ORDERED that this report be forwarded to the Government of India.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R. E.,
Secretary to Government.

No. 295. (DOCKET No. 2,715, dated 19th November 1872.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

Exd. E. C. Shunker.

Carnatic Railway Company Limd

General Progress Report of Carnatic Railway Co Limd, for Quarter ending 30th ~~June~~ September 1872.

Reference to Heads of estimate	Details	Total Estimate Indian Expenditure	Value of English stores	Actual Indian Expenditure During Quarter	Total from commencement of Quarter	Amt to end
I.	Preliminary Expences	265761 . .	. . .	26452 14 8	231066 3 4	
VII	Plant	302 10 9	. . .	. . .	302 10 9	

W. A. Thompson
Bookkeeper

Cash 231066 . 3 . 4
Stores 12810 . 0 . 1
Store Expenditure 61598 . 15 . 7 Rs 305475 . 3 . 0

Jas. McAdie Lt. Col. R.E.
Govt. Examiner Ry. Accts

Jno. T. Fisher
Agent & Manager

Ag Dy Cons Engr for Railways

dled

Carnatic Railway Company, Limited

No. 544 Chief Engineer's Office

Madras, 29th October 1872

J. J. Fisher, Esqre

Agent and Manager

My dear Sir

Within the last quarter the tracings of the designs of structures, detailed schedules, and Estimates for the line from Madras to Cuddalore were completed and sent forward to Government as well as to the Board. the Surveys and Sections having been previously submitted.

Since that time my office staff have been engaged in the preparation of Indents, Supplementary Estimates and in completing some additional plans and information asked for by the Consulting Engineer, as well as such of the working drawings as could be proceeded with.

The Field work of the Survey for the Southern Extension from Cuddalore to the River Coleroon via Chedumbrum has been commenced within this period and is now practically completed.

The plans and Sections are in progress and will be submitted to Government in a short time.

Mr James has completed the work

Ag Dy Cons Engr for Railways

P. 875469/72

Exd. E. C. Shunker.

work which he had in hand. the additional Survey between Pumroody and Cuddalore and is now awaiting the permission of Government to commence the collecting Material, building Bungalows &c.

Yours faithfully
(Signed) F. L. Dibble
Chief Engineer

True Copy
for C. J. Fischer
Agent & Manager

RAILWAY DEPARTMENT.

CONSULTING ENGINEER'S OFFICE.

No. 597

From Lieut. C. H. P. Christie R.E.
Ag. Dy. Consulting Engineer for Railways,

To Colonel J. H. Walker
Secretary to Government,
Public Works Department,
Fort Saint George.

SIR,

I have the honour to forward, for submission to the Government of India, the report of progress made in the construction of the Carnatic Railway Company, for the quarter ended 30th September 1872 accompanied by a brief descriptive report.

I have the honour to be,
Sir,
Your most Obed Servant,

Chas Christie Lieut R.E.
Ag Dy Cons Engr for Railways

Madras
Nov
1872

P. Rly 69/2.

P. W. 1872 Sept

No. 5469

RAILWAY DEPARTMENT.

1872.

From Sg by
The Consulting Engineer
for Railways,

To

The Secretary to Government,
P. W. Department,
Fort Saint George.

Dated 25 November 1872.
Rcvd 28 November 1872.

Ens. 2.

No. 595

Submitting Report
& Progress Plan
Ens 1 & 2 for the quarter
ending 30 September
No 2714 dated 25-19 Nov
with and ende

Ordered that this report be forwarded
to the Govt of India
Secretary's Office, 28/11/72.
Copy of the above forwarded to the
Govt of India
Public Dept
Ends 28/11/72.

Cl=5769

Govt. of Madras. 1872.

PUBLIC WORKS.

To The Secretary to the Govt of India for Railways

Dated

Recd. Encl. 2

G. O. 19th March 1872 2714-2715.

Nos. 293-294 & 295

Reports upon the Carnatic Railway for the quarter ending 30th Sept/72 ordered to be forwarded to the Govt of India.

Forwarded the Reports upon the Carnatic Ry for the quarter ending 30th Sept/72