M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 415, 416	2442	Press / Mis.
Dated	25 . 11	1892.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 25th November 1872.

No. 415. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 12th November 1872, No. 3,552 :—

With reference to the final paragraph of your order No. 141 of 14th August last, I have the honour to request that funds may be allotted for the execution of the work of constructing bath-room to the new Lock Hospital at Saint Thomas' Mount, the estimate of which, amounting to Rupees 237, was submitted with my letter No. 1,826 of 30th July last.

No. 416. Order thereon, 25th November 1872, No. 2,772.

CIVIL WORKS, No. 22.

The funds which the Government hoped to provide having all been appropriated, this application cannot at present be complied with; but will be considered in the event of an application made to the Government of India for an extra grant proving successful.

(True Extract.)

Colonel, RE.,

Secretary to Government.

To the Superintending Engineer, 4th Division.

Exd. E. C. Shunker.

Detailed Estimate No. of 1872/73

District Chenglepat Cantt. Saint Thos. Mount

Work Constructing a bath Room to the New Cadet Hospital Block

Value Rupees 2000 Last Repair June/72 Cost Rs. 300-—

Particulars	No.	Measurement L	B	D	Contents
Foundation to wall	1	33-6	2-3	2-..	150-9
Screen wall	1	6-6	1-7½	1-..	10-6¾
Drain	1	77-..	2-6	.-9	144-4½
Wall	1	34-..	1-9	.-1	57-6
Screen wall	1	6-3	1-4½	1-..	8-7⅝
Wall	1	13-3	1-3	7-9	128-4
Do.	1	13-3	1-3	10-6	173-10¾
Cross wall	1	8-..	1-3	9-1½	91-3
Screen wall	1	6-..	1-1½	6-..	40-6
Side wall to drain	2	77-..	.-9	.-9	86-7½
				Cubic feet	894-4½
Door way	1	3-..	1-3	6-..	22-6
Arch way	1	4-..	1-3	3-6	17-6
Circular arch	1	6-3	1-3	1-1½	8-6
Flat arch	1	4-6	1-3	1-1½	6-4
				Cft	54-10
				Remaining Cft	839-6½
				Cubic yards	31 8/27
Circular arch	1	6-3	1-3	1-1½	8-6
Flat arch	1	4-6	1-3	1-1½	6-4
				Cft	15-..
				Cubic yds.	½
Cross wall	1	4-..		3-6	14-..

Inner wall	1	12	7 – 6	90	–
Do	1	12	10 – 6	126	–
Cross wall	1	8	9 – 3	74	–
Side of door	1	15	– 9	11	3
Side of Arch	1	14	1 – 3	17	6
Outer wall	1	12	7 –	84	–
Do	1	12	10 –	120	–
Cross wall	1	10	6	9 –	94 – 1
Screen wall	1	14	3	5 –	71 – 3
Coping	1	6	–	2 – 6	15 – –
Basement	1	36	9	1 –	36 – 9
Drain	1	77	–	3 – 9	288 – 9
In patches to Old wall				Sqr feet	25 –
				Total Sqr feet	1057 –
Door	2	3	–	6 –	36 – –
Arch	2	4	–	3 – 6	28 – –
				Sqr feet	64 –
				Remaining Sqr ft	993
				Sqrs	10
Drain	1	12	2 –	1½	9 – –
Batten door	1	3	–	6 –	18 – –
Floor	1	12	8 –		96 – –
Door way	1	13	– 9		2 – 3
				Sqr feet	98 – 3
				Sqrs	1 – –
Roofing with palmirah Rafters teak Rafters flat and Battens and Chunam borders Complete	1	13 – 9	14 –		192½
				Sqrs	2 – –
Cornice work				Rg feet	25 – –
Ear work				Cubic yds	457 – –
Remaining Mud wall	1	13			185 – 4

Abstract

Quantity	Description	Rate	Amount	Total
				Rs
31	Cubic yds Brick in Chunam	3 12 –	116	4 –
½	Do Arch work	5 – –	2	8 –
14	Sqr feet Honey Comb work	– 13	1	1 6
10	Sqrs of Plastering 2 Coats	2 4 –	22	8 –
9	Cft Granite Stone	– 12 –	6	12 –
18	Sqr feet Batten door	– 14 –	15	12 –
1	Sqr. of Flooring 8" Sqr Bricks	7 – –	7	– –
2	Sqrs of Roofing	25 – –	50	– –
25	Rg feet Cornice work	– 4 –	6	4 –
	Contingencies Rs		6	10 6
	Total Estimate Rs		237	– –

Boyd 28 of 15th Regt
Barrack Master's Office
Moulmein
28 June 1852

Mem. Quantities & Rates
Correct
J. Armitage
Cantonment Overseer

H. Haberham Lieut R.E.
Asst Engineer 2nd Div.

J. Armitage
Cantonment Overseer

J. Struthie. Captain R.E.
Executive Engineer Tenasserim Division

D. Kennedy. Asst Surgeon
in Medical charge Detach.

Kandy

Detailed Estimate
No. 1 1872/73

Work Constructing a
bath Room to the new
Lock Hospital at
Saint Thomas Mount

Estimate Rupees 237-

28 June 1872.

5-5-6-4

W. 5504
3800

Roll Corp. Wks. Jan 30 1872 Stas

P. W. 1872 Depart.

No. 5564.

From

The Surgeon General U.S.A.

To

The Secretary of War

Dated 12/23 Nov. 1872.

Rec'd 13th 3 Nov. 1872.

Enc: 2.

No. 3552

No. 2772-25th Nov/72

Requesting that funds may be allotted for the execution of the work for constructing Bath room to the new Lock Hospital at Saint Thomas' Mount

Vide an Order

W.C. ... the Surgeon General ... Corps ... leaving all ... appropriated ... application ...

... not ... present ... complied with, but will be ... considered in the event of an application ... is the Govt. ... for an extra grant ... successful.

Surgeon ... Dept.

Dated 18th Nov/72

No. 5564

Govt. of {1872} Madras.

PUBLIC WORKS.

To The Superintending Engr
4th Division

Dated
Read 25 Nov 1872.

Nos. 415 & 416

New Lock Hospital at St. Thomas' Mount. Passing orders on letter from Superintendent No 4 Dt. applying for funds for constructing a latte room to the New Lock Hospital at the