M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 114, 115	2869	Press / Mis.
Dated	6-12-	1892.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 6th December 1872.

No. 114. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Cuddalore, 18th November 1872, No. 186 :—

I HAVE the honour to submit, for the sanction of Government, an estimate of Rupees 337 for constructing surface drains from the plunge-bath, European Infantry Barracks at Bangalore.

1 Estimate.
1 Plan.
1 Specification.

2. The plan and estimate have been approved of by His Excellency the Commander-in Chief.

3: The work will be carried out as soon as the additional grant applied for under Minor New Works "Military" is sanctioned.

No. 115. ORDER THEREON, 6th December 1872, No. 2,869.

MILITARY WORKS, No. 3.

SANCTIONED.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Bangalore.
,, Military Department.
,, Controller of Public Works Accounts.

Exd. E. C. Shunker.

Specification to accompany
Plan and Estimate for Constructing
Surface drains from the Plunge Bath
& Lavatories to the Engineers Office
& Quarters to the Engineers Office
& Road.

Amount of Estimate Rupees 337

The drain from the east Plunge
Bath will be built as a direct line from
the east bath pipe to the Outlet Crossing
Dickinsons Road. The drain from the
West Plunge Bath will be let into the
main surface drain at the east end
of No 4 Block Married Quarters.

The exact site for each of these
drains will be fixed by the Executive Engineer

The bottom and side stones will
be at least 3" in thickness the edges dressed
and squared. and set in Cement the joints
raked out and pointed with good lime
putty. The back of the side stones will
have a Puddle wall 3" in thickness.

For details see Plan and Estimate.

All materials used and work done
to

to be of the best description and subject to the approval of the Executive Engineer of Bangalore who shall have the power of rejecting the Material of any work with which he is dissatisfied.

Executive Office, Bangalore, 5th November 1872

Henry M. Vibart Captain R.E.
Executive Engineer Bangalore

E A Smyth Colonel R.E.
Superintending Engineer 5th Division

Military. — 5th Division P. W. — New Works.

— Bangalore. —

— Abstract Estimate of 1872-73. —

Work.— Constructing surface drains from the Plunge Bath European Infantry Barracks to the Main drain Dickenson Road.

Quantity	Description of work.	Rate	Per	Amount	Total
2126¼	Cubic feet of Excavation	½	Cft	5 8 4	
630	Running feet of Stone flooring set in chunam	3	Rft	118 2	
1260	—ditto— of side stones set —do—	2	do	154 8	
1732½	Squares of Pointing with lime putty	2	Spc	34 10 5	
13⅛	Cubic yards of Puddle wall	6	Cyd	4 14 9	
				320 11 9	
	Sundries			16 4 3	

Total Amount of Estimate Rupees.— 337 " "

Rupees Three hundred and thirty seven only.

Executive Engineer's Office. Bangalore, 5th November 1872.

Signed Henry M. Vibart Captain, R.E.
Executive Engineer, Bangalore.

By order

Signed W. B. Mesham Major
Actg. Dy. Mr. General Mysore Divn.

E A Smyth Colonel, R.E.
Superintending Engineer, 5th Divn.

5th Division D. F. W.

Bangalore.

P/W. 5740/72

Abstract Estimate for constructing surface drains from the Plunge Bath European Infantry Barracks to the Main line Dickenson Road.

Amount of Estimate Rs 334---

5th Division D. F. W.

Bangalore.

P/W. 5740/72

Abstract Estimate for constructing surface drains from the Plunge Bath European Infantry Barracks to the main Road Dickenson Road.

Amount of Estimate Rs 334---

No. 186. Supdtg. Engrs Office, 5th Dn.
Cuddalore, 18th November 1872.

From The Superintending Engineer,
5th Division.

To The Secretary to Government,
Public Works Department.

Sir,

Enclosures 3
Estimate
Plan
Specification.

I have the honor to submit, for the sanction of Government, an Estimate of Rupees 337 for Constructing Surface drains from the Plunge Bath, European Sanitary Barracks at Bangalore.

2. The plan and Estimate have been approved of by His Excellency the Commander-in-Chief.

3 The work will be carried out, as soon as the additional grant applied for under Minor New Works, "Military" is sanctioned.

I have the honor to be
Sir,
Your Most Obdt. Servant

Edward Colonel R.E.
Supdtg. Engineer 5th Dn.

Public Works 1872 Dept.

From No 5740.

The Supdg. Engineer
1st Dn.

To The Secretary Govt.
Pub. W. D.

Dated 18th November 1872

Rec'd 21

2-Ex. Rd. No Enc. 3

1-P. No 186

Submits for the sanction of Government an Estimate of Rs 337 for constructing surface drains from the Plunge Bath European Infantry Barracks at Bangalore.

No 2869-8 Nov 72

With an Order

Sanctioned

Rec'd 23/11/72

Copy

114+115

Exd 26 Nov 72

Ch. 5760.

Govt. of {1872} Madras.

PUBLIC WORKS.

To The District Engineer
Bangalore

Dated

Recd.

Encl.s?

G. O. 6th Decr 1872, N 2869

Nos 1145 / 15

Surface drains - The
Estimate for construct-
-ing surface drains in
the Bungalows, European
Infantry Barracks at
Bangalore, Sanctioned.