M.R.O. 1—10,006—28-2-50.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public works. DEPARTMENT

G.O. No.	2797	Press
~~B.P. No.~~		~~Mis.~~
260-261		
Dated	19-11-1873	~~195~~

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
19th November 1873.

No. 260. Read the following letter from Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Chepauk, 27th October 1873, No. 1,352:—

I HAVE the honour to forward, for the sanction of Government, a supplemental estimate of Rupees 455, accompanied by plans and specification, for constructing a brick wall to enclose the sub-jail and out-offices of the Taluq Cutcherry at Manargudi.

2 Plans. 1 Estimate.	1 Specification.

2. In the estimate of Rupees 900 for repairs and alterations to the sub-jail at Manargudi provision was made for the repair of the compound wall, by building brick-in-chunam walls between existing portions of the original mud wall. Much of the mud wall has since given way, and the rest is weather worn. As the wall should not be restored bit by bit, the present estimate has been prepared for completing the wall round the enclosure with brick-in-chunam.

3. The supplemental estimate forwarded by the late District Engineer amounted to Rupees 836. The section proposed to be given to the compound wall has since been altered by which the estimate has been reduced to Rupees 455 and the wall will have a better appearance.

No. 261. ORDER THEREON, 19th November 1873, No. 2,797.

CIVIL WORKS, No. 16.

SANCTIONED. As no application is made for funds it is presumed that the District Engineer can provide for the work.

(True Extract.)
(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the Inspecting Engineer for Buildings.
,, District Engineer, Tanjore.
,, Officiating Controller of Public Works Accounts.
,, Judicial Department.

Exd. S. T. Austin.
Spare Copies

Specification 2

For Constructing a Brick wall to Enclose Sub Jail and out Offices at Mamargudy.

Amount of Estimate Rupees Nine hundred and fifty. as per Abstract Estimate accompanying.

The foundation on no account to rest on made earth as the surface of the ground is to be ably level. the bottom layer of bricks will be nearly on the same level all round and will be carried up in horizontal courses properly bonded, the foundations of pillars and intermediate walls will be 2' and 1.7½" wide respectively and 3 feet deep of brick in Chunam best procurable

The superstructure of pillars to be 1½ feet square and 7¾ feet high including coping and the intermediate walls to be 1⅛ feet thick and 7½ feet high including coping and to be built of brick in Chunam.

The compound wall including coping to be plastered with 2 Coats of

of Kunkur Chunam

Sgnd. W. Donaghue
Asst Engineer D.P.W.

District Engineers Office
Camp Mayaveram
7th October 1873.

W Mund Captain R.E.
District Engineer

Tanjore District

Mannargudy Taluq or No 5 Range

Supplemental Estimate No of 1873-74.

Re — Alteration to the Taluq Cutcherry at Mannargudy and Constructing brick wall to close waste land belonging to Government

Description of Charges	Rate	Amount	Amount of each part
Constructing brick wall to enclose Sub Jail and Out Officers —			
Cft. Brick in chunam — at	2.	773 8 3	✓
Sqrft. Plastering — at	2 ..	138 152	✓
Cyds. Excavating foundation at	1.	9 10.	✓
Sundries		27 11 7	✓
			950 .. ✓
Total Estimate Rupees			1355 .. ✓
Balance requiring Sanction			1355 .. ✓

Sgnd J. Arbuthnott
Collector

Engineers Office
Mayaveram
7th October 1873.

W Mund Captn R.E.
District Engineer

Ed Mrd Colonel R.E.
Insp Engineer for Buildings

Tanjore District

Enclosure in a letter from the District Engineer Tanjore to the Secretary Engineer for Civil and Military Buildings No 683 dated 7th Oct 1873

Estd. as a Letter Rp 1352 dated 23 Octr 1873
Rp Mr Pr 5.37.0.4.3.15
1/

Specification for Construction of Brick wall to enclose Sub Jail and Out Officers at Mannargudy

Sgnd J.

Examined & Countersigned

OFFICE OF THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,
Chepauk, 25 October 1873.

No. 1352

From

THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,

To

The Secretary to Government
Public Works Department

SIR,

I have the honor to forward for the sanction of Government a supplemental estimate of Rs. 455, accompanied by plans and specification for constructing a brick wall to enclose the Sub Jail and out offices of the Taluq Cutcherry at Munargudi.

2. In the estimate of Rs. 900 for repairs and alterations to the Sub Jail at Munargudi provision was made for the repair of the compound wall by building brick in chunam walls between existing portions of the original mud

Enclosures 4
2 Plans
1 Estimate
1 Specification

Enclosure to Letter from the Inspecting Engineer for Civil and Military Buildings, No. 1352 dated 25 October 1873.

P.W. 588/73
2

Abstract of the Taluq Cutcherry and Conducting Establishment and Contingencies and Establishment for Municipal purposes and Lamps and Repairs

Estimated Rupees 455-0-0

mud wall. Much of the mud wall has since given way and the rest is weather worn. As the wall should not be restored bit by bit, the present estimate has been prepared for completing the wall round the enclosure, with brick in Chunam.

3. The supplemental estimate forwarded by the late District Engineer amounted to Rs. 836. The section proposed to be given to the compound wall has since been altered, by which the estimate has been reduced to Rs. 455 and the wall will have a better appearance.

I have the honor to be

Sir

Your Most Obedient Servant

E A Ford Colonel R.E.

Inspecting Engineer for

Civil & Military Buildings

P. W. 1873 Department

No. 5861.

No. 1352.

From

The Inspecting Engineer

for Buildings,

To

The Secretary

to Government N.W.P.

Dated 21 October 1873.

Recd. 29

Forwarding for sanction a supplemental estimate for Constructing a brick wall to inclose the Sub Jail Post Office & the Tahsildary Cutchery at Mainpuri

No. 2791

Sanctioned - As no application was made for funds to this purpose during the year, the District Engineer can provide for the work from Savings.

No. 260-61

A. G. Rao
Asst. Engineer
Comptroller's Office

Allahabad D.C. 25/11/73.

No. 5861

Govt. of {1873} Madras.

PUBLIC WORKS.

To The Inspecting Engr for Buildings

Dated

Rec'd Encl. 4

G. O. 19 Nov. 1873. 2797

Nos. 263 & 264

Sub Jail and Taluq Cutcherry at Ranaryadi.

Reb. for an enclosure wall round the Sub Jail, Sanctioned.