M.R.O. 1—10,006—28-2-50.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works DEPARTMENT.

G.O. No. 2990 Press
~~B.P. No.~~ ~~Mis.~~
202-203

Dated 11-12-1873 ~~195~~ .

Not to be folded or roughly handled

No. 202. Read the following letter from Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Chepauk, 3rd November 1873, No. 1,404 :—

I HAVE the honour to forward, for the sanction of Government, a revised estimate of Rupees 27,140, accompanied by plans and a comparative statement, for the construction of a new Taluq Cutcherry at Arcot, in the North Arcot District.

1 Revised Abstract Estimate.
1 Comparative Statement.
1 Plan of Taluq Cutcherry.
1 Plan of out-houses.

2. The original estimate sanctioned in G. O., No. 2,149, of the 10th September 1872, amounted to Rupees 24,900. The principal cause of this estimate being exceeded is an alteration in the site of the jail, as shown in the plan. The records of the District and Range Offices do not show by whom the alteration was ordered, but it was made before Colonel Moberly took charge of the 4th Division, and is, I consider, an improvement. The extra cost of the alteration is Rupees 1,058.

3. As in the case of some of the other Cutcherries in the district, the rates for doors and windows, in the original estimate, were altered in the Superintending Engineer's Office without reference to the Range Officer. Owing to this there is now an excess of Rupees 430. The rest is due to errors of calculation and measurement in the first estimate and sundry small omissions, such as the foundations of the retaining walls of the ryots' hospital and cook-sheds, and the iron-work of the trusses.

4. The hospital-shed must be retained as it has already been nearly completed, and, for the same reason, the Coimbatore plan cannot be adopted for the latrines.

5. There is a sum of Rupees 7,500 entered in this year's Budget for this work, and the additional sum now required is Rupees 8,225.

6. The Cutcherry is likely to be almost finished by the end of the official year.

No. 203. ORDER THEREON, 11th December 1873, No. 2,990.

CIVIL WORKS, No. 17.

HIS Excellency the Governor in Council sanctions the revised estimate, amounting to Rupees 27,140, for the construction of a Taluq Cutcherry at Arcot.

2. He observes that the original estimate for this work which was sanctioned in G. O., Judicial Department, No. 675, dated 6th May 1872, amounted to Rupees 24,900, and the excess of Rupees 2,240 is stated to be due chiefly to an alteration in the site of the jail, and to the rates allowed in the original estimate for doors and windows having been altered in the Superintending Engineer's office without reference to the Range Officer. It appears that there are no records to show by whom the change of site was ordered, and although it is reported that this change

took place before Colonel F. Moberly's assumption of the charge of the division, it is not apparent how that officer permitted work to be carried on without requiring a modification of the estimate. The other ground on which a revised estimate has become necessary is that which, in addition to omissions, has rendered it necessary to modify the estimates of eight out of ten Cutcherries in North Arcot, which were in progress last year. The subject having been alluded to in other orders will not be further noticed here.

No. 1,710, dated 2nd July 1873.
,, 1,997, ,, 11th Aug. ,,
,, 2,599, ,, 24th Oct. ,,
,, 2,728, ,, 8th Nov. ,,

3. The expenditure on the Arcot Cutcherry prior to 1872-73 was Rupees 6,656, and only Rupees 4,759 were spent in that year out of an allotment of Rupees 9,000. The Budget provision for the current year is Rupees 7,500 which will be supplemented if, as the year advances, some assurance can be given that additional funds can be utilized.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the Inspecting Engineer for Buildings.
,, District Engineer, North Arcot.
,, Judicial Department.
,, Officiating Controller of Public Works Accounts.
,,

Ext. S. T. An...
Spare Copies

3W

OFFICE OF THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,
Chepauk, *3rd November* 1873.

No. *1404*

From

THE INSPECTING ENGINEER
FOR CIVIL AND MILITARY BUILDINGS,

To

The Secretary to Government
Public Works Department

SIR,

Enclosures 4
1 Revised Abstract estimate
1 Comparative Statement
1 Plan of Cutcherry
1 Plan of Out Houses

I have the honor to forward for the sanction of Government, a revised estimate of Rs 27160, accompanied by plans and a comparative statement for the construction of a new Cutcherry at Arcot, in the North Arcot District.

2. The original estimate sanctioned in G.O. No 2149, of the 10th September 1872, amounted to Rs 21,900. The principal cause of this estimate being exceeded is the alteration in the site of the Civil, as shown in the plans. The records of

the

the District and Ranges Offices do not show by whom the alteration was ordered, but it was made before Colonel Fisher took charge of the fourth division, and is I consider an improvement. The extra cost of the alteration is Rs. 1058.

3. As in the case of some of the other Cutcherries in the District, the rates for doors and windows, in the original estimate, were altered in the Superintending Engineer's Office, without reference to the Ranges Officer. Owing to this, there is now an excess of Rs. 430. The rest is due to errors of calculation and measurement in the first estimate and sundry small omissions, such as the foundations of the retaining walls of the ryots, Hospital and Cook sheds, and the iron work of the buggee.

4. The Hospital shed must be retained as it has already been nearly completed, and, for the same reason, the Coimbatore plan cannot be adopted for the Cutcherries.

5. There is a sum of Rs. 7500 entered in this year's budget for this work and the additional sum now required is Rs 8225.

6. The Cutcherry is likely to be almost finished by the end of the official year.

I have the honor to be
Sir
Your Most Obedient Servant
E A Ward Colonel R.E.
Superintending Engineer for
Civil & Military Buildings

P.W. 1873 Depart.
Plin: of Work for Fo. 6010-

No. 1404

From

The Inspecting Engineer
for Buildings.

To

The Secy: to Govt:
P.W. Dept.

Dated } 5th Nov. 1873.
Recd. }

Submitting for sanction a Revised Estimate of Rs 27,140 accompanied by plans & a comparative statement for the construction of a New Lading Cutcherry at Akyab in the North Arracan Division

No. 2990. 11th Decr 73.

No 702

Civ 24/11/73

Mem to Govt 6th Nov 73

Comparative Statement Showing the difference between the Original and Revised Estimates for constructing the Jail at Arcot as per Standard plan 4:1.

Taluq Cutcherry and Subsidiary Jail

Description of works	Date and date of Valuation — By whom framed	Original Estimate: Quantity	Rate	Amount	Revised Estimate: Quantity	Rate	Amount	Difference: Increase	Decrease	Remarks
Taluq Cutcherry & Subsidiary Jail										
Cubic yards of Concrete		161	3 4	523	4 168	3 4	546	22 12		Owing to extension of verandah at the Police Guard
do of Brick in chunnam		1254	3 14	4859	4 1272	3 14	4929	69 12		do do
do of Arch work do		41	4	164	40	4	160		4	Not Required
Running feet of Dentab cornice exterior		153	3	28	11 153	3	2811			
do of Cornice work interior		1450	2 3	203	146 1450	2 3	203 146			
Pennals		1	100	100	1	100	100			
Squares of Roofing with flab & pantiles tiles reapers & chunnam borders		122	14	1718	124	14	1736	28		
do of false roofing with reapers & flab tiles		2	11	22	2	11	22			
do of Terrace roofing with brick on edge jelly		10	23	230	10	23	230			
do of Bengal Terrace roofing					3	14	42	42		Owen ornamental tiles which was an omission in the Original Estimate.
do of Flooring with square bricks		80	4 12	380	78	4 12	370 8		9 8	Not Required
do do do Asphalte		10	14	140	10	14	140			
do of Chunnam plastering 2 coats		176	2 4	396	176	2 4	396			
do do Painting exterior		106	3	318	103	3	309		9	
Superficial feet of Teak wood work 2 & 4 inches		1553	3	4659	1834	3	5502	843		Owing to extension of verandah at the Police Guard and additional trusses has been necessitated & corresponding increase of other timber pieces also, mistakes in the Original Estimate.
Running feet of Wooden Ceilings (32x6)		32	2 8	80	32	2 8	80			
do of Plain Cabin Cornice (8x1½)		22	1 8	55	24	1 8	36	3		Owing to increased number of trusses.
do of Plain Cornice (8x1½)		520	6	1560	558	6	2094	14 4		Owing to extension of verandah.
do of Plain Cornice (6x1½)		62	4	248	52	4	208			
do of Plain Cornice (4x1½)		174	1	174	195	1	195	21		do do
do of Plain Cornice (3x1½)		1	4	4	1	4	4			
do of Plain Cornice (2x1½)					11	2	22	22		An omission in the original Estimate & thought desirable to protect the posts from rain & sun
do of Plain Cornice (1x1½)					2	1 4	2 8	2 8		do do
Running feet of Plain Cornice (1x1½)					26 44		1144	234		Owing to alteration of rates in the District Engineers Office & Abstracts obtained from Public works & paid for according to altered rates; includes the rate of setting them also.
do of Plain Cornice (1x1)					14 39		546	196		do do
Superficial feet of Teak wood work 2 & 4 inches										
Running feet of Wooden Ceilings (32x6)										
do of Plain Cabin Cornice (8x1½)										
do of Plain Cornice (8x1½)										
do of Plain Cornice (6x1½)										
do of Plain Cornice (4x1½)										
do of Plain Cornice (3x1½)										
do of Plain Cornice (2x1½)										
do of Plain Cornice (1x1½)										
Running feet of Plain Cornice (1x1)										
do of Plain Cornice (1x1)										
Superficial feet of Teak wood work 2 & 4 inches										
Running feet of Wooden Ceilings (32x6)										
do of Plain Cabin Cornice (8x1½)										
do of Plain Cornice (8x1½)										
do of Plain Cornice (6x1½)										
do of Plain Cornice (4x1½)										
do of Plain Cornice (3x1½)										
do of Plain Cornice (2x1½)										
do of Plain Cornice (1x1½)										
Running feet of Plain Cornice (1x1)										
do of Plain Cornice (1x1)										
16				17167 13 6			15112 4	1622 8		

Lieut. & C.E. Executive Engineer. P.C. Buchanan Lieut. & C.E. Superintendent

1872

Comparative Statement Showing the differences ... Taking Quantities and Values ...

Description of works	No and description of Vanetian By whom Framed	Original Quantity	Original Rate	Original Amount	Revised Estimate Quantity	Revised Estimate Rate	Revised Estimate Amount	Variation	Remarks
Brought forward				15686					
Pairs of Venetian windows with frames inside glazed Shutters complete (3—9×5—9)		2	30	60					
Circular fanlights with frames glazed Shutters complete (3—9×1—10)		2	10	20					
Iron grated doors and Lattice Shutters with frames complete (3—6×8—6)		9	62	558					
Iron catch to opening Iron doors					9	1 4	11 4	11 4	Omission in the Original Estimate.
Fixed iron gratings with Shutters but with Frames complete		7	37	259					
Iron grated ventilators with frames complete (3—4×2—2)		10	13	130					
do do do (3—4×3—4)		2	15	30					
Straps for iron grated ventilators 1½ × ¼ wide standard pattern					20	1	20	20	do do
Bolts or Nails and Nuts					20	4	5	5	do do
Pair of granalled doors with frames & Shutters of Iron fittings complete (3×6) to watch tower		1	150	150	1	20	20	20	do do This is needed for the approach of the treasury roof from the circular stair case room.
Iron grated shutters with frames (10×12)		1	150	150					
Teak ladder for Stair case Top and Treasury Top		2	5	10	2	5	10	10	do do
Iron Railings (8×6)		1	33	33	1	33	33		
do do do (10×6)		1	44	44	1	44	44		
Glazed Shutters for the Treasury ventilators (3—4×3—4)		2	5	10	2	5	10	10	Omission in the original Estimate, This is needed to prevent rain beating into the treasury room & for light when closed.
Letter box for the post office with necessary workmens tip (3 0/4 × 1½ × 1½)		1	7	7	1	7	7		Omission in the Original Estimate.
Bolts & Nuts to Struts of the Post		29	8	14 8	29	8	14 8		Omission in the original Estimate
Carried forward		16		17161	16		18543 9 6	1596	22 8

Comparative Statement Showing the difference between the Original and Revised Estimate for constructing the Court House Lockup Kitchen &c &c at Salug Cutchery and Subsidiary

Description of works	Pri and date of Auction	By whom Framed	Original Estimate: Quantity	Rate	Amount	Revised Estimate: Quantity	Rate	Amount	Difference: Increase	Decrease	Remarks
						16		18543-9-6	1609	12 8	
Brought forward								18543-9-6	1609	22 8	
Nails for cleats for Verandah			339		3 5 4 9			5 4 9			Omission in the Original Estimate
Pair Rafters 1¼			1416		6 44 4			44 4			do do
Rafter Nails 6 inches long			56		2 9 4			9 4			do do
Screw Nails for planks below											
Circ Struts 2½ inches long			3	25	75						
glaz Ornamental Iron wares			12	5	60			60			do do
Ir Straps ties for trusses of 18 feet Span			12	4	48			48			do do
Str do do do 15 do			4	3	12			12			do do
(3 do for Ornamental trusses			6	5	30			30			do do
Iron Iron Rod for king post with necessary			6	4	24			24			do do
Fixe workemenship of 8 feet Span 8 feet long			2	3	6			6			do do
but do do 15 do 12 do					300						
Iron do for Ornamental trusses					50						
5½ feet long					500						
Seat Table & Benches for Facilities											
Arm Racks											
Iron Cash Safe											
Cubic Yards of Excavation and the Rate must cover the cost of filling the Basement			26 970		1 3 75		12 6	25 10			Extra Earthwork required for the filling in of basement which the Original Estimate did not provide for.
						92 4		1 15 5 9	1 15 8		
Total Rupees						4		19774-8 + 1857-12-1	22 8		
Total Decrease Rupees									18 8		
									22 8		
Net Amount of Increase Rupees									1547 1		
									1829 4 1		

C. H. Strachan Lieut. R.E.
Assistant Engineer V. Range

Comparative Statement Showing the difference between the Original and Revised Estimate for constructing the Paid Godown Shed &c &c in Talug Cutcherry and Subsidiary Buildings

Description of works	Date and date of Valuation	By whom Framed	Original Estimate: Quantity	Rate	Amount	Revised Estimate: Quantity	Rate	Amount	Increase	Decrease	Remarks
Ryot Shed											
Cubic yards of Concrete			3	3 4	9 12	6	3 4	19 8	9 12		The Original Estimate did not provide for the foundation of the Retaining wall
do of Brick in chunnam			5	3 14	19 6	10	3 14	38 12	19 6		do do
Squares of flooring with brick jelly in Chunnam			7½	2 14	21 9	7	2 4	20 2		1 7	Not Required.
Cubic feet of Teak wood work			167	3	501	170	3	510	9		Owing to mistake in the length of bressummer in the Original Estimate.
Squares of Roofing with teak reapers nails flat & pan tiles & Chunnam borders			7	14	98	11	14	154	56		Owing to incorrectness in the Original Estimate.
Running feet of Stone Slabs (L 3 x 6)			123	4	30 12	123	4	33 12			
Cubic yards of Excavation			3	13	3 9	19	13	1 79	1 4		For the foundation of the Retaining wall now provided.
Total Rupees					680 10			774 9	95 6	1 7	
Deduct Amount of Decrease										1 7	
Net Amount of Increase of Rupees									93 15		
Hospital Shed											
Cubic yards of Concrete			8	3 4	26	12	3 4	39	13		Owing to no foundation being provided in the Original for the retaining wall
do do of Brick in chunnam			42	3 14	162 12	46	3 14	178 4	15 8		do do
Squares of Chunnam plastering			12	2 4	27	12	2 4	27			
do of Flooring with Asphalte			5	14	70	5	14	70			
Cubic feet of Teak wood work			87	3	261	87	3	261			
Squares of Roofing with teak reapers flat & pan tiles & chunnam borders &c			8	14	112	8	14	112			
Running feet of Corden work			30	2 3	4 36	36	30	23 4	3 6		
Cubic yards of Excavation			10	13	12	126	27	13 2	1 9	1 5 8	Owing to foundation now provided for the Retaining wall.
Total Rupees					663 12			693 9	3 29	13 3	
Total Amount of Increase Rupees									29 13	3	

Vellore Range

Comparative Statement Showing the difference between Taluq Cutcherry and Subsidiary

Estimate Original and Revised Estimate for constructing the Court at Nuddeapa Plan & E.

Description of works	No. and date of Auction	By whom framed	Original Estimate Quantity	Rate	Rs	Revised Estimate Quantity	Rate	Amount	Decrease	Increase	Remarks
(a) Civil Cutcherry											
Cubic yards of Concrete			6 3 4	19		6 3 4	19 8				
do of Brick in chunnam			43 3 14	166		43 3 14	166 10				
Squares of Chunnam plastering			14 2 4	31		14 2 4	31 8				
Cubic feet of Teak wood wrought & put up			39 3 ..	117		54 3 ..	162 ..	45 ..			Owing to incorrectness in the Original Estimate with reference to the length of purlins and No of Rafters.
Squares of Roofing with teak rafters flat & pan tiles & chunnam borders			5 14 ..	70		5 14 ..	70				
Cubic yards of Excavation			19 .. 13	1		19 .. 13	1 7 9				
Total Rupees				406				457 9	45 ..		
Deduct Amount of Decrease Rupees											
Net Amount of Increase of Rupees										45 ..	
(b) Public Cutcherry											
Cubic yards of Concrete			9 3 4	29		9 3 4	29 4				
do of Brick in chunnam			56 3 14	217		56 3 14	217 ..				
Squares of Chunnam plastering			19 2 4	42		19 2 4	42 12				
Cubic feet of Teak wood wrought & put up			116 3 ..	348		132 3 ..	396 ..	48 ..			Owing to incorrectness in the Original Estimate with reference to the length of purlins & No of Rafters.
Squares of Roofing with teak rafters flat & pan tiles & chunnam borders			10 14 ..	140		10 14 ..	140				
Cubic yards of Excavation			11 .. 13			13 9 11 .. 13	.. 139				
Total Rupees				777		13 9		825 13 9	48 ..		
Deduct Amount of Decrease Rupees											
Net Amount of Increase of Rupees										48 ..	

Villore Range

Comparative Statement Showing the difference between the Original and Revised Estimate for constructing the Retaining Wall at Vellore Tank — Plan No. 1.

Description of works	No. and date of Sanction	By whom Framed	Original Estimate — Quantity	Rate	Amount	Revised Estimate — Quantity	Rate	Amount	Increase	Decrease	Remarks
Cooly Shed											
Cubic yards of Concrete			3	3 4	9	12	4	3 4	13		Owing to foundation not being provided in the Original Estimate for the Retaining wall.
do of Brick in chunnam			20	3 14	77	8	20	3 14	77	8	
Squares of Chunnam plastering			6	2 4	13	8	6	2 4	13	8	
do of flooring with brick jelly in chunnam			2	2 14	5	12	2	2 14	5	12	
Cubic feet of teak wood wrought & put up			12	3	36		34	3	102	66	Owing to incorrectness in the Original Est. with reference to the length of purlins & &c of Rafters.
Squares of roofing with teak reapers glass & pan tiles & chunnam borders			4	14	56		4	14	56		
Cubic yards of Excavation			9	13	199	11 3	9	13	113		
Total Rupees						33			268 7 3	69 4	
Deduct Amount of decrease Rupees										69 4	
Net Amount of Increase of Rupees											
Bathing Arrangements											
Cubic yards of Excavation			100	1	100	100	1	100			
do of Brick in clay			31	2 6	73	10	31	2 6	73 10		
do do in chunnam			45	3 14	174	6	45	3 14	174 6		
Squares of Chunnam plastering 2 coats			12½	2 4	28	2	12½	2 4	28 2		
Total Rupees					376	2			376 2		
Deduct Amount of Decrease Rupees											
Net Amount of Increase of Rupees											
Compound wall											
Cubic yards of Brick in chunnam			553	3 14	2162	4	553	3 14	2162 14		
Squares of Chunnam plastering 1 coat			165	1 4	206	4	165	1 4	206 4		
Cubic yards of Earthwork			212	1	13	4	212	1	13 4		
Total Rupees					2362	6			2362 6		
Deduct Amount of Decrease Rupees											
Net Amount of Increase of Rupees											

C. Ubrzychaca B.E.
Assistant Engineer
Vellore Range

Comparative Statement Showing the difference between the Original and Revised Estimate for constructing the Salem Trunk Road from Salem to Vellore

Salem Cutcherry and Subsidiary Jail

Description of works	No. and date of Valuation	By whom framed	Original Estimate Quantity	Original Estimate Rate	Original Estimate Amount	Revised Estimate Quantity	Revised Estimate Rate	Revised Estimate Amount	Difference Increase	Difference Decrease	Remarks
Details with reference to the Plans of the Revised Estimate											
Salem Cutcherry & Subsidiary Jail			17945	1		19774 8 1	1829 11 1				
Pyol Shed			680	10 9		7749 9	703 15				
Hospital Shed			663	12		6939 3	29 13 3				
Jail Latrine			406	1 9		451 1 9	45				
Public Latrine			777	13 9		825 13 9	48				
Cook Shed			199	3 3		268 7 3	69 1				
Bathing Arrangement or well			376	2		376 2					
Compound wall			2362	6		2362 6					
Felling the Site and filling in old grave pits			200			200					
Compensation for land for two Cannies each at Rupees 50			100			100					
Total Rupees			23711	5 6		25826 9 10	2115 4 4				
Sundries & Superintendents at 5 per cent			1188	10 6		1293 6 2	104 11 8				
Total Rupees			24900			27120	2220				
Deduct Amount of Decrease											
Net Amount of Increase of Rupees									2220		

Vellore Range Office
Vellore 9th July 1873

Captain R.E.
Dist. Engineer North Arcot.

A.B.C.E.
Assistant Engineer
Vellore Range

Lt. Colonel R.E.
Inspecting Engineer for Military & Civil Buildings.

1911

Encls: pi a letter No 1404
dated 3-12-73

G. Dis. 2990 - 11-12-73

G.W. 6410/73

2

No 5 A

Comparative Statement
shewing the difference between
the Original and Revised
Estimates for constructing the
Talug Cutcherry and Subsidiary
Jail at Arcot as per Standard
plan No. I.

Revised Estimate 27140
Original Estimate 24900
Amount required to be sanctioned 2240

Rec'd 25th Nov. 1873

No 2990

Proceedings of the Madras Government

Read the following

from The Inspecting Engr for Buildings. N. C. No 1101, dated 3rd Nov. 1873.

His Excellency the Governor in Council sanctions the revised Estimate amounting to Rs. 27,140 for the construction of a Taluk Cutcherry at Arcot.

He observes that the original Estimate for this work which was sanctioned in G.O. Judicial Dept. No 675 dated 6th May 1872 amounted to Rs. 24,900 and the excess of Rs. 2240 is stated to be due chiefly to an alteration in the site of the Jail, and to the rates allowed in the original Estimate for doors and windows

having been already in the Superintending Engineers Office without reference to the Range Officer. It appears that there are no records to show by whom the change of site was ordered, and although it is reported that this change took place before Coll. Ft. Mobarly's assumption of the charge of the Dy. it is not apparent how that Officer permitted of work to be carried on without receiving a modification of the estimate. The other ground on which a revised Estimate has become necessary is that which, in addition to omissions, has rendered it necessary to modify the estimates of 8 out of 10 Cutcheries in North Arcot which were in progress last year. The subject having been alluded to in other

No. 1710 of 2nd July 1873.
" 1997 of 11th Aug — "
" 2599 of 24th Oct — "
" 2728 of 8th Nov — "

orders will not be further noticed here.

The expenditure on the Great Cutcheries prior to 1872/3 was Rs. 6656, and only Rs. 4,759 were spent in that year out of an allotment of Rs. 9,000. The Budget provision for the Current year is Rs. 7500 which will be supplemented if, as the year advances, some assurances can be given that additional funds can be utilized —

Govt.

To The Insp. Engrs for Buildings
" Dt. Engrs North Arcot
Chingleput
" Asst. Engr.
" Offg. Controller of Civil Stores & Public Works Department & 3 d.c.

Accts. 12/12/73.
16/ " / "

No 6010

Govt. of {1873} Madras.

PUBLIC WORKS.

To The Inspecting Engr
for Bmil Wks

Dated

Recd. Encl. 3

G. O. No. 2090 1873.

Nos. 202 & 203

Salary Cutcherry at Arcot.

Passing orders on the
revised estimate for the
Salary Cutcherry.

R: 202-203.

Cir 24/11/73