M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No.		Press / Mis.
631, 638, 639	640-41	
Dated 6 8 38	18 03.	

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 28*th February* 1873.

No. 627. Read the following letter from the Consulting Engineer for Railways, to the Secretary to Government, Public Works Department, dated Madras, 19th February 1873, No. 112:—

I HAVE the honour to forward, for submission to the Government of India, the report of progress made in the construction of the Carnatic Railway Company for the quarter ending the 31st December 1872, accompanied by a brief descriptive report.

From the Chief Engineer, to the Agent and Manager of the Carnatic Railway Company, dated Madras, 28th January 1873, No. 81.

As will be seen by reference to my fortnightly returns of employment, the only works that have been in progress during the last quarter have been the completion of the survey of Southern Extension from Cuddalore to the river Coleroon, and the repairs and additional work in maintaining the open line. Of the latter such full and frequent reports have been submitted that I presume little further need now be said. The plans and sections of the survey were sent to my office during the last week in November, and the preparation of the estimates and tracings from them was put in hand, they were, as you are aware, nearly, but not quite, completed at the time of the Christmas holidays.

2. The Engineers who have been engaged in field operations have not lately been fully occupied; the parties have been reduced to the lowest limit.

P.S.—Subsequently to the date to which this report applies, on the 24th instant, as you are aware, we received permission to complete the survey from Chingleput to Conjeveram, and to examine the Coleroon crossings which, I think, will fully occupy the staff for a short time.

General Progress Report of Carnatic Railway Company (Limited) for Quarter ending 31st December 1872.

	Total Estimate.		Actual Indian Expenditure.	
	Indian Expenditure.	Value of English Stores.	During Quarter.	Total from commencement to end of Quarter.
	RS. A. P.		RS. A. P.	RS. A. P.
I.—Preliminary Expenses ...	3,21,761 0 0	...	25,589 15 9	*2,56,652 5 1
VII.—Plant	302 10 9	...	.....	302 10 9

(Signed) W. A. THOMPSON,
Book-keeper.

(Signed) J. T. FISHER,
Agent and Manager.

(Signed) R. K. WILLIAMS,
Offg. Govt. Examiner of Railway Accounts.

	RS. A. P.
*Cash	2,56,652 5 1
Stores	12,810 0 1
Home Expenditure	72,903 10 5
Total...	3,42,365 15 7

Proceedings of the Madras Government, [illegible]
28th February 1873.

No. 628. ORDER THEREON, 28th February 1873, No. 640.

RAILWAY, No. 82.

ORDERED that these papers be forwarded to the Government of India.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

No. 629. DOCKET No. 641, dated 28th February 1873.

COPY of the above forwarded to the Government of India.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

No. 81.

Carnatic Ry Co.ps Sd/
Chief Engrs Office.
Madras 28th Jany 1873.

I. J. Fisher Esqre
Agent & Manager.

My dear Sir.

As will be seen by reference to my fortnightly returns of employment, the only works that have been in progress during the last quarter have been the completion of the Survey of Southern Extension from Cuddalore to the River Coleroon and the repairs and additional work in maintaining the open line. Of the latter such full and frequent reports have been submitted that I presume little further need now be said. The plans and sections of the Survey were sent to my office during the last week in November and the preparation of the Estimates and tracings from them was put in hand they were as you are aware nearly but not quite completed at the time of the Christmas holidays..

The Engineers who have been engaged in field operations have not lately been fully occupied the parties have been reduced to the lowest

lowest limit..

Yours faithfully.
/pp/ F. L. Dibblee
Chief Engineer

P. S.

Subsequently to the date to which this report applies, on the 24th Inst. as you are aware, we received permission to complete the survey from Shingleput to Conjeveram and to examine the Coleroon crossings which I think will fully occupy the staff for a short time..

/Initd/ F. L. D.

2nd Copy.
for F. Fisher
Agent & Manager.

No. 12.

General Progress Report of Carnatic Railway Co. Limited for Quarter ending 31 December 1872.

	Total Estimate			Actual Indian expenditure.					
	Indian Expenditure		Value of English Stores	During Quarter			Total from Commencement to end of Quarter.		
Preliminary Expences.	321761	-	-						
Plant	302	10	9	25589	15	9	256652	5	1
				"	-	-	302	10	9

A Thompson
Chief Clerk

R Williams
Offg Govt. Dyf. Pay. Accts.

Cash	£ 256.652 - 5 - 1
Stores	12.810 - 0 - 1
Home Expenditure	72.903 - 10 - 5
	342.365 - 15 - 7

Jos. T. Fisher
Agent & Manager.

19th

Ap 11/73
Ack 28 Feby/73 Ind Rly
(62).

5

Railway Department.

CONSULTING ENGINEER'S OFFICE,

No. 112.

From

LIEUT.-COLONEL J. H. M. SHAW STEWART, R.E.,
Consulting Engineer for Railways,

To

COLONEL G. W. WALKER, R.E.,
Secretary to Government,
Public Works Department,
Fort Saint George.

SIR,

I have the honour to forward, for submission to the Government of India, the report of progress made in the construction of the Carnatic Railway Company, for the quarter ending the 31st December 1872, accompanied by a brief descriptive report.

I have the honour to be
Sir
Your most obedient servant

Madras
19th February 1873

Lieut. Col.
Cons: Engineer for Railways.

Mr / 1873 Dept
No 1141

RAILWAY DEPARTMENT.

• 1873

From

The Consulting Engineer
for Railways,

To

The Secretary to Government,
P. W. Department,
Fort Saint George.

Dated 19 } February 1873
Recd. 20 }

No. 112.

Forwarding for submission to the Court of India, the report of progress made in the construction of the Carnatic Railway Company for the quarter ending 31st December 1872.

Written on

No. 640
Orders that the Report be forwarded to the Govt of India

Board's Letter
Dated 3/3/73.
Copy of the above
to Govt of India
Dated 3/3/73.

P/1141

Govt. of India Madras.

PUBLIC WORKS.

To The Secretary to Govt
for Railways

Dated

Recd. Encl.

G. O. 28 Feby 1873. No 640-
641.

Nos. 627 & 628

Carnatic Railway.

Progress report of the Carnatic Railway for the quarter ending 31st Dec/72 ordered to be forwarded to the Govt of India.

Forwarded Progress report of the Carnatic Railway for the quarter ending 31st Dec/72