Proceedings of the Madras Government, Public Works Department, 26th January 1874.

Read the following papers:—

No. 353. From Lieutenant-Colonel J. GODDARD, R.E., District Engineer, Presidency, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Fort St. George, 10th January 1874, No. 4,718.

1 Estimate.
1 Data.
1 Statement.

With reference to your Memorandum, No. 819, dated 22nd November 1873, remarking upon the high rate of 11 annas a cubic foot for laterite stone-work in chunam entered in the estimate for the Perambore tank, I have the honour to state that the rate provides for building with *dressed* laterite stone, such as is required for the walls of houses, and the proportions are those recorded in data framed in Colonel Hutchins' time.

2. As work of the above character is not necessary in a tank, I am content to accept your rate of 3 annas 4 pice per cubic foot, as per data accompanying your memorandum under reply, more especially as there has not been any appreciable amount of laterite stone-work executed in the Presidency to enable me to arrive at more correct data.

3. Adverting to paragraph 2 of your memorandum, I beg to subjoin a tabular statement embodying all the information required as to lengths of weirs and calingulahs, and maximum depth of water and bund level, etc.

4. The estimate received with your memorandum under reply is retransmitted for sanction, duly corrected.

No. 35.

No. 353A. *Note by the Chief Engineer for Irrigation.*

In this office Note No. 818, of the 22nd November last, it was mentioned that the estimate, amounting to Rupees 1,410, for the repair of the Perambore large tank had been returned to the District Engineer, Presidency, for reconsideration and, as now re-submitted, it amounts to Rupees 1,000, and is recommended for sanction.

2. Colonel Goddard has been requested to arrange for providing ramped crossings to the tanks wherever necessary, as without these the bunds would be rapidly cut down by the traffic.

Fort St. George, 15*th January* 1874. (Signed) J. MULLINS, Lieut.-Colonel, R.E., *Chief Engineer for Irrigation.*

No. 354. Order thereon, 26th January 1874, No. 178.

IRRIGATION, No. 36.

The estimate, amounting to Rupees 1,000, for the repair of the Perambore large tank is sanctioned.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Presidency.
,, Chief Engineer for Irrigation.
,, Officiating Controller of Public Works Accounts.
Exd. S. T. Austin.
Spare Copies

No. 35.

Note by the Chief Engineer for Irrigation.

In this office Note No. 818 of
the 22nd November last it was men-
tioned that the estimate amounting
to Rupees 1410 for the repair of the
Peramboor large tank had been returned
to the District Engineer Presidency
for reconsideration and, as now
resubmitted, it amounts to Rupees
1000 and is recommended for sanction.

2 Colonel Goddard has been
requested to arrange for providing
ramped crossings to the tanks wherever
necessary, as without these the bunds
would be rapidly cut down by the
traffic.—

Fort St. George
January 1874.

Lieutt Colonel R.E.
Chief Engineer for Irrigation

To, The Secretary to Government P.W.D.

No 178 P.W.D.

Rec. of the Madras Govt.

Read the following

from the Chief Engr for Exam. (H.E. No 35 of 15 Jan/74)

The Estimate amounting
to Rupees 1,000 for the repair
of the Perambore large tank
is sanctioned.—

Mm. 15/1/74

Secretary

21/1

To
The Dl Engr Roads
– Ch: Engr for Irr: Works & Electricity
– Offg Controller
– Public Depts

Issued by D Engr Roads 26/1/74.
D-C — to all 10/2/74.

No 333.

From
The Chief Engr for Irrigation

To the Secretary to Govt
P.W.D.

Dated 15.1.35
Received 19th Jan 1874

Subject

Requesting sanction for
execution of repairs
estimated at Rs 1000 to
the Perambore Large
Tank &c

No 178-26 Jan 1874

No 333.

No 333

Govt. of 1874 Madras.

PUBLIC WORKS.

To The District Engr.
Presidency.

Dated

Recd.

Encl. 178

G. O., 26th Jany. No. 178

Nos. 353 & 354

Perambore Large Bank.

Est for the repair of the Bank, sanctioned.