M.R.O. 1—4,002—16 9-48.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 3004 Press
~~B.P. No.~~ Mis.
376 377

Dated 27. 10. 1875.

Not to be folded or roughly handled

Item

Remarks,

Salem Arsenal
2d October 1875

Lieutenant
Ordnance Storekeeper

To Contl P.W.D. No. 1200 of 11th Octr 75

No. 2566

From Lt. N. Wells
The District Engineer,
North Arcot,

To
The Chief Engineer
& Supdt. of Irrigation.

Station Vellore

Dated 6th October 1875.

Received 7th

Enclosures Nil.

His No ____ dated ____ 157

Forwards the statements of work done & the Salary and Conveyance Certificate during the month of September 1875

Lt. Wells 75.

A.C. Sheriff Contr.

EB 27 Octr 75
mB No 276

Name.	No. of Days Absent.	Amount of Salary.	Remarks.
Assistant Engineers & Overseers			
Jn. Chas. Monteath	Nil	375	Completed
Total		375	
Subordinates			
Total		57	
Grand Total		432	

Lieut. Engineers & Supdt.

Lieut. Engineers & Supdt.

Chief Engineer & Supdt. of Irrigation

7 Oct 1875

Statement of works done and Materials at Site of Survey Vessel for the Month of September 1875.

Items	Number or Quantity as per Estimate	Completed. In this Month	Completed. to date	Remarks.
Stone Jetty	Cyd. 600	1012		

Salary Amount

2nd October 1875

Thos. Smithers Lieutenant
Assistant Engineer & Assistant Works

Statement of work done and Materials at Site of Survey Union for the Month of September 1875.

Items	Number or Quantity as per Estimate		Completed For the Month	Completed Up-to-date	Remarks.
Foundation on Walls of Body Wall	Cu. Yr.	282.	6 feet Cusp	"	"	Wall not required foundation being laid on solid
Do. Retaining Wall	Cu. Yr.	283.	6 Do.	"	"	
Do. to Body Wall	Cyl.	4228	1149	1723	A portion of foundations not measured.
Do. to Retaining Wall					
Do. to Centre Wall					
Concrete under Apron	Cu. Yr.	776		"	509	
Body Wall above Brick in Chunam	Cu. Yr.	805		52	52	
Cut Granite Stones	Cu. ft.	10238		"	3480	
Loose Stone Apron	Cyl.	3790		"	673	Tenders Contractions Completed.
Netting and Sheds	Rupees	1000 — —		"	1328-1-6	
Removing Debris	Do.	1500 — —		"	494-15-9	
Bailing water and forming Ring Bund	Do.	3000 — —		170-12 —	4596-1-3	
Superintendence including Excavating					

Materials &c.		Required	Ready	Remarks
Tile Bricks	No.	240000	80000	Moulding going on.
Flat Bricks	No.	450000	"	None required.
Rough stone	C.yds	5700	6657	
[illegible]	C.yds	6000	6464	12000 will be required as per Revised Estimate
[illegible]	C.yds	19000	7051	

Grand Total Rs. 4280 - " - " | 380 - 6 - 8 | 4254 - 12 - 9

No. 1200.

Submitted for the information of Government.

The state of the weather probably rendered greater progress during September impracticable. Neither Anicut was at the end of that month prepared for the freshes of the North East monsoon, and should these be early the Cauvery Anicut will run great risk of suffering extensive damage, owing to the very incomplete state of the rough stone apron, whilst at the Pennar the backward state of the cut stone apron gives reason for anxiety.

The undersigned is about to inspect these anicuts, and a report will be made thereafter.

[illegible] Lieut. Col. R.E.
Chief Engineer for Irrigation

[illegible]
11 Oct 1845

To The Secy. to Government
F.W.D.

P. W. 1875 Dept.
No: 6657

From

The Chief Engr.
for Irrigation

Dated 11th Octr. } 1875.
Recd. 18th — }

No: 1200.

E.4.

Submitting Statements of work done to the Polar and Periar Anicuts during the month of Septr. 1875.

G. O. No 3004 27.10.75

No 3004 S.P.W.

Proceedings of the Madras Govt. 15 C
Under date the 27th Octr. 1875

Read the following

From The Chief Engineer for Irrigation } (No. E. 1200 of 11th Octr 1875.)

Recorded.

Mr. 12/10

D E R Brett
Chief Secy Govt

Dispd - 8 - 11 - 75

P. W. 1875 Dept.

27-2-15 c

1357.

Govt. of India,
PUBLIC WORKS.

E. C. Ricketts

29/11/75

Ser. 1875 No. 304

Nos. 371-377

Pelus and Piney Ameeds
Statement of Boats due
the — during Month of Nov
1875 forwarded.

c 376/77

19.9.49 VI

(P.W. 346-370)

C. F. 73. DEPARTMENT

Paper taken out of the Records from the charge of the Referencer.

Press Miscellaneous Routine. No. 3006 dated 27-12-1875

Date taken out.	For what purpose. Department.	C. No.	Year.	Initials of clerk taking the paper or of attender.	Date returned.	Initials of attender.
14/9/49	Records	2	49			
Records					7-11-49	

Proceedings of the Madras Government, Public Works Department, 27th October 1875.

No. 378. Read the following letter from Lieutenant-Colonel R. F. OAKES, R.E., Superintending Engineer, Tanjore, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Tanjore, 15th October 1875, No. 1,985:—

WITH reference to G. O., No. 60, dated 11th instant, I have the honor to enclose copy of a letter received from Lieutenant Romilly, R.E., Assistant Engineer, in charge of the Negapatam Range, stating that he failed to appear for examination in the Vernacular at Tanjore on the 4th instant, owing to his having mistaken the date fixed for the examination.

2. With regard to Lieutenant Romilly's remark as to the late date on which intimation of the place of examination reached him, I have to observe that the Government Order communicating this information, dated 22nd September, was not received in the office at Tanjore till the 27th idem, and the Executive Engineer in charge having been out in his range at the time there was some little delay in the order in question being communicated to Lieutenant Romilly, it was despatched to him on the 29th September and he received it at Negapatam on the evening of the 2nd instant.

From Lieutenant F. J. ROMILLY, R.E., Assistant Engineer, No. 3 Range, Negapatam, to J. O'SHAUGHNESSY, Esq., District Engineer, Tanjore, dated Trivalore, 7th October 1875, No. 384.

I HAVE the honor to report that I presented myself for examination in Tamil on 5th instant at Tanjore, and I found that I had mistaken the date, and that I ought to have been present there on 4th instant. I regret that I should have made so careless a mistake, and request that I may be allowed to appear at the next quarterly examination in January.

2. I have the honor further to bring to your notice the very short warning that was given me regarding the place of examination. The usual notice stating that an examination would be held in October was sent to me in August last, and I answered it stating that I should be ready, and (as I have found on after reference) acknowledging the day as the 4th. I did not note the date at the time, and have been fully impressed with the idea since then that the 5th was the day named, and made arrangements accordingly. No notification was, however, sent me as to where the examination was to be held until the evening of the 2nd, but as I had heard privately a few days before that the examination was to be at Tanjore, I merely glanced at the notification with a view to confirming that report as to the place of examination and did not notice the date. This notification reached me after office hours on Saturday, and had I been out in camp, as would have been the case in most weeks, the notification could not have reached me until *after* the day to which it referred. On the previous Saturday evening I was thirty miles from Negapatam and away from any post town, and as I do not as a rule open official letters after office hours or on Sunday, I should have remained in ignorance of the place of examination until the morning of the day appointed.

No. 379. ORDER THEREON, 27th October 1875, No. 3,005.

ESTABLISHMENT, No. 18-B.

COMMUNICATED to the Secretary to the Committee for the Examination of Assistants with reference to his letter