M.R.O. 1—10,006—28-2-30.

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 859 C Press Original

B.P. No. Mis.

Dated 31-3-1825

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
31st March 1875.

No. 670. Read the following letter from Colonel F. J. MOBERLY, R.E, Superintending Engineer, Chingleput, to Colonel G W. WALKER, R E., Secretary to Government, Public Works Department, dated Guindy, 17th March 1875, No 4,276 :—

I HAVE the honor to submit, for the sanction of Government, and for an allotment of funds, a plan and estimate, amounting to Rupees 125, for providing an iron receptacle to carry off soiled water from the main building at Guindy Park.

1 Abstract Estimate for Rupees 125
1 Specification.
1 Plan.

2. It has been prepared at the request of the Private Secretary to His Excellency the Governor and countersigned by him in token of his approval and the work commenced on emergency. If no money is available under Civil Buildings, "New Works," "Provincial," I respectfully suggest that the amount may be transferred from the allotment of Rupees 7,000 granted for furniture charges of Government House in G. O., No. 656, dated 8th instant.

No. 671. ORDER THEREON, 31st March 1875, No. 859-C.

CIVIL WORKS, No. 42.

SANCTIONED.

2. Funds will be made available by transfer from the allotment of Rupees 7,000* for furniture to Government House under G. O., No. 476, of the 18th February 1875.

* G. O, No 656, of 8th March 1875

(True Extract.)

Colonel R.E.,
Secretary to Government.

To the Superintending Engineer, Chingleput
" " Controller of Public Works Accounts.

Exd S. T. Austin
Spare Copies

Abstract Estimate N°. 183 of 1874/75.

District Chengleput. Taluq Sydapet.

Work Providing Sank Cart to Carry off Sewage water from main building at Guindy Park.

Quantity	Description	Rate	Amount	Total
8¼	C.yds. Brick in chunam	4 u	33 u u	
1	do. Plastering 2. Coats	2 4 u	2 4 u	
172½	C.yds. Earth work & Carting	u 4 u	18 2 u	
1	do. Removing masonry	u 8 u	u 8 u	
48½	Sqr.feet. Sheet Lead ⅛"	1 4 u	60 10 u	
11½	Running feet 3" do. Lead pipes ¼ inch thickness of Metal Complete	2 8 u	28 12 u	
4	do. 3" do. Syphon Pipes	u 6 u	1 8 u	
1-10"	C.ft. Teak wood. work.	3 2 u	5 11 8	
1	Pad Lock. Complete	u 8 u	u 8 u	
2	Iron Hinges	u 8 u	1 u u	
79	Rg.feet. Earthen pipes 6" do.	u 8 u	39 8 u	
5	Sqr.feet. of sheet Lead including fixing	1 2 u	5 10 u	
10¾	Sqr.ft. Sheet Iron receptacles do.	u 14 u	9 6 6	
2¼	do. Iron Semi Complete do.	u 14 u	1 15 6	
1	Sank. Cart. Complete		150 u u	
	Contingencies		6 8 4	Abt.
	Total Rupees			365 u u

From A.
12th Septr. 1874.

A. Armitage Sergt R.E.
Assistant do. P. W.

Admitt Captain R.E.
Executive Engineer

F. Hudson Colonel R.E.
Dist. Engr. Chingleput

Specification

This Estimate provides for raising the floor of the Sink in the Ward's room of the Main Building and to have a Considerable slope to the Exit pipes of 3" Diameter the floor to be Covered with Sheet Lead.

The Sheet Iron receptacles to be placed on a pillar Constructed of brick in elevation outside the building under the exit pipes to Receive whatever passes through the pipes the receptacles to be Covered in by a Teak wood Covering as shewn in plan.

Earthen pipes are provided to Carry off the water separately to the back of the Dry House where the ramps will be Constructed and the Sink Can placed to receive the liquid &c.

The whole of the work to be Constructed as shewn in plan.

Madras
12th Septr 1874

Desp. 17 "/80

Lt Col

I am Sir Your Obt Servt
Executive Engineer

Aldwith Captain R.E
Executive Engineer

No. 4276

Lt/s
CHINGLEPUT ~~District~~ ENGR'S. OFFICE,
Guindy, 17th March 1875.
Despd 75 —11—

From Lt/s
THE DISTRICT ENGINEER,
Chingleput.

To The Secretary to Government
Department Public Works

Sir,

I have the honor to submit for the sanction of Government and for an allotment of Funds, a plan and estimate amounting to Rupees 125 for providing an iron receptacle for carry off soiled water from the Main Line Edging at Guindy Park.

2. It has been prepared at the request of the Private Secretary to His Excellency the Governor and countersigned by him in token of his approval and the work commenced on emergency. If no money is available under Civil Buildings "New Works" "Provincial" I respectfully suggest that the amount may be transferred from the allotment of Rs 7000 entitled "Furniture charges of Government Houses in G. Park" 656 dated 18th instant.

I have the honor to be,

Sir,

Your most obedient Servant,

Colonel, R. E,
Lt/s ~~District~~ Engineer Chingleput.

Enclosures:
1/ Estimate & Estimate for Rs 125
1/ Specification
1/ Plan.

To Executive Engr Lt/s
Chingleput
Guindy 18th March 1875

Colonel Commanding Sappers & Miners
Chingleput

Sir,

I have the honor to request that you will be pleased to cause the undermentioned work to be executed by the Company under your command at Guindy Park.

Rupees 125 —

Dr. Lt/s

Public Works Department

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 18th March 1875

READ the following:—

C. No. 1875 dept
Dt 22/3/75

From Lt/cs

THE DISTRICT ENGINEER

CHINGLEPUT

To

THE Secretary to Govt
P.W.D.

Dated 17/3/75
Received 19/3/75

No. 1276

ENCLOSURES 3

Submits for sanction of Government and for an allotment of funds a plan and estimate for pronadu an iron receptacle & carry off soiled water from the Main Building at Guindy Park.

G.O. No. 859 C. 21.3.75

G.O 18 Feby 1875 No 276
" 6 March " " 656

No 170

23-3-75