M.R.O. 1—10,006—28-2-50.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 2414 Press Original
~~B.P. No.~~ ~~Mis.~~

Dated 9 · 9 · ~~195~~ 1876

Not to be folded or roughly handled

No. 139. Read the following letter from Colonel F. J. MOBERLY, R.E., Superintending Engineer, Chingleput, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Mount, 31st August 1876, No. 1,918 :—

I HAVE the honor to forward, for the sanction of Government, an estimate, amounting to Rupees 190, for providing double bamboo mats and dwarf cistern walls, &c., to the upper and lower stories of the new Artillery Barracks at Mount.

1 Plan.
1 Estimate.

2. The estimate has been prepared at the request of the Deputy Assistant Quartermaster-General, and has received the approval of His Excellency the Commander-in-Chief.

3. This has been suggested by the Officer Commanding C/20th Brigade, Royal Artillery, to secure privacy for the Serjeants' quarters in each block from single men residing close by.

No. 140. ORDER THEREON, 9th September 1876, No. 2,414.

MILITARY WORKS, No. 3.

(a) *Heads of Service.*—Imperial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Military.
Sub-head.—Military Buildings—Accommodation for European Artillery.
Name of Work.—Bamboo mat screens in the verandah, and dwarf cistern walls in bath-rooms of Serjeants' quarters, Artillery Barracks, Mount.
Amount.—Rupees 190.
To be carried out by the Public Works Department.

THE estimate of Rupees 190 for providing double bamboo mat screens in the verandah and dwarf cistern walls in the bath-room of the Serjeants' quarters in each block of the Royal Artillery Barracks at St. Thomas' Mount is sanctioned.

2. This sanction has been registered as Imperial No. 78 W of 1876-77.

(True Extract.)

Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Chingleput.
" Examiner of Public Works Accounts.
" Military Department.

Exd. S. T. Austin.
Spare Copies

(a) Heads of Service— Imperial

Fund. ordinary

Class. Regimental Works

Main-head. Military

Sub-head. Mily. Building—Accommodation for Engrs. Arty.

Name of Work. Bamboo mat screens in the verandah & dwarf Cistern walls in bath-room of Sejt. 9th Artillery Barracks, Mhow—

Amount. Rs 190

To be carried out by the P. W. Department.

Print in the margin of G.O. No. 2440 of 9-9-76—

Specification

This Estimate provides for consdructing dwarf cistern walls with brick in Chunam to the Bath rooms of the new Barracks upper and lower Stories, the plastering to be cement. Bamboo Screens with bamboo frames to the ve= =randahs of the upper and lower stories of Ser= =geant Quarter's New Barracks, Zinc pipes to bath rooms of lower story to lead to small cistern to be placed out side, close to the basement from which cistern, Earthern pipes are provided for to carry the soiled water.

Asphalting ½" thick to the floors of the bath rooms of upper and lower stories.

Teak wood covers to small cisterns above mentioned are also provided for together with the required earth work for excava= =tion.

Mount Range Office
12th July 1876

A Smith Captain R.E.
Executive Engineer

P.W.D.
1 SEP 76
632

Rec'd Vide 24/13
28 Aug 1876
R. No. 6541

Period Ordinary Original Works

and Military Accommodation for European Artillery } Work

Abstract Estimate No. 21 of 1876-77.

DISTRICT CHINGLEPUT, CANTONMENT- Saint Thomas Mount.

WORK. Providing Double Bamboo mats &c. dwarf cistern walls &c. upper & Lower stories of new Barracks

Date of last repair

Cost of do.

Value of the building Rupees

Quantities.	Description of Charges.	Rate.	Per.	Amount.	Total.
1/2	Sqr. Double Bamboo mats with Bamboo frames &c. with white wash Complete	3 8	Sqr.	36 12	✓
2	Cyds. Brickwork Chunam-	4 6	Cyds.	8 12	✓
3/4	Sqr. Cement Plastering	3	Sqr.	5 4	✓
12	Sqr. ft. Teakwood plank	6	Sq. ft.	4 8	✓
16½	Rg. ft. Zinc pipes 3" Dia.	5	Rg. ft.	5 2 6	✓
96	Do Earthen Pipes 4" Dia.	2 6	Do	61 14	✓
3 6/8	Cyds. Excavation & filling in	2	Cyds.	2 14 8	✓
54	Sqr. ft. Teakwood Floor 1/2" thick	13	Sqr.	54 9 7	✓
	Contingencies			10 3 3	✓
	Total Rupees			190	

Dr. Bylaw 24/13.
Approved
W. M. Brie.
Dy Asst Surgeon

Mount Thomas' Mount,
the July 1876.

Overseer D. P. W.

A. L. Smith Captain R. E.
Executive Engineer.

F. Chesney Coll. R. E.
Supg. Engineer, Chingleput District.

MOUNT RANGE.

Detailed Estimate No. 2 of 1876/77.

Work

Providing Double Bamboo Mats & Dwarf Cistern walls &c to the upper and lower Stories of the new Artillery Barracks at Mount

Amount of Estimate Rupees 190-0-0

Rs Qrs Co 24413
2 8 Aug 1876

NO. 1918

CHINGLEPUT SUPERINTENDING ENGINEER'S OFFICE,
~~GUINDY~~, Mount 31st August 1876.

From

THE SUPERINTENDING ENGINEER,
Chingleput.

To

The Secretary to Government
Public Works Department

Sir,

I have the honor to forward for the sanction of Government an estimate amounting to Rs 190 for providing double bamboo mats and dwarf cistern walls &c to the upper and lower stories of the new Artillery Barracks at Mount.

Enc:
1 Plan
1 Estimate

2. The estimate has been prepared at the request of the Deputy Assistant Quartermaster General and has received the approval of His Excellency the Commander-in-chief.

3. This has been suggested by the officer Commanding C/20 Brigade Royal Artillery to secure privacy for the Sergeants Quarters in each block from single men residing close by.

I have the honor to be,
Sir,
Your most obedient Servant.

Colonel, R.E.
Superintending Engineer Chingleput.

P.W.D.
1 SEP 76
No 6529

From

THE DISTRICT ENGINEER,

CHINGLEPUT.

To

THE Secretary to Govt.
P. W. D.

Dated 31st Augt. 1876.
Received

No.

Enclosure: 2

Estimate for providing double bamboo mat screens to the Verandah and dwarf cistern walls in the Bath room of the Sergeant Quarters in each block of the Royal Artillery Barracks at St Thomas' Mount, is sanctioned.

Rs 190

Rupees One hundred and ninety only.

Rupees Nil

Rupees Nil

Rupees Nil

~~for the work.~~

2 This sanction has been registered as Imperial Ex. 78 B of 1876-77.

[illegible] 6.9.76.

No. 139-140

Ch. Desp. to Arch. 6-9-76 Cir. 7-9-76

I. L. Chingleput
Ex. & P.W. Accts.
Military Dept.

6329 (1.

Govt. of {1876} Madras.

PUBLIC WORKS.

To

The Supt Engr & Chief Engr

Dated

Issued

Recd. Encl.

G. O., 9th Sept. 1876, No. 2414

Nos. 139-140

Supt in the Engr's 28-9-76.

Bamboo mat screens in the verandah, & dwarf Aslern. walls in the Bath room of the Sergeants Qrs in each block of the Royal Artillery Barracks at St Thomas' Mount: Chingleput Dt.

Estimate of Rs 190 for boarding ——— passed