M.R.O. 1—10,006—28-2-50

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 1826	Press
~~B.P. No.~~	~~Mis.~~
Dated 20-7-1876	~~195~~

Not to be folded or roughly handled

7 10

Proceedings of the Madras Government, Public Works Department,
20th July 1876. *No.* 1,826.

No. 310. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 8th July 1876, No. 91-W :—

STATEMENT of Outlay on Repairs and Minor New Works, Agricultural, for the Month of May 1876.

Districts.	Repairs.			Minor New Works.		
	Budget Estimate.	Amount of Estimates sanctioned.	Amount Expended.	Budget Estimate.	Amount of Estimates sanctioned.	Amount expended.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Ganjam	40,000	40,613	5,629	3,000	4,388	960
Vizagapatam	20,000	...	543	2,000	...	...
Godavery	180,025	139,595	36,251	3,500	6,103	20
Kistna	130,000	75,715	44,559	3,500	167	52
Nellore	76,975	164,918	19,151	4,000	2,834	453
Bellary	52,000	38,801	10,560	8,000	1,884	1,012
Cuddapah	80,000	27,105	6,153	12,000	5,196	1,276
Kurnool	40,000	45,167	7,023	8,000	1,970	1,493
Presidency	3,000	100	100	...	...	...
Chingleput	110,000	6,643	17,140	20,000	2,250	1,041
North Arcot	130,000	104,823	43,926	20,000	27,464	2,117
South Arcot	120,000	52,583	6,552	20,000	4,988	1,163
Salem	60,000	47,863	8,829	15,000	8,868	3,747
Tanjore	171,000	51,876	18,287	3,000	4,822	478
Trichinopoly	85,000	118,916	37,818	8,000	18,788	4,756
Coimbatore	75,500	55,863	5,322	6,000	13,482	2,820
Malabar	1,500	1,950	611	500	...	...
Madura	50,000	107,964	5,081	4,000	6,674	332
Tinnevelly	100,000	86,186	18,948	15,000	7,214	2,135
Total ...	15,25,000	11,64,960	2,92,483	1,55,500	1,12,092	23,855

OOTACAMUND,
8th July 1876.

(Signed) J. MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.

SUBMITTED for the information of Government.

The following Districts show inadequate progress :—

	Repairs.		Minor New Works.	
	Average.	Actual.	Average.	Actual.
	Rs.	Rs.	Rs.	Rs.
Ganjam	6,666	5,629	...	...
Vizagapatam	3,333	543	333	...
Cuddapah	13,333	6,153	2,000	1,276
Presidency	500	100	...	...
Chingleput	18,333	17,140	3,333	1,041
South Arcot	20,000	6,552	3,333	1,163
Salem	10,000	8,829	...	...
Tanjore	28,500	18,287	500	478
Coimbatore	12,583	5,322	...	...
Madura	8,333	5,081	666	332

April and May being two of the five months (January to May) of greatest expenditure, the progress of repairs in Vizagapatam, Cuddapah, South Arcot, Tanjore, Coimbatore, and Madura must, it is considered, be deemed very unsatisfactory.

Proceedings of the Madras Government, Public Works Department,
20th July 1876. *No.* 1,826.

2. The District Engineer, Vizagapatam, states that "arrangements have now been made to utilize the funds allotted, much more largely than it was found possible to do in April and May." This remark contains no explanation of causes of short outlay.

The District Engineer, South Arcot, reports "owing to Mr. O'Ratigan's illness and the transfer of No. 3 Range, the expenditure has been but small, also owing to Mr. Wiffen's ill-health, that of No. 1 Range has been far from satisfactory." It would seem to be necessary that Mr. O'Ratigan and Mr. Wiffen should take sick leave, and that their Ranges should be taken by others able to carry on the work of the Department. Mr. O'Ratigan's ill-health was adduced as a cause of short outlay in 1875-76.

The District Engineers of Cuddapah, Tanjore, Coimbatore, and Madura have given no explanation of short outlay.

OOTACAMUND,
8*th July* 1876.

(Signed) J. MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.

No. 311. ORDER THEREON, 20th July 1876, No. 1,826.

IRRIGATION, No. 31.
Account.

THE progress of Repairs in the first two months of the year in Vizagapatam, Cuddapah, South Arcot, Tanjore, Coimbatore, and Madura is shown to have been very far from satisfactory, and the attention of the District Engineers will be called to G.O., No. 1,819, dated 19th July 1876, on the statement for March 1876.

2. The attention of the Chief Engineer, Public Works Department, will be drawn to Mr. O'Ratigan's continued unfitness from ill-health for his work, and he should be required forthwith to submit a medical certificate for leave.

(True Extract.)

Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the District Engineers concerned.
„ Chief Engineer, Public Works Department.
„ Chief Engineer for Irrigation.

Exd. A. Raitt.

Spare Copies

1:91. W. P. 3a 2

Submitted for the information of Government.

The following districts show inadequate progress.

	Repairs		M. R. Works	
	Average	actual	Average	actual
Ganjam	4,666	562		
Vizagapatam	3,333	543	333	
Cuddapah	13,333	6,153	2,000	1,276
Presidency	500	100		
Chingleput	16,333	17,400	3333	1044
South Arcot	20,000	4552	3333	1163
Salem	10,000	8829		
Tanjore	28,500	15287	500	476
Coimbatore	12,583	5322		
Madura	8,333	5081	666	382

April and May being two of the five months (January to May) for which statements are furnished, the progress of Repairs in Vizagapatam, Cuddapah, South Arcot, Tanjore, Coimbatore and Madura much, it is considered, be deemed very

unsatisfactory.

The District Engineer, Nilagiri-tam, states that "arrangements are now being made to utilize funds allotted, much more largely than it was found possible to do in April and May." This remark contains explanation of causes of short outlay.

The District Engineer, South Arcot, reports owing to Mr. Fategan's illness and the transfer of No. 3 Range the expenditure has been but small, sales during Mr. Wiffen's ill health that of Range has been far from satisfactory." It would seem to necessary that Mr. O'Fategan Mr. Wiffen should take charge, and that their Ranges could be taken by others able to carry on the works of the Department. Mr. O'Fategan's ill health

was adduced as a cause of short outlay in 1875-76.

The District Engineers of Cuddapah, Tanjore, Coimbatore and Madura have given no explanation of short outlay.

Under Secretary Lt. Colonel K.
Chief Engineer for Irrigation

Noted
6th July 1876

To
The Secretary to Govt. P.W. Dept.

No. 4 abl/76. No 1028.

P. W. D. 1876 Department

No 91-W.

No 5227

From

The Chief Engineer for Irrigation.

To

The Secretary to Govt

P. W. D.

Dated 8 July 1876

Received 22 " "

Encl.

Repairs & M. R. Works, Agricultural

- Submits Statement of Outlay

-on- for May 1876, with

Remarks.

No 310

Cir - 13.7.76 Ord 20-7.76

A. Shubrel Supt.

No 1826

7a 4

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 20th July 1876.

Read the following:—

From the Chief Engr. for Irrigation, (No 2091 dated 8th July 1876)

The progress of Repairs in the first 2 months of the year in Vizagapatam, Cuddapah, South Arcot, Tanjore, Coimbatore and Madura is shown to have been very far from satisfactory, and the attention of the District Engineers will be called to G. O. No: 1819 dated 19th July 1876, on the Statement for March 1876.

2. The attention of the

the Chief Engineer, Public Works Department will be drawn to Wm. O'Radigues continued unfitness from ill health for his work, and he should be required forthwith to submit a Medical Certificate for leave.

R.F.

Fair Copies for Sup 20/7.

Original draft, with Minute by His Ex the Governor & Mr. H. S. Ellis, returned at Ooty. 20/7

Read 7/9

District Engineers concerned
Chief Engineer, Public Works Dept.
Chief Engineer for Irrigation
dated 12-8-76

E. I. Form No. 22.

9a

No. 1026

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 20th July 1876

Read the following:—

From the Chief Engr for Irrigation, 3 R.R. dated 8th July 76.

The progress of Repairs in the first 2 months of the season in Nizagapatam, Coddapah, South Arcot, Tanjore, Coimbatore and Madura is shown to have been very far from satisfactory, and the attention of the District Engineers will be called to G.O. No. 1819 dated 19th July 1876, on the statement for March 1876.

2. The attention of

the Chief Engineer P.W.D.
will be drawn to Mr
O'Rategan's continued
unfitness from ill-
health for his work, and
if he is ~~still unable to~~
attend properly to his
duties he should be re-
quired to submit a
medical ~~Certificate~~ for
leave. ~~His Written's case~~
~~also appears to be very~~
~~much similar.~~

+ Submitted -

Not at all similar.
Wilson requires rest
after years of hard
work, and I have
made Magistrates
acquaintance - O'
Rategan has not
back from duty
4 years, and is
extremely deficient
of recuperative
power -

12.7

Both have passed since
O'Rategan was at home

D. Engr concurred
C.E.P. W.D.
C. for I.

appeared before Board Medical
at Mandalay - Did not
appear himself appeared before
a Board & submit Certificate

5227

Govt. of 1876 Madras.

PUBLIC WORKS.

To

Thos N.B. Concannon

Dated

Issued

Read

Encl.

G. O. 30th July 1876, No. 1826

Nos. 310/11

Statement of Repairs and Maintenance Works Requisitioned for May 1876 - Noticing the unsatisfactory progress made with Repairs & Maintenance in certain Districts and drawing the attention of the Chief Engr. Pwd to Mr. O'Rattigan's continuance of unfitness from ill health for his work -