M.R.O. 1—77,006—3-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1807 (MS) Press Mis.

Dated 13-10- 1877

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

13th October 1877, No. 1,007 W.

Buildings and Roads Account.

Read the following paper :—

No. 131. SPECIAL FUNDS.

PART I.—*Irregularities with respect to Estimate, June 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		No. 132. ORDER THEREON, 13th October 1877, No. 1,007 W.
	Bezwada.						
1	Construction of a new Jail at Gudivada.	7,670	8,939	1,269	..	In G.O., No. 554 W, dated the 7th August 1877, the Government have called the special attention of the District Engineer to the necessity of the early submission of a revised estimate for this work.	IN paragraph 1 of G.O. No. 725 W of 12th September 1877, the Superintending Engineer was told to let no further delay occur in the submission of this estimate.
	Cannanore.						
2	Repairs to the Brennen's School at Tellicherry.	1,790	2,019	229	..	The District Engineer reports that a revised estimate for this work will soon be submitted for sanction.	2. No further orders are necessary.
	Mangalore.						
3	Protecting the narrow sand spit at Ullal.	..	432	432	432	An estimate appears to have been submitted by the Executive Officer to the District Engineer for this work.	3. Expenditure to the amount of Rs. 580 has been sanctioned, and funds to the full extent appropriated in G.O. No. 719 W of 11th September 1877.
	Repalli.						
4	Constructing Subsidiary Jail at Repalli.	5,220	7,751	2,531	..	The Government in their Proceedings, No. 554 W, dated the 7th August 1877, observe that "the submission of the revised estimate should be expedited, *vide* paragraph 3 of G.O. No. 459 W of 20th July 1877."	4. The District Engineer should not delay the submission of the revised estimate any longer.
	Vellore.						
5	Enlarging the four wards and work-shed at Central Jail at Vellore.	6,880	8,209	1,329	..	In G.O. No. 459 of 20th July 1877, the District Engineer has been directed to expedite the submission of a revised estimate for this work.	5. Do. do.
	KIMMEDY ESTATE WORKS.						
	Chikkakol.						
6	A School-room for Minor Zemindars at Kimmedy.	2,400	3,259	859	..	The District Engineer reports that a revised estimate will soon be submitted for sanction.	6. The estimate should be submitted without delay.

SPECIAL FUNDS.

PART II.—*Irregularities with respect to Appropriation, June* 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Cuddalore.	RS.	RS.	RS.	RS.		
1.	Sub-Magistrate's Cutcherry at Golundoorpett.	..	859	859	253	The District Engineer reports that the accounts of the work are being gone into with a view to an application being made if necessary to Government for funds.	7. The work of checking the accounts should be pushed on with more vigour.
	Godavery Eastern Delta.						
2.	Constructing 96 boats for the use of ferries.	..	500	500	..	The District Engineer reports that an application has been made to the Collector for an allotment of Rs. 500. But this outlay being a wrong debit to "Special," instructions have been issued for its removal from that head.	8. Noted.
	Jeypore.						
3.	Sub-Jail at Koraput ..	..	522	522	143	The District Engineer reports that an application has been made to Government for an allotment of funds.	9. In paragraph 20 of G.O. No. 431 W of 17th July 1877, the Financial Department were requested to provide funds for this work.
	CHUNDY ESTATE WORKS.						
	Nellore, Northern.						
4.	Zemindar's house at Chundy.	..	648	648	361	The District Engineer reports that an application has been made to the Collector for funds.	10. Noted.
	KIMMEDY ESTATE WORKS.						
	Chikkakol.						
5.	Restoring Sarakroosulasagaram tank.	..	1,176	1,176	..	The District Engineer reports that funds have been applied for in the list of incomplete works submitted to the Collector.	11. Noted.
6.	Repairs to damages of Buttisurpooram anicut works.	..	1,134	1,134	..	The District Engineer promises to provide funds, the estate budget having just been received.	12. Noted.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To .. District Engineers.
To the Examiner of Public Works Accounts.
„ Financial Department, with reference to paragraph 9.

Exd. E. C. Shunker.
Spare Copies

Go 12th Sept 1877 No. 925 W.
" 11 " " No. 719 W.
Mis 7 " " " No. 55 W.
Go 7 Aug " " 552 W.
" 20 July " " 459 W.
" 17 " " " 431 W.

No.

From

The Controller,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 5th October } 1877.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Range Officers for the month of June 1877, under Provincial. "Special Funds"

G 13 Oct 77 No. 131

Ack 11-10-

Capt R.E.
Examiner
Offg ~~Controller~~, P. W. Accounts.

E 15/10

Write orders

Provincial. "Special Funds" **Part I.—Irregularities with respect to Estimate.** June 1877 1st Receipt

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
							No 1007 dt 13th Oct 77
	Bezwada						
1	Construction of a new jail at Gudivadalo	7,670	8,939	1,269	"	In G.B. No 554 W. dated the 7th August 1877 the Government have called the special attention of the District Engineer to the necessity of the early submission of a revised estimate for this work.	1. In para 1 of GO. No 725 W of 12th Sept/77 the Supg. Engr. was told to let no further delay occur in the submission of this estimate.
	Cannanore						
2	Repairs to the Brennen's School at Tellicherry	1790	2,019	229	"	The District Engineer reports that a revised Estimate for this work will soon be submitted for sanction	2. No further orders are necessary.
	Mangalore						
3	Protecting the narrow sand spit at Ullal	4	432	432	432	No Estimate appears to have been submitted by the Executive Officer to the District Engineer for this work.	3. Expenditure to the amount of Rs 580 has been sanctioned, and funds to the full extent appropriated in GO. No. 719 W of 11th Sept/77
	Repalli						
4	Constructing Subsidiary Jail at Repalli	5220	7751	2531	"	The Government in their Proceedings No 554 W. dated the 7th August 1877 observe that "the Submission of the revised Estimate should be expedited Vide paragraph 3 of G.O. No 459 W of 20th July 1877	4. The District Engr. should not delay the submission of the revised Estimate any longer.

(Exr. Wks. Form No. 341)

[P. W. D. Form No. 50. Part I. continuation.]

MONTH OF ——— 187 , SHEET No.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Vellore						
5	Enlarging the four Wards and work-shed at Central gaol at Vellore	6880	8209	1329	"	In G.O. No 1459 of 26th July 1877 the District Engineer has been directed to expedite the Submission of a revised Estimate for this work.	5 — do —
	Chithkhal						
6	A School room for Minor Zemindars at Kennedy	2400	3259	859	"	The District Engineer reports that a revised Estimate will soon be submitted for Sanction. 10.10.77	6 The estimate should be submitted without delay

P.G.
Ex. P.W.D.
H.P.

(Exr. Wks. Form No. 334.)

[P. W. D. Form No. 50, Part I. continuation.]

[_____ Month of _____ 187 , Sheet No. .]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
						been made to the Collector for an allotment of Rs 500 a But this outlay being a wrong debit as "Special" materials have been issued for its removal from that head.	
	Jaffna						
3	Sub-Jail Staff Quarters	"	522	522	143	The District Engineer reports that an application has been made to Government for an allotment of funds	9. In para 20 of GO. No 431 W of 17th July 877 the Financial Dept were requested to provide funds for this work.
	Nellore Northern						
4	Gerrundah Bridge at Chundy		648	648	361	The District Engineer reports that an application has been made to the Collector for funds.	10 Noted
	Chittoor						
5	Restoring Saratroosulasagaram Tank	"	1176	1176	"	The District Engineer reports that funds have been applied for in the list of incomplete works Submitted to the Collector.	11. Noted
6	Repairs to damages of Buttisiri- pettanum ancient work	"	1134	1134	"	The District Engineer promises to provide funds the Estate Budget having just been received	12. Noted 10-10-77.

All concerned ✓
Ex. P.W.D.
Fin. Dept. with reference to para 9 of G.O.
Despd 19-10-77

207

[P. W. D. Form No. 50, Provincial Part II.]

Provincial. "Special Funds" **PART II.—Irregularities with respect to Appropriation.** June 19[illegible] 1

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	Cuddalore						
1	Sub-Magistrate's Kacheri at Polumbosperti	[illegible]	859	859	253	The District Engineer reports that the accounts of the work are being gone into with a view to an application being made, if necessary to Government for funds	7. The work of checking the accounts should be pushed on with more vigour.
	Godavery Eastern Delta						
2	Constructing 96 boats for the use of ferries	[illegible]	200	200	0	The District Engineer reports that an application has been	8. Noted

Ag 98

Govt. of 1877 Madras.

PUBLIC WORKS.

To

A. Cs. Cuttack

Dated

Issued

Read. Encl.

G. O., 13 Oct 1877, No. 1007 W

Nos. 131-132

Objectionable Items

Orders on statement of —
in the Accounts of Range
Officers for the months of
June 1877 under "Special
Grants"

Sanction Rep.
22.10.77.