Archives I 10,006—16-8 77.

(1) Number of pages 16

(2) Date of repair 4.9.86

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D DEPARTMENT

G.O. No.	2505. W.	Press.
B.P. No.		Mis.
Dated	14.6.1878	197 .

Not to be folded or roughly handled

9505

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

14th June 1878, No. 2,505 W.

Buildings and Roads.
Military Works.

Read the following paper:—

No. 142. From Colonel P. O'CONNELL, R.E., Superintending Engineer, Chingleput, to the Chief Engineer, Public Works Department, dated St. Thomas' Mount, 8th June 1878, No. 2,119.

I HAVE the honor to forward for the sanction of Government an estimate and plan, amounting to Rupees 190, for converting a portion of the gram boiling shed of O Battery, 1st Brigade, Royal Artillery, at the Mount into a store-room.

2. The estimate has been approved by His Excellency the Commander-in-Chief.

No. 143. ORDER THEREON, 14th June 1878, No. 2,505 W.

SANCTIONED.

2. This sanction has been registered as Imperial No. 32 B of 1878-79.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.,

(True Copy.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the District Engineer, Chingleput.
" Examiner of Public Works Accounts.
" Military Department.

Exd. E. C. Shunker.

Spare Copies

No. 249

CHINGLEPUT SUPERINTENDING ENGINEER'S OFFICE,
SAINT THOMAS' MOUNT, 8th June 1878

8805
78

From

THE SUPERINTENDING ENGINEER,
CHINGLEPUT.

To

The Chief Engineer
Public Works Department

Sir,

I have the honor to forward for the sanction of Government an estimate and plan amounting to Rs. 190 for converting a portion of the Straw Boiling shed Opposite R. S. at the Mount into a Store room.

2. The estimate has been approved by the Executive Committee.

I have the honor to be
Sir
Your most obedient servant

Signature illegible
Offg Superintending Engineer

Exd 2
1 Plan
1 Est.

Public Works
Received
Dept.
Dept.
No. 249 Date 10th June 1878 No. 2805
JUNE
Nos. 142 143.
Clerk will please file connected with a Store
Room Shed. The Plan and estimate have
been

Specification to accompany the estimate for converting a portion of the Spare hospital Block of Brigade R.A. into a store room for Barn.

Excavation. Excavate the earth for the foundations to the full depth shown in the drawing or to such other depth as the officer in charge of the work may direct.

Brickwork. On the completion of the excavation the foundations will be commenced of the dimensions shown in the drawing. The superstructure will be carried up, according to the thickness shown in the plan and section. The work to be constructed in strict accordance to the plans of the best brick work. Grey Irish bond to be used throughout the work.

Plastering. Interior & exterior of the proposed walls to be plastered with two coats; first coat, one part of lime to one and half of sand well rubbed and pounded, second coat one part of lime to one of sand carefully floated. The second coat to be polished.

Flat Arch work. The flat arch work over door will be 18" thick.

Flooring. The floor to be formed of 8 square bricks laid in cement over a bed of concrete 3" thick. The concrete to be composed of 1 part of mortar to 3 parts of granite stone broken so as to pass through a ring 1" in diameter. Concrete to be carefully rammed.

Door. The door to be batten, made of sound

Bound and well seasoned teak, free
from all flaws and shakes & fitted
with hinges &c complete.

Head Residency Office
18th April 1878

Lt Col
Commanding
Executive Officer

2502/11

6512

Govt. of (1878) Madras.

PUBLIC WORKS.

To

Dated

Issued

Rect. Encl.

G. O. No. 14 June 1878 No. 23051

Nos.

From boiling Shed converted into a Store Room Mount

The Plan & Estimate for — Sanctioned