Archives 1—10,000—6-10-76.

(1) Number of pages 18

(2) Date of repair 25/6/86

(3) Initials of the Referencer lovs

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works. **DEPARTMENT**

G.O. No. 31 Press.
B.P. No. ~~Mis.~~

Dated 4-1-1878 197.

Not to be folded or roughly handled

31/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

4th January 1878, No. 31 W.

General.

Account.

Read the following paper:—

No. 58.

IMPERIAL, ROADS AND BUILDINGS.

PART I.—Irregularities with respect to Estimate in September 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		No. 59. ORDER THEREON, 4th January 1878, No. 31 W.
	Bangalore. Cutting and deepening the supply channel from the Ulsur Tank to the Dhobies' Wells.	..	658	658	..	In their Proceedings No. 1,260, dated 25th October 1877, the Government observe that no orders can be passed as yet pending the reply of the District Engineer who has been addressed upon the subject.	1. The Government have observed in an order which must have reached the Examiner five days before the date of this return that the expenditure is not *objectionable*. It is not apparent why the Examiner should refer to an order of earlier date.
	Repairing mud walls around Arsenal Fort, Bangalore.	..	2,035	2,035	74	The District Engineer reports that an estimate has been submitted for sanction through Military authorities.	2. The estimate is still under consideration. The expenditure must therefore continue to be classed as objectionable.
	Cannanore. Improving drainage of European Infantry Barracks at Cannanore.	5,500	5,919	419	..	The District Engineer reports that this excess is chiefly due to certain items having been under-estimated for, and to alterations that were found necessary when carrying out the work.	3. *Vide* the third paragraph of G.O., No. 1,925 W, dated 4th December.
	Mount. New Barracks at Poonamallee.	..	6,935	6,935	119	The estimate for this work according to the note in the Imperial Budget appears to have been forwarded to the Government of India for sanction.	4. The revised estimate called for in G.O., No. 452, of 8th February 1877, is awaited.
	Nellore Central. Making road from the trunk road near Kavali to salt platform.	..	7,152	7,152	429	The District Engineer reports that the estimate for this work is under revision.	5. Noted.
	Presidency. Constructing two ovens at the Government Bakery.	..	1,192	1,192	6	The District Engineer reports that an estimate will be submitted to Government for sanction.	6. The estimate is under consideration.
	Road from Expense Magazine to the Powder Magazine.	..	484	484	57	The District Engineer reports that an estimate has been called for and on its receipt will be sanctioned.	7. Noted.

PART I.—Irregularities with respect to Estimate in September 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency—(Contd).	RS.	RS.	RS.	RS.		
	Constructing buttress for supporting the enclosure wall at Merchant Magazine.	..	303	303	..	The District Engineer reports that an estimate will be submitted to Government for sanction as soon as it is received from the Executive Officer.	8. Noted.
	Constructing buttress inside the Magazine at Gunpowder Factory.	..	513	513	114	Do. do. ..	9. Do.
	Repairing walls and ceilings of No. 7 Captain and Nos. 14 and 15 Subaltern's quarters.	..	457	457	361	The District Engineer's reply to a reference made by this office is awaited. A reminder is sent.	10. Do.
	Constructing masonry traverses for coining and press houses, at Gunpowder Factory.	..	1,165	1,165	1,165	Do. do. ..	11. Do.
	Repairing quarters for Serjeant and nine men of the Governor's Band.	3,200	3,426	226	6	Do. do. ..	12. Do.
	Sirulur.						
	Opening Ennore bar ..	..	11,090	11,090	1,864	The District Engineer reports that the work was carried out under G.O., No. 1,095, dated 31st March 1877, and that a bill for the whole amount spent up to the completions of the work will be submitted to Government for sanction.	13. The bill is awaited.

IMPERIAL, ROADS AND BUILDINGS.

Part II.—Irregularities with respect to Appropriation in September 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Mount.	RS.	RS.	RS.	RS.		
	New Barracks at Poonamallee.	..	6,935	6,935	119	The District Engineer reports that the outlay was principally incurred in collecting materials which was done prior to the receipt of the order transferring to another work the funds appropriated for this work in the Preliminary Budget.	14. Rs. 7,308 were appropriated for this work in G.O., No. 1,866 W. of 29th November 1877.
	Nilgiri.						
	House rent paid to Captain Nangle, Garrison Inspector.	..	980	980	..	The District Engineer reports that Captain Nangle has been addressed upon the subject.	15. Noted.
	Presidency.						
	Constructing masonry traverses for coining and press houses at Gunpowder Factory.	..	1,165	1,165	1,165	The District Engineer's reply to a reference made by this office is awaited.	16. Do.
	Constructing buttress inside the magazine of the Gunpowder Factory.	..	513	513	114	The District Engineer reports that funds will be allotted as soon as the estimate is submitted to the Government for sanction.	17. Do.
	Public Works Stores and Workshop Tools and Plant.	13,300	80,007	66,707	79,324	Reference has been made to the Superintendent, reply to which has not yet been received.	18. Do.

32/2

Part II.—Irregularities with respect to Appropriation in September 1877—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Sirulur.	RS.	RS.	RS.	RS.		
	Opening the Ennore Bar.	..	7,029	7,029	1,864	The District Engineer reports that the work was carried out under G.O., No. 1,095, dated 31st March 1877, and that a bill for the whole amount spent up to the completion of the work will be submitted to Government for sanction.	19. The bill is awaited.
	Repairing Shadiem Coopum lock.	..	800	800	800	The District Engineer's reply to a reference made by this office is awaited.	20. Noted.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To District Engineers concerned.
,, Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of {1878} Madras.

PUBLIC WORKS.

To

DISTRICT ENGINEERS,
CONCERNED,
&c., &c., &c.

Dated January 4th.

Issued

Recd. *Encl.*

G. O., 4th January 1878, No. 31 W.

JANUARY.
Nos. 58-59.

Objectionable Items.—Orders on statement of — in the accounts of Executive Officers for the month of September 1877 under Imperial, Roads and Buildings.

G.O. No. 35 d/ 4-12-76
" 452 d/ 8-2-77
" 1095 d/ 31-3-77
" 1247 d/ 10-4-77
" 460 W d/ 20-7-77.
" 623 W d/ 22-8-77
" 1260 W d/ 25-10-77
" 1868 W d/ 24-11-77
" 1866 W d/ 24-11-77
" 1925 W d/ 4-12-77
C.L. No 3754 d/ 7-11-77.

32/3

No.

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 17th } Decr. } 1877.
Recd. 17

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of September 1877, under Imperial, Roads and Buildings.

L. Conway-Gordon

Examiner, P. W. Accounts.

7/12 With orders 10/12

24.1.78.

[Exr. Wks. Form No. 282.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Road Buildings Part I.

Genl

Imperial, Roads and Buildings.

PART I.—Irregularities with respect to Estimate. September 1877

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	1 Bangalore Cutting and deepening the supply channel from the Ulsur Tank to the Dhobies' wells	"	658	658	"	In their Proceedings No 1260 dated 25th October 1877 the Government observe that no orders can be passed as yet pending the reply of the District Engineer who has been addressed upon the subject	No. 31 W d/ 4th Jany/77 1. The Govt. have observed in an order which ~~was~~ must have reached the Examiner five days before the date of this return that the expenditure is not objectionable. It is not apparent why the Examiner should refer to an order of earlier date.
	Repairing mud walls around Arsenal Fort Bangalore	"	2035	2035	74	The District	2. The estimate

---

[Exr. Wks. Form No. 286.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

Imperial, Roads and Buildings.

PART II.—Irregularities with respect to Appropriation. Month of September 1877

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Mount New Barracks at Poonamallee	"	6935	6935	119	The District Engineer reports that the outlay was principally incurred in collecting materials which was done prior to the receipt of the order transferring to another work the funds appropriated for this work in the preliminary Budget	Rs 7308 were appropriated for this work in G.O. No 1866 W. of 29 Novr 1877.

32

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Nilgiri House rent paid to Captn Nangle Garrison Inspector	"	980	980	"	The District Engineer reports that Captain Nangle has been addressed upon the subject	Noted
	Presidency Constructing Masonry traverses for Coining and Press houses at Gunpowder factory	"	1165	1165	1165	The District Engineer reply to a reference made by this office is awaited	Do
	Constructing buttress inside the Magazine of the Gunpowder Factory	"	513	513	114	The District Engineer reports that funds will … Engineer reports that an Estimate has been submitted for sanction through Military Authorities	Do is still under consideration. The Expenditure must therefore continue to be classed as objectionable.
	Cannanore Improving drainage of European Infantry Barracks at Cannanore	5,500	5919	419	"	The District Engineer reports that this excess is chiefly due to certain items having been underestimated for and to alterations that were found necessary when carrying out the work	3. Vide the third paragraph of G.O. No. 1925 W dated 4th December
	Mount New Barracks at Poonamalle	"	6935	6935	119	The Estimate for this work according to the note in the Imperial Budget appears	4 The revised Estimate called for in G.O. No 452 of 8th Feby 1877 is awaited

37

5

(Ext. Wks. Form No. 334.)

[P. W. D. Form No. 50, Part I. continuation.]

[Month of ______ 187 , Sheet No.]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
						to have been forwarded to the Government of India for sanction	
	Nellore Central Making road from the Trunk road near Kavali to salt platform	"	7152	7152	229	The District Engineer reports that the Estimate for this work is under provision	5 Noted
	Presidency Constructing two ovens at the Government Bakery	"	1192	1192	6	The District Engineer reports that an Estimate will be submitted to Government for sanction	[illegible] The estimate is under consideration.
	Road from Expense Magazine to the Powder Magazine	"	484	484	57	The District Engineer reports that an estimate has been called for and on its receipt will be sanctioned	7. Noted
	Constructing buttress for supporting the enclosure wall at Merchant Magazine	"	303	303	-	The District Engineer reports that an Estimate will be submitted to Government for sanction as soon as it is received from the Executive Officer	8 do

(Ext. Wks. Form No. 381.)

[P. W. D. Form No. 50, Part I. continuation.]

[Month of 187 , Sheet No.]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency (Contd)						
	Constructing buttress inside the Magazine at Gunpowder Factory	"	573	573	114	Do Do Do	9 do
	Repairing walls and ceilings of No 7 Captain and Nos 14 & 15 subalterns quarters	"	457	457	361	The District Engineers reply to a reference made by this office is awaited. A reminder is sent.	10 do
	Constructing masonry traverses for Corning and Press Houses at Gunpowder Factory	"	1165	1165	1165	Do Do Do.	11. do
	Repairing quarters for serjeant and 9 men of the Governors Band	3,200	3,426	226	6	Do Do Do.	12 do
	Surplus						
	Opening Ennore Bar	"	11,090	11,090	1864	The District Engineer reports that the work was carried out under G.O. No 1095 dated 31st March 1877 and that a bill for the whole amount spent up to the completion of the work will be submitted to Government for sanction	13 The bill is awaited.–

37/6

OL 24.12.77

O.L. concerned
Ex. P.W.A.
Despd 12-1-78
N.S.N.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
						be allotted as soon as the Estimate is submitted to the Government for sanction	
	Public work stores and workshop Tools and Plant	13,300	80,007	66,707	79324	Reference has been made to the Superintendent reply to which has not yet been received	Do
	Similar Opening the Ennore Bar	.	7029	7029	1864	The District Engineer reports that the work was Carried out under G.O. No. 1095 dated 31st March 1877 and that a bill for the whole Amount spent up to the Completion of the work will be submitted	The Bill is awaited

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
						to Government for Sanction	
	Repairing Shadeem Coopum Lock		800	800	800	The District Engineers reply to a reference made by this office is awaited	Noted WL 24-10-75

Pts concerned:
Ex. P.W.A.

Co 13022

Govt. of {1877} Madras.

PUBLIC WORKS

7-1-78

To

the D. E. Concerned

Dated

Issued

Recd. Encl.

G. O. 4 Jany 1878, No. 31 W

Nos:

Objectionable Items

Orders on statement of, —— in the Accts of Executive Officers for the month of Septr. 1877 under Imperial Roads & Buildings

Entd. in Regr.

58-59