Archives I—10,006—16-8-77.

(1) Number of pages 58

(2) Date of repair 17.10.86

(3) Initials of the Referencer bms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No. / B.P. No.	4248 (MJ)	Press. / Mis.
Dated	6.11.1878	197 .

MY

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

6th November 1878, No. 4,248 W.

General Account.

Read the following paper:—

No. 33. LOCAL.

PART I.—*Irregularities with respect to Estimate for the Month of July* 1878.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE.			Rs.	Rs.	Rs.	Rs.	
	GANJAM DISTRICT.							
	Chetterpore Circle, Berhampore Division.							
1	Avenues on road sides.	1	July 1873 ..	..	206	206	22	A reply is awaited to a reference made by this office, dated 3rd October 1873. There is a provision of Rupees 2,000 in the Local Fund Budget without estimate.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circle, Guntoor Division.							
2	Road from Narsaraopet to Vinukonda.	13	April 1877 ..	..	5,929	5,929	..	Specially reported to Government in letter, No. 18 B, dated 4th October 1878.
3	Road from Vinukonda to Kambam.	13	Do. ..	..	5,972	5,972	..	Do. do. do.
	MADURA DISTRICT.							
	Madura Circle, Madura Division.							
4	Closing breaches on road No. 23 from Kannapatty to Pundalagoody.	1	April 1876 ..	..	1,726	1,726	250	The District Engineer reports under date the 23rd September 1878 that an estimate is under preparation and that the work being of an emergent nature was commenced in anticipation of sanction to the estimate.
5	Closing breaches on road No. 9 from Thiroo Pathur to Vuttaram.	1	Do. ..	..	3,219	3,219	1,009	The District Engineer reports under date the 26th July 1878 that an estimate was submitted to the President of the Local Fund Board, Madura, for sanction on the 6th June 1878.
6	Closing breaches on the 3rd, 4th, 7th, 8th and 9th miles of road No. 1 between Madura and Chellumpatty.	1	Do. ..	..	513	513	..	A reply is awaited to a reference by this office, dated the 22nd June 1878.

PART I.—*Irregularities with respect to Estimate for the Month of July* 1878—continued.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE—*continued.*			Rs.	Rs.	Rs.	Rs.	
	MADURA DISTRICT—*continued.*							
	Madura Circle, Madura Division—continued.							
17	Closing breaches on road No. 50 from Mana Madurai to Parthiamoor.	1	July 1878 ..	..	946	946	640	A reply is awaited to a reference by this office, dated the 3rd October 1878.
18	Re-constructing a tunnel on road No. 7 from Madura to Nuttom.	1	Do. ..	..	246	246	246	Do. do. do.
19	Closing breaches on road No. 8 from Poovandy to Tondi *via* Shivagungah.	1	Do. ..	..	4,474	4,474	1,474	Do. do. do.
20	Closing breaches on road No. 15 from Tripalore to Mana Madurai.	1	April 1878..	..	1,620	1,620	959	The District Engineer reports under date the 26th July 1878 that an estimate of Rupees 3,220 was forwarded to the President of Local Fund Board, Madura, for sanction on the 6th June last.
21	Closing breaches on road No. 16 from Shivagungah to Shembanoor.	1	June 1878 ..	..	432	432	..	A reply is awaited to a reference made by this office, dated the 28th August 1878.
	Dindigul Circle, Dindigul Division.							
22	Palni Hill traces ..	2	March 1878..	..	3,200	3,200	..	The District Engineer has been asked to state whether this work has been completed; if so, to submit completion report at an early date.
	MALABAR DISTRICT.							
	Tellicherry Circle, Kurumbaranad Division.							
23	Pallely bridge ..	1	June 1878 ..	..	789	789	138	A reply is awaited to a reference made by this office, dated the 6th Aug. 1878.
24	Pattial bridge ..	1	June 1878 ..	..	654	654	330	Do. do. do.
	Tellicherry Circle, Cannanore Division.							
25	Dismantling Irrity bridge.	1	May 1878 ..	..	645	645	..	The District Engineer states under date the 18th July 1878 that the work was emergent and that the cost will most likely be recovered by sale of materials.
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
26	Repairs of Toll gates.	2	March 1878.	..	1,076	1,076	..	The District Engineer has been asked to submit completion report at an early date if the work has been completed.
27	Bridge on the road to Avelanche.	6	Nov. 1877 ..	..	464	464	..	Do. do. do.
28	Nadgaire and Nallacotta new trace.	3	Feb. 1878 ..	..	821	821	..	Do. do. do.
29	Road from Coonoor to Kertary.	1	July 1878 ..	..	201	201	32	A reply is awaited to a reference by this office, dated 3rd October 1878.
30	Road from Ootacamund to Devasholla *via* Lawrence Asylum	1	Do. ..	..	323	323	191	Do. do. do.

PART I.—*Irregularities with respect to Estimate for the Month of July* 1878—continued.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE—*contd.*			Rs.	Rs.	Rs.	Rs.	
	NILGIRI DISTRICT—*continued.*							
	Nilgiri Circle, Nilgiri Division—*continued.*							
31	Repairing old Coonoor ghat road, 9 miles.	1	May 1878 ..	..	606	606	67	The District Engineer reports under date the 27th August 1878 that the receipt of the Local Fund Budget in which and that no estimate is ... latter said it was an annual budget grant.
32	Repairing Kotagiri ghat road, 2¾ miles.	1	May 1878 ..	..	1,350	1,350	737	Do. do. do.
	TINNEVELLY DISTRICT.							
	Tinnevelly Circle, Tinnevelly Division.							
33	Closing breaches on road No. 4.	1	July 1878 ..	..	994	994	286	A reply is awaited to a reference by this office, dated the 1st October 1878.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
34	Re-building southern abutment and pier of Chittivalsa bridge.	1	July 1878 ..	..	288	288	147	A reply is awaited to a reference made by this office, dated 1st October 1878. In the Local Fund Budget it is stated that an estimate was submitted to Government with Board of Revenue Proceedings dated 4th June 1877, No. 2,551.
	Vizagapatam Circle, Golconda Division.							
35	Slab drains on Polavaram branch road.	3	Feb 1878 ..	..	291	291	..	The District Engineer reports under date the 1st July 1878 that the President of Local Fund Board has been requested to obtain formal sanction of the Board of Revenue to the outlay of Rupees 291.
	EXCESS OVER ESTIMATE.							
	CUDDAPAH DISTRICT.							
	Cuddapah Circle, Cuddapah Division.							
			Total..	..	62,250	72,930	10,790	
36	Civil Dispensary at Proddatur.	3	Feb 1878 ..	8,000	8,417	367	..	The District Engineer has been asked to submit completion report as early as possible if the work has been completed.
	GODAVARI DISTRICT.							
	Cocanada Circle, Godavari Eastern Delta Division.							
37	Construction of iron lattice girder bridge over Chollangy salt creek.	1	July 1878 ..	6,920	6,673	753	246	A reply is awaited to a reference by this office, dated 12th October 1878.
	KISTNA DISTRICT.							
	Masulipatam Circle, Kistna Eastern Delta Division.							
38	Road between Cowtram and Godivadah.	34	April 1876 ..	7,250	12,432	5,182	..	Specially reported to Government in this office letter No. 1,813, dated 4th October 1878.

PART I.—*Irregularities with respect to Estimate for the Month of July* 1878—continued.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE—*contd.*			Rs.	Rs.	Rs.	Rs.	
	KISTNA DISTRICT—*continued.*							
	Guntoor and Masulipatam Circle, Kistna Western Delta Division.							
39	Road from Iylur to Guntoor.	12	May 1877 ..	1,56,515	1,61,752	5,237	..	Specially reported to Government by this office in letter, No. 18 B, dated 4th October 1878.
40	Construction of road from Volcroo to Nizampatam.	25	April 1876..	14,050	16,059	2,009	..	The Superintending Engineer reports that a revised estimate is not required, the Executive Engineer having stated that the excess will be adjusted by sale of materials, to which the President, Local Fund Board, has agreed.
	MADURA DISTRICT.							
	Madura Circle, Madura Division.							
41	Closing breaches on road No. 1 from Chittumpatti to Trichinopoly boundary.	1	May 1878 ..	350	916	666	153	The District Engineer reports under date the 9th August 1878 that Rupees 1,000 have been applied for in the List of Incomplete Works submitted to the President on the 27th May 1878.
42	Closing breaches on road No. 7A from Madura to Alagar Covil.	1	May 1878 ..	506	1,638	1,132	133	The District Engineer reports under date the 9th August 1878 that Rupees 1,000 have been applied for in the List of Incomplete Works submitted to the President on the 27th May last.
	Tiddicherry Circle, Kurumbanad Division.							
43	Peria ghat and road to Mysore frontier.	22	July 1876 ..	2,12,900	2,38,789	25,889	1,209	The District Engineer reports under date the 7th October 1878 that the estimate is being revised. Specially reported to Government in letter No. 18 B, dated 4th October 1878.
44	Peria ghat and road through Manantoddy and Bowally to Mysore frontier.	7	Oct. 1877 ..	12,540	17,607	5,067	..	With reference to the remarks of the Board of Revenue against item No. 13 in the Objectionable Item Statement for March 1878 authorising the Examiner to admit the excess expenditure if it is within 5 per cent., it is observed that the excess being above 5 per cent., it requires the sanction of Government. The District Engineer has been asked to submit completion report as early as possible, if the work has been completed.
			Total..	4,17,981	4,34,843	46,362	1,741	

PART II.—*Irregularities with respect to Appropriation for the Month of July* 1878—contd.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*contd.*			RS.	RS.	RS.	RS.	
	MADURA DISTRICT—*continued.*							
	Madura Circle, Madura Division.							
8	Closing breaches on road No. 9 from Tirupatur to Vattanam.	1	May 1878 ..	..	3,219	3,219	1,003	The District Engineer reports under date the 25th July 1878 that the work being of an emergent nature, expenditure was incurred in anticipation of provision of funds.
9	Closing breaches on road No. 2 from Madura to Tirupuvanam.	1	Do. ..	..	2,094	2,094	1,163	Do. do. do.
10	Closing breaches on road No. 12 from Mylapo to Poodoo-kottah.	1	Do. ..	..	1,123	1,123	..	A reply is awaited to a reference by this office, dated the 16th October 1878.
11	Closing breaches on road No. 7 A from Madura to Alagar Coil.	1	Do. ..	..	889	889	153	The District Engineer reports under date the 9th August 1878 that Rupees 4,850 have been applied for in the List of Incomplete Works submitted to the President on the 17th May last.
12	Closing breaches on road No. 50 from Mana-Madurai to Parthebanoor.	1	July 1878 ..	..	540	540	540	A reply is awaited to a reference made by this office, dated the 3rd October 1878.
13	Closing breaches on road No. 8 from Poovandy to Tondi *via* Shivagungah.	1	Do. ..	..	2,223	2,223	1,474	Do. do. do.
14	Closing breaches on road No. 23 from Kanapatty to Pandalagudy.	1	June 1878 ..	..	1,103	1,103	250	The District Engineer reports under date the 23rd September 1878 that the work was commenced in anticipation of provision of funds, being of an emergent nature.
15	Closing breaches on road No. 7, Madura to Nattom.	1	July 1878 ..	..	506	506	100	The District Engineer reports under date the 26th July 1878 that the work being of an emergent nature, expenditure was incurred in anticipation of provision of funds.
16	Closing breaches on road No. 8 from Manalore to Poovandy.	1	Do. ..	..	954	954	647	Do. do. do.
17	Closing breaches on road No. 1 from Chettumpulli to Trichinopoly boundary.	1	Do. ..	..	564	564	153	The District Engineer reports under date the 9th August 1878 that Rupees 1,000 have been applied for in the List of Incomplete Works submitted to the President on the 27th May 1878.
18	Closing breaches on road No. 15 from Tripalore to Mana Madurai.	1	April 1878 ..	..	1,516	1,516	349	The District Engineer reports under date the 26th July 1878 that the work being of an emergent nature, expenditure was incurred in anticipation of provision of funds.

PART II.—*Irregularities with respect to Appropriation for the Month of July* 1878—continued.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—contd.			Rs.	Rs.	Rs.	Rs.	
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
28	Repairing old Coonoor ghat road, 9 miles.	1	June 1878 ..	..	698	698	67	The District Engineer reports under date the 28th August 1878 that the receipt of the Local Fund Budget is awaited. Do. do. do.
29	Repairing Kotagiri ghat road, 20 miles.	1	May 1878 ..	..	2,550	2,550	797	
	TINNEVELLY DISTRICT.							
	Shermadevi Circle, Shermadevi Division.							
30	Repairing bridge across Chittar river on road No. 12 A.	1	July 1878 ..	..	576	576	96	A reply is awaited to a reference made by this office, dated 1st October 1878.
	TRICHINOPOLY DISTRICT.							
	Trichinopoly Circle, Musiri Division.							
31	Constructing chuttrum for Parish travellers at Padalur.	1	May 1878 ..	..	600	600	..	The District Engineer reports under date the 30th August 1878 that the President of the Local Fund Board has been requested to renew the grant of Rupees 600 notified in the enforcement to estimate No. 2 of 1878-79.
32	Repairing chuttrum at Padalur.	1	Do. ..	..	700	700	200	The District Engineer reports under date the 30th August 1878 that the Local Fund President has been requested to renew the grant of Rupees 900 notified in the enforcement to estimate No. 2 of 1878-79.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Golgonda Division.							
33	Trunk road from 20th to 39th mile.	1	June 1878 ..	..	666	666	121	The District Engineer reports under date the 11th September 1878 that the work was continued under authority given in Section XXX of the Local Fund Act for 1871 in anticipation of sanction of the revised Local Fund Budget for 1878-79.
34	Trunk road No. 6 between Rampore and Anakapalle.	1	July 1878 ..	..	1,135	1,135	396	A reply is awaited to a reference by this office, dated 1st October 1878.
35	Collection of road metal on trunk road between Pendore and Anakapalle.	1	Do. ..	..	504	504	44	Do. do. do.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizianagram Division.							
36	Repairing the road from Vizagapatam to Pendur.	1	July 1878 ..	..	819	819	819	Do. do. do.
37	Vizianagram Ramabadrapuram road.	1	July 1878 ..	..	1,638	1,638	546	Do. do. do.
	Total ..	..	..	..	44,021	44,021	18,854	

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	No. of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.
					Rs.	Rs.	
	Contractor Records not submitted to Examiner.						
	Works above Rupees 2,500.						
Chingleput ..	Gravelling certain miles of road from Chingleput to Salem.	..	..	1	2,000	2,241	Completed in April 1878; Government are particularly requested to impress upon the District Engineer the importance of a more punctual submission of complete Work certificate.
	Work above Rupees 2,500.						
Godavari Western Delta.	..	..	..	1	1,000	1,000	
Guntoor ..	..	..	..	1	104	104	
Vizagapatam ..	..	..	..	1	50	50	
	Total ..	..	..	4	3,154	3,344	
	Work Abstracts for Works above Rupees 10,000 not submitted to the Examiner.						
Madura ..	Road No. 11 between Pegaler and Pennagudy unealling.	..	..	1	77,400	23,720	
Chingleput ..	Road from 41st mile stone on G. S. T. road to Tiruvallur via Odirambakkam.	..	..	1	36,540	47,434	
Kurumbanadu ..	Pona ghat and road to Mysore frontier.	..	..	1	4,12,000	3,38,700	
Do. ..	Constructing masonry bridges and culverts.	..	..	1	31,200	11,000	
Chicacole ..	Improving trunk road No. 5 near Mandasa.	..	..	1	23,400	11,000	
Virudachalam ..	Bridge over Manimuktanadi.	..	..	1	58,700	31,000	
Do. ..	Road from Kullakoorchi to Sankarapuram.	..	..	1	24,300	18,000	
Nagapatam ..	Restoring road No. 22 from Calicut to Nangandy.	..	..	1	13,700	11,000	
Nellore, Southern.	Road from Sarvapally to Muthoor.	..	..	1	60,000	11,000	
Do. ..	Re-constructing of road from Gudur to North Arcot frontier.	..	..	1	18,000	7,000	
Do. ..	Road from Nellore to Kodur.	..	..	1	42,000	32,000	
Do. ..	Do. do. to Mypaud	..	..	1	44,000	34,000	
Do. ..	Do. do. to Babu Row's Chattrum.	..	..	1	15,000	10,000	
Mangalore ..	Constructing Peringapet bridge.	..	..	1	16,000	9,000	
Do. ..	Constructing Benatty road.	..	..	1	11,000	10,000	
Do. ..	Constructing road from Mangalore to Mulky.	..	..	1	23,000	2,000	
Puthur ..	Metalling road from Mangalore to Mysore frontier, &c.	..	..	1	37,000	24,000	
Do. ..	Iron lattice girder bridge across Cubbaltary stream.	..	..	1	19,000	1,000	
Vizianagram ..	Great northern trunk road from Madras to Bengal frontier.	..	..	1	45,000	31,000	
Do. ..	Road from Palamcottah to Puvvatpur.	..	..	1	17,000	14,000	
Do. ..	Constructing Vizianagram Vashavalsal road.	..	..	1	30,000	2,000	
Godgonda ..	Completing the bridge over the Varahanady at Pengole.	..	..	1	14,000	47	

Without these monthly abstracts of work done, this office is unable to check an impending excess over an estimate by an examination of the rates at which the Executive Officer is working.

Miscellaneous Irregularities—continued.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	No. of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.
					Rs.	Rs.	
	Work Abstracts for Works above Rupees 10,000 not submitted to the Examiner—contd.						
Kambam ..	Constructing Dupand road.	..	..	1	16,000	7,460	
Yernadu ..	Re-constructing Coodlangadi bridge.	..	..	1	13,800	7,105	
Godavari Eastern Delta.	Constructing road from Ramachendrapur to Bikkavel.	..	..	1	34,100	29,216	
Do. ..	Choultry close to main canal.	..	..	1	13,050	6,185	
Do. ..	Road from Ondoor bridge to Madepad.	..	..	1	59,550	41,624	
Do. ..	Road from Alamoor to Thapeswaram.	..	..	1	22,430	20,681	
Godavari Central Delta.	Road from Amalapur Yedurlanka.	..	..	1	16,700	12,666	
Do. ..	Improving road from Razol to Mukteswaram.	..	..	1	68,700	16,364	
Do. ..	Improving road from Gunti to Kottapetta.	..	..	1	19,000	14,632	
	Total ..	..	..	..	1138,000	8,07,033	

No. 34. ORDER THEREON, 6th November 1878, No. 4,248 W.

COMMUNICATED to the Superintending Engineers, who will arrange for the prompt removal of the irregularities brought to notice by the Examiner. So large a number of items of objectionable expenditure reflects discredit upon the officers concerned.

2. Orders will be issued in the Financial Department impressing upon the Revenue Board and the several Local Fund Boards the necessity of disposing, with the greatest speed possible, of all applications for funds for Local Fund Works.

3. An explanation will in each case be submitted by the Superintending Engineer showing clearly how the rules came to be transgressed, the person responsible for their transgression, and the steps which have been taken to ensure the early disappearance of the work from the Examiner's Objectionable Lists.

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers.
" Financial Department.
" Board of Revenue.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

21-5-78
20-4-78

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 21st October } 1878.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of July 1878, under Local.

Conway Gordon

Examiner, P. W. Accounts.
Major R.E.

10-78
78. Mdt 4-478

[War. Wss. Form No. 280.]

Local.

[Chap. XX., Sec. II., Para. 30.]

PART I.—Irregularities with respect to Estimate.

[P. W. D. Form No. 56, Local, Part I.]

Item No.	Particulars.	Number of Appeal in Statement of Objections to Estimate.	Month in the Audit Office Statement in which Appeal first appears.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Withdrawn Estimate								
	Gaya Gaya District								
1	Ellathpura Kunda Bentampura Pt Kirinne on Road Order	1	July 78	"	206	206	22	Apathy is remitted to reference made by the Officer dated 28 Oct 78 Kirinne forwarded 27 Nov 78 with Estimate	
	Kurunegala District								
	Gampaha & Mawatpatana Roads								
	Gampaha Division								
2	Road from Nawagamuwa to Kirinne Kanda	13	April 77	"	5929	5929	-	Apathy reported by the Board of Revenue in letter No 1875 dated 27 October 1877	
	Nawagamuwa to Kirinne Kanda								
	Halloluwa	13	April 77	"	5972	5972	-	Do Do	
	Galle District.								
	Galle Division.								
	Galle Dadalla.								
4	Colombo Kirinne Road Dikkapitiya							The District Engineer reports that the Estimate was sanctioned by the Board of Revenue on 28 September 1878 and that the Bridge was completed on 31st December 1878	
	Ranna Gampaha to Kandakadiya	1	April 78	"	1720	1720	200		
5	Colombo Kirinne Road Dikkapitiya							The District Engineer reports that the Estimate was sanctioned by the Board of Revenue on 28 September 1878 and that the Bridge was completed on 31st December 1878	
	Galle to Matara	1	April 78	"	3219	3219	1000		

[P. W. D. Form No. 30. Part I. — 100,000—11-1-70.]

Local Month of July 1870. Sheet No.

No.	Particulars	Date of Estimate	Amount of Estimate	Expended up to date	Value of work executed during month	Remarks	Opinion of the Superintending Engineer, with final remarks by Examiner	Orders by Local Government
	Metalling Cart Road from [illegible]							
	[illegible]							
	[illegible]							

F. W. D. Form No. 10, Pg. 11 (alternative)

[illegible] Month of [illegible] 1872, Sheet No. 1

Item No.	Particulars	Amount of Estimate	Expenditure previous to date	Amount of estimate	Expenditure during month	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government
	[illegible]						
	[illegible]						
	[illegible]						

Leaf 6

Nos.	Particulars								Orders of the Superintending Engineer, with Remarks thereon by Executive Engineer.	Orders by Local Committee
	Repairs to Gate									
	Repairs to Gate									
	Repairs to Gate									
	Closing breaches on road									
	from Kadamakudy to Kallen									
	Closing breaches on road									
	from Kadamakudy to Kallen									
	Closing breaches on road									
	from Kadamakudy to Kallen									
18	Re-Constructing a Jetty at									
	road 13/9 from Madura to Kallen	1	July 98	"	244	244	244	10½		
19	Closing breaches on road 13/8									
	from Kadamakudy to Kallen via									
	Shevalingal	1	July 98	"	1475	1494	1494	89		
20	Closing breaches on Road 13/15									
	from Tripalore to Kallen Madura	1	April 98	"	1020	1020	909			
21	Closing breaches on road 13/15 from									
	Shevalingal to Kallen Madura	1	June 98	"	432	432	"			

[F. W. D. Form No. 20. Vert. 8 columns.]

Sheet No. [illegible] Showing of [illegible] 1878. Sheet No. [illegible]

Forwarded to [illegible]

Date of Requisition [illegible] Requisitioned by [illegible] Date of Receipt [illegible] Received [illegible] Examined [illegible] Date of Shipment [illegible] Shipped [illegible] Examined [illegible] Date of Delivery [illegible] Delivered [illegible] Examined [illegible]

Date of Requisition [illegible] Requisitioned by [illegible] Date of Receipt [illegible] Received [illegible] Examined [illegible] Date of Shipment [illegible] Shipped [illegible] Examined [illegible] Date of Delivery [illegible] Delivered [illegible] Examined [illegible]

Ordered by Local Government.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during the month.	Remarks of the Executive Engineer with final remarks of the Superintending Engineer.	Copy of Final Estimate sent to Accountant.
21	Making Cart Road from Kalimpong to Pedong	1 Length	1100	1100	1897		
22	Making Cart Road from Pedong to Rinchenpong	1 Length	2201	2201	82		
23	Making Cart Road from Rinchenpong to Temi	1 Length	323	323	1891		
24	Making Cart Road from Pedong to Sillery Gaon	1 Length	690	690	89		
25	Making Cart Road from Sillery Gaon to Temi	1 Length	2250	2250	1897		
26	Making Cart Road from Temi to Namchi	1 Length	9976	9976	1892		

[P.W.D. Works Form No. 1121]

Local

Item No.	Particulars.	Number of Officers on Staff of Executive Engineer	Number of Days employed during the month	Amount of Estimate	Expenditure up to date.	Excess over Estimate	Expenditure during month	Opinion of the Superintending Engineer, with final decision by Government
	Godavari District.							
	Rajahmundry Circle.							
	Rajahmundry Division.							
34	Rajahmundry Godavari Bridge Approaches, Northern abutment and Northern Pier	1	Sundry days	—	288	288	197	Amount in excess of estimate sanctioned by the Chief Engineer in his letter No. 1128 dated 11th December 1878.
35	Nagayalanka Circle, Gokavaram Division. Stabilizing and Metalling Gokavaram Bunder Road	3	Sundry days	—	291	291	—	The Revised Estimate amounting to Rs. 1,00,000 was sanctioned by the Chief Engineer's letter No. 1128 dated 4th October 1878.
	Cocanada Estimate.							
	Godavari District.							
	Cocanada Circle.							
	Cocanada Division.							
36	Civil Dispensary at Peddapuram	3	Sundry days	5000	6307	307	—	The Revised Estimate for the above work amounting to Rs. 6,000 was sanctioned by the Chief Engineer's letter No. 1128 dated 4th October 1878.
	Godavari District.							
37	Cocanada Circle. Godavari Bridge Construction on Samalcotta Gudivada Road	1	Sundry days	6000	6003	003	003	Amount in excess of estimate sanctioned by the Chief Engineer's letter No. 1128 dated 4th October 1878.
	Kistna District.							
	Masulipatam Circle.							
	Kistna & Nellore Division.							
38	Pedderoor Cotham and Gudivada Road	24	Sundry days	6000	6002	002	—	Specially reported & sanctioned in the Office Letter No. 1128 dated 4th October 1878.

[Gen. Wks. Form No. 518.]

[P. W. D. Form No. 30, Part I. continuation.]

[Local — Month of July — 1878. Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Earthen Retaining Wall Gunthur Tank Extra Revenue.						
1	Earthen Retaining Wall Gunthur	12 Rupees	10,000	6207	"	Yearly reported by the Office and letter No. 1078 dated 8/78	
2	Construction of road from Palur to Attampatur	25 Rupees	31,000	3000	"	The Surveyor reports that a revised Estimate is under preparation & the Executive Engineer has stated that the Roads will be repaired by Sale of Materials to which the Ryots have free access	
	Madras Abstract						
1	Clearing Bushes on Road from Chittampatti to Tindivanam	1 Rupee	250	96	146	133	The District Engineer reports under date the 9th August 78 that Proof has been applied for on the List of incomplete Works submitted to the President on the 27th May 78.
2	Clearing Bushes on Road from Madras to Masulipatam	1 Rupee	500	1693	1193	133	The District Engineer reports under date the 9th August 78 that Returns have been called for in the List of Incomplete Works submitted to the President on the 27th May last.

[R. W. D. Form No. 60. Part I. continuation.]

[Local] Month of July 1878. [Serial No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Chief Commissioner.
	Repairs to Culverts Kandy Pallekelly Circle Commencement Date 22 July 78	22 July 78 21900	23789	1889	1209	7th October 78 The Estimate Expenditure reports under the Estimate being passed Specially reported to Government on 6th Octr. 78.	
	Repairs to and Renewal of the Bridges Kandy and Kurunegala Metaled Roads	7 Oct 77 12540	17589	6049		Both references to the Kurunegala Road refer to the Bridges in the Pallekelly Circle for which £6049 was Estimated for Repairs & Renewals of Bridges Sufficient	
	Total	417981	464343	46362	1741	Yet it is within 5 per cent it is observed that the excess being above 5 per cent; it requires the sanction of Govt. The District Engineer has been asked to submit Completion report as early as possible, if the work has been completed.	

185
32-34
4242

CE
Nov
78

Item No.	Particulars.			Amount of Estimate	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

(Ber. Wks. Form No. 284.)

[Chap. XX., Sec. K., Para. 30.]

[P. W. D. Form No. 70. Local Part II.]

Local.

PART II.—Irregularities with respect to Appropriations for July '78.

Item No.	Particulars.	Number of Month in which the Excess first appeared	Number of Months the Excess has been continued	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Head Office Establishment								
	Establishment Circle Establishment								
1	Construction new & plain work in Office Establishment of Executive Engineer	1	June '78	-	393	393	22	The District Engineer reports under date the 10th August 1878 that the work has been included in the list of incomplete works and the Public Local Fund Abstract for 1877-78	10 Aug 78
	Circle Establishment								
2	Repairs &c. 194, 192 and 1970 Works of Children Hammock Stand	1	June '78	-	4746	4746	-	The District Engineer states in the 10th August 78 that the Expenditure under Famine Relief up to 31st March 78 and	

Item No.	Particulars.	Number of Months difference in the Statement of Estimate of Work and the Statement of Expenditure	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
							that application will be made to the President Local Fund Board for authority to punish the Supervisor.	
	Distant Offices (Contd)							
	Coconada Division							
	Madapalle Circle - Madapalle Div.							
2	Road from Rajampalle to Nadavi via Rajavolly	1	June 78	716	716	"	Do Do Do	
	Ganjam District							
	Berhampore Circle - Godavery E. Delta Div.							
	Chittapore Circle - Berhampore Div.							
4	Constructing bridge over Bandipilly Lake on the 25th Mile of Palliyadra	1	May 78	1573	1573	145	The District Engineer reports under date the 18th August 78 that the work was included in the list of Incomplete Works of 1877-78 submitted to Board of Revenue in his	
							5th April 78 and who has been reminded to obtain and allot funds as early as possible	
	Godavery District							
	Coconada Circle - Godavery E. Delta Div.							
5	Constructing District Road from Nallapalli to Cotinja	1	July 78	1148	1148	1148	Supply is granted to a reference by this Office dated 3rd October 78.	
	Kistna District							
	Guntur & Masulipatam Circle - Kistna W. Delta Division							
6	Wells and Tanks. Drinking Water Tanks at Panchade	1	May 78	779	779	"	The District Engineer reports under date the 7th October 78 that funds were already applied for.	

[Exc. Wks. Form No. 8a.]

[P. W. D. Form No. 19, Part II, Continuation.]

[Local — Month of July 1878. Sheet No. —]

Item No.	Particulars.	Number of Sanction in the Book kept by Superintending Engineer	Number of Sanction in the Book kept by Executive Engineer	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Head of Appropriation (Contd)								
	Transfer of Allowance from Head of Appropriation								
	Allowance for Roads and Bridges								
	Establishment & Miscellaneous	1	June 78	"	1500	1500	"	A supply is available to the reference made by this office Dated 27 August 78.	
	Madura Circle. Madura Div.								
8	Closing breaches on road No 9								
	from Singampatti to Kottampatti	1	May 78	"	3219	3219	1009	The Restriction noted under Sch. No 36 July 78 but the work being of an unforeseen nature, application was necessary for sanction of funds.	
9	Closing breaches on Road No 2 from								
	Madura to Kanjanaickanpatti	1	May 78	"	2094	2094	446		
10	Closing breaches on road No 12 from								
	Mylore to Poodookottah	1	May 78	"	1123	1123	"	A supply is available to the reference by this office Dated the 16th October 1878.	
11	Closing breaches on road No 7 a								
	from Vattakara to Kapur Cavil	1	May 78	"	899	899	133	The District Engineer reports under date the 9th August 78 that No hoops have been applied for in the list of Exemptions submitted to the Board on the 27th May last.	
12	Closing breaches on road No 8 & 9								
	from Manna Madura to Parthakuna	1	July 78	"	540	540	540	A supply is available to the reference made by this office Dated the 22 October 78.	
13	Closing breaches on Road No 8								
	from Peraiyur to Tondamanthapatti	1	July 78	"	2223	2223	1476		

[Exp. Wks. Form No. 385.]

[P. W. D. Form No. 50, Part II, Continuation.]

Sheet No. 6 Month of July 1878. Sheet No.

Item No.	Particulars.	Number of Estimate to which the Expenditure refers.	Date of Estimate to which the Expenditure refers.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Contd)								
	Madura Division (Contd)								
14	Clearing breaches on road No: 23 from Kanapathy to Pandalagoy	1	June'78	"	1103	1103	250	The District Engineer reports under date the 23d Septr '78 that the Works was commenced on anticipation of provision of funds being by an Emergent nature	
15	Clearing breaches on Road No: 8 from Madura to Nattom - - - -	1	July'78	"	506	506	100	The District Engineer reports under date the 26th July '78 that the Works being of an Emergent nature, Expenditure was incurred in anticipation of provision of funds.	
16	Clearing breaches on Road No: 8 from Kanalore to Poodundy	1	July'78	"	954	954	647	---- Do ---- Do ----	
17	Clearing breaches on Road No: 1 from Chettinpathi to Tirchuli Poly boundary - - - - - - - - -	1	July'78	"	564	564	153	The District Engineer reports under date the 9th August '78 that Works have been afflicted for in the list of Incomplete Works submitted to the President on the 27 May '78.	
18	Clearing breaches on road No: 15 from Tirpicore to Manapuram	1	April'78	"	1516	1516	959	The District Engineer reports under date the 26th July '78 that the Work being of an Emergent nature, Expenditure was incurred in anticipation of provision of funds.	

33-34
P243

[P. W. D. Form No. 59, Part II, Continuation.]

Local — Month of July 1878. Sheet No. .]

Item No.	Particulars.	Number of Officers on the Staff of Supervision Allowable Items.	Months in the service which the Staff of Supervision has been employed.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Bellary Afforestration (Contd)								
	Madras Division (Contd)								
	Clearing Breaches on road No 3								
	From Gudiem to Gopalapadi	1	June 78	"	2529	2529	708	The District Engineer reports under date the 23d Sept. 78, that the work being of an unexpected nature, Rupees Nine are incurred in anticipation of Provision of Funds.	
	Clearing breaches on road No 2								
	From Tirupparancum to Ramnad	1	July 78	"	667	651	552	Approval is awaited in reference by this Office dated 22nd Augt 78	
	Clearing breaches on the 3d & 4th 7th, 6th, and 9th Mile of road No 1 between Madras & Chingleput	1	April 78	"	518	518	"	Approval is awaited in reference by this Office dated 23d Augt 78	
	Tinnevelly District								
	Tinnevelly Circle - Tinnevelly Dn								
	Clearing breaches on Road No 13	1	July 78	"	608	608	210	Dn - Dn dated 1st October 1878.	
	Malabar District								
	Tellicherry Circle - Cannanore Dn								
	Rivetting Stony Bridge -	1	June 78	"	645	646	"	The District Engineer reports under date the 10th July 78 that the work was Emergent; that cost will most likely be recovered by sale of materials and that all Receipts will have to be furnished by the Local Fund Board.	

24
32-34
2248

(P. W. D. Form No. 50, Part II, Continuation.)

Local — Month of July 1878. Sheet No.

Item No.	Particulars.	Number of Officers in the Staff employed on the Works	Months in charge of Officers employed on the Works	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Ditto & Appropriations (cont.)								
	Madura District								
	Tellicherry Circle. Trichinopoly Divn.								
21	Pallaby Bridge	1	June'78	"	709	709	113	A reply is awaited to a reference by this office dated 27th August'78.	
22	Bridges and Culverts on Tenkasi Road	1	Sept'78	"	1351	1351	333	The District Engineer reports under date the 18th July'78 that the work is incomplete work of which the amount specified in the list of incomplete works submitted to the Local Govt. on the 10th May'78.	
23	Pattiah Bridge	1	July'78	"	535	535	370	A reply is awaited to a reference made by this office dated 27th August'78.	
	Nellore District								
	Nellore Circle. Nellore S. Divn.								
24	Constructing a first class Choultry at Sullurpeth	1	May'78	"	815	815	220	The District Engineer reports under date the 29th July'78 that Rs 972 were applied for in the list of incomplete works submitted to the Local Govt. on the 10th May'78.	
	Nilgiri District								
	Nilgiri Circle. Nilgiri Divn.								
25	Repairing Old Coonoor Ghaut Road 9 Miles	1	June'78	"	698	698	67	The District Engineer reports under date the 28th August'78 that the Receipt of the Local Fund Budget is awaited.	
26	Repairing Kotagiri Ghaut Road 20 Miles.	1	May'78	"	2550	2550	797	... Do ... Do ...	

[Local Month of July 1878. Sheet No.]

Item No.	Particulars.	Number of Months in the Current year to the end of the month	Months in the Current year to the end of the month for which Expenditure is given	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Allotment Appropriation (Contd)								
	Srimandeli District								
	Srimandeli Circle - Srimandeli Div.								
30	Repairing Bridge across Sitta River on Road No 12. A.	1	July 78	"	576	576	96	Reply is awaited to a reference made by this office dated 9th October 1878.	
	Vizianagaram District								
	Vizianagaram Circle - Meanee Div.								
31	Constructing Chattrum for Pania Tadiboya at Pedakuru	1	May 78	"	500	500	"	The District Engineer reports under date the 30th August 78 that the Board of Local Fund Board Engineers to prepare the Estimate of Rs 800 submitted on the Enforcement of Estimate Rs 23 of 1878-79.	
32	Repairing Chattrum at Padakuru	1	May 78	"	700	700	200	The District Engineer reports under date the 30th August 78 that the Local Fund Board has been requested to amend the Estimate of Rs 900 submitted on the Enforcement of Estimate Rs 23 of 1878-79.	
	Vizagapatam District								
	Vizagapatam Circle - Golconda Div.								
33	Trunk Road from 20th to 39th Mile	1	June 78	"	666	666	133	The District Engineer reports under date the 10th September 78 that the Works are progressing under satisfactory state Rs XXXI of the Local Fund Act for 1878 in anticipation of sanction of the Board Local Fund Rs 5000 of 1878-79.	

29
32-34
5 3 78

[P. W. D. Form No. 330.]

[P. W. D. Form No. 50, Part II, Continuation.]

Local — Month of July 1878. — Sheet No.

Item No.	Particulars.	Number of sanction in the Statement of objections raised	Month of sanction in the Statement of objections raised	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Bi-Monthly Appropriation								
	Vizagapatam District.								
	Vizagapatam Circle - Second Division								
34	Trunk Road from 210 to 239 Miles	1	June 78					A reply is awaited to a reference by this office dated 5th Oct 78	
	Ramfore and Anakapilly	1	July 78	"	1135	1135	396		
35	Collection of Road Metal on Trunk Road between Rudore and Anakapally	1	July 78	"	504	504	44	Do.	Do.
	Vizagapatam District								
	Vizagapatam Circle - Vizianagram Division								
36	Repairing the Road from Vizagapatam to Rudur	1	July 78	"	819	819	819	Do.	Do.
37	Vizianagram Ramchandra-puram road	1	July 78	"	1638	1638	646	Do.	Do.
	Total			"	64021	64021	13854		

24
89-24
V 244

Local — Month of [illegible] 1878.

Item No.	Particulars	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government.

Miscellaneous Irregularities

Serial No.	Name of Work &c	Number of works in respect of the remarks in column 6 of which action has been taken by the Executive Officer since the last Audit	Number of works in respect of the remarks in column 6 of which action has not been taken by the Executive Officer since the last Audit	Number of works in respect of the remarks in column 6 of which action has been reported as completed	Remarks by the Examiner	Orders by Local Government
	Completion Reports not submitted to Examiner					
	Works above Rs 2500					
Chingleput	Expending certain miles of road from Chingleput to Sabrai					
	Works below Rs 2500					
Conjeeveram						
Cuddalore						
Trindavanam						
	Work Abstracts for works above Rs 2500 not submitted to the Examiner					
Madura	Road No II between Tirpuvanam and Perumalmalley					
Chingleput	Road from 9th Furlong Stone on Govt Road to Setty via Cottamallore					

1	3000	2941	Completed on April 78	Government are particularly
1	1000	1009	requested to impress upon	
1	104	104	the District Engineers the	
1	90	90	importance of a more prom-	
4	5074	5044	-tual submission of Completion	
			Certificates	
1	33400	33757	Without these monthly abstracts	
1	58641	47824	of work done this Office is	
			unable to check any impend-	
			-ing excess over an Estimate	
			by an examination of the	
			Rolls of which the Executive	
			Officer is working	
Nominal Excess	18090	13757		

Division	Name of Work &c	number of Works in the Estimate not Estimated for	Amount	Estimated	Amount	Estimated	Remarks by Examiner	Orders by Local Government
	Brought forward		128,946	81,373				
Nuzvidu	Pein-Gheat & Road to Bypore Frontier		1	24,900	23,789			
Do	Constructing Masonry Bridges & Culverts		1	21,235	11,393			
Vizagapatam	Improving Trunk Road No 6 near Vizagapatam		1	2340	1,126			
Vizagapatam	Bridge over Mammeru River		1	8370	6,243			
Do	Road from Vallakonda to Sankaram						Godhavari there monthly abstract of work done this Office is unable to check	
Rajahmundry	Raising Road No 22 from Polavaram to Devipatnam		1	2,700	1,900		the impending excess over the Estimate by examination of the rates at which the Executive Officer is working	
Nellore Southern	Road from Gundlapalli to Atmakur		1	12,700	13,257			
Do	Reconstructing of Road from Gudur to South Arcot frontier		1	56,240	41,160			
Do	Road from Nellore to Cudapa		1	19,700	7,777			
Do	Do Do to Jammalamadugu		1	44,200	22,675			
Do	Do Do to Rapur		1	44,400	24,011			
	Pavo Chauttrum		1	15,500	11,227			
Bangalore	Constructing Penugonda Bridge		1	6,200	4,925			
Do	Do Bennikal Road		1	11,243	10,040			
Do	Do Road from Bangalore to Mulbagal		1	23,630	2226			
Cuddapah	Metalling Road from Bangalore to Bypore Frontier No		1	27,550	24,429			
Do	Iron Lattice girder Bridge across Cundaleday Stream		1	19,150	1089			
Vizianagram	Great Trunk Road from Madras to Bengal Frontier		1	165,900	31,906			
Do	Road from Palamcottah to Puvanthipur		1	17,009	12,535			
Do	Constructing Vizianagram & Bobbili Palkonda Road		1	2,936	2,850			
Godavari	Completing the Bridge over the Vanchanadi at Pongole		1	14,280	47			
Trichinopoly	Constructing Kadiam Road		1	11,600	4460			
Bezwada	Reconstructing Coodlaguda Bridge		1	1940	1,100			
Godavary & Kistna	Constructing Road from Nuzvid Chendrapur to Pithapuram		1	34,190	29,216			
Do	Shifting Glacis to Krishna Canal		1	12,650	4,160			
Do	Road from Dudeon Bridge to Kandapalli		1	58,510	41,124			
	Carried over		1,015,260	743,670				

Proceedings of the Alabama Convention

Read the following

From the Examiner
in Cooks [illegible] dated
at Athens

Communicated
to the Convention
Pigmies who will ar-
range for the prompt
removal of the irre-
gularities brought to
notice by the Examiner
so large a number
of items of objectionable
expenditure reflects
discredit upon the
Officers concerned

Order

Orders will be
issued in the Financial
Department increasing
upon the Revenue
Board and the several
Local Fund Boards
the necessity of disposing,
with the greatest speed
possible, of all ap-
plications for funds
for Local Funds
Works —

An exclamation
will in each case
be submitted by the
Superintending Engineer
showing clearly
how the duties came
to

Asst to be transferred to the
person responsible
for their transgression
and the steps which
have been taken to
recover the sum, if
any, incurred of the next
from the Examiner
objectionable Bills —

407
2/10

To
Sup Engr 1st
Fund Cashr
Br A Revr
Qr Partnr

Cheque 25-11-98

29
A 1246

12016.

Govt. of the Straits Settlements.

PUBLIC WORKS.

The Supt. Engineer's

Retd.

Recd.

Rec'd. 6 Nov 1878. No. 1776

No. 33,334

Objections to the Construction of Tramways on the Esplanade for Public Recreation Ground.

Entered Page