Archives 1—10,000—6-10-76.

(1) Number of pages 18

(2) Date of repair 9-10-86

(3) Initials of the Referencer Lang

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT

G.O. No.	1276 W	Press.
B.P. No.		Mis.
Dated	7-11-1878	197.

Not to be folded or roughly handled

A.K

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

7th November 1878, No. 4,276 W.

General.

Account.

No. 84.

SPECIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate for the Month of July 1878.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	EXCESS OVER ESTIMATE.								No. 85. ORDER THEREON, 7th November 1878, No. 4,276 W.
	Architect Division.								
1	Constructing Senate house at Chepauk.	1	May 1878...	2,76,386	2,78,035	1,649	2,371	The Consulting Architect reports under date the 17th July 1878 that a revised estimate will be submitted to Government shortly.	1. Separate orders will be passed.
	Kistna Western Delta Division.								
2	Constructing Subsidiary Jail at Repalle.	25	April 1876.	5,220	7,556	2,336	...	In G.O., No. 2,766 W, dated 6th July 1878, the Government state that the District Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the revised estimate.	2. Major Wood will call upon the officer concerned for explanation of the most unsatisfactory delay.
			Total ...	2,81,606	2,85,591	3,985	2,371		

4276
1

SPECIAL ROADS AND BUILDINGS

PART II.—Irregularities with respect to Appropriation for the Month of July 1878.

No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			Rs.	Rs.	Rs	rs.		
	Nellore, Northern.								
1	Zemindar's house at Chundie.	1	June 1878...	...	584	584	...	The District Engineer reports under date the 4th September 1878 that an application has been made to the Court of Wards through the Collector for an appropriation to the amount of balance of estimate.	3. The Court's attention is drawn to the necessity of removing the objection at an early date.
	EXCESS OVER APPROPRIATION.								
	Architects.								
2	Constructing Senate house at Chepauk.	1	April 1878...	9,458	11,102	1,640	2,371	Specially reported to Government in this office letter No. 18 E, dated 4th October 1878.	4. See paragraph 1.

MISCELLANEOUS IRREGULARITIES.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPILATION REPORT NOT SUBMITTED TO EXAMINER.				Rs.	Rs.		
	Works above Rupees 2,500.							
Nellore, Northern.	Zemindar's house at Chundie.	...	...	1	4,480	4,490	Work completed in June 1878.	5. The Superintending Engineer will see that the completion report is supplied shortly. 6. Separate orders will be passed.
	Works below Rupees 2,500.							
Berhampore ...	.....	...	...	1	1,030	948	Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of completion reports.	
Cannanore ...	.....	...	...	1	105	99		
			Total ...	3	5,615	5,537		
	Work Abstracts for works above Rupees 10,000 not submitted to the Examiner.							
Tinnevelly ...	New Jail at Palamcottah ...	...	...	1	1,60,000	23,915	Without these monthly abstracts of works done, this office is unable to check an impending excess over an estimate by an examination of the rates at which the Executive Officer is working.	7. Do. do.
Jeypore Ghat ...	Hill Jail at Parvatipur ...	...	...	1	12,270	876		
Vizianagram ...	Zillah Jail at Vizianagram ...	...	...	1	23,300	8,738		
Chicacole ...	Kistnasagram high level channel.	...	...	1	13,700	7,031		
Do. ...	Koonungeddie eslingulah ...	...	...	1	10,194	4,389		
Do. ...	Ghat and bandy road from the plains to Gumah.	...	...	1	25,100	3,453		
Godavari Eastern Delta.	Canal from Covur lock to Munjer lock.	...	...	1	1,89,450	154		
			Total ...	7	4,34,314	44,051		

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers concerned.
„ Court of Wards.
„ Examiner of Public Works Accounts.
Exd. E. C. Shunker.
Spare Copies

4276/2

4276/3

No. 1162

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

6.7.78. No 2766 M
12.7.78. " 2775 M

Dated 23rd October 1878.

Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of July 1878, under Imperial, Special, Buildings and Roads.

Examiner, P. W. Accounts.

Accts
Imperial R&B

[P. W. D. Form No. 559.]

[Chap. XX., Sec. II., Para. 20.]

[P. W. D. Form No. 59, Imperial, Buildings and Roads, Part I.]

Imperial, Buildings and Roads. **PART I.—Irregularities with respect to Estimate.**

No.	Particulars.	Number and date of Administrative Sanction to Estimate. Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate sanctioned						
1	Constructing Second Street at Shiyah	1 Imperial 276,326	278,035	1709		The Consulting Architect reports under date the 19th July 1918 that a Revised Estimate will be submitted to Government shortly.	In Separate orders will be passed.
	Extra Items Delta Drains						
2	Constructing Sabkha Road at Ashafle	25 Imperial 6200	7936	2236		In Government Order No. 3561 dated 6th July 1918, the Government state that the Material Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the personal Estimate.	2 Main Road will fall upon the officer concerned for the non-submission of the Estimate in time. Satisfactory explanation of the delay—
	Total	281606	286591	4985			

T. O.

A 2274

Item No.	Particulars.			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

[Exr. Wks. Form No. 986.] [Chap. XX., Sec. ii., Para. 50.] [P. W. D. Form No. 56, Imperial, Military and other Services, Part II.]

Specials

Imperial, Roads and Buildings. PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of officers on Establishment of Works	Amount on the Original Estimate which Expenditure relates	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Authorization								
	Kellogg Station								
1	Boundary House at Chandy	1	Sanctd	"	634	634	"	The District Engineer reports under date the 4th September 1918 that an application has been made to the Court of Wards through the Collector for an appropriation to the amount of balance of Estimate	The Courts attention is drawn to the necessity of securing the sanction of Govt. by date
	Excess over Appropriation								
	Prohibited								
2	Constructing Veranda House at Sipsar	1	Sanctd	9403	11102	1649		Specially reported to Government in this Office	See proceedings

No.	Particulars.			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								Letter No 1116 Dated 2nd October 1918.	T.O.

Item No.	Particulars.			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Report Number 4 Irrigation Circle

Division — Name of Works &c — Number of Officers employed in the Superintendence of Work — Number of Persons employed — Expenditure during month — Remarks by the Examiner — Orders by Local Government

Contracts Reported and submitted to Examiner

Works above Rs 2500

Mettur storage — Grounds and Canal at Mettur — 1 — 44000 — 44961 — Work Completed on 5th Feb 1877 to 31st March 1878 Government are practically=plication for Extension of Canal requested to undertake repairs & Engineer the Estimate for maintenance of a more finished Embankment if Completion Report & Separate orders will be passed

Total — 3 — 5515 — 6537

Bowanee — 1 — 12230 — 7448

Canauore — 1 — 185 — 93

Work Abstracts for works above Rs 2500 not Submitted to the Examiner.

Financially — New Sail at Palamcottie — 1 — 169000 — 23918 — Workers three monthly ab-

Joyner Colvai — Kill Sail at Pennatchoor — 1 — 12270 — 870 — stracts of works done, the Pa- ditto.

Vegavaigoony — Kulluk Sail at Vegavaigoony — 1 — 23200 — 3758 — office is unable to check

Chithirai — Vaikunam from Kayal Canal — 1 — 13700 — 4031 — on completing excess earth-

Do — Korumgudda Calingulak — 1 — 18574 — 4883 — Estimate by an Examin-

Do — Extended Bandy road from the Mines to Cowgail — 1 — 25400 — 8452 — -ation of the works as stated the Executive Officer is work-ing.

Sulwoy Ft. Delta — Canal from Cowes Lock to Alwaye Lock — 1 — 189450 — 1074

Total — 7 — 434318 — 44057

1st Grade Rs Canara D.F.

2— " Sheet Ft. Mar. Dy.

4— " Sheet Ft. Mar. Dy. Ex. Eng. C.

5— "

Prefix 03-11-78

11964

Govt. of India, Affairs.

PUBLIC WORKS.

Dated

Rec'd

Read

Encl.

12-11.

G. G. Letter 1878 No. 2764

Nos. 66 & 65

Objections to Clause 5 of the Statement of the Accounts of Executive Officers for the year 1878 under Special Rules and Forms.

Entire Work