Archives I —10,006—16-8 77.

(1) Number of pages 34

(2) Date of repair 9.10.86.

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works DEPARTMENT

G.O. No. / B.P. No.	4627	W	Press. / Mis.

Dated 5.12.1878 19 .

Not to be folded or roughly handled

4627

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

5th December 1878, No. 4,627 W.

General.
Account.

Read the following papers :—

No. 43. From the District Engineer, Salem, dated 1st November 1878, No. 230.

FAMINE.

PART I.—Irregularities with respect to Estimate for the Month of August 1878.

Item Number.	Particulars.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
			Rs.	Rs.	Rs.	Rs.	
	EXPENDITURE WITHOUT ESTIMATE.						
	Salem Division.						
1	Repairs to Atur and Muskulputty road.	Sept. 1877.	..	17,350	17,350	1,471	1. The objectionable item slip not yet received back from District Engineer.
2	Kitchen expenses	Nov. „	..	12,270	12,270	..	2. Executive Engineer says this expenditure is distributed over several works benefited. The objection will be removed as soon as the adjustment appears in his accounts.
3	Road between Luddavady and Atur.	Oct. „	..	7,767	7,767	36	3. Executive Engineer says the estimate for the work is in hand.
4	Collection of metal on Thadavoor and Thummumputty road.	Nov. „	..	7,457	7,457	..	4. Do. do.
	Total ..	..	..	44,844	44,844	1,507	
	Tirupatur Division.						
5	Opening new road in Tirupatur bund.	Sept. 1877.	..	7,361	7,361	1,038	5. Writing on 30th September 1878 District Engineer says that Executive Engineer will be directed to expedite the submission of the estimate.
6	Road from Tirupatur to Singerpett, 18 miles.	„ „	..	13,211	13,211	..	6 to 11. Estimates for these works are said by District Engineer to have been submitted.
7	Repairing Trunk Road No. V—Expenditure in 1877-78 ..	June „	..	32,285	32,285	..	
	Do. in 1878-79 ..	April 1878.	..	5,965	5,965	2,208	
8	Repairing Trunk Road No. I ..	June 1877.	..	16,256	16,256	..	
9	Road from Samalpatti to Singerpett.	July „	..	8,222	8,222	..	
10	Repairing road from Tirupatur to Alungulam, 1877-78.	Aug. „	..	14,276	14,276	..	
	1878-79	April 1878.	..	7,800	7,800	1,588	
11	Road from Mutoor to Mutramputty.	Sept. 1877.	..	5,553	5,553	..	

PART I.—Irregularities with respect to Estimate for the Month of August 1878—*continued*.

Item Number.	Particulars.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	EXPENDITURE WITHOUT ESTIMATE—*continued*.		Rs.	Rs.	Rs.	Rs.	
	Tirupatur Division—continued.						
12	Road from Tirupatur to Salem, 1877-78.	Aug. 1877.	..	28,220	28,220	..	12 to 15. Estimates for these works are said to have been submitted by District Engineer.
	1878-79	April 1878.	..	10,517	10,517	3,038	
13	Road from Tirupatur to Matipudy.	Aug. 1877.	..	11,635	11,635	..	
14	Road from Tirupatur to Poodoopatah.	Sept. ,,	..	8,679	8,679	..	
15	Road from Pillury to Samalpati.	,, ,,	..	5,620	5,620	..	
16	Road from Havoor to Utankarai.	July 1878.	..	6,669	6,669	5,340	
17	Vaniar tank	April ,,	..	33,513	33,513	3,779	Estimate is said to be under preparation; work commenced as per G.O., No. 867, F.R., dated 8th April 1878.
18	Repairing road from Tirupatur to Burghoor.	May ,,	..	6,077	6,077	1,755	17. District Engineer writing on the 25th September 1878 says that an estimate has been received and will be sanctioned in due course.
..	Road from Havoor to Utankarai.	July ,,	..	6,669	6,669	5,340	.....
	Total ..	..	..	2,28,528	2,28,528	24,086	
	Osoor Division.						
19	Penugondapuram tank ..	Mar. 1877.	..	38,136	38,136	5,648	18. District Engineer refers to the approximate sanction in March 1877 and further provisional sanctions. The expenditure is treated as objectionable pending sanction to a detailed estimate.
20	Dharmapuri and Pennagaram road.	Oct. ,,	..	7,842	7,842	103	20 and 21. Estimates for these are said to be under preparation.
21	Palkode and Pennagaram road	,, ,,	..	6,207	6,207	427	
22	Baroor project	April ,,	..	68,133	15,445	14,209	22. Objectionable for want of sanction to a detailed estimate.
23	Marandahulli project	Sept. ,,	..	1,88,352	38,352	25,789	23. The expenditure is treated objectionable pending sanction to a regular estimate.
	Expenditure or Excess of sanctioned Estimate.						
24	Tully tank	March ,,	1,250	9,374	8,124	2,619	24. District Engineer says that the revised estimate will be submitted shortly.
	Total ..	..	..	3,18,044	1,14,106	48,795	
	Abstract.						
	Salem	..	..	44,844	44,844	1,507	
	Tirupatur	..	..	2,28,528	2,28,528	24,086	
	Osoor	..	..	3,18,044	1,14,106	48,795	
	Grand Total ..	..	..	5,91,416	3,87,478	74,388	

25th November 1878.

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

46292
2

No. 44. ORDER THEREON, 5th December 1878, No. 4,627 W.

COMMUNICATED to the Superintending Engineer, Fourth Circle.

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle.

" Chief Engr. for Dispt.

Exd. A. F. Goodall,
Spare Copies

GENERAL.
ACCOUNT.

Govt. of [1878] Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
FOURTH CIRCLE.

Dated December 5th.

Issued

Recd. *Encl.*

G. O., 5th December 1878, *No.* 4,627 W.

DECEMBER.

Nos. 43-44.

Statement of Objectionable Items, Salem District, for August 1878, under Famine, communicated to the Superintending Engineer, Fourth Circle.

No. 4627

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 25th December 1878.
Recd.

Office note to Exam^r 11-11-78.
Gen. No. 2927 — 3-11-78.
Misc. " 3777 — 14-10-78
" " 618 — 3-8-78.
" " 3303 — 13-4-78.
" " 2943 — 20-7-78.
" " 3678 — 16-9-78
C E " 4886 — 21-10-78.

No.

As requested in his office Note of 11th November 1878

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers Salem District for the month of August 1878, under ~~Local~~ Famine

Only those works on which objectionable expenditure has occurred have been entered

Examiner, P. W. Accounts.

Ex 3-12

[Exr. Wks. Form No. 280.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Local, Part I.]

Local. Famine

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Expenditure without Estimate							
	Salem Division							
1	Repairs to Attur and Mathulpatty Road	Sept 1877	"	17950	17950	1471	1 The objectionable Item slip not yet received back from District Engineer	
2	Kitchen Expenses	Nov 1877		12970	12970	"	2. Executive Engineer says this Expenditure is distributed over several works completed. The objection will be removed as soon as the adjustment appears in his accounts	
3	Road between Luddavady and Attur	Oct 1877		7767	7767	36	3. Executive Engineer says the estimate for the work is in hand.	
4	Collection of Metal on Kadavur and Thammampatty Road	Nov 1877		7457	7457	"	4. Do Do	
	Total			46844	46844	1507		
	Trupatur Division							
5	Opening New Road in Trupatur Taluk	Sept 1877		7361	7361	1038	5 Writing on 28th September 1878 the District Engineer says that Executive Engineer will be directed to expedite the Submission of the estimate	
6	Road from Trupatur to Singarpett 8 miles	Sept 1877		13211	13211	"		
7	Opening Trunk Road No II Expenditure in 1877-78	June 1877		32285	32285	"	6 to 11	The Estimates were returned to the Sup[erintending] Engineer with Memo No 5077 dated 8th Nov 1878
	Do 1878-79	Oct 1878		5965	5965	2208	Estimates for these	
8	Opening Trunk Road No I	June 1877		16256	16256	"	works are held by	
9	Road from Tirupalpatty to Singarpett	July 1877		8222	8222	"	District Engineer	
10	Planing Road from Trupatur to Alangulam 1877-78	Aug 1877		14276	14276		to have been submitted.	
	1878-79	Oct 1878		7800	7800	1588		
11	Road from Vaniyar to Vanniampatty	Sept 1877		5553	5553	"		
	Carried over			112929	112929	4834		

[P. W. D. Form No. 50, Part I. continuation.]

[Ir. Wks. Form No. 334.] Month of 187 . Sheet No.

Item No.	Particulars.		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Brought Forward			110929	110929	2834		
							12 to 15	
12	Road from Tirupatur to Salem 1877-78	Augt 1877		28220	28220	"	Estimates for these	
	1878-79	April 1878		10517	10517	2038	works are said to	
13	Do Tirupatur to Madapalay	Augt 1877		11635	11635	"	have been submitted	
14	do do to Perdapatah	Sept 1877		8679	8679	"	by District Engineer	
15	Do Pillerey to Annaikutty	Sept 1877		5630	5630	"		Estimates sent to S. Engr: with Memo No 6077 8-11-78
16	Road from Hosur to Uluthurai	July 1878		6669	6669	5340		
17	Vanian Tank	April 1878		33513	33513	3779	Estimate is said to be under preparation, Work commenced as per G.O. No 867 & Rc dated 6th April 1878	

18	Repairing Road from Tirupatur to Bargoor	May 1878		6077	6077	1755	17. District Engineer's writing on the 25th September 1878 says that an Estimate has been received and will be sanctioned in due course	4
	Road from Hosur to Uluthurai	July 1878		6669	6669	5340		
	Total			228528	228528	24086		
	Ootacamund Division							
19	Penagondapoorum Tank	March 1877		38136	38136	5648	18. District Engineer refers to the Ap[proximate] sanction in March 1877 and further provisional sanctions the Expenditure is treated as Ap[proximate] pending sanction to a detailed Estimate.	
	Carried on			38136	38136	5648		

[P. W. D. Form No. 50, Part I. continuation.]

[Exr. Wks. Form No. 334.] [Month of ____ 187 . Sheet No.]

Item No.	Particulars.		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Brought Forward			32136	32136	5618		
	Ooter Division Continued						19 & 20 & 21	
20	Donampury and Pinnaguruvu Road	Oct. 1877		7042	7042	103	Estimates for these are said to be under preparation	
21	Pallode and Pennagaruvu Road	Oct. 1877		6207	6207	427		
22	Barrow Project	April 1877		68139	15445	14209	Objectionable for want of sanction to a detailed Estimate	
	Carried on			120318	67630	2,387		

9/57

[Ex. Wks. Form No. 334.] [P. W. D. Form No. 50, Part I. continuation.]

[MONTH OF 187 . SHEET NO.]

Item No.	Particulars.		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Brought Forward			12,318	6,630	2,387		
	Ostor Division Continued							
23	Manmdualty Project	5th 1877		188352	38352	25,709	The Expenditure is treated Sanctionable pending Sanction to a Regular estimate	
	Expenditure on Basis of Sanctioned Estimate							
24	Tully Tank	Month 1877	1250	9374	8124	2,619	District Engineer says that the revised Estimate will be submitted Shortly	
		Total		3,18044	14,106	48,795		

Abstract

Salem	44,844	44,844	1507
Sirnpatin	2,28,528	2,28,528	24,086
Ostor	3,18044	14,106	48,795
Grand Total	5,91,416	3,87,478	74,388

Conway Gordon

Examiner P. W. Secy & Major R. E.

8

Ex. Doc. House No. 434.

[P. W. D. Form No. 50. Pt. I. continued.]

Month of _____ 187 . Sheet No. _____

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during the month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government

GOVT. OF MADRAS. } 187 8. { P. W. DEPT.

SECRETARY.

Fort St. George, Nov 187 8.

OFFICE NOTE.

To C

Will you please forward to Government a fresh statement of objectionable items in the Salem accounts

W.H. 12/11/78

P.S. 8/11

Statement of Objectionable Items in the Famine Relief Accounts No. 2 of the Executive Engineer of the Salem District at the end of June 1878. Only those works the Estimates of which have been exceeded by more than Rs 5,000/ have been reported.

Item No.	Name of Work	Estimate Authority	Amount	Outlay to end of June 78	Excess	When commenced	Remarks by the District Engineer	Remarks by the Examiner Public Works Accounts	Order of Government
1	2	3	4	5	6		8	9	10
	Salem Division.								427 11
1	Collection of metal on Trunk Road No V of the Coimbatore side.	Revenue Board Proceedings No 4077 dated 3d Septr 1877.	5,665	17,227	11,562	August/77	Vide Revenue Board Proceedings No 4077 dated 3d Septr 1877	The estimates of these 5 works were sanctioned by whatever at that time competent authority. Sanction is now required in the Famine Department to the excesses that have been incurred.	
2	Do on Road from Sunkerry to M.c. Donalds choultry.	Do	4,232	13,619	9,387	Do	Do Do		
3	Do on the Sunkerry Local Fund Road Tricherigode Taluq. 1877-78.	Revenue Board Proceedings No 4543 dated 27th Septr 1877	2,255	11,713	9,458	4th Octr/77	Vide Revenue Board Proceedings No 4543 dated 27th Septr 1877		
4	Do Do Local Fund Tricherigode and Paramatty Road	Do	2,255	8,856	6,601	Do	Do Do		
5	Do Trunk Road No V. of Tharamangalam Side	Revenue Board Proceedings No 4077 dated 3d September 1877	8,044	13,060	5,016	August/77	Vide Revenue Board Proceedings No 4077 dated 3d Septr 1877.		
				Total	42,024				
6	Do on the Road between Sadiravar and Attoor	"	"	7,731	7,731	October/77		For works 6-39 no estimates whatever have been communicated to this office.	
7	Do on Attoor and Razipoor Road	"	"	10,232	10,232	3rd Octr/77			
8	Do on the Road between Sadaivar and Thanamputty	"	"	7,547	7,547	Novr/77			
9	Kilden expenses	"	"	12,270	12,270	Do			
10	Perakalli Tank	"	"	7,333	7,333	Jany/77			
11	Chinnapomputty Tank	"	"	6,848	6,848	Do			
12	Constructing Chinnapomputty Tank Sluice	"	"	6,003	6,003	June/77			
13	Collection of metal on the Rallipully Road	"	"	12,505	12,505	Novr/77			
14	Panthapatty Tank.	"	"	6,698	6,698	Jany/77			
	Tirupatur Division.								
15	Repairing Trunk Road No I.	"	"	16,256	16,256	June/77			
16	Do Do Do V.	"	"	34,053	34,053	Do			
17	Do on the Road from Samulputty to Erigarpatt	"	"	8,222	8,222	July/77			
18	Road from Tirupatur to Salem	"	"	31,151	31,151	Augt/77			
19	Road from Alangayam	"	"	16,593	16,593	Augt/77			
				Carried forward	183,442				

It is not worth while to discuss each individual work separately the causes which have led to the excess on so many estimates and the expenditure on other works without estimates have already been explained to Government. It will be enough to repeat them briefly here. They are:- (1) The hurried manner in which the estimates for irrigation works are prepared

Orders of Government requested.

Item No.	Name of Work	Estimate. Authority	Amount	Outlay to end of June 1878	Excess	Remarks	When commenced
	Brought forward			183442			
20	Road from Tirupatur to Erigampatti 8 miles	"	"	13211	13211		8/5/77
21	Do. Mattoor to Vatrumputty	"	"	5523	5523		Do.
22	Do. from Tirupatur to Mallipady 11 miles	"	"	11635	11635		Aug/77
23	Do. Do. to Poodoopattah	"	"	8679	8679		8/5/77
24	Do. Do. from Mullady to Samulputty	"	"	5620	6620		do
25	A new Road in the Tirupatur Taluk &d	"	"	5121	5121		do
26	Vennair Tank	"	"	22955	22955		8/5/77
	Cosoor Division.						
27	Pennagoondapoorum Tank	"	"	26149	26149		March/77
28	Trunk Road No I. 20 Miles.	"	"	13793	13793		Jan/77
29	Dank Kivan Kottah to Mutthoogarrapatty Road	"	"	7919	7919		2/5/77
30	Trunk Road No II. Durampury Talug.	"	"	15237	15237		7/6/77
31	Durampury to Morapur Road	"	"	8545	8545		Do
32	Do. and Pennagaram Road	"	"	6741	6741		Oct/77
33	Indore and Sholapady Road	"	"	6639	6639		March/78
34	Kellamangalam and Royaputta Road	"	"	9411	9411		2/5/77
35	Great Western Road Krishnagherry Talug	"	"	19613	19613		Jan/77
36	Thoppur Ghat new trace	"	"	5280	5280		2/5/77
37	Salcode and pennagaram Road	"	"	5780	5780		Oct/77
38	Collection of metal on Krishnagerry to Samulputty Road.						
39	Repairing Cosoor and Adum-Kottah road.	"	"	5912	5912		Jan/77
		"	"	5107	5107		9/5/77
	Total			332312			
	Add			42024			
	Total requiring sanction in Famine Department			484336			

4627
10

Chepauk
October 1878.

M. 24/10

Remarks by the District Engineer

2. The execution of these and other works by famine labor.

In the case of Irrigation Works damage done by the rains of last October and November.

The continuance of the distress a period later than that expected when the estimates were first prepared.

The press of the executive work upon the District staff which took their whole time and left none for the preparation of revised or new estimates. The effect of the last cause has been increased by the want of qualified sub ordinates and constant changes caused by sickness.

Remarks by the Examiner Public Works Accounts

4627
10

Orders of Government requested.

To acty 22-10-78

Examiner P.W. Accounts and Mapps

Orders of Government.

Salem Division. 4627 10

6. Estimate in hand, and will be forwarded immediately.

7. Estimate for Rs. 17375 sanctioned in G.O. No. 2934 of 20th July 1878.

8. Correct name "Thadavoor & Thammamputty" vide remarks against (6).

9. Correct name "Kitchen Expenses". This should not have been shown as a separate work; the expenditure has since been transferred to the different works to which it properly belongs.

10. Correct name "Sirookalai tank". Estimate for Rs 9530 sanctioned in the Proceedings of the Board of Revenue No. 2419 of 26th May 1877.

11. Estimate for Rs 5518 sanctioned in G.O. No. 2927 of 2nd Nov/76.

12. Rs. ____ 2085 ____ Rs. ____ Rs. ____

The above two estimates were prepared at normal rates and sanctioned under Ordinary rules: and afterwards transferred to Relief. Revised estimates are under preparation in the Range Office.

13. Correct name "Trichengode to Musculiputty via Kaliputty". Estimate for Rs. 20508 sanctioned in G.O. No. 4122 of 23rd Oct. 1878.

14. Correct name "Parthipully Tank". Estimate for Rs 6950 sanctioned in Revenue Board's Proceedings No. — of 16th February 1877.

Tripatore Division.

15 Estimate for Rs 17,000
16 ——"—— 43,000
17 ——"—— 9,100
18 ——"—— 32,400
19 ——"—— 24,000 Submitted with No 187 S.E. of 8th Oct 78.
20 ——"—— 13,500
21 ——"—— 5,600
22 * ——"—— 18,000 * Correct name "Tripatore to Mullepady"
23 ——"—— 8,700
24 ⊗ ——"—— 5,620 ⊗ Kullavoy to Sannilpatty
25 Estimate for Rs 7700 submitted with No 209 of 22nd Oct 78.
26 Estimate is under preparation. Commencement sanctioned in G.O. No 867 (F.R.) of 6th April 1878. on provisional grant of Rs 50,000.

Vaniyambadi Division.

27 Approximate Estimate for Rs 29060 sanctioned in G.O. No 373 of 23rd May 78.
Further grant of Rs 14,000 —"— G.O. No 1600 F.R. of 23rd July 78
——"—— Rs 10000 —"— G.O. No 2082 A F.R. of 5th Oct 78
——"—— Rs 15,000 —"— G.O. No 2201 F.R. of 22nd Oct 78
68,060

28 Estimate for Rs 2000 Locally Sanctd in March/77 Distt Registr No 9
—"— Rs 4000 Rev. Bd Proc: No —— of 6th March/77 —Do— No 21/1
—"— Rs 2723 —Do— No 4554 of 25th Sept 77 —Do— No 54
—"— Rs 9000 G.O. No 3204 of 10th August 78 —Do— No 166
16,723

29 Correct name "Vaniyambadi to Venkatagirikottah".
Estimates for Rs 25,500 - G.O. No 3204 & 3678 M 7/10 Augt & 18 Sept 78.
30 Revised Estimate for Rs 17,900 - G.O. No 4098 of 19th Oct 1878.
31 Estimate for Rs 1,800 sanctioned locally in Febry 77 Distt Regr No 7
——"—— 3,600 Rev. Bd Proc: No — of 6th March/77 —"— 19
——"—— 1800 sanctioned locally in Sept 77 —"— 43
7200

Estimate to cover excess expenditure under preparation.

32 Estimate under preparation. 4627
33 Estimate for Rs 12,000 - G.O. No 4098 of 19th Oct 1878
34 Estimate for Rs 10,200 - G.O. No 3204 M of 10th Augt 1878.
35 Estimate for Rs 3400 sanctioned in March/77. Distt Regr No 12
——"—— 5900 sanctioned in April/77 Distt Regr No 21,
also vide Rev. Bd Proc: No — of 6th March/77
——"—— 4500 Rev. Bd Proc: No 4554 of 25th Sept 77.
13,800
Estimate for Rs 6000 Submitted with No 183 S.E. of 7th Oct 78.
19,800 since sanctioned in G.O. (F.R.) No 2252 of 28th October 1878.
36 Estimate for Rs 6250 Sanctd in Rev. Bd Proc: No 4085 of 3rd Sept 77
37 Estimate under preparation.
38 Estimate for Rs 600 Sanctd locally in March/77. Distt Regr No 13
——"—— 1600 ——"—— April/77 ——"—— 17
——"—— 3600 Rev. Bd Proc: No 4554 of 25th Sept 77 ——"—— 56
5800
39 Correct name "Vaniyambadi to Adamanchettikuppam Royapettah"
Estimate for Rs 17000 } sanctioned in G.O. No 3204 & 3678 M
——"—— 2600 } of 10th August & 18th Sept 1878.

19,600

1st Nov 78

Major R.E.
District Engineer, Salem.

No 230 R

District Engineer's Office,
Salem 1st November 1878

From

4427
12

The District Engineer,

To

Salem.

The Chief Engineer,

Sir,

D. P. W.

Enclosures 2
1 List
1 Statement

I have the honour to return the list received with your Memo: No. 4808 of 24th ultimo with the remarks contained in the enclosed statement.

2. It must be noted that the list refers to expenditure for last June, and since that date great progress has been made in the submission of estimates.

3. It will be seen that estimates

for

for a great many of the works had actually been sanctioned before June.

I have the honor to be,

Sir,

Your most Obed^{t}. Servant

Thos Casey Major R.E.,

District Engineer, Salem.

P.W. 1878 Dec 12

From No. 12402 I
The District Engineer,
Salem.

Gen. No. 4627 W - 5-12-78

To
The Chief Engineer,
P. W.

Dated 1st " 3rd
Recd 4th " November/78

No. 230 S L

Enc: 2.

Returning the Statement of objectionable Items received with his Memo: under reply; and forwarding his remarks thereon in a separate statement.

—

Gen. Next

No. 4627 W Public Works Department. 14 9

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 5th Dec: 1878

Read the following :—

From the Ch. Engr Salem (D.O. No 230 S.L. of 1st Nov/78)
From the Examiner, P.W. Accts (D.E. No 1 of 25th Nov/78)

4627
16

Communicated to the Superintending Engineer, Fourth Circle.

WH 3.12.78

Supdg Engr Fourth Circle
Chief Engr for Secy | Dec 17-12-78

W.H. 21/12

Cw 13413

Govt. of [1878] Madras.

PUBLIC WORKS

The Executive Engineer Fourth Circle

Dated

Issued

Read. Encl.

G. O. 5 Dec 1878, No. 4274

Nos.

Statement of Objections

Stone Salem Dr

for Augt 1878 under

Famine Commr & the

Executive Engr Fourth Circle

Cuddapah Rept