Archives I—10,006—6-10-76.

(1) Number of pages 14

(2) Date of repair 9.10.86

(3) Initials of the Referencer Lonp

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works. DEPARTMENT

G.O. No. / B.P. No.	465 W.	Press. / Mis.
Dated	7-12-1878	~~197~~ .

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

4650 W

7th December 1878, No. 4,650 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 68. From Captain R. R. E. BROCKMAN, R.E., District Engineer, Tanjore, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Tanjore, 7th November 1878, No. 2,615.

WITH reference to correspondence, noted in the margin, on the subject of excess expenditure on the Sea Custom House at Velanganny, I have the honor to forward, herewith, copy of report, No. 439, dated 1st instant, received from Lieutenant Romilly, R.E., of Negapatam, submitting the enclosed comparative statement for the work above referred to.

G.O., No. 2,796 W, dated 8th July 1878, item No 6, part I.
G.O., No. 3,479 W, dated 2nd September 1878, item No. 3, part I.
G.O., No. 3,846 W, dated 2nd October 1878, item No. 6, part I.

2. As I quite concur with the Range Officer, where he says that nothing can be gathered from the records of his office as to the causes of excesses over the original estimate, I request you will be good enough to move Government to accord their early sanction for the excess expenditure, and thereby authorise the Examiner to admit the above excess.

From Lieutenant F. J. ROMILLY, R.E., Assistant Engineer, Negapatam Division, to the District Engineer, Tanjore, dated Negapatam, 1st November 1878, No. 439.

YOUR docket, No. 260, dated 15th February 1877.

I have the honor to forward the enclosed comparative statement of work done on the estimate for constructing Sea Custom House at Velanganny. The amount of excess is Rupees 214-1-5 under the different items of the estimate, as will be observed from the statement. I am unable to account for the excess, the work having been completed long before I have taken over charge of the range, and also the work being below Rupees 2,500 the station books for portions of work carried out departmentally were not kept up according to the sub-heads of the estimate. The statement, however, has been prepared according to the particulars that could be gathered from the station books and other vouchers.

No. 69. ORDER THEREON, 7th December 1878, No. 4,650 W.

THE Examiner of Public Works Accounts is authorised to pass the excess expenditure of Rupees 214 over the amount sanctioned in G.O., No. 3,429, of 7th December 1874, for the Sea Custom House at Velanganny.

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Fifth Circle.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. C. Howarth.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1878} Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
FIFTH CIRCLE,
&c., &c., &c.

Dated December 7th

Issued

Recd.

Encl.

G. O., 7th December 1878, No. 4,650 W.

DECEMBER.

Nos. 68-69.

Sea Custom House at Velangaanny, Tanjore District.—The Examiner authorised to pass the excess expenditure for the —.

No. 2645

District Engineer's Office
Tanjore 7th November 78

From

Captain R. A. E. Brockman R.E.
District Engineer, Tanjore.

To

Colonel E. A. Foord R.E.
Chief Engineer & Sy.
Buildings & Roads.

Rec = 2.

Sir,

With reference to correspondence noted in the margin on the subject of Excess Expenditure on the Sea Custom house at Velangunny I have the honor to forward herewith copy of Report No. 439 dated 1st Inst. received from Lieut. Romilly R.E. of Negapatam submitting the enclosed Comparative Statement for the work above referred to.

As I quite Concur with the Range Officer where he says that nothing can be gathered from the records of this office as to the Causes of Excesses over the original Estimate

I

I request you will be good enough to move Government to accord their early sanction for the Excess Expenditure and thereby authorise the Examiner to admit the above Excess.

I have the honorable
Sir
Your most obedient Servt

Arthur Bateman Captain RE
Dist Engineer

4257/5

From

The Dist. Engineer

Tanjore

To

The Chief Engineer

Buildings.

No. 2645

Dated 7th Nov. 78

Rec. 9th

Rec. 2.

Go 2nd Dec. 1876. No. 3826 dt.
" 2nd Sept - - 3479 dt.
" 7th Dec. 1874 - 3429.

Sea Custom House at
Velangunny.

Forwards for sanction
a Comparative Statement
for work done on the —

Ack 12th Dec.

No. 439

Negapatam Division
Office
1st November 1878

From

The Officer in Charge
Negapatam Division

To

The District Engineer
Tanjore

Sir

Reference:- Your Docket
No. 260 dated 15th February 1877

I have the honor to forward
the enclosed Comparative State-
ment of work done on the
Estimate for Construction Sea
Custom House at Velangunny.
The amount of Excess is Rs 214-1-5
under the different items of the
Estimate, as will be observed
from the Statement. I am unable
to account for the Excess the work
having been completed long
before I have taken over
Charge of the Range and also
the work being below Rs 2500
the Station Books for portions
of work carried out depart-
mental were not kept up
according to the Sub heads
of

of the Estimate. The Statement however has been prepared according to the particulars that could be gathered from the Station Books and other Vouchers

I have &c

(Signed) F.J. Ronalds Lieutenant R.E
Assistant Engineer

(True Copy)

R. Hall Lieutenant R.E.

Captain R.E.

District Engineer Sangor

465/4

Enclosure in a letter from the Dist. Engineer Tanjore to the Chief Engineer for Buildings. No. 2645 dated 7th Nov. 78.

W. 12th 12/78

B. & R.
Works

No. 4650 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 7th Decr. 1878.

Read the following :—

4650
3
b

From

The Dist: Engineer
Tanjore

(No. 2645 dd 7th Nov: 78)

The Examiner of Public Works Accounts is authorized to pass the excess expenditure of Rs 214 over the amount sanctioned in GO. No. 3429 of 7th December 1874 for the Sea Custom House at Velangany.

W.
29-12-78

GOF

Copy of Dist. Engineer's Letter No. 439 dated 1st Nov. 78

Supg. Engr. Fifth Circle
Examiner P. W. Accounts
Revenue Deptt.
Accts. & Estimates

Dated 18-12-78

Sd. R.E.

Cr 12548

Govt. of (1878) Madras.

PUBLIC WORKS.

To

The Supdtg Engr Fifth Circle

10 & 4w

Dated

Issued

Recd.

Exct.

G. O. 7 Dec 1878, No. 4650

Nos.

Sea Custom House at
Velangunny, Lamps &c

The Examiner authorised
to pass the Excess Expendi
ture for the —

Contr. in Rep