Archives I—10,006—16-8 77.

(1) Number of pages 54

(2) Date of repair 3-11-86

(3) Initials of the Referencer Lora

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works DEPARTMENT

G.O. No. / ~~B.P. No.~~	1091. W	Press. / ~~Mis.~~
Dated 8 - 4 - 1879		~~197~~.

G.P.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

8th April 1879, No. 1,091 W.

General.
Account.

Read the following paper :—

PROVINCIAL.

No. 88.

PART I.—Irregularities with respect to Estimate for the Month of January 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		No. 89. ORDER THEREON, 8th April 1879, No. 1,091 W.
	Chittur.								
1	Tools and plant	1	Jan. 1879 ..	..	654	654	654	A reply is awaited to a reference made by this office on the 8th March 1879.	The particular attention of all concerned is invited to Proceedings, No. 913 W, dated 26th March 1879, on the subject of irregular expenditure in the Public Works Department.
	Kistna, Western Delta.								
2	Tools and plant	2	Dec. 1878 ..	..	235	235	11	A reply is awaited to a reference made by this office on the 3rd February 1879. A reminder has been sent.	2. *Vide* previous orders on the subject ending with Proceedings No. 808 W, dated 18th March 1879. The necessary action in regard to estimates will be taken by the Superintending Engineers concerned in communication with the Executive Engineers. As the official year has expired, no action can now be taken for the removal of the objections in regard to appropriations. Full explanation should however be furnished in each case as to the necessity of outlay having been incurred in the absence or in excess of appropriation.
	Madura.								
3	Tools and plant	2	" "	..	1,370	1,370	..	The Superintending Engineer, Fifth Circle, reports, under date the 25th February 1879, that the necessary appropriation of funds will be made. He has been requested to have an estimate also sanctioned for the item.	

1091

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.		
	Nilgiri.								
4	Constructing teakwood shelves at Stone House.	7	Jan. 1879 ..	..	330	330	704	The Executive Engineer reports, under date the 15th March 1879, that an estimate has been submitted to the Superintending Engineer for sanction and for provision of funds. In the revised budget provision is made to the extent of Rupees 700 for "fitting shelves, &c., in the Secretariat office." The Executive Engineer has been requested to state whether these two works are identical.	3. *Vide* previous orders on the subject ending with Proceedings, No. 808 W, dated 18th March 1879. The necessary action in regard to estimates will be taken by the Superintending Engineers concerned in communication with the Executive Engineers. As the official year has expired, no action can now be taken for the removal of the objections in regard to appropriations. Full explanation should however be furnished in each case as to the necessity of outlay having been incurred in the absence or in excess of appropriation.
5	Nilgiri Planters' Association ..	5	Sept. 1878 ..	..	794	794	..	A reply is awaited to a reference made by this office on the 13th November 1878. Two reminders and a memorandum have been sent. Expenditure was last incurred in September 1878.	
	Presidency.								
6	Strengthening the bund across the Cochrane's canal near the General Hospital bridge.	1	Jan. 1879 ..	..	241	241	175	The Executive Engineer, Presidency Division, reports, under date the 1st March 1879, that an application for funds was made to the Superintending Engineer, Third Circle, in his statement of liabilities, and that an estimate was also submitted to him for sanction.	
7	Repairing and white-washing the Banqueting Hall at Government House.	3	Nov. 1878 ..	..	531	531	..	The Executive Engineer, Presidency Division, reports, under date the 12th February 1879, that an estimate has been sent to the Military Secretary to His Grace the Governor for approval, and that on return it will be submitted to the Superintending Engineer for sanction and appropriation of funds. Expenditure was last incurred in November 1878.	
				..	16,667	16,667	15,556		

	WITHOUT ESTIMATE.								
	Buckingham Canal.								
8	Buckingham canal from Penner to Kistna frontier.	1	Jan. 1879 ..	..	8,206	8,206	8,206	The Executive Engineer reports, under date the 22nd March 1879, that an estimate was submitted to Government on the 20th July 1878 for sanction.	4. *Vide* Proceedings No. 720 W, dated 11th March 1879, calling for one general estimate for the Buckingham canal.
9	Improving canal from Kristnapatam to Penner.	1	,, ,, ..	..	1,244	1,244	1,244	The Executive Engineer reports, under date the 22nd March 1879, that an estimate is under preparation.	
10	Improving canal from Casaba to Kristnapatam.	1	,, ,, ..	..	1,922	1,922	1,922	Do. do. do.	
11	Improving canal from Casaba to Coramandel.	1	,, ,, ..	..	1,140	1,140	1,140	The Executive Engineer reports, under date the 22nd March 1879, that an estimate is ready for submission to Government.	
	Bellary.								
12	Tools and plant	1	,, ,, ..	..	1,946	1,946	464	A reply is awaited to a reference made by this office on the 8th March 1879.	
	Chingleput.								
13	Tools and plant	3	Nov. 1878 ..	..	2,125	2,125	..	A reply is awaited to a reference made by this office on the 30th January 1879. Two reminders have been sent. Expenditure was last incurred in December 1878.	
	Coimbatore.								
14	Constructing pise to wards, kitchen, and latrine at Central Jail.	6	Aug. ,, ..	..	269	269	..	The Executive Engineer reports, under date the 10th March 1879, that the outlay was erroneously shown against the work and will be adjusted in the accounts for March 1879. Expenditure was last incurred in August 1878.	5. *Vide* paragraph 2 above.
	Dindigul.								
15	Tools and plant (new supplies) ..	4	Oct. ,, ..	..	467	467	..	The Superintending Engineer, Fifth Circle, reports, under date the 27th January 1879, that a sum of Rupees 1,104 has been included in the revised budget submitted to Government on the 26th December 1878. Expenditure was last incurred in December 1878.	
	Godavari, Eastern and Central Delta Divisions.								
16	New press and treasury buildings for the Collector's Cutcherry at Cocanada.	4	Oct. ,, ..	..	1,618	1,618	91	The Superintending Engineer has brought forward an estimate of Rupees 10,700 in his return of sanctioned estimates for November 1878, but the G.O. (No. 2,363 W of 1st June 1878) quoted by him does not sanction the work.	6. *Vide* paragraph 6 of G.O., No. 668 W, dated 5th March 1878.
	Nellore.								
17	Tools and plant	3	Nov. ,, ..	..	461	461	..	No information having been given in respect to the required estimate in reply to objectionable item slip No. 3,095, dated 30th January 1879, a further reference has been made to the Executive Engineer upon the subject. Expenditure was last incurred in November 1878.	7. *Vide* paragraph 2 above.

169/2

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE—*contd.*			RS.	RS.	RS.	RS.		
	Presidency.								
18	Alterations to roads in the compound of Government House.	3	Nov. 1878.	..	416	416	..	The Assistant Engineer in charge of the Presidency Division reports, under date the 12th February 1879, that an estimate is now before the Military Secretary to His Grace the Governor, and that on return it will be submitted to the Superintending Engineer for sanction. Expenditure was last incurred in November 1878.	8. *Vide* paragraph 2 above.
	Public Works Stores.								
19	Tools and plant (new supplies) ..	4	Oct. „	..	2,414	2,414	..	The General Superintendent, Public Works Stores, reports, under date the 25th March 1879, that an application has been made to the Chief Engineer to obtain the sanction of Government to the estimate for this item. Expenditure was last incurred in November 1878.	9. Necessary sanction accorded in G.O., No. 960 W., dated 28th March 1879.
	Tinnevelly.								
20	Tools and plant (new supplies) ..	4	Oct. „	..	604	604	..	The Superintending Engineer, Fifth Circle, reports, under date the 24th March 1879, that an estimate will be sanctioned at an early date. Expenditure was last incurred in November 1878.	
	Vizagapatam.								
21	Tools and plant (new supplies) ..	4	Oct. „	..	210	210	..	A reply is awaited to a reference made by this office on the 17th January 1879; two reminders have been sent. Expenditure was last incurred in October 1878.	
	Anantapore.								
22	Tools and plant	1	Jan. 1879.	..	1,644	1,644	46	A reply is awaited to a reference made by this office on the 8th March 1879.	
				..	12,174	12,174	601		
	EXCESS OVER ESTIMATE.								
	Calicut.								
23	Tools and plant (new supplies) ..	1	Jan. „	285	572	287	128	A reply is awaited to a reference made by this office on the 8th March 1879.	

	Coimbatore.								
24	Purchase of tools and plant ..	4	Oct. 1878.	126	4,366	4,240	35	The Executive Engineer reports, on the 9th January 1879, that an appropriation of funds has been asked for. The Superintending Engineer, Fourth Circle, has been requested by this office to take early steps for getting a revised estimate sanctioned.	
	Cuddalore.								
25	Tools and plant (new supplies) ..	4	Sept. „	547	1,357	810	..	The Superintending Engineer, Third Circle, has been requested to have a revised estimate sanctioned as soon as possible. Expenditure was last incurred in December 1878.	
	Cuddapah.								
26	Tools and plant (new supplies) ..	2	Dec. „	227	506	279	..	The Superintending Engineer of the Second Circle has been requested to have a revised estimate sanctioned as early as possible. Expenditure was last incurred in December 1878.	10. *Vide* paragraph 2 above.
	Godavari Eastern and Central Deltas.								
27	Tools and plant (new supplies) ..	3	Nov. „	99	742	643	59	The Superintending Engineer, First Circle, has been requested to sanction an estimate under Provincial, and cancel those sanctioned under Capital Extraordinary and Revenue.	
	Canara.								
28	Jail wall at Mangalore	3	Nov. „	130	813	683	224	A reply is awaited to a reference made by this office on the 30th January 1879. A reminder has been sent.	
	Kistna, Eastern Delta.								
29	Tools and plant (new supplies) ..	4	Oct. „	15	1,106	1,091	4	The objectionable item slip No. 3,074, dated 14th December 1878, stated by the Executive Engineer to have been returned on the 24th February 1879, not having been received back in this office, a duplicate copy was forwarded to him for remarks.	
30	Improvements to the Head Assistant Collector's Cutcherry at Bezwada.	4	„ „	1,940	2,246	306	5	The Superintending Engineer, First Circle, reports, under date the 22nd January 1879, that the excess outlay would be adjusted in the accounts for January 1879. This, however, has not been done.	
	Ongole.								
31	First-class Taluk Cutcherry at Kanighiri.	11	March „	29,650	32,179	2,529	64	The Superintending Engineer, Second Circle, reports, under date the 23rd November 1878, that a revised estimate is under preparation and will shortly be submitted; he has again been addressed on the subject.	

1091/3

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*continued.*			RS.	RS.	RS.	RS.		
	Nilgiri.								
32	Government House at Norwood ..	20	June 1877 ..	21,500	2,28,493	2,06,993	332	An estimate of Rs. 2,66,660 has been sanctioned in G.O., No. 4,438 W, dated 26th November 1878, but the sanction of the Government of India to the same has not yet been received.	11. No further action seems necessary for the present.
	Presidency.								
33	Tools and Plant	2	Dec. 1878 ..	132	394	262	..	The subject of the excess on this item is still under reference. Expenditure was last incurred in December 1878.	
	Tanjore.								
34	Tools and Plant (new supplies) ..	4	Oct. „ ..	25	2,768	2,743	150	A reply is awaited to a reference made by this office on the 17th January 1879. Two reminders have been sent.	12. *Vide* paragraph 2 above.
	Ossoor.								
35	Range Officers' quarters at Ossoor.	7	July „ ..	5,800	6,090	290	..	The Superintending Engineer, Fourth Circle, states that the excess being within 5 per cent. of the estimate a revised estimate is not necessary. The work has not been reported as completed, and the objection cannot be removed till the completion certificate is received. Expenditure was last incurred in July 1878.	
	Vizagapatam.								
36	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	5	Sept. „ ..	5,300	6,755	1,455	..	The Executive Engineer reports, under date the 3rd January 1879, that a revised estimate is under preparation. Expenditure was last incurred in December 1878.	13. Separate orders have been passed in regard to this excess.
37	Tools and Plant	2	Dec. „ ..	364	1,307	943	735	A reply is awaited to a reference made by this office on the 25th Febru ry 1879. A reminder has been sent.	14. *Vide* paragraph 2 above.
				66,140	2,89,694	2,23,554	1,656		

PART II.—Irregularities with respect to Appropriation for the Month of January 1879.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Nilgiri.								
1	Devalla road	8	June 1878 ..	..	847	847	..	The Executive Engineer explains that the amount was charged to the work to carry out an adjustment advised by this office, and that he had nothing further to do with it. As the Executive Engineer accepted the charge he should have taken steps to obtain funds to cover the outlay.	15 As the official year has expired no action can now be taken for the removal of the objections in regard to appropriation. Full explanation should, however, be furnished in each case as to the necessity for outlay having been incurred in the absence or in excess of appropriation.
	Salem.								
2	Tools and Plant (repairs and carriage).	6	Aug. „ ..	..	2,574	2,574	292	A duplicate copy of the objectionable slip, No. 3,041, dated 11th October 1878, has been sent at the Executive Engineer's request for remarks.	
				..	3,421	3,421	292		
	EXCESS OVER APPROPRIATION.								
	Chingleput.								
3	Tools and Plant (new supplies) ..	3	Nov. „ ..	218	2,125	1,907	..	A reply is awaited to a reference made by this office on the 30th January 1879. A reminder has been sent. Expenditure was last incurred in December 1878.	
	Coimbatore.								
4	Purchase of tools and plant ..	2	Dec. „ ..	186	4,366	4,180	35	The Executive Engineer reports, under date the 9th January 1879, that an appropriation has been asked for.	
	Cuddalore.								
5	Tools and Plant (new supplies) ..	5	Sept. „ ..	547	1,357	810	..	The Superintending Engineer of the Third Circle has been requested by this office to cancel the appropriation made under "Irrigation" and appropriate funds under "Provincial." Expenditure was last incurred in December 1878.	
	Godavari Eastern and Central Delta Division.								
6	Tools and Plant (new supplies) ..	3	Nov. „ ..	99	742	643	59	The Superintending Engineer, First Circle, has been requested by this office to appropriate funds under "Provincial" and cancel those made under "Capital Extraordinary" and "Revenue."	
	Kurnool.								
7	Tools and Plant (repairs and carriage).	3	„ „ ..	70	1,740	1,670	3	A reply is awaited to a reference made by this office on the 21st January 1879. Two reminders have been sent.	

PART II.—Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.		
	Canara.								
8	Jail wall at Mangalore	1	Jan. 1879 ..	130	813	683	224	A reply is awaited to a reference made by this office on the 30th January 1879. A reminder has been sent.	16. As the official year has expired no action can now be taken for the removal of the objections in regard to appropriation. Full explanation should, however, be furnished in each case as to the necessity for outlay having been incurred in the absence of, or in excess of, appropriation.
	Nilgiri.								
9	Metalling the new road from Ooty to Coonoor.	2	Dec. 1878 ..	10,015	10,729	714	..	The Superintending Engineer, Fourth Circle, reports, under date the 12th March 1879, that an application for funds has been sent to Government. Expenditure was last incurred in December 1878.	
	Tanjore.								
10	Tools and Plant (new supplies) ..	4	Oct. ,, ..	25	2,768	2,743	150	A reply is awaited to a reference made by this office on the 17th January 1879. Two reminders have been sent.	
	Tinnevelly.								
11	Tools and Plant (new supplies) ..	4	,, ,, ..	60	604	544	..	The Superintending Engineer, Fifth Circle, reports, under date the 24th March 1879, that an appropriation of funds will be made in the return for March 1879. Expenditure was last incurred in November 1878.	
	Vizagapatam.								
12	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	5	Sept. ,, ..	5,300	6,755	1,455	..	Nothing having been stated in reply to this office slip, No. 5,058, dated 21st November 1878, in respect to "Appropriation" a further reference has been made to the Superintending Engineer, First Circle, upon the subject. Expenditure was last incurred in December 1878.	
13	Tools and Plant	2	Dec. ,, ..	364	1,307	943	735	A reply is awaited to a reference made by this office on the 25th February 1879. A reminder has been sent.	
	Kistna Eastern Delta.								
14	Tools and Plant (new supplies) ..	4	Oct. ,, ..	15	1,106	91	4	The objectionable slip, No. 3,074, dated 12th December 1878, stated to have been returned by the Executive Engineer on the 24th February 1879, not having been received back in this office a duplicate copy was forwarded to him for remarks.	
				17,029	34,412	17,383	1,140		

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rupees 2,500.							
Nellore ..	Constructing Second-class Cutcherry at Sullurpet.	..	..	1	12,830	12,847	Completed in January 1879 ..	17. *Vide* previous orders on the subject ending with Proceedings, No. 808 W, dated 18th March 1879.
Presidency ..	Repairing the Vepery Female Hospital.	..	..	1	2,767	2,727	Do. in December 1878 ..	
	Works below Rupees 2,500.							
Bellary ..	.....	..	..	3	1,144	932	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Canara	.....	..	..	4	636	618		
Chingleput ..	.....	..	..	2	550	550		
Chittur ..	.....	..	..	1	100	100		
Ganjam ..	.....	..	..	1	117	108		
Godavari Eastern and Central Delta.	.....	..	..	1	816	815		
Kistna Eastern Delta.	.....	..	..	2	2,888	3,071		
Kurnool ..	.....	..	..	1	460	377		
Negapatam ..	.....	..	..	1	72	72		
Nellore	.....	..	..	2	425	477		
Ooscor	.....	..	..	1	785	780		
Presidency ..	.....	..	..	2	2,175	1,590		
Rajahmundry ..	.....	..	..	3	1,240	1,107		
Salem	.....	..	..	1	128	200		
Tanjore ..	.....	..	..	3	2,905	2,935		
Tinnevelly ..	.....	..	..	2	228	228		
Trichinopoly ..	.....	..	..	2	1,030	852		
	Total ..	..	..	34	31,296	30,386		
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner.							
Anantapur ..	Extra wood-work done to Sub-Collector's Cutcherry at Gooty.	..	..	1	12,000	12,293	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.	

Miscellaneous Irregularities—*continued.*

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*continued.*				RS.	RS.		
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner—continued.							
Madhanapalle ..	New Taluk Cutcherry at Kadiri ..	..	..	1	33,070	30,317	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.	13. *Vide* previous orders on the subject ending with Proceedings, No. 308 W, dated 18th March 1879.
Do. ..	Do. do. at Madhanapalle.	..	..	1	29,888	28,695		
Ongole	First-class Cutcherry at Kanigiri ..	..	..	1	29,650	32,179		
Nilgiri	New road from Ootacamund to Coonoor.	..	..	1	14,478	15,192		
Vizagapatam ..	New Potinghy Ghat	..	..	1	1,20,400	65,835		
Kurnool ..	First-class Taluk Cutcherry at Koilguntla.	..	..	1	68,752	67,343		
Nellore ..	First-class Taluk Cutcherry at Venkatagiri.	..	..	1	12,950	12,147		
			Total ..	8	3,31,188	2,64,001		

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.
" Superintendent, Public Works Stores and Workshops.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker and C. Howarth.

GENERAL.
ACCOUNT.

Govt. of {1879} Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEERS
CONCERNED,
&c., &c., &c.

Dated April 8th

Issued

Recd. Encl.

G. O., 8th April 1879, No. 1,091 W.

APRIL.

Nos. 88-89.

Objectionable Items.—Orders on statement of — in the accounts of Executive Officers for the month of January 1879 under Provincial.

No.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

-3-79 No 720 W
-6-78 - 2363 W
8-11 — 4488 W
b-3-79 913 W

Dated 31st March } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of January 1879, under Provincial.

Conway-Gordon

Examiner, P. W. Accounts.
Major R. E.

31-3-79

31/3

[Fin. Was Form No. 281.]

[Chap. XX., Sec. ii., Para. 10.]

[P. W. D. Form No. 56, Provincial, Part I.]

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Estimate in which the item appears.	Month in the annual statement of expenditure in which it appears.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation.								
	Chittoor								
1	Tools & Plant	1	Jan 79	"	654	654	654	A reply is awaited to a reference made by this Office on the 8th March 1879.	No. 1091 W. dt. 8th April 79. The particular attention of all concerned is invited to Pro: No. 93 dt. 26th Mar: 79 on the subject of irregular expenditure in the P. W. Dept.
	Kistna Western Delta								
2	Tools & Plant	2	Dec 78	"	235	235	11	A reply is awaited to a reference made by this Office on the 3rd January 1879. A reminder has been sent.	2. vide previous order on the subject ending with Pro: No. 2d. F. dt. 18th March. The necessary action in regard to expenditure will be taken by the Supg: Engr. concerned, in communication with the Executive Engineers. As the official year has expired, no action can now be taken for the removal of the objections in regard to appropriations. Full explanation should, however, be furnished in each case as to the necessity of outlay having been incurred in the absence, or in excess of appropriation.
	Madura								
3	Tools & Plant	2	do	"	1370	1370	"	The Supg Engr 5th Circle reports under date the 25 Feby 79 that the necessary appropriation of funds will be made. He has been requested to have an Estimate also sanctioned for the item.	
	Nilgiri								
4	Constructing teak wood shelves at Stonehouse	1	Jan 79	"	330	330	204	The ~~Supg~~ Executive Engr reports under date the 15 March 1879 that an Estimate has been submitted to the Supg Engr for sanction and for provision of funds.	

In

[Act. Wks. Form No. 364.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Jany 1879. Sheet No.]

Item No.	Particulars.	Number of Month in accounts to the Acts of the State which effect of Objects expenditure appear	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	*Orders by Local Government.
	Without Estimate & Appropriation (Contd)						In the revised Budget provision is made to the extent of Rs 700 for "Sitting Shelves &c in the Secretariat Office" — The Exg Engr has been requested to state whether the two works are identical. —	
	Nilgiri (contd)							
5.	Nilgiri Planters Association	5 Sep 78	"	790	790	"	A reply is awaited to a reference made by this Office on the 13th Nov 1878. Two reminders and a Memo have been sent. Expenditure was last incurred in September 1878.	do do
	Residency							
6.	Strengthening the bund across the Cochran's Canal near the General Hospital Bridge	1 Jan 79.	"	241	241	175	The Exg Engr Residency Division reports under date the 1st March 79, that an application for funds was made to the Supply Engr 3rd Circle in his Statement of liabilities, & that an Estimate was	

[Exp. Wks. Form No. 334.]

[P. W. D. Form No. 30, Part I, continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number of appropriation in Statement of Objections to which items appeared	Month in which the objection appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation Contd							was also submitted to him for sanction.	
	Presidency Contd							The Executive Engineer Presidency Division reports under date the 12 February 1879, that an Estimate has been sent to the Military Secretary to His Grace the Governor for approval, and that, on return, it will be submitted to the Supg. Engineer for sanction and appropriation of funds. Expenditure was last incurred in November 1878	do do
7	Repairing & white washing the Banqueting Hall at Gov.t House	3	Nov 78	"	531	531	"		
				"	16,667	16,667	13,556		
	Without Estimate Buckingham Canal								
8	Buckingham Canal from Venair to Kistna frontier	1	Jan 79	"	8,206	8,206	8,206	The Ex.tive Eng.r reports under date the 22 March 1879, that an Estimate was submitted to Govt. on the 20 July 78 for sanction	3. Vide Pro. No. 720. W. dt. 12th March 1879 calling for one General estimate for the Buckingham Canal.

[Res. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number of Approved Estimate in State of Progress of Work	When the Estimate for the Work was approved	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate for								
	Buckingham Canal Sub								
9	Improving canal from Krishnapatam to Pennair	1	Jan 79	"	1244	1244	1244	1244	The Executive Engineer reports under date the 22nd March 1879, that an Estimate is under preparation.	do do
10	Improving Canal from Casaba to Krishnapatam	1	do	"	1922	1922	1922	1922	do	
11	Improving Canal from Casaba to Coramandel	1	do	"	1140	1140	1140	1140	The Ex. Engineer reports under date the 22nd March 1879, that an Estimate is ready for submission to Government.	6
	Bellary									
12	Tooler Plant	1	do	"	1946	1946	1946	1946	A reply is awaited to a reference made by this Office on the 8 March 1879.	4 Vide para 2 above
	Chingleput									
13	Tooler Plant	3	Nov 78	"	2125	2125	"	"	A reply is awaited to a reference made by this	

[E. & W. Fms. Form No. 334.]

[P. W. D. Form No. 50. Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number of Month in which the Amount in Details of Estimate of the Work.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
							Office on the 30 January 1879 – Two reminders have been put. Expenditure was last incurred in Dec 1878. –	
	Without Estimate							
	Coimbatore							
14	Constructing Two Wards, Kitchen and Latrine at Central Jail	6 Aug 78	" 269	269	"		The Supr Engineer reports under date the 10 March 1879 that the outlay was erroneously shown against the work and	
							will be adjusted in the Accounts for March 1879. Expenditure was last incurred in August 1878. –	
	Cuddapah							
15	Jail Water Plant (Pump Supplies)	4 Oct 78	" 467	467	"		The Supr Eng 5 Circle reports under date the 27 Jany 1879, that a sum of Rs 1000 has been included in the revised Budget submitted to Govt on the 26 Dec 78. Expenditure was last incurred in December 1878.	

[P.W.D. Form No. 331.]

[P. W. D. Form No. 50, Part I, correspondence.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars	Number & Month in approved Statement of Objects to which Items refer	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimates for Godavery Eastern and Central Delta Divisions.							
16	New Pier and Treasury Buildings for the Collector's Cutcherry at Cocanada	4 Oct 78	"	1618	1618	91	The Supg Engr has brought forward an estimate of Rs 10700 in his return of Sanctioned Estimates for November 78 but the G.O. (No 2363 W of 1st June 1878) quoted by him does not sanction the work	Vide para 6 of Gt. No 668 W. of 5th March 79
17	Tools & Plant	2 Nov 78	"	461	461	"	No information having been given in respect to the required estimate in reply to Objection Item Slip No 3095 dated 30 Jany 1879, a further reference has been made to the Ex Engineer upon the subject. Expenditure was last incurred in November 1878..	Vide para 2 above

1891/13

[Ex. Wks. Form No. 234.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial] Month of Jan 1879. Sheet No. [ ]

Number of Item in Estimate to which Expenditure is applicable.	Nature of Work.	Date of Order.	Amount of Estimates.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate for the Presidency.							
18	Alterations to roads in the Compound of Government House	3 Nov 78	"	116	116	"	The Asst Engr in charge of the Presidency Divn reports under date the 12th February 1879, that an Estimate is prepared for the Military Secretary to His Grace the Governor, and requests the Supdg Engineer for sanction. Expenditure was last incurred in November 1878.	
	Public Works Stores							
19	Tools & Plant (New Supplies)	4 Oct 78	"	2414	2414	"	The Gen Supt P.W. Stores reports under date the 25th March, that an application has been made to the Chief Engineer to obtain the sanction of Govt to the Estimate for this item. Expenditure was last incurred in November 1878.	Necessary Sanction recorded in G.O. No 950. N. d/28

[P. W. D. Form No. 50, Part I, continuation.]

[Provincial Monthly Abstract of Expenditure on Tools & Plant (New Supplies) for the Month of Jan 1879 Sheet No.]

Item No.	Particulars.	Number of Months in arrears for which the Abstract of Expenditure on Tools & Plant (New Supplies) has been submitted by the Superintending Engineer	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (cont.)							
	Tinnevelly							
20.	Tools & Plant (New Supplies)	4 Oct 78	"	604	604	"	The Superintending Engineer's letter referred to under date the 24th March 1879, that an Estimate will be prepared at an early date. Expenditure was last incurred in November 1878.	
	Vizagapatam							
21.	Tools & Plant (New Supplies)	4 do	"	210	210	"	A reply is awaited to a reference made by this Office on the 17 Jany 1879, two reminders have been sent. Expenditure was last incurred in October 1878.	Vide para 20 Labore
	Ananthapore							
22	Tools & Plant	1 Jan 79	"	1644	1644	46	A reply is awaited to a reference made by this Office on the 8 March 1879.	
			"	12174	12174	601.		

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 30, Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No.]

17

Item No.	Particulars.	Number of Month in appendix to Statement of Office Items	Month to which the Estimate applies, as per Column 1 appended.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Extent								
23.	Tools & Plant (New Supplies)	1	Jan 79	285	572	287	128	A reply is awaited to a reference made by this Office on the 8 March 1879.	
	Coimbatore								
24	Purchase of Tools and Plant	4	Oct 78	126	4366	4240	35	The Ex Engineer reports on the 9 January 1879, that an appropriation of funds has been asked for the Supplying 4 Circle has been requested by this Office to take early steps for getting a revised Estimate sanctioned.	Vide para 2 above 18
	Cuddalore								
25.	Tools & Plant (New Supplies)	4	Sep 78	547	1357	810	"	The Supplying 3rd Circle has been requested to have a revised Estimate sanctioned as soon as possible. Expenditure was last incurred in December 1878.	

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No. .]

Item No.	Particulars.	Number & month in which appeared in Monthly Ex. Items	Date of sanction of Estimate appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Cont.								
	Godavery								
26	Tools & Plant (New Supplies)	2	Dec 78	227	506	279	"	The Supg Engr of the 2nd Circle has been requested to have a revised Estimate sanctioned as early as possible. Expenditure was last incurred in Decr 1878.	
	Godavery Ex & C. Delta								
27.	Tools & Plant (New Supplies)	3	Nov 78	99	742	643	59	The Supg Engr 1st Circle has been requested to sanction an Estimate under Provincial, reserve, those sanctioned under Capital Extraordinary and Revenue.	
	Canara								
28	Jail Wall at Mangalore	3	Nov 78	130	813	683	224	A reply is awaited to a reference made by this Office on the 30 January 1879. A reminder has been sent.	
	Kistna Eastern Delta								
29.	Tools & Plant (New Supplies)	4	Oct 78	15	1106	1091	4	The Objn. Memo Mis. No. 3074 dated 14 Decr 1878 stated by the Ex Engr to have been returned on the 24 Feby 1879, not	

Not parts above

1891

[Exr. Wks. Form No. 334.] [P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number appearing in Statement of Obj Items	Month in the Acct. in which Obj first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								not having been received back in this Office, a duplicate copy was forwarded to him for remarks	
	Excess over Estimate (Contd) Kistna Eastern Delta (Contd)								
30	Improvements to the Head Assist. Collectors Cutchery at Bezwada	4	Oct 78	1940	2246	306	5	The Supg Eng 1st Circle reports under date the 22 Jany 1879, that the excess outlay would be adjusted in the Accounts for Jan'79	do do
								This however has not been done.	
	Ongole								
31	1st Class Taluq Cutchery at Kanigiri	11	Mch 78	29,650	32,179	2,529	6	The Supg Eng 2nd Circle reports under date the 23rd Nov 78 that a pucca fort is under preparation & will shortly be presented. he has again been addressed on the subject.	
	Nilgiri								
32	Govt House at Norwood	20	June 77	21,500	228,493	206,993	232	The Estimate of Rs 266,660 has been sanctioned in G.O 4488W dated 25 Nov 78 but the sanction of the Govt of India to the	No further action for the present seems necessary for the present. 18/1/79

[Ex. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number of Estimate in Statement of Work Done	Month in the Auth. Estimate for which expenditure is approved	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								to the same has not yet been received	
	Excess over Estimate								
	Presidency								
33	Tools & Plant	2	Dec 78	132	394	262	"	The subject of the excess on this item is still under reference. Expenditure was last incurred in Dec 78.	
	Tanjore								
34	Tools & Plant (Misc. Supplies)	4	Oct 78	25	2768	2743	150	A reply is awaited to a reference made by this Office on the 17 Jan 1879. Two remainders have been sent.	Vide para 2 above
	Cossoor								
35	Range Officers Quarters at Cossoor	7	July 78	5800	6090	290	"	The Supty Engr N. Circle states that the excess being within 5 p.ct of the Det a revised Det is not necessary. The work has not been reported as completed, and the objection cannot be removed till the Completion Certificate is received. Expenditure was last incurred in July 1878.	

24

19/1/81

Item No.	Particulars.	Number of Appendix in Statement of Exp. Items	Month in the Year in which the expenditure appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Cond. Vizagapatam								
36.	Additions & improvements to the Collector's Cutcherry at Vizagapatam	5	Sep 78	5300	6755	1455	"	The Ex Engineer reports under date the 3rd Jan 1879, that a revised Estimate is under preparation. Expenditure was last incurred in December 1878.	Separate orders have been passed in regard to this excess.
37	Tools & Plant	2	Dec 78	3614	1307	943	735	A reply is awaited to a reference made by this Office on the 25 Feby 1879. A reminder has been sent.	Vide para 2 above
				66140	289694	223554	1656		

[Exr. Wks. Form No. 285.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial Part II.]

Provincial

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Appendix in Statement of Exp. Items	Month in the Year in which the expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Nilgiri								109/20
1.	Devalla Road	8	June 78	"	847	847	"	The Ex Engineer explains that the amount was charged to the work to carry out an adjustment advised by this Office and that he has nothing further to do with it. As the Ex Eng accepted the charge he should have	As the official year has expired no action can now be taken for the removal of the objection in regard to appropriation. Full explanation should, however, be furnished in each case as to the

Item No.	Particulars.	Number of Month in Appropriation in Statement of Objects of Items ...	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								27
							have taken steps to obtain funds to cover the outlay.	necessity for outlay having been incurred in the absence or in excess of appropriations
	Without Appropriation (cont.)							
	Salem							
2.	Tiles Plant. (Repairs and Carriage)	6. Aug 78	"	2571	2571	292	A duplicate copy of the objectable slip M 3041 dated 11 Oct 78 has been sent at the Exy: Engr's request for remarks.	
			"	3421	3421.	292		
	Excess over Appropriation.							
	Chingleput							
3.	Tiles Plant (Mud supplies)	3. Nov 78	218	2125	1907	"	A reply is awaited to a reference made by this Office on the 30 Jan 1879 A reminder has been sent. Expenditure was last incurred in December 1878.	28 do do
	Coimbatore							
4	Purchase of Tiles Plant	2. Dec 78	186	4366	4180	35	The Dy. Engineer reports under date the 9 January 1879, that an Appropriation has been asked for.	
	Cuddalore.							
5.	Tiles Plant (New supplies)	5. Sep 78	547	1357	810.	"	The Superintendent of the 3rd Circle has been requested by this Office to cancel the Appropriation	29

[Pub. Wks. Form No. 231.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Provincial Month of Jan 1879. Sheet No.]

Item No.	Particulars.	Number of Months in arrears in the year of Report, since 1st April	Month in the year of Report to which the Bill appears	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								priation made under "Irrigation" and appropriate funds under "Provincial". — Expenditure was not fact incurred in December 1878.	
	Excess over Appropriation (Cont) Godavery Ex. Delta Dn								
6.	Boiler Plant (Miscellaneous)	3.	Nov 78	99	742.	643	59.	The Supply in a 1" Dredge has been requested by this Office to appropriate funds under "Provincial" and cancel those made under "Capital Extraordinary" and "Revenue".	
	Kurnool								
7	Boiler Plant (Repairs and Carriage) —	3	Nov 78	70	1740	1670	3	A reply is awaited to a reference made by this Office on the 21 Jan 1879. Two reminders have been sent.	
	Canara								
8.	Jail Wall at Mangalore	1	Jan 79.	130	813	683	224	A reply is awaited to a reference made by this Office on the 30 Jan 79. A reminder has been sent.	

[Ex. Wks. Form No. 333.] [P. W. D. Form No. 50, Part II, Continuation.]

Provincial Month of Jan 1879. Sheet No. .]

Item No.	Particulars.	Number & Month in which the Orders of Sanction to expenditure on the Estimates appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation (Cont.)							
	Nilgiri							
9	Metalling the new road from Coty to Coonoor.	2 Dec 78	10,015	10,729	714	"	The Supy Engr's letter dated the 12th March 1879 that an application for funds has been sent to Government. Expenditure was last incurred in Decr 1878.	
	Tanjore							
10	Tools & Plant (Misc. Supplies)	4 Oct 78	25	2788	2743	150	A reply is awaited to a reference made by this Office on the 17th Jany 1879. Two reminders have been sent.	do do
	Tinnevelly							
11	Tools & Plant (Misc. Supplies)	4 Oct 78	60	604	544	"	The Supy Engr's letter dated the 24 March 1879, that an appropriation of funds will be made in the Return for March 1879. Expenditure was last incurred in Nov. 78.	

[Irr. Wks. Form No. 35.]

[P. W. D. Form No. 50, Part II. Continuation.]

33

[Provincial MONTH OF Jan 1879 SHEET No. .]

Item No.	Particulars.	Number of Approvals in details of Items	Month in the Account of which expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation Lands								
	Vizagapatam								
12.	Additions & improvements to the Collector's Cutcherry at Vizagapatam	5	Sep 78	5,300	6755	1455	"	Nothing having been stated in reply to this Office Misc No. 3058 of 25 Nov 1878 in respect to "Appropriation" a further reference has been made to the Supling 1st Circle upon the subject. Expenditure was last incurred in December 1878.	
13.	Tailor Plant	2	Dec 78	364	1,307	943	735	A reply is awaited to a reference made by this Office on the 25 February 1879. A reminder has been sent.	
	Kistna Eastern Delta								
14	Tailor Plant (Miscellaneous)	4	Oct 78	15	1106	1091	4	The objectionable Misc No. 3074 dated 12 Dec 1878, stated to have been returned by the Executive Engineer on the 24 February 1879 not having been received back	
				17,029	34,412	17,383	1140		

34

[Ex. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

35

Provincial Month of Jan 1879. Sheet No. .]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
						in this Office a duplicate copy was forwarded to him for remarks.	do do

8
5.4.79

Vide 6.4

Miscellaneous Irregularities.

Division	Name of Work &c	Number of Months in Arrears by Order issued in Irregularity of Office Rules	Number of Months in Arrears by Statement of Office Rules	Number of Months in Arrears	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
6	Completion Reports not submitted to Examiner Works above Rs 2500.	5	5	3	4	4	12	18
Nellore.	Constructing 2d Class Cutchery at Sullurpet			1	12,830	12,847	Completed in Jany '79.	
Presidency	Repairing the Vepery Female Hospital			1	2767	2727	do in Dec '78.	
Bellary	Works below Rs 2,500			3	1145	932	Govt are particularly	
Canara				1	636	618	requested to impress	Vide previous orders on the subject corresponding with Nos. 1 & 2 of S. N.
Chingleput				2	550	550	upon the Supg Engrs	
Chittoor				1	100	100	the importance	
Ganjam				1	117	108	of a more punctual	
Godavery P.W.D. Delta				1	816	815	submission of	
Kistna E. Delta				2	2888	3071	completion reports.	
	Carried over			16	21,848	21,768		

24/1091

[Ex. Wks. Form No. 335.]

35

[P. W. D. Form No. 50. Part II. Continuation.]

Provincial Month of Jan 1879. Sheet No. .]

Division	Name of work &c.	Number of Works in Office by Abstracts which have passed the Office	Excess	Expenditure Amount of Estimate	Expenditure Amount expended	Opinion of the District Engineer with final remarks	Orders by Local Government.
	Brought forward.	16		21,848	21,768	Remarks by Examiner	Orders by Local Govt. 37
Kurnool		1		460	377		
Nagapatam		1		72	72		
Nellore		2		425	477		
Coimbatore		1		785	780		
Presidency		2		2175	1590	Do	
Vizagapatam		3		1,240	1,107		
Salem		1		128	200		
Tanjore		3		2,905	2,935		
Tinnevelly		2		228	228		
Trichinopoly		2		1030	852		
	Total	34		31,296	30,386		
	Work Abstracts for Works above Rs 10000 not submitted to Examiner.						
Anantapur	Extra wood-work done to Sub Collectors Cutcherry at Guti	1		12000	12293		
Madhanapalli	Two Taluq Cutcherry at Kadri	1		33,070	30,317	Without these Monthly Abstracts of work done, this Office is unable by an examination of the rates at which the Ex. Engrs are working to check an impending excess over an Estimate.	38 do do
do	do at Madhanapalli	1		29,888	28,695		
Ongole	1st Class Cutcherry at Kanigiri	1		29,650	32,179		
Nilgiri	New Road from Potacammund to Coonoor	1		14,478	15,192		
Vizagapatam	New Potangi Bridge	1		130,400	65,835		
Kurnool	1st Class Taluq Cutcherry at Kovilgundla	1		68,752	67,343		
Nellore	do do Venkatagiri	1		12,950	12,147		
		8		331,188	264,001		

Cde 4.4

8 5th 79

109/20

P. Yo. Sfh

Proof 8-4-79 No 109 Dr

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Recd.

Encl.

G. O., 8 April 1879, No. 1091 W

Nos. 88-89

Objectionable Items
Orders on Statements of
in the Accounts of Executive
Officers for the month of
January 1879 and
Correspondence.

Sent to Supt. 1st 2, 3, 4th
1st Check
Sent to Supt. 1st Check
Ar Gura

Recd. 30-4-79

(1) Number of pages 8

(2) Date of repair 12-11-86

(3) Initials of the Referencer lovg

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. / B.P. No.	1092 W	Press. / Mis.
Dated	8-H-1879	197 .

Not to be folded or roughly handled.

A.K

Archives I—10,006—19-4-79.