18 86

Archives I –10,006—16-8 77.

(1) Number of pages 68

(2) Date of repair 18—11—86

(3) Initials of the Referencer Lam

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No.	1227 W	Press.
B.P. No.		~~Mis.~~
Dated	24-4-1879	~~197~~

A.K

to be folded or roughly handled

1227/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

24th April 1879, No. 1,227 W.

General.
Account.

Read the following paper :—

No. 203. LOCAL.

PART I.—Irregularities with respect to Estimate for the Month of January 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.	
	COIMBATORE DISTRICT.							
	Coimbatore Circle, Coimbatore Division.							
1	Constructing a Railway from Mettapollem to Kullar.	1	Jan. 1879.	..	1,623	1,623	1,623	The Superintending Engineer, Fourth Circle, reports on the 31st March 1879 that Rupees 16,000 had been applied for, but was not granted in the three months' budget sanctioned in G.O., No. 745 W., of 12th March 1878. He has been called upon to report the authority for debiting the expenditure to Local and to explain why outlay was incurred prior to a provision of funds in the revised budget as required by G.O., F.R. No. 2,279, of 21st December 1876.
	NELLORE DISTRICT.							
	Nellore Circle, Nellore Division.							
2	Road from Venkatagiri to Naper.	3	Nov. 1878.	..	520	520	23	A reply is awaited to a reference made by this office on the 14th February 1879. Two reminders have been sent.
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
3	Coonoor Ghat storm repair.	2	Dec. ,,	..	1,052	1,052	370	The Executive Engineer reports, under date the 10th March 1879, that an estimate has been submitted to the Superintending Engineer, Fourth Circle, for sanction and provision of funds.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
4	Road from Anakapalle to Nakapalle.	2	Nov. ,,	..	2,711	2,711	190	A reply is awaited to a reference made by this office on the 14th February 1879. Two reminders have been sent.

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION—*continued.*			Rs.	Rs.	Rs.	Rs.	
	MADURA DISTRICT.							
	Tellicherry Circle, Nilgiri Division.							
5	Dismantling Irulty bridge	1	Dec. 1878.	..	324	324	..	A reply is awaited to a reference made by this office on the 1st March 1879. A reminder has been sent.
	Total	..	..	..	5,250	5,250	5,244	
	WITHOUT ESTIMATE.							
	CUDDAPAH DISTRICT.							
	Cuddapah Circle, Cuddapah Division.							
6	Constructing a tunnel under the road from Arni to Polupattikonda	3	Nov. 1878.	..	203	203	..	A reply is awaited to a reference made by the Superintending Engineer, Third Circle. Expenditure was last incurred in November 1878.
	MADURA DISTRICT.							
	Dindigul Circle, Dindigul Division.							
7	Closing breaches on Road No. 2 from Kodaikanal to Kodaikanal	7	May ,,	..	454	454	..	The Superintending Engineer, Fifth Circle, has been requested to get an estimate sanctioned at an early date. Expenditure was last incurred in July 1878.
	GODAVARI DISTRICT.							
	Cocanada Circle, Eastern and Central Delta Division.							
8	Bridge over Goddoo salva	5	Sept. ,,	..	792	792	..	The Executive Engineer states, under date the 23rd January 1879, that an estimate amounting to Rupees 800 has been sanctioned by Superintending Engineer in his letter No. 2,040 of 12th December 1877. This sanction not having been communicated to this office in any of the returns submitted by Superintending Engineer, the amount still remains objectionable. Expenditure was last incurred in October 1878.
	KISTNA DISTRICT.							
	Gantoor and Masulipatam Circles, Gantoor Division.							
9	Road from Nanneapoopet to Vankineda	10	April 1877.	..	5,549	5,924	..	The President of the Local Fund Board has been called upon to expedite the submission of an estimate for this work.—Board's Lawande Proceedings, Register dated 14th March 1879. Expenditure was last incurred in January 1878.
10	Road from Virukonda to Gantoor	10	April ,,	..	5,073	5,213	..	Do. do. Expenditure was last incurred in May 1878.

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE —*continued.*							
	MADURA DISTRICT.			Rs.	Rs.	Rs.	Rs.	
	Madura Circle, Madura Division.							
11	Closing breaches on Road No. 16 from Shivagunga to Shembanoor.	7	June 1878.	..	432	432	..	The District Engineer reports, under date the 3rd November 1878, that an estimate was forwarded to the President, Local Fund Board, Madura, on the 8th June 1878. The Superintending Engineer, Fifth Circle, has now been requested to take early steps to remove the item from future objectionable statements. Expenditure was last incurred in June 1878.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
12	Road from Sub-Collector's house to poor-house at Ongole.	4	Oct. ,,	..	321	321	..	The Superintending Engineer, Second Circle, reports on the 30th December 1878 that an estimate is about to be sent to the Chief Engineer, Public Works Department, for sanction of Government. Expenditure was last incurred in August 1878.
	Nellore Circle, Nellore Division.							
13	Road from Kodavalur to Buchireddipolliem	6	Aug. ,,	..	687	687	22	A reply is awaited to a reference made by this office on the 16th October 1878. Four reminders have been sent.
14	Road from Gudur to Tikkavaram.	3	Nov. ,,	..	1,001	1,001	..	A reply is awaited to a references made by this office on the 11th February 1879. Expenditure was last incurred in November 1878. Two reminders have been sent.
15	Road from Naidupet to Dugarajapatam.	3	Nov. ,,	..	722	722	300	A reply is awaited to a reference made by this office on the 11th February 1879. Two reminders have been sent.
16	Road from Podulakur to Rapur.	3	Nov. ,,	..	620	620	..	The Superintending Engineer, Second Circle, reports, under date the 13th March 1879, that an estimate is under preparation and will shortly be submitted for sanction. Expenditure was last incurred in December 1878.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
17	Rebuilding the southern abutment and arch of Chittivalsa bridge.	7	July ,,	..	684	684	18	The Superintending Engineer, First Circle, reports that the construction of the bridge was commenced under instructions contained in the Chief Engineer's memorandum, No. 1,057, dated 26th February 1878, embodied in G.O., No. 1,334 W., dated 14th March 1878, in anticipation of sanction to an estimate.

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE—*continued.*			Rs.	Rs.	Rs.	Rs.	
	VIZAGAPATAM DISTRICT—*continued.*							
	Vizagapatam Circle, Vizagapatam Division—contd.							
18	Draining bungalow and enclosure at Ramachandrapuram.	4	Dec. 1878	..	220	220	..	A reply is awaited to a reference made by this office on the 4th March 1879. A reminder has been sent. Expenditure was last incurred in December 1878.
	SALEM DISTRICT.							
	Salem Circle, Salem Division.							
19	Road from Sankal to Sagamore	1	Dec. ,, ..	..	351	351	..	A reply is awaited to a reference made by this office on the 4th March 1879. A reminder has been sent.
	Total ..	..	..	..	18,465	18,456	240	
	EXCESS OVER ESTIMATE.							
	MADURA DISTRICT.							
	Dindigul Circle, Dindigul Division.							
20	Road No. 32, Dindigul to Aravakurichi.	8	Oct. 1878 ..	15,405	16,917	1,512	..	The Superintending Engineer states, on the 29th January 1879, that the work was passed in April 1878, under the authority contained in the Local Fund budget for 1877-78. The revised estimate for Rupees 20,110 has not yet been sanctioned. Expenditure was last incurred in December 1878.
	TANJORE DISTRICT.							
	Coconada Circle, Eastern and Central Deltas Division.							
21	Constructing an iron lattice girder bridge over Challangy Salt Creek.	1	July ,, ..	5,920	6,896	976	..	Sanction is awaited to the estimate of Rupees 7,819 referred to Government with Board of Revenue No. 681, dated 4th March 1879.
	MALABAR DISTRICT.							
	Tellicherry Circle, Wynad Division.							
22	Ghat road to Mysore frontier.	28	July 1878..	2,12,900	2,40,633	27,733	134	Specially reported to Government on letter, No. 52-B, dated 26th March 1879. The District Engineer reports, on the 7th October 1878, that the estimate is being revised and a further reference has been made to the Superintending Engineer, Fourth Circle, on the subject.

1227

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE—*continued.*			Rs.	Rs.	Rs.	Rs.	
	MALABAR DISTRICT—*continued.*							
	Tellicherry Circle, Wynad Division—continued.							
23	Road from Calicut to Mysore frontier *via* Tamborecherry Ghat and Sultan's Battery, &c.	4	Oct. 1878..	13,820	18,584	4,764	272	The Superintending Engineer, Fourth Circle, has been requested to obtain sanction to revised estimate required for this work as the Executive Engineer, in reply to Objectionable Statement slip, No. 2,180, dated 4th March 1879, makes no reference thereto.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circles, Western Delta Division.							
24	Construction of road from Volecur to Nizampatam.	31	April ,, ..	14,050	16,059	2,009	..	The Superintending Engineer reports that a revised estimate is not required, the Executive Engineer having stated that excess will be adjusted by sale of materials, for which the President of the Local Fund Board has agreed. A further reference has been made to the Superintending Engineer on the subject. Expenditure was last incurred in June 1878.
25	Road from Iylur to Guntoor.	18	May 1877..	1,56,515	1,60,713	4,198	..	The Superintending Engineer, First Circle, has been called upon to report whether the work has been completed, or if not to state what the probable excess is likely to be after giving credit for the sale of materials at site.
	TANJORE DISTRICT.							
	Negapatam Circle, Negapatam Division.							
26	Restoration of five miles of road from Kottoor to Sangandy.	1	Jan. 1879..	13,706	14,160	160	877	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rupees 3,001 was forwarded to the President of the Local Fund Board on the 6th November 1878. The required sanction is awaited.
	NELLORE DISTRICT.							
	Nellore Circle, Nellore Division.							
27	Repairing the old ghat road, nine miles.	1	Dec. 1878..	495	990	495	..	The District Engineer reports, under date the 10th March 1879, that the excess was provided by Superintending Engineer in his revised budget submitted to Government for sanction. Requisite orders are awaited. Expenditure was last incurred in December 1878.
	Total ..	..	..	4,32,560	4,74,952	42,162	1,383	

PART II.—Irregularities with respect to Appropriation, &c.—*continued.*

Item Number.	Particulars.	Number of Appropriations in Statement of Objectionable Items.	Month in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			Rs.	Rs.	Rs.	Rs.	
	MALABAR DISTRICT—*continued.*							
	Tellicherry Circle, Wynad Division—continued.							
7	Bridges and culverts on Terricte road.	7	May 1878..	..	1,681	1,681	..	The District Engineer reports, under date the 2nd September 1878, that the outlay was incurred in anticipation of an allotment of funds, and that the work is an incomplete work of last year. Expenditure was last incurred in August 1878.
8	Tattial bridge	7	July ,, ..	..	548	548	..	Do. Expenditure was last incurred in September 1878.
	CUDDAPAH DISTRICT.							
	Madhanapalle Circle, Madhanapalle Division.							
9	Road from Rajampet to Kadri *via* Royachoti.	7	June ,, ..	..	714	714	..	The District Engineer states, on the 10th August 1878, that an application will be made to the President, Local Fund Board, to get authority to admit the expenditure. Expenditure was last incurred in June 1878.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
10	Choultry at Chermacooty.	6	Aug. ,, ..	..	1,063	1,063	15	The District Engineer reports, under date the 28th October 1878, that Rupees 1,076 were applied for in the list of incomplete works submitted to the Local Fund Board on the 10th May 1878. Funds have however not been provided for this work in the sanction accorded in the Proceedings of the Board of Revenue, No. 3,342, dated 14th December 1878, to the incomplete works of 1877-78.
11	Constructing a first-class Choultry at Sullurpett.	7	May ,, ..	..	1,065	1,065	..	The District Engineer reports, under date the 29th July 1878, that Rupees 972 were applied for in the list of incomplete works submitted to the Local Fund Board on the 10th May 1878. Funds, however, have not been provided for this work in the sanction accorded in the Revenue Board's Proceedings, No. 3,342, dated 14th December 1878, to the incomplete works of 1877-78 in the Nellore Circle. Expenditure was last incurred in September 1878.

PART II.—Irregularities with respect to Appropriation, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			Rs.	Rs.	Rs.	Rs.	
	NELLORE DISTRICT—*contd.*							
	Nellore Circle, Nellore Division.							
12	Constructing a First-class Choultry at Gudur.	6	Sept. 1878.	..	592	592	..	The Superintending Engineer, Second Circle, reports, under date the 6th December 1878, that funds have been applied for in the list of incomplete works submitted to the President, Local Fund Board. Expenditure was last incurred in October 1878.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circles, Western Delta Division.							
13	Drinking water tank at Purchood.	7	May ,, ..	..	835	835	..	The District Engineer reports, on the 7th October 1878, that funds have been applied for. Expenditure was last incurred in October 1878.
	TINNEVELLY DISTRICT.							
	Tinnevelly Circle, Tinnevelly Division.							
14	Closing breaches on road No. 15.	7	July ,, ..	..	639	639	..	The District Engineer reports, under date the 3rd October 1878, that an allotment of funds was sanctioned from the Fire Fund Reserve in the Proceedings of the Local Fund Board on the 19th June 1878. The sanction is awaited. Expenditure was last incurred in September 1878.
	Tinnevelly Circle, Salur Division.							
15	Repairing bridge across Chittar river on road No. 12 A.	7	,, ,, ..	..	625	625	..	The Superintending Engineer reports, under date the 15th November 1878, that appropriations will be made from the Fund grant of Rupees 1,000 allotted in Circle Board's Proceedings of the 10th July. The required orders are awaited. Expenditure was last incurred in September 1878.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
16	Repairing the road from Vizagapatam to Tendur.	7	,, ,, ..	..	826	826	..	The District Engineer reports, on the 7th November 1878, that funds to the extent of Rupees 826 were provided in the statement of incomplete works submitted to the President, Local Fund Board, for sanction on the 9th May 1878. Sanction is awaited. Expenditure was last incurred in September 1878.

1227

PART II.—Irregularities with respect to Appropriation, &c.—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			Rs.	Rs.	Rs.	Rs.	
	VIZAGAPATAM DISTRICT. —*continued.*							
	Vizagapatam Circle, Vizagapatam Division —*continued.*							
17	Collection of road metal on trunk road between Tondore and Anakapalle.	7	July 1878.	..	550	550	..	The District Engineer reports, on the 15th November 1878, that the amount required for outlay on the work during 1878-79 has been provided in the revised Local Fund Budget submitted to the President, Local Fund Board, for sanction on the 27th August 1878. The necessary orders are awaited. Expenditure was last incurred in November 1878.
			Total ..	..	15,356	15,356	44	
	EXCESS OVER APPROPRIATION.							
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
18	Road from Calicut to Mysore frontier *via* Tambercherry Ghat and Sultan's Battery.	5	Sept. 1878.	5,940	7,937	1,997	..	The Superintending Engineer, Fourth Circle, reports, under date the 3rd March 1879, that the outlay objected to is the excess over the current year's maintenance grant. An application for funds has been made to the President of the Local Fund Board.
	Calicut Circle, Wynad Division.							
19	Road from Calicut to Mysore frontier *via* Tambercherry Ghat and Sultan's Battery, &c.	4	Oct. ,,	13,820	18,581	4,761	274	The Executive Engineer reports, under date the 14th March 1879, that the work was proceeded with on authority of the President, Local Fund Board, in anticipation of an allotment of funds, and that he has been written to by the Superintending Engineer to make the necessary allotment.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
20	Repairing the trunk road between Ramper and Anakapalle.	1	Jan. 1879.	5,023	5,370	347	242	A reply is awaited to a reference made by this office on the 21st March 1879.
			Total ..	23,783	30,891	7,108	516	

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Work.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				Rs.	Rs.	
	Works above Rupees 2,500.						
Calicut ..	Great Western road from Madras to Calicut.	..	..	1	7,860	7,850	Completed in Jan. 1879.
Nellore ..	Constructing First-class Choultry at Sullurpett.	..	..	1	6,050	6,434	Do. in Nov. 1878.
	Works below Rupees 2,500.						
Calicut ..	....	..	..	2	530	532	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion report.
Canara ..	....	..	..	1	1,920	2,016	
Madhurapalle ..	....	..	..	2	277	270	
Nellore ..	....	..	..	2	955	958	
Rajahmundry ..	....	..	..	1	183	175	
Wynad ..	....	..	..	2	618	618	
		..	..	12	18,383	18,853	
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner.						
Kistna Western Delta.	Road from Volaur to Nimmapatam.	..	..	..	14,050	16,059	
Chingleput ..	Road from 41st mile stone on Great Southern Trunk road to Terry.	..	..	..	50,640	47,634	
Wynad ..	Pera ghat and road to Mysore frontier.	..	..	..	2,12,000	2,40,632	
Do. ..	Constructing masonry bridges and culverts between Manantoddy and Tortoto.	..	..	..	31,930	12,018	
Cuddapah ..	Road from Cuddapah to Vaniganilli.	..	..	..	11,940	9,085	
Ganjam ..	Improving trunk road No. 2 near Mirzakem.	..	..	..	23,460	15,135	
Kistna Eastern Delta.	Road from Masulipatam to Kostapatam.	..	..	..	51,200	35,202	
Guntoor ..	Constructing road from Ibrampatam to Mylavaram.	..	..	..	66,170	53,125	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.
Nellore ..	Reconstruction of road from Gudur to North Arcot frontier.	..	..	..	18,000	12,527	
Canara ..	Mudduhur road from Mulgatore to Mysore frontier, &c.	..	..	..	27,250	26,180	
Vizagapatam ..	Road between Chipurapally and Palamconda.	..	..	..	21,300	20,947	
Do. ..	Great Northern Trunk road from Madras to Bengal frontier.	..	..	..	45,310	34,198	
Do. ..	Road from Palamconda to Parvatipur.	..	..	..	17,080	15,313	
Do. ..	Constructing Vizianagram Nathavalcer road.	..	..	..	30,340	3,672	
Do. ..	Repairing do. Ramabadrapurum do	..	..	..	18,155	6,356	
Madura ..	Closing branches on road No. 9 from Thiruppathoor to Vaitsanar.	..	..	..	12,365	3,817	
Karaikol ..	Constructing Dupatal road.	..	..	..	16,500	7,469	
Anantapur ..	Constructing masonry works on road from Samanthapally to Mysore.	..	..	..	15,190	5,296	

Miscellaneous Irregularities—*continued.*

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Work.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*continued.*				Rs.	Rs.	
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner—continued.						
Nellore ..	Thuckavaram road	..	..	..	10,000	1,691	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineers working, to check an impending excess over an estimate.
Chingleput ..	Constructing girder bridge over Cortalliar near Koraudah.	..	..	..	2,67,870	1,71,690	
Nellore ..	Road from Venkatagiri to Kadapet.	..	..	..	10,000	1,761	
Do. ..	Do. from Naidupet to Dugarajapatam.	..	..	..	54,000	722	
Vizagapatam ..	Rebuilding southern pointment and arch of Chintavalsa bridge.	..	..	..	..	512	
Chingleput ..	Repairing Great Northern Trunk Road No. 1.	..	..	..	16,760	176	
Cuddapah ..	Road from Gudoor to Chittavali, 1st Section.	..	..	..	29,258	120	
Do. ..	Do. do. 2nd Section.	..	..	..	70,770	63	
Cuddalore ..	Do. from Kullakoorchi to Sankarapuram.	..	..	..	24,350	515	
					11,43,017	7,40,609	

No. 204. ORDER THEREON, 24th April 1879, No. 1,227 W.

COMMUNICATED to Superintending Engineers in continuation of under-mentioned Proceedings:—

No. 4,348 W, dated 6th November 1878.
" 365 W, " 4th February 1879.
" 972 W, " 31st March "

* Vide G.O., Revenue Department, No. 1,097, dated 30th September 1878, F.S.
Do., do. No. 882 W, dated 24th March 1879.

2. Estimates have since been sanctioned* for items 1 and 21.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To all Superintending Engineers.
To the Examiner of Public Works Accounts, with copy of G.O., F.R. No. 1,097, dated 20th September 1878.
" Financial Department.

Exd. E. C. Shanker.
Spare Copies

No. 122

No. Rec'd 24-4-79 & 122/78

From

The Examiner,
Public Works Accounts.

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 9th June 1879
Rec'd.

Sir,

Forwards for the orders of this Govt. Government a Statement of Objections Items in the Accounts of Executive Officers for the month of February 1879, under Local

Examiner, P. W. Accounts.

Sir,

I have the honor to forward herewith a Statement of Objections in the Accounts of Executive Officers for the month of February 1879, under Local

I am,
Sir,
Your most obedient servant,
Examiner, P. W. Accounts.

To
The Secretary to Government,
Public Works Department,
Fort Saint George

[Gov. Wks. Form No. 580.]

[Chap. XX., Sec. II., Para. 80 E.

Local.

PART I.—Irregularities with respect to Estimate.

[P. W. D. Form No. 60, Local, Part I.]

Item No.	Particulars.	Page of Estimate	Date of Estimate	Amount of Estimate	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Sanctioned Coimbatore Central Coimbatore Taluk - Coimbatore Division								
1	Excavating at Pachery from Attakatti to Kadambadi	1	January 1879		1623	1623	1623	The Superintending Engineer's letter forwarding the estimate observes that the item had been omitted in the original estimate of the Work which was sanctioned in G.O. No. 2579 of 2nd December 1878. The Collector was called upon to explain the unauthorized excess which had been incurred. (Prior to sanction of funds in the Revised Budget as provided by G.O. No. 2579 of 2nd December 1878.	
	Nellore District Nellore Circle - Nellore Division								
2	Road from Venkatagiri to Rapur	3	November 1878		520	520	23	A reply is awaited to a reference made by this Office on the 11th February 1879. Two reminders have been sent.	

Item No.	Particulars.			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks (by Examiner.	Orders by Local Government.
	Without Estimate Jebba Section								
	Kiffi Circle								
3	Repairs Circle Kiffi division								
	Grasscutting Channel Repairs	2	2 December 1878	"	1062	1062	0.50	The Executive Engineer reports under date the 10th March 1879 that an estimate has been submitted to the Superintending Engineer 10½ Circle for sanction and provision of funds.	
	Agriculture District								
4	Captain Circle Bussa Jebba Div								
	Canal from Jebba to Wuya	3	November 1878	"	271	271	1968	A reply is awaited by this Office on the 11th February 1879. A two reminders have been sent.	
	Harbour District								
	Lagos Circle Marine Division								
5	Constructing a Jetty at Bonny	1	December 1878	"	324	324	"	A reply is awaited to a reference made by this Office on the 4th March 1879. A reminder has been sent.	
	Total	3		"	4248	5120	2214		
	Military Establishment								
	Lagos Circle Ogun Ijebu Ode Division								
6	Constructing a Tramway under the Canal Wharf Breach at Ferry Point	2	December 1878	"	203	203	"	A reply is awaited	

12/27

[Bor. Wks. Form No. 231.]

[D. W. D. Form No. 30. Prov. I. ordination.]

Month of [illegible] 1879. Sheet No. 1

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Western Central Division					As in preceding months to the Superintending Engineer's Office	
	Kadana Project					Expenditure and Work	
	Executive Charges Establishment					carried on	
1	Ordinary repairs on roads & Embankments to Reservoir	1	1	900	1	Sanctioned by Engineer's Circle Memo dated 3rd June 1879 Expenditure to be met from Provincial Funds	
	Eastern Central Division						
	Cordon Circle						
	Cordon Division						
	Cordon Public Works Establishment						
2	Bridge over Goddes Calvert	5	Estimate sent to Govt	792	792	The Executive Engineer states under date the 23rd January 1879 that an estimate amounting to Rs 800 has been sanctioned by Superintending Engineer in his letter No. 2919 of 12th December 1877. The executive work however has not commenced as the Superintending Engineer has submitted to Govt. for sanction the proposal to raise the height of the bridge	

Time now not known
Reckoned July 1878

[Bom. Wks Form No. 334.]

[P. W. D. Form No. 56, Part I. continuation.]

[— Cont'd — Month of January 1879. Sheet No.]

Item No.	Particulars.	Date of Estimate.	Date of Sanction.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								the amount of the remaining Estimate. Expenditure was last incurred in October 1878.	
	Thana Collectorate (Bombay)								
	Thana District								
	Road from Thana Harnamarg to Ghodbunder	19	April 1877	"	5929	5929	"	The President Local Fund Board has been called upon to expedite the submission of an estimate for this work to Bhiwandi	
	Thana Collectorate (Bombay)								
	Thana District								
	Road from Thana to Bhiwandi	19	April 1877	"	6972	6972	"	Expenditure was last incurred in May 1878.	
	Kolaba Collectorate, Kolaba District								
	Kolaba Bridges and Roads No. 168 Pen to Khargaon via Nagothane	7	June 1878	"	4902	4902	"	The District Engineer reports under date the 10th March 1879	

[Exc. Work Form No. 31.]

[P. W. D. Form No. 59, Part I, continuation.]

[Nellore Circle Month of January 1879. Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

Nellore Cuddapah (Continued)

Nellore District

Nellore Circle Gudur Division

12	Road from Sullurpet to Road bridge at Renigoti	4	October 1870	4	321	321		The Superintending Engineer 2nd Circle reports on the 30th December 1878 that an Estimate is about to be sent to the Chief Engineer P. W. D. for sanction of Government. Expenditure was last incurred during August 1878.	
13	Road from Kodavalur to Buckingham Canal	6	August 1870	4	697	697	22	A reply is awaited to a reference made	

W.D. Form No. 514.]

[P. W. D. Form No. 56, Part I. (millimetres.)

Month of February 1879. Sheet No. 1

No.	Particulars.			Amount of Estimates.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								by this Office on the 16th October 1878. Four reminders have been sent.	
	Without Estimate (Continued)								
	Pattare Circle, Pattare Division								
14	Road from Gudaur to Pattar								
	Carried forward	3	March 1879		1001	1001		A reply is awaited to a reference made by this Office on the 11th February 1879. Expenditure was last incurred in November 1878. Four reminders have been sent.	
15	Road from Pattar to Kadaparkanjee	3	February 1879		722	722	210	A reply is awaited to a reference made by this Office on the 11th February 1879. Four reminders have been sent.	
16	Road from Pedatakur to Rapur	3	March 1879		620	620		The Superintending Engineer's Circular Proceedings under date the 13th March 1879 that an estimate is under preparation and will shortly be submitted for sanction. Expenditure was last incurred in December 1878.	

Item No.	Particulars.	No. of Estimate.	Date of Estimate.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Governments.
	Mercara Estimate (Continued)								
	Mercara Cutcherry and Treasury.								
	Bungalow Circle Bungalow Verandah.								
17	Constructing the Southern Verandah and Varandah of Circle Bungalow ———	7	July 1878	"	602	602	18	The Superintending Engineer of Circle reports that the Construction of the Verandahs was commenced and another Estimate for Rs 1334 N. dated 11th March 1878 in anticipation of sanction to an Estimate. ———	
18	Repairing Bungalow and Out houses at Pambadra- peruram ———	2	December 1878	"	220	220	"	A reply is awaited to a reference made by this Office on the 4th March 1879. A reminder has been sent. Expenditure was last incurred in December 1878. ———	
	Salem District								
	Salem Circle - Salem Division								
19	Road from Nanekal to Hagamore ———	1	December 1878	"	381	381	"	A reply is awaited to a reference made	

[P. W. D. Form No. 30. Part I. continuation.]

[P. W. Form No. 551.]

[P. W. D. Form No. 30. Part I. continuation.]

Month of February 1879. Sheet No.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Repairs.					by this Office on the 1st March 1879 a Remainder has been sent.	
	Carried Over Estimate		18458	18458	203		
	Madura District						
	Executive Engineer Dindigul						
	Repairs to Bridges						
	Carried over						
	Coimbatore District						
	Executive Engineer Coimbatore						
	Repairs to Bridges						
	Carried over						
	Salem District						
	Executive Engineer Salem						
	Repairs to Bridges						
	Carried over						
	Nilgiri District						
	Executive Engineer Nilgiris						
	Repairs to Bridges						
	Carried over						
	Trichinopoly District						
	Executive Engineer Trichinopoly						
	Repairs to Bridges						
	Carried over						
	Tanjore District						
	Executive Engineer Tanjore						
	Repairs to Bridges						
	Carried over			

[Ext. Wks. Form No. 881.]

[P. W. P. Form No. 50, Part I. continuation.]

Month of January 1879. Sheet No. .

Item No.	Particulars.	No. of Instruments employed on the Works during the month.	Number of Days the Instruments were employed during the month.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								Government letter No. 3 P.W. dated 30th March 1879. The District Engineer reports on the 4th October 1878 that the Estimate is being revised and no further reference has been made to the Superintending Engineer or the Circle on the subject.	
	Excess Over Estimate (Engineer)								
	Madras Presidency Circle Report January								
23	Road from Coatbridge to Hyderabad Secunderabad Section Secunderabad Station Bridge No.	11	Cubic Yds.	13050	19632	6582	272	Not Supported by Engineer's Certificate that the work executed is in accordance with the Estimate. Sanction to the Estimate is requested for this work as the Executive Engineer does not specify the Estimate Sheet and Plan No. 2100 dated 26th March 1879, was for the Secunderabad Branch	

[Govt. Work. Form No. 10a.]

[P. W. D. Form No. 10. Part I. continue

Month of December 1879, Sheet No.

Item No.	Particulars.	Date of Commencement.	Date of Completion.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government
	Carried over Column 6 Continued								
	Repairs & Restored								
	Kelaneeka Lane Culvert Estate Office Division								
24	Earthwork of Road Jhow								
	Cleared to Kaymakhanee	21	April 1879	14063	16079	2009		The Superintending Engineer reports that a revised estimate is required, the Executive Engineer having stated that having exhausted the scale of materials he struck the 3rd ordinate of the Earth Work Pucca	
25	Road from Sybee to Gondalee	18	May 1879	156575	160713	4138		has agreed. A further reference has been made to the Superintending Engineer on the subject. Operations were last carried on in 1878. The Superintending Engineer of Circle has been called upon to report whether the work has been completed or if not to state what the probable excess is likely to be after giving credit for the value of materials at site.	

[Exp. Wks. Form No. 238.]

[P. W. D. Form No. 10. Part I. corrected]

Month of December 1879. Sheet No.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Provincial Engineer's Charges						
	Transport Establishment						
	Roads & Bridges, Circle, Nagapattinam Division						
26	Earthwork in cutting of Spurs of ground, Forming Embankments to Slope gradually from 1 January 1879	12700	10150	2450	2977	Superintending Engineer's Circle Letter under Note dated 22nd March 79 Estimate for the work was forwarded to the Board of Revenue for sanction	
	Salaries, District Establishment						
	Roads & Bridges, Nagapattinam Division						
27	Establishment	Annual 1879	595 990 495			The District Engineer's report is under date the 10th March 1879 that the Amount is provided by the Sanctioned Budget & submitted to Government for sanction. The work is not commenced	
	Total		42200 43492 42162		1288		

P. W. D. Form No. 60, Part I. continuation.

Month of _____ 187 . Sheet No.

Item No.	Particulars.	Number of Parcels in Office as also No. charged in Part II of Book and No. of Invoice of Stores referred	Amount of Appropriation.	Expenditure to date	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation							
	Cuddapah District							
	Cuddapah Circle							
	Cuddapah Division							
1.	Constructing Road across Jonnapa Saliveh on 51 mile Kamboompad	7 June 78	"	581.	581	"	The District Engr reports under date the 16th Augt 1878 that this work has been included in the list of Incomplete Works sent to the President Local Fund Board for 1877-78 Orders on this are awaited. Expenditure was last incurred in Novr 76.	

Ex. Wks. Form No. 254.]

[Chap. XI., Sec. II., Para. 30.]

[P. W. D. Form No. 60, Local, Part II.]

Local.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Parcels in Office as also No. charged in Part II of Book and No. of Invoice of Stores referred	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation							
	Cuddapah District							
	Cuddapah Circle							
	Cuddapah Division							
1.	Constructing Road across Jonnapa Saliveh on 51 mile Kamboompad	7 June 78	"	581.	581	"	The District Engr reports under date the 16th Augt 1878 that this work has been included in the list of Incomplete Works sent to the President Local Fund Board for 1877-78 Orders on this are awaited. Expenditure was last incurred in Novr 76.	

Item No.	Particulars.	Number & Amount in Estimate by Assistant Engineer & Amount of Estimate by Superintending Engineer if approved	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation &c.							
	Madura District							
	Dindigul Circle							
	Dindigul Division							
2	Masonry works on road from Copilipatty to Peraiyaram	7 June 78	"	2345	2345	5	The Supdg Surveyor stated under date the 23 Jany 1879, that the expenditure on this work has been included in the Revised Budget submitted to Govt on the 26 Dec 78. No specific Appropriation had however been made for the work in question in the revised Budget referred to.	
3	Road No 34 A. Vadamadurai to Vadasendur	6 Aug 78	"	631	631	"	The Dist Engineer reports on the 17 November 1878 that an application will be made for an Allotment of funds. Expenditure was first incurred in August 1878.	
4	Emergent repairs to Road No 33	4 Oct 78	"	680	680	21	The Supdg Engr reports on the 29 January 1879, that the required funds have been provided in the revised Local Fund Budget.	

[Mar. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local — Month of January 1879. Sheet No.]

Item No.	Particulars.	Number of Appropriation in Statement of Estimates	Page of the Account Register	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Metheds Appropriations of Godavery District Cocanada Circle Eastern Central Delta 2nd Constructing District							forwarded to the President Local Fund Board No specific provision has however been made for the work in question in the passed Budget estimate	
5	Road from Malapalle to Korringa	7	July 78	" 1118	1118	"		The Dist Engineer reports on the 1st Nov 1878, that no application has been made to the President Local Fund Board for an allotment of funds. Expenditure has last incurred in July 1878.	
6	Malabar District Tellicherry Circle Wynad Division Tolloly Indge	7	June 78	" 853	853	"		The Dist Engineer reports under date the 2nd Sep 78 that an allotment of Rs 750 was sanctioned by the Local Fund Board in their Meeting held on the 17th April 1878 Sanction is awaited.	

[Accts. Wks. Form No. 335.]

Lords

Item No.	Particulars	Number of Miles in different Roads to the Work executed	Date of Commencement	Amount of Appropriation	Proportion of that year.	Expenditure	Expenditure during Month	Opinion of the District Engineer, with brief remarks thereon	Orders by Local Government
	Malabar District Tellicherry Circle Tellicherry Division								
7	Thiddapalli to Kariveloor		7 May 78	"	1621	1621	"	The Dist. Engr reports under date the 20th Sept. that the outlay was incurred on authorization of an Allotment of funds and that the work is an encroachable work of local [illegible]	
								in August 1878.	
8	Pattiat Bridge		7 July 78	"	548	548	"	Do Expenditure was last incurred in September 1878.	
	Cuddapah District Madhanapalli Circle Madhanapalli Division								
9	Road from Rajampett to Kadiri via Royachoty		7 June 78	"	714	714	"	The Dist. Engr states on the 10 August 1878, that an application will be made to the President Local Fund Board to get authority to admit the expenditure. Expenditure was last incurred in June 1878.	

[Mad. Wks. Form No. 633.]

Month of January 1879. Page No.

Item No.	Particulars.	Number of Persons employed on the Works	Hours of Work	Amount of Aggregate passings	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Objection of the District Engineer with final remarks by Director	Orders by Local Government.
	Millank Afforestation Vellore District Vellore Circle Ongole Division								
10	The Ally at Chennacherly	6	Day Work	"	1062	1062	16	The bill for pioneer supplies pertains to the 28 Oct 78 that Rs 1076 was applied for in the list of Incomplete works submitted to the Board on the 10 May 1878. Funds have however not been received for this work in the sanction accorded in the Pro: of the Board of Rev: No 3342 of 14 December 78 to the Incomplete works of 1877 78.
11.	Constructing a 1st Class Chowltry at Sullurpett	7	May 78	"	1065	1065	"	The Dist: Engr reports under date the 29 July 1878, that Rs 972 were applied for in the list of Incomplete Works submitted to

[Local Wks. Form No. 433.]

[P. W. D. Form No. 50, Part II, Continuation

Local — Month of January 1879. Sheet No.

Item No.	Particulars.	Number of Work as shewn in the last Abstract of Estimates submitted for sanction	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
							to the Local Fund Board on the 10th May 1878. Funds however have not been provided for these works in the Estimates accordg to the Revenue Board's Rc. No. 3342, of 14th Decr 1878 to the Superintg Public works of 1877-78.	
	Without Appropriation							
	Nellore District							
	Nellore Circle							
	Nellore Division							
12	Re-constructing a 1st Class Choultry at Gudur	5 Sept 78	"	592	592	"	The Superintg 2nd Circle reports under date the 6th Decr 1878, that funds have been applied for in the last of Incomplete Works submitted to the President Local Fund Board. Expenditure was duly incurred in Octr 1878.	
							in the Nellore Circle & = penditure was last incurred in September 1878	

[1221. Wks. Form No. 535.]

From No.	Particulars.	Number of Sheet in the Estimate Book and page of it on which the entries of Sheet referred to are made	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure since during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation							
	Kistna District							
	Guntoor & Masulipatam							
	Coctos Western							
	Delta Division							
13.	Drinking water Tank at Tsekoor		7 May 78	"	238	826	"	The Dist Engr reports on the 7 Oct 78 that funds have been applied for. Expenditure not incurred in October 1878
	Kurnoolley Division							
14	Closing breaches on Road No 13		7 July 78	"	639	639	"	The Dist Engr reports under date the 31 October 1878 that an allotment of funds was sanctioned from the Road Fund Reserve in the Govt of the Local Fund Board on the 19 June 1878. The sanction is awaited. Expenditure not incurred in September 1878.

[Engr. Wks. Form No. 33½.]

[P. W. D. Form No. 50, Part II. Continuation.]

Local

(P. W. D. Form No. 50, Part II, Continuation.)

Month of January 1879. Sheet No.

Item No.	Particulars.	Number, Date & Amount of last Sanction & Estimate	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation							
	Tinnevelly District							
	Tinnevelly Circle							
	Salem Division							
15	Repairing 1 Bridge across Chittar river on Road No 128 A.	7 July 78	..	626	626	..	The Supdg Engr reports under date the 19 November 1878 that appropriated funds to the extent of Rupees 1000 allotted in Local Fund Proceedings of the 20 July	
	Vizagapatam District						The pay orders are awaited. Expenditure was last incurred in September 1878.	
	Vizagapatam Circle							
	Vizagapatam Division							
16	Repairing the road from Vizagapatam to Tondur	7 July 78	..	826	826	..	The Dy Engineer reports on the 7 November 1878, that funds to the extent of Rs 826 were provided in the Statement of Incomplete Works submitted to the President Local Fund Board for sanction on the	

[Exr. Wks. Form No. 388.]

Local

(P. W. D. Form No. 50, Part II, Continuation)

Month of January 1879. Sheet No.

Item No.	Particulars.	Number of Months in operation in the year 1878	Months in the Audit Schedule	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Allthaub Appropriation								
	Uzagapatam District								
	Uzagapatam Circle								
	Uzagapatam Division								
17	Collection of road metal on Trunk road between Pendow and Anakapally	7 July 78	"	530	530	"		The Dist Engr reports on the 18 November 78 that the amount required for outlay on the work during 1878-79 has been provided in the revised Local Fund Budget submitted to the President Local Fund Board for sanction on the 27th August 1878. The necessary orders are awaited. Expenditure was last incurred in November 1878.	
		"	15356	15356	NIL				

On the 9th May 1878. Sanction is awaited. Expenditure was last incurred in September 1878

2122

[P. W. D. Form No. 50, Part II, Circle

Local

Month of January 1879. Sheet No.

Item No.	Particulars.	Number of Bills in advance for the Circle in Abstract for the Month	Amount of Appropriation	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
	Excess over Appropriation							
	Malabar District							
	Calicut Circle							
	Calicut Division							
18	Road from Calicut to Mysore frontier via Tamberchery Ghat and Sultans Battery		5	Sep 78	59110	7937	1997	The Executive Engr reports under date the 3rd March 1879, that the above objected to is the excess over the Current years Grant. An application for funds has been made to the President of the Local Fund Board
	Calicut Circle							
	Tripad Division							
19	Road from Calicut to Mysore frontier via Tamberchery Ghat and Sultans Battery Jees		4	Oct 78	13820	18584	4764	272	The Executive Engineer reports under date the 14th March 79, that the work was proceeded with on authority of the President Local Fund Board in anticipation of an allotment of funds, and that he has been written to by the

[P. W. D. Form No. 355.]

[P. W. D. Form No. 56, Part II. Continuation.

Local — Month of January 1879. Sheet No.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Amount of Bonds in advance, the cause of which has not appeared						
	Excess over Appropriation (Contd)						
	Vizagapatam District						
	Vizagapatam Circle						
	Vizagapatam Division						
20	Repairing the Iron Road between Kampoor and Anakapalle	1 Jan 79	3023	3570	607	242.	Briefly as entered in a previous page made by this Office on the 21 March 1879
			22783	30091	7308	511	

by the Supg Engineer to whom the papers are addressed.

43

[Exam. Mus. Exam No. 930.]

(R. N. D. Exam No. 50. Exam II. Questions.)

BOARD OF _____ 187 SHEET No. _____

Dean No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriated.	Extending into next month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Item No. | Particulars. | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner. | Orders by Local Government.

Miscellaneous Department

Division	Name of work &c	No. of Estimate or Statement	Amount of Estimate	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner Nos 1 to 2500				
Cuddapah	Canal Western Road from Madras to Cuddapah bunding 1st class	1	7850	7830	Complete in Jan 1879
Nellore	Chantty at Sullurpetta Works below Rs 2500	1	6060	6034	Do in Nov 1878
Cuddapah		2	530	532	Cost are particularly
Kurnool		1	1920	2016	requested to inform
Masulipatam		2	277	270	upon the during Engr
Nellore		2	965	958	the importance of
Rajahmundry		1	183	175	a proper function of
Nagpur		2	618	618	performance of
					Completion Reports
	Work Abstracts for works of Rs 10000 not submitted to Examiner	12	12253	12053	
Krishna Western Delta	Road from Vijayawada to Nuzvid		11050	11057	
Chingleput	Road from 4th Mile Stone on G.S.T. Road to Tiruvallur		50640	47634	
	Carried over		64,690	63,693	

Division	Name of Work &c	Approximate Estimate for the year 1863-64	Amount of Estimate for the year 1864-65	Remarks by Executive Engineer	Orders by Local Govt
Negapatam	Road, Chain of Road to Negapatam Junction		64,690 63,693		
Do	Repairs Masonry Bridges Culverts Causeways Retaining Walls &c		212900 210633	Monthly Abstract of work done,	
Cuddalore	Road from Cuddalore to Vaimpatti		21,236 12,218	this Office is	
Cuddalore	Improvements Trunk Road to Porto Novo Branches		11,940 9,085	unable by an examination	
Vriddachalam	Road from Vriddachalam to Villupuram Road		23,000 18,195	of the Rates at which the Ex	
Gunbar	Improving Road from Chetpet to Polore		51,200 36,102	Engineer are working to check	
Vellore	Repairs Chetpet to Vellore & Gudiyatham Road to North Arcot Frontier		66,170 39,423	an impending epidemic over an	
Cuddapah	Metalling Road from Tirupatur to Mogoor Frontier Pass		19,900 12,527	Estimate	
Vizagapatam	Road between Jaggeypur Pass and Palamcondah		27,250 26,165		
Do	S. E. Trunk Road from Madras to Bengal Frontier		21,360 20,947		
Do	Road from Palamcondah to Parvathipuram		17,009 15,313		
do	Coimbatore Nilgiri Road Metalling		30,840 3,572		
Do	Repairs Do Improvements Do		18,155 9,256		
Madura	Clearing Breaches on Poothery from Thirumangalam to Vellanar		12,200 3,617		
Kurnool	Canada Trunk Road		16,600 7,460		
Anantapore	Canada Masonry works on Road from Tarnamthapally to Myaur		16,190 5,296		
Vellore	Chittoor Road		10,000 1001	Do	
Chingleput	Canada Tirukalikundram Cantonment near Korampakam		267,870 171,600		
Nellore	Road from Venkatagiry to Nandiput		44,000 1761		
Do	Do from Nandiput Jaggeypeta		63,000 722		
Vizagapatam	Rebuilding Southern Abutment Arch of Chintapilly Bridge		819		
Chingleput	Repairs to N. J. Road West		16,700 176		
Cuddapah	Road from Cudapah Collectorate Section		29,288 120		
do	Do Do Do 2d do		31,770 63		
Cuddalore	Do from Pullacoorchy to Tindivanam		39,350 518		
			1,499,917 749,600		

12/33 P.W.D.

No. 1227 W

Pro: of the Madras Government

Under date the 24th April 1879

Read the following

From

The Examiner P.W.Accts. (No. — dy 9th April 1879)

Communicated to

Supdg Engineers in con-

tinuation of undermentioned

Proceedings

No. 4248 W dy 6th Nov 1878

" 365 W — 4th Feby 1879.

" 972 W — 31st March —

2. Estimates have since

been sanctioned for items

1 and 21.

27/4

*vide Govt Rev: Deptt No 1997 dy

20th Septr 1878 F.R.

" — " — " 882 W dy 21-3-79.

To Abstract in 9 Fs.

Rev: P.W. Accts: with copy of Govt R.D. No 1997 dy 20/9/78.

Financial Deptt Dated 12—79 Rs. —

Report of Asst. Engineer
PUBLIC WORKS.

Received

Answered

Referred

Doc 203 - 204.