⑯

Archives I—10,006—16-8 77.

(1) Number of pages 32

(2) Date of repair 10/11/86

(3) Initials of the Referencer lns/

# TAMIL NADU ARCHIVES

## GOVERNMENT OF TAMIL NADU

DEPARTMENT

| | | |
|---|---|---|
| G.O. No.<br>~~B.P. No.~~ | 1332 (W) | Press.<br>Mis. |
| Dated | 10-5-1879 | ~~197~~. |

*Not to be folded or roughly handled*

1332/1

GOVERNMENT OF MADRAS.

## PUBLIC WORKS DEPARTMENT.

---

10th May 1879, No. 1,332 W.

**Buildings and Roads.**
**Civil Works.**

Read the following paper :—

No. 55. From Colonel W. S. DREVER, C.S.I., Acting Inspector-General of Police, to the Secretary to Government, Public Works Department, dated Madras, 2nd November 1878, No. 4,695.

I HAVE the honor to forward, for the sanction of Government, two plans and two estimates amounting to Rupees 2,555, prepared by the Public Works Department, for the construction of two buildings noted on the margin in the Ganjam District.

| | RS. |
|---|---|
| 1 Station-house at Mujjagada by Public Works Department (No. 1 or Berhampore Range). | 1,615 |
| 1 Latrine at Chatterpore by Police Department (No. 1 or Berhampore Range). | 940 |
| Total ... | 2,555 |

2. These works are proposed for execution by Public Works Department and Police respectively during 1879-80, and the necessary provision for them should be made in the Public Works Department budget-estimate for the ensuing official year.

3. The sites have been secured free of cost, that for the station-house being presented as a gift by the owner, and the other is Government waste land.

4. The documents connected with the first-mentioned building are forwarded *direct* to save further delay.

---

No. 55-A. From the Acting Superintending Engineer, First Circle, to the Chief Engineer, Buildings and Roads, dated Dowlaishvaram, 2nd April 1879, No. 2 G.M.

REFERRING to your memoranda Nos. 718 and 718/1, dated 19th February and 20th March 1879, I have the honor to retransmit the plan, estimate and specification report for constructing a second-class Police station-house at Mujjagada, after the revision of the same by the Ganjam Divisional Officer, as per instructions therein contained, for your approval, the sanction of Government, and allotment of funds for the current official year.

---

No. 56. ORDER THEREON, 10th May 1879, No. 1,332 W.

THE plan and estimate of Rupees 1,660, as corrected in the Chief Engineer's Office, for constructing a second-class Police station-house at Mujjagada in the Ganjam District, are sanctioned. The Inspector-General of Police will point out the source from w[illegible]ands are to be appropriated if the work is to be carried out this year.

2. The plan and estimate for a latrine at Chatterpore will lie over for the present until the standard plan for latrines, now under consideration, is approved.

3. The sanction accorded in paragraph 1 of these Proceedings has been registered as Provincial No. 8 B. of 1879-80.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
,, Inspector-General of Police.
,, Judicial Department.

Exd. E. C Shunker.
Spare Copies

1322
2

BUILDINGS AND ROADS.
CIVIL WORKS.

# Govt. of [1879] Madras.

## PUBLIC WORKS

To

The SUPERINTENDING ENGINEER,
FIRST CIRCLE,
&c. &c. &c.

Dated May 1879.

Issued

Recd.

Filed.

G. O., 10th May 1879, No. 1,332 W.

**MAY.**

**Nos. 55-56.**

*Police Station-house at* [illegible], *Ganjam District.—Sanctions plan and estimate for constructing a —.*

---

Detailed Estimate No. 30 of 1878/79

1332

District of Ganjam.

Range No. 1 or Berhampore

Taluq Berhampore

Village Chetterpore

Approximate value Rupees. - - - -

Last repairs - - - - - -

Provincial. Original Works. Civil Buildings. Police Dept.

Work.

Construction of a Latrine of 20 seats for the Police at Chetterpore.

| Description of Work. | | Measurements. | | | | Contents in | |
|---|---|---|---|---|---|---|---|
| | | No. | Length. | Breadth. | Depth. | Feet. | Yards. |
| 1 | | 2 | 3 | 4 | 5 | 6 | 7 |
| Concrete work | | | | | | | |
| Under Pillars | | 20 | 3 | 3 | 1/2 | 90 | |
| Longitudinal walls between pillars | | 16 | 8 3/4 | 1 1/4 | 1/2 | 82 1/2 | |
| Cross walls at sides of dry earth lines | | 4 | 3 3/8 | 1 1/4 | 1/2 | 17 [illegible] | |
| Do. at Centre | | 2 | 1 1/2 | 1 1/4 | 1/2 | 1 7/8 | |
| Screen walls at sides | | 2 | 5 1/2 | 1 1/4 | 1/2 | 6 7/8 | |
| Do. at Corners | | 4 | 6 1/4 | 1 1/4 | 1/2 | 15 5/8 | |
| | Carried over | | | | | | |

165 5/16

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|
| Brought over...... | | | | | [illegible] | |
| Under seats and partition walls | 2 | 44½ | 4 | ½ | 178 | |
| D° wells | 2 | 3½ | 3 | ½ | 10½ | |
| Sweepers passage | 1 | 44½ | 4 | ½ | 89 | |
| Passage | 2 | 44½ | 2¾ | ½ | 122⅜ | |
| Water Cisterns | 2 | 3½ | 2½ | ½ | 8¾ | |
| Total Cft of Concrete work under foundations | | | | | 622⅞ | 23 |
| **Foundation** | | | | | | |
| Pillars | 20 | 2¾ | 2¾ | 3 | 453¾ | |
| Longitudinal walls between pillars | 16 | 8½ | 1¼ | 1½ | 255 | |
| Cross walls at side | 4 | 3⅜ | 1¼ | 1½ | 25 5/16 | |
| D° at Centre | 2 | 2 | 1¼ | 1½ | 7½ | |
| Screen D° at sides | 2 | 5½ | 1¼ | 1½ | 20⅝ | |
| D° at Corners | 4 | 6¼ | 1¼ | 1½ | 46⅞ | |
| Seats and partition walls | 2 | 44½ | 4 | 1 | 356 | |
| D° wells | 2 | 3½ | 3 | 1 | 21 | |
| Water Cistern | 2 | 3½ | 2¼ | 1 | 15¾ | |
| **Basement** | | | | | | |
| Pillars | 20 | 2 | 2 | ½ | 40 | |
| Longitudinal walls between pillars | 16 | 9¼ | ¾ | ½ | 55½ | |
| Cross walls at sides | 4 | 3⅜ | ¾ | ½ | 5 1/16 | |
| Carried over... | | | | | | |

1332

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|
| Brought over......... | | | | | [illegible] | |
| Cross walls at Centre | 2 | 2½ | ¾ | ½ | 1⅞ | |
| Wells | 2 | 3 | 2½ | ½ | 7½ | |
| Total Cft of [illegible] in chunam | | | | | 1011⅜ | 37½ 48½ |
| **Superstructure** | | | | | | |
| Centre pillars | 10 | 1½ | 1½ | 12½ | 281¼ | |
| Side D° | 10 | 1½ | 1½ | 7½ | 168¾ | |
| Walls between pillars | 16 | 9¾ | ¾ | 3 | 351 | |
| Cross walls at sides | 4 | 3⅛ | ¾ | 3 | 28⅛ | |
| Pillars over D° | 4 | ¾ | ¾ | 3⅔ | 8¼ | |
| Walls of dry earth lines | 4 | 6 | ¾ | 3 | 54 | |
| Wells | 2 | 7½ | ¾ | 2 | 22½ | |
| Seats adjoining troughs with side walls | 18 | 4½ | 3 | ⅝ | 152 | |
| Halves of D° at ends with earth lines | 4 | 5¼ | 3 | ⅝ | 39⅜ | |
| Partition walls | 22 | 3¾ | ¾ | 3 | 185⅝ | |
| Water Cisterns with coping | 2 | 6 | ¾ | 2¼ | 20¼ | |
| Troughs | 20 | 2¾ | ¾ | 3/16 | 7⅞ | |
| Screen walls | 2 | 5 | ¾ | 6½ | 48¾ | |
| D° at Corners | 4 | 6½ | ¾ | 6½ | 126¾ | |
| Total Cft of Brick work in chunam | | | | | 1476 | 55½ |
| Carried over... | | | | | | |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|
| Brought over...... | | | | | | |
| **Honey Comb Work** | | | | | | |
| Over wall between pillars | 16 | 9$\frac{1}{2}$ | - | 3$\frac{3}{4}$ | 572 | ✓ |
| On side wall of earth lines | 4 | 2$\frac{5}{8}$ | - | 3$\frac{2}{3}$ | 38$\frac{1}{2}$ | ✓ |
| Total Sqrs of honey comb work | | | | | 610$\frac{1}{2}$ ✓ | 6.10 ✗ |
| **Plastering** | | | | | | |
| Centre pillars | 10 | 6 | - | 12$\frac{1}{2}$ | 750 | ✓ |
| Side Do | 10 | 6 | - | 7$\frac{1}{2}$ | 450 | ✓ |
| Outer wall between pillars | 8 | 9$\frac{3}{4}$ | - | 3 | 234 | ✓ |
| Cross walls at sides | 4 | 3$\frac{3}{8}$ | - | 3 | 40$\frac{1}{2}$ | ✓ |
| Screen walls at sides | 2 | 11$\frac{1}{2}$ | - | 6 | 138 | ✓ |
| Do at corner Do | 4 | 14 | - | 6 | 336 | ✓ |
| Tops of Do | 1 | 36 | $\frac{3}{4}$ | - | 27 | ✓ |
| Water cisterns | 2 | 11$\frac{1}{4}$ | - | 2$\frac{1}{2}$ | 56$\frac{1}{4}$ | ✓ |
| Total Sqrs of plastering | | | | | 2031 | 20$\frac{1}{2}$ ✗ |
| **Flooring** | | | | | | |
| Asphalte for Verandah | 2 | 45 | 3$\frac{1}{8}$ | - | 281$\frac{1}{4}$ | ✓ |
| Sweepers passage | 1 | 45 | 3$\frac{3}{4}$ | - | 168$\frac{3}{4}$ | ✓ |
| Top of seats | 20 | 3$\frac{3}{4}$ | 2$\frac{1}{4}$ | - | 168$\frac{3}{4}$ | ✓ |
| Front face of Do | 2 | 45 | 1 | - | 90 | ✓ |
| Troughs and sides | 24 | 5$\frac{1}{2}$ | - | 2$\frac{1}{4}$ | 247$\frac{1}{2}$ | ✓ |
| Total Sqrs of asphalting | | | | | 956$\frac{1}{4}$ | 9.60 ✗ |
| Carried over... | | | | | | |

1332

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|
| Brought over......... | | | | | | |
| **Tarring Inner Walls** | | | | | | |
| Outer walls inside | 2 | 45 | - | 3 | 270 | |
| Seat partitions Do | 18 | 7$\frac{1}{2}$ | - | 3 | 405 | ✓ |
| Do side walls both sides | 4 | 45 | - | 3 | 540 | ✓ |
| Urinary cisterns | 2 | 6 | - | 3 | 36 | ✓ |
| Total Sqrs painting with 2 coats of Tar | | | | | 1251 | 12$\frac{1}{2}$ ✗ |
| **Roofing** | | | | | | |
| Front & rear roof | 2 | 49$\frac{1}{2}$ | - | 12 | 1188 | ✓ |
| Do Ridge ventilation | 2 | 49$\frac{1}{2}$ | - | 4$\frac{1}{2}$ | 445$\frac{1}{2}$ | ✓ |
| Total Sqrs of Roofing | | | | | 1633$\frac{1}{2}$ | 16.40 ✓ |
| **Wood work** | | | | | | |
| Beams over main pillars | 2 | 49 | 6 | 9 | 36$\frac{3}{4}$ | ✓ |
| Bressummers | 2 | 49 | 5 | 7 | 23$\frac{57}{72}$ | ✓ |
| Plates over pillars | 20 | 1$\frac{1}{2}$ | 18 | 1$\frac{1}{2}$ | 5$\frac{5}{8}$ | ✓ |
| Eave boards | 2 | 49 | 6 | $\frac{1}{2}$ | 2$\frac{1}{24}$ | ✗ |
| Rafters | 64 | 12 | 2$\frac{1}{2}$ | 4 | 53$\frac{1}{3}$ | ✓ |
| **Woodwork for ridge ventilation** | | | | | | |
| Uprights for supporting ridge purlins | 18 | 1$\frac{1}{2}$ | 4$\frac{1}{2}$ | 4$\frac{1}{2}$ | 3$\frac{31}{64}$ | ✗ |
| Tie beam | 9 | 6 | 3$\frac{1}{2}$ | 4$\frac{1}{2}$ | 5$\frac{29}{32}$ | ✗ |
| King posts | 9 | 1$\frac{1}{4}$ | 3$\frac{1}{2}$ | 3$\frac{1}{2}$ | $\frac{11}{12}$ | ✗ |
| Purlins | 2 | 49 | 3 | 4$\frac{1}{2}$ | 9$\frac{3}{16}$ | ✓ |
| Ridge pole | 1 | 49 | 3 | 3$\frac{1}{2}$ | 3$\frac{55}{72}$ | ✗ |
| Carried over... | | | | | | |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|
| Brought over...... | | | | | 165 2 11 | |
| Rafters | 64 | 4½ | 2⅔ | 3½ | 16 17/37 | |
| Eave board | 2 | 49 | 6 | ½ | 2 1/24 | |
| Tot Cft of wood work | | | | | 163 2 1 | 166 |
| ~~Wrought Iron Work 3/4~~ | | | | | | |
| ~~Iron tie rods 5½ ft in length~~ | | | | | | |
| ~~complete with nuts & screws~~ | - | - | - | - | - | - |
| ~~& put up~~ | | | | | | |
| Iron gutter pipes | 2 | - | - | - | - | 2 |
| Wooden tubs | 2 | - | - | - | - | 2 |
| Covers for wells | 2 | - | - | - | - | 2 |
| Cert stones | 4 | 3 | 1 | 6 | - | 4 |

Signed R. Mills C.E.
Assistant Engineer

District Engineer Ganjam

Carried over......

---

Abstract Estimate No. 30 of 1878-79.

1332/6

**WORK.**

Construction of a Latrine of 20 seats for the Police at Chetterpore—

1332/6

| Quantity. | Description of charges. | Rate. | Per. | Amount. | Total. |
|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 |
| 23 √ | Cubic yards of concrete work under foundation | 1 8 - | Cyd | 34 8 - | √ |
| 48½ 37½ √ | Do of rubble masonry work for foundation | 1 14 - | Do | 90 15 -<br>70 5 - | √ |
| 55½ √ | Do of brick in Chunam | 2 12 - | Do | 152 10 - | √ |
| 6.10 √ | Squares of Honey Comb work | 6 - - | Sqre | 36 9 7 | √ |
| 20½ √ | Do of plastering in Chunam | 1 8 - | Do | 30 12 - | √ |
| 9.60 √ | Do of Asphalte floor ½ inch thick over Concrete bed | 16 - - | Do | 153 9 7 | √ |
| 16.40 √ | Do of roof with upper tails flat & pantiles & Chunam borders &c complete | 10 - - | Do | 164 - - | √ |
| | | | | 663 0 2 | |

Carried over......

| 1 | 2 | 3 | 4 | 5 | 6 |
|---|---|---|---|---|---|
| | Brought over... | | | [illegible] | |
| 12½ | Sqrs of painting inner walls with 2 coats of tar | 5 - - | Sqr | 62 8 - | ✓ |
| 16 4/5 | Cft of salwood wrought & put up | 1 - - | Cft | 16 4/5 - - | ✓ |
| 2 | Iron gutter pipes | 1 8 - | each | 3 - - | ✓ |
| 2 | Wooden tubs removing urine | 3 - - | Do | 6 - - | ✓ |
| 2 | Do covers for wells with lead flushing &c | 7 - - | Do | 14 - - | ✓ |
| 4 | Curb stones | - 8 - | Do | 2 - - | ✓ |
| 5 | Cyd of Excavating foundation and filling in | - 1 - | Cyd | 5 - - | |
| | | | | 899 13 2 | |
| | Contingencies | 5 - - | Cent | 40 2 10 | |
| | Total of Estimate Rupees... | | | | 940 - - - |

I do hereby certify that the preceding estimate provides for every thing necessary and that no supplemental estimate will hereafter be required.

(Signed) R. Mills C.E.
Asst. Engineer

Asst ~~District~~ Engineer's Office
Cunchilly
18 August 1878.

District Engineer, Ganjam.

---

Specification Report to accompany Estimate No. 30 of 1878-79.

1332

Work. Construction of a Latrine of 20 seats for the Police at Chettepore.

Amount of Estimate Rs 940 - - -

The latrine will be arranged in two rows of 10 seats each with two bins for holding dry earth at each extremity. There will be screen walls and two wells for the drainage the urine into. The wells will be provided with wooden covers and tubs for the removal of the urine.

The detailed measurements will be according to the drawing accompanying.

The foundations will be of rubble masonry set in Chunam and laid over a concrete bed 6" in thickness over which comes the superstructure brick in chunam.

The upper 3'-0" of the walls between pillars will be honey comb work. The exterior surfaces of superstructure masonry will be plastered with 1 coat of Chunam & whitewashed.

The

The entire floor with the exception of the lines and the wells will be asphalted ½" thick over a concrete layer of 6" thick.

Roofing will be a pent one & triplets with reepers nails flat and pantiles & chunam borders and placed over salwood rafters supported by purlins resting over masonry pillars. The ridge ventilator is also allowed for the whole length of the roof.

Drains.

The drains as shown on the drawing will be led into a tile placed in the urinary cistern which will be covered with a wooden trap door, resting on the ledge and close against the wall where the cover should be let under lead flashing. The cistern will be provided with two wooden tubs for urinary purposes.

Tar painting

The seat partitions, inner faces of the pillars and walls and urinary cisterns will be painted with 2 coats of tar up to 3 ft high above floor level.

1332/8

(Signed) R. Mills C.E.
Assistant Engineer

1332/8

Harris
District Engineer Ganjam

Specification Report to Accompany the Estimate No 17 of 1879-80

1332/10 1332

Work.

Constructing a 2d Class Police Station House at Mopazadu-

Amount of Estimate Rs 1660.

| | |
|---|---|
| Concrete | A. thickness of one foot of concrete will be laid four feet broad under all foundations |
| Foundation | The foundations will be of rough stone in Chunam as per plan- |
| Walls above | The walls above will be of brick in Chunam & plastered & whitewashed 2 coats- |
| Floor- | The floor will be of asphalte 3/4" thick laid on Concrete- |
| Wood work | Will be of Sal wood. the roof will be coupled |
| Roof- | Will be with flat & pantiles with Chunam borders laid upon Sal-wood rafters. |
| Pillars | The pillars will be of brick in Chunam 1½ feet square & plastered- |
| Doors- | One iron barred entrance door is provided, one yegi wood battened door and two yegi wood battened windows for the Hd Constable's room, three iron barred doors for the lock ups, 7 ventilators with weather boards and one ventilator without |

) a weather board in the verandah will be provided for.

Arm rack

An arm rack will be provided as shown in the plan & will be a fixture.

Wooden Ceiling

The lock ups will be provided with wooden ceilings consisting of planks placed two inches apart, running at right angles to the Sal wood joists which will be placed 18 inches apart from centre to centre, across the rooms. The planks will be properly nailed over the joists & their ends well buried in the masonry. The iron barred wall ventilators in the front & rear walls will be placed immediately below the ends of the joists & their top frames strongly fastened to the wall plates with iron bolts & nuts.

Forman

Executive Officer
Ganjam Divn

1332
10

Pro 9 10-5-79 No 1332 Br

G.O. No 1332 / 10 May 79

Enclosure to S.E. letter
No 2 G.M. dated 2nd April /79
from the Actg Supdg Engr
1st Circle

---

p. 1

Hutting & Building 1879-80.

No. 4695

Chief Office of the Inspector General of Police,
Madras, 2d November 1878.

1332/12 1332/12

From

The Inspector General of Police,

To

The Secretary to Government,
Public Works Department
Fort Saint George.

Sir,

Enclosures 8.

I have the honor to forward for the sanction of Government 2 plans and 2 Estimates amounting to Rs. 2,555 prepared by the D.P.W for the construction of two buildings noted on the margin in the Ganjam District.

| | |
|---|---|
| 1 Station House at Mojagada by D.P.W. (No. 1 or Berhampore Range) | Rs. 1615 |
| 1 Latrine at Chetterpore by Police Deptt. (No. 1 or Berhampore Range) | 940 |
| Total | Rs. 2,555 |

2. These works are proposed for execution by D.P.W and Police respectively during

during 1879-80 and the necessary provision for them should be made in the D.P.W. Budget Estimate for the ensuing Official year.

3. The sites have been secured free of cost, that for the Station House being presented as a gift by the owner and the other is Government waste land.

4. The documents connected with the first mentioned building, are forwarded direct to save further delay.

I have the honor to be,
Sir,
Your most obedt Servt,

Ag. Inspector Genl of Police

M.

Works Encls &c

1878 Dept 6

Encls No 1 to 8.

In a letter from the ag. Inspr. General of Police dated Madras 2d November 1878, No. 4695.

No 12430/78

Plans & Estimates &ca.

1332/13

P.W. 1878 C.

C No. 12430

Recd of 10th May /79 No. 1332 78

1878 Dept.

From

The Inspector General of Police,

To

The Secy to Govt.

P.W.

Rd & Genl.

Recd 4th Novr.

Dated 2nd November 1878.

No. 4695

Submits for the sanction of Govt. a plan & estimate amtg. to Rs 2355 for the construction of certain buildings in the Jadgam Dist. 56

Lo Octy 30-4

---

No. 2 G.M. **Roads and Buildings.**

P.2

FROM,

A2 1332/14

THE ~~OFFG.~~ SUPERINTENDING ENGINEER

1st Circle

~~GODAVERY~~ DISTRICT.

TO,

THE CHIEF ENGINEER

FOR ROADS AND BUILDINGS.

Encls.

3

Plan

Estimate

& Spn. Report

CAMP DOWLAISH~~WE~~uaRAM, 2nd April 1879

SIR,

Referring to your Memoranda No. 718 and 718/1 dated 19th February & 20th March 1879, I have the honor to retransmit the Plan Estimate & Specification report for constructing a 2nd class Police station house at Moojagada after the revision of the same by the Ganjam Divisional Officer as per instructions therein contained for your approval, the sanction of Government and allotment of funds for the current official year.

I have the honor to be,

Sir,

Your most obedient Servt.

W.M. Agnew Asst. Engr.

Asst. to Supt. Engr. 1st Circle

For Acting Supt. Engineer

Compd & Pasd

C.E. 718. 19-2-79.

P.W. 1879

**Roads and Building**

FROM,

THE ~~OFFG.~~ Ag SUPERINTENDING ENGINEER

1st Cir

GODAVERY

TO, Pro of 10-5-79 No 13

THE CHIEF ENGINEER

FOR ROADS AND BUILDINGS

DATED 2nd April 1879.
RECEIVED

No. 2 G.M.

ENCLOSURE. 3

Moojjagadah - Police Station at - Retransmits plan and Estimate for constructing - duly corrected for sanction allotment of funds -

Cir 2-8/79 Ret 15-4-79
Shiel 6 Apl
To Dty 30-4

---

No 1332 W. Public Works Department

1332 / 15

Proceedings of the Madras Government.

Under date the 10 May 79

Read the following

From

The Inspector General of Police Memorandum No 4695 d/ 2nd Nov/78.

The Supdt Engineer 1st Circle — No 2 G.M. d 2nd April 1879

The plan and estimate of Rupees 1660, as corrected in the Chief Engr Office, for constructing a second class Police Station House at Mujjagada in the Ganjam District, are sanctioned. The Inspector General of Police will point out the source from which funds are to be appropriated if the work is to be carried out this year.

Wm. W. Middleton

2. The plan and estimate for a Latrine at Chattapore will lie over for the present, until the Standard plan for Latrines, now is under consideration, is approved.

The sanction accorded in para 1 10th of these Pro: has been registered as Provincial No. 83 of 1879-80.

2/5/79

Wd
30 4

To The Supg. Engr. First Circle,
Examiner of P. W. A. with Estt.,
Inspector Genl. of Police,
Judicial Department.

Despd. 16-5-79 17

~~Cobly 30-4~~
Cir 7-5-79. Rctd 8-5-79.
[illegible] O. L. Recd. 6 Apl.

1332
16

C. 3886

Govt. of Madras

PUBLIC WORKS.

73/5

Noted

Issued

Recd. 50 Encl.

16 May 1876. N. 132

Nos. 55-56 135

Police station house at
Muffagada, Ganjam
Sanctions plan & Estimate
for constructing a —

6