Archives I 10,006—16-8 77.

(1) Number of pages 62

(2) Date of repair -6-87

(3) Initials of the Referencer [illegible]

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. ~~B.P. No.~~	1344W	**Press.** ~~Mis.~~
Dated	12-5-1879	

ot to be folded or roughly handled

A.K

1344
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th May 1879, No. 1,344 W.

General.
Account.

Read the following paper :—

No. 66.

LOCAL.

Part I.—Irregularities with respect to Estimate for the Month of February 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
				RS.	RS.	RS.	RS.	
	WITHOUT ESTIMATE AND APPROPRIATION.							
	Nellore District.							
	Nellore Circle, Nellore Division.							
1	Road from Venkatagiri to Rapur.	4	Nov. 1878.	..	520	520	..	The Executive Engineer reports, under date the 5th March 1879, that the estimate is under preparation; it will be submitted shortly for sanction.
	Vizagapatam District.							
	Vizagapatam Circle, Vizagapatam Division.							
2	Road from Anakapalle to Nakkapilli.	4	" " ..	..	2,746	2,746	35	A reply is awaited to a reference made by this office on the 11th February 1879. Two reminders have since been sent.
3	Repairing damages done by cyclone to road from Chittivalsa to Kundivalsa.	1	Feb. 1879.	..	310	310	111	A reply is awaited to a reference made by this office on the 9th April 1879.
4	Repairing damages done to road from Bimlipatam to Chittivalsa.	1	" " ..	..	299	299	199	Do. do.
			Total ..	..	3,875	3,875	345	
	WITHOUT ESTIMATE.							
	Chingleput District.							
	Chingleput Circle, Chingleput Division.							
5	Constructing a tunnel under the road from Arni to Perryapolliem.	4	Nov. 1878	..	203	203	..	A reply is awaited to a reference made to the Superintending Engineer, Third Circle. A reminder has since been sent. Expenditure was last incurred in November 1878.

PART I.—Irregularities with respect to Estimate for the Month of February 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE —*cont.*			RS.	RS.	RS.	RS.	
	GODAVARI DISTRICT.							
	Cocanada Circle, Eastern and Central Delta Division.							
6	Bridge over Goddoo Calva.	6	Sept. 1878.	..	792	792	..	The Executive Engineer states, under date the 23rd January 1879, that an estimate, amounting to Rs. 800, has been sanctioned by Superintending Engineer in his letter No. 3,949, dated 12th December 1877. This sanction not having been communicated to this office in any of the returns of sanctioned estimates submitted by Superintending Engineer, the item still remains objectionable. Expenditure was last incurred in October 1878.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circle, Guntoor Division.							
7	Road from Narsaraopet to Vinukonda.	20	April 1877.	..	5,929	5,929	..	The President of Local Fund Board has been called upon to expedite the submission of an estimate for this work, *vide* Revenue Board's Proceedings, No. 679, dated 14th March 1879. Expenditure was last incurred in January 1878.
8	Road from Vinukonda to Kambam.	20	" " ..	..	5,972	5,972	..	Do. do. Expenditure was last incurred in May 1878.
	MADURA DISTRICT.							
	Madura Circle, Madura Division.							
9	Closing breaches on road No. 16 from Shivaganga to Shembanoor.	8	June 1878.	..	432	432	..	The Superintending Engineer, Fifth Circle, reports, under date the 19th April 1879, that an estimate of Rupees 470 was forwarded to the President, Local Fund Board, Madura Circle, for sanction on the 6th June 1878, but has not yet been sanctioned, and the expenditure on the work has been included in the revised budget submitted to Government in December last. The President has been asked to return the estimate duly sanctioned. Expenditure was last incurred in June 1878.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
10	Constructing Beerangunta road.	1	Feb. 1879.	..	206	206	17	A reply is awaited to a reference made by this office on the 4th April 1879.

1344/2

PART I.—Irregularities with respect to Estimate for the Month of February 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE —*cont.*			RS.	RS.	RS.	RS.	
	NELLORE DISTRICT.							
	Nellore Circle, Nellore Division.							
11	Road from Kodavalur to Buchireddipoliem.	7	Aug. 1878.	..	664	664	22	The Executive Engineer states, under date the 16th April 1879, that the estimate for the road is under preparation and will be sent to the Superintending Engineer for sanction at an early date.
12	Road from Gudura to Tikkavarum.	4	Nov. "	..	1,001	1,001	..	The Superintending Engineer reports, under date the 5th March 1879, that the estimate is under preparation and will shortly be submitted for sanction. Expenditure was last incurred in November 1878.
13	Road from Naidupet to Dugarajapatnam.	4	" "	..	740	740	18	Do. do.
14	Road from Podulakur to Rapur.	4	" "	..	925	925	305	The Superintending Engineer, Second Circle, reports, under date the 13th March 1879, that an estimate is under preparation and will shortly be submitted for sanction.
	KISTNA DISTRICT.							
	Masulipatam Circle, Western Delta Division.							
15	Maintenance of metalled road between new and old locks through Duggiraiah village.	1	Feb. 1879.	..	371	371	305	A reply is awaited to a reference made by this office on the 4th April 1879.
	SALEM DISTRICT.							
	Salem Division.							
16	Road from Namkal to Maganore.	2	Jan. "	..	381	381	..	A reply is awaited to a reference made by this office on the 4th March 1879. A reminder has been sent.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
17	Rebuilding southern abutment and arch of Chittavalsa bridge.	8	July 1878.	..	686	686	2	The Superintending Engineer, First Circle, reports that the construction of the bridge was commenced under instructions contained in the Chief Engineer's memorandum, No. 1,657, dated 28th February 1878, embodied in G.O., No. 1,334 W, dated 14th March 1878, in anticipation of sanction to an estimate.
			Total ..	..	18,302	18,302	625	

PART I.—Irregularities with respect to Estimate for the Month of February 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.	
	MADURA DISTRICT. *Dindigul Circle, Dindigul Division.*							
18	Road No. 32, Dindigul to Aravarkurchi.	5	Oct. 1878.	15,400	16,917	1,517	..	The Superintending Engineer states, on the 29th January 1879, that the work was resumed in April 1878 under the authority conveyed in the Local Fund Budget for 1878-79. The revised estimate for Rupees 20,110 has not as yet been sanctioned. Expenditure was last incurred in December 1878.
	GODAVARI DISTRICT. *Cocanada Circle, Eastern and Central Delta Divisions.*							
19	Constructing an iron lattice girder bridge over Chollangy salt creek.	8	July „	5,920	6,896	976	..	Sanction is awaited to the estimate of Rupees 7,810 referred to Government with Board of Revenue Proceedings, No. 531, dated 4th March 1879. Expenditure was last incurred in December 1878.
	MALABAR DISTRICT. *Tellicherry Circle, Wynaad Division.*							
20	Peria ghat and road to Mysore frontier.	29	July 1876.	2,12,900	2,40,743	27,843	110	Specially reported to Government in letter No. 52 B, dated 20th March 1879. The District Engineer reports, on the 7th October 1878, that the estimate is being revised; a further reference has been made by this office to the Superintending Engineer, Fourth Circle, on the subject.
21	Road from Calicut to Mysore frontier *via* Tamberchery ghat and Sultan's battery, &c.	5	Oct. 1878.	13,820	18,950	5,130	366	The Superintending Engineer, Fourth Circle, has been requested to obtain sanction to a revised estimate required for this work, as the Executive Engineer in reply to objectionable item slip No. 2,180, dated 4th March 1879, makes no difference to it.
	TANJORE DISTRICT. *Negapatam Circle, Negapatam Division.*							
22	Restoration of five miles of road, No. 27 from Kottour to Sengaudy.	3	Jan. 1879.	13,700	14,160	460	..	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rupees 3,001 was forwarded to the President, Local Fund Board, on the 6th November 1878. The required sanction is awaited.
	NILGIRI DISTRICT. *Nilgiri Circle, Nilgiri Division.*							
23	Repairing the old ghat road, nine miles.	2	Dec. 1878.	495	990	495	..	The District Engineer reports, under date the 19th March 1879, that the excess was provided by the Superintending Engineer in his revised budget submitted to Government for sanction. Regulating orders are awaited. Expenditure was last incurred in December 1878.

1344
3

PART I.—Irregularities with respect to Estimate for the Month of February 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT. *Guntoor and Masulipatam Circles, Western Delta Division.*							
24	Construction of road from Vemuroo to Nizampatam.	32	April 1876.	14,050	16,059	2,009	..	The Superintending Engineer reports that a revised estimate is not required, the Executive Engineer having stated that the excess will be adjusted by sale of materials to which the President of Local Fund Board has agreed. A further reference has been made to the Superintending Engineer on the subject. Expenditure was last incurred in June 1878.
25	Road from Iyalur to Guntoor.	19	May 1877.	1,56,515	1,60,713	4,198	..	The Superintending Engineer, First Circle, has been called upon to report whether the work has been completed; if not to state what the probable excess is likely to be after giving credit for the sale of materials at site.
			Total ..	4,32,800	4,75,428	42,628	476	

LOCAL.

PART II.—Irregularities with respect to Appropriation for the Month of February 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.	
	CUDDAPAH DISTRICT. *Cuddapah Circle, Cuddapah Division.*							
1	Constructing road dam across Cupnah calwah on 51st mile, Cumbum road.	8	June 1878.	..	581	581	..	The District Engineer reports, under date the 16th August 1878, that this work has been included in the list of incomplete works sent to the President, Local Fund Board, for 1877-78. Orders on this are awaited. Expenditure was last incurred in November 1878.
	MADURA DISTRICT. *Dindigul Circle, Dindigul Division.*							
2	Masonry works on road from Opilipatty to Darapuram.	8	„ „	..	2,345	2,345	..	The Superintending Engineer states, under date the 23rd January 1879, that the expenditure on this work has been included in the revised budget submitted to Government on the 26th December 1878. No specific appropriation has however been made for the work in question in the revised budget referred to. Expenditure was last incurred in January 1879.

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.	
	MADURA DISTRICT—*cont.*							
	Dindigul Circle, Dindigul Division.							
3	Road No. 34 A, Vadamadurai to Vadasendur.	7	Aug. 1878.	..	631	631	..	The Superintending Engineer states, under date the 12th April 1879, that the expenditure on this work has been included in the revised budget sanctioned for the last three months of the official year 1878-79. No specific appropriation has however been made for the work in question in the revised budget referred to.
4	Emergent repairs to road No. 33.	5	Oct. "	..	680	680	..	The Superintending Engineer reports, on the 29th January 1879, that the required funds have been provided in the revised Local Fund Budget forwarded to the President, Local Fund Board. No specific provision has however been made for the work in question in the revised budget referred to. Expenditure was last incurred in January 1879.
5	Road No. 36 A from Ammanaikum to Sithavarspatty.	1	Feb. 1879.	..	668	668	..	The Executive Engineer reports, under date 9th April 1879, that a sum of Rupees 1,410 is allotted in the revised Local Fund Budget. Although this budget has been sanctioned by the Board of Revenue in Proceedings, No. 911, dated [illegible]th April 1879, the objection has not been removed, as a reference has been made to Government on the subject in consequence of the expiration of the official year.
	GODAVARI DISTRICT.							
	Cocanada Circle, Eastern and Central Delta Division.							
6	Constructing District road from Nalapalli to Coringa.	8	July 1878.	..	1,148	1,148	..	The District Engineer reports, on the 1st November 1878, that an application has been made to the President, Local Fund Board, for an allotment of funds. Expenditure was last incurred in July 1878.
	MALABAR DISTRICT.							
	Tellicherry Circle, Wynad Division.							
7	Palloly bridge	8	June "	..	853	853	..	The District Engineer reports, under date the 2nd September 1878, that an allotment of Rupees 750 was sanctioned by the Local Fund Board in their meeting held on the 17th April 1878. Sanction is awaited.

1344/4

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.	
	MALABAR DISTRICT—*cont.*							
	Tellicherry Circle, Wynad Division—cont.							
8	Bridges and culverts on Terriote road.	8	May 1878.	..	1,681	1,681	..	The District Engineer reports, under date the 2nd September 1878, that the outlay was incurred in anticipation of an allotment of funds and that the work is an incomplete one of last year. Expenditure was last incurred in August 1878.
9	Pattial bridge	8	July "	..	548	548	..	The Superintending Engineer, Fourth Circle, reports, on the 21st April 1879, that the Local Fund Board has been applied to for funds, but these have not been allotted them. The work was an incomplete one of 1877-78 and could not have been postponed.
	CUDDAPAH DISTRICT.							
	Madhanapalle Circle, Madhanapalle Division.							
10	Road from Rajampet to Nadiri via Rayachoti.	8	June "	..	714	714	..	The Superintending Engineer reports, on the 21st April 1879, that an application for allotment of funds was made to the President, Local Fund Board, on the 20th January 1879. Expenditure was last incurred in June 1878.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
11	Choultry at Cheemacherty.	7	Aug. "	..	1,091	1,091	28	The Superintending Engineer reports, on the 21st April 1879, that, as the official year has expired, no steps can now be taken to provide funds.
	Nellore Circle, Nellore Division.							
12	Constructing a first-class choultry at Sullurpet.	8	May "	..	568	568	487	Do. do.
13	Constructing a first-class choultry at Gudur.	6	Sept. "	..	592	592	..	Do. Expenditure was last incurred in October 1878.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circles, Western Delta Division.							
14	Drinking water tank at Purchler.	8	May "	..	835	835	..	The District Engineer reports, on the 7th October 1878, that funds have been applied for. Expenditure was last incurred in October 1878.
	TINNEVELLY DISTRICT.							
	Tinnevelly Circle, Tinnevelly Division.							
15	Closing breaches on road No. 13.	8	July "	..	639	639	..	The District Engineer reports, under date the 3rd October 1878, that an allotment of funds was sanctioned from the Road Fund Reserve in the Proceedings of the Local Fund Board on the 19th June 1878. The sanction is awaited. Expenditure was last incurred in September 1878.

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
1	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.	
	TINNEVELLY DISTRICT—*cont.*							
	Tinnevelly Circle, Satur Division.							
16	Repairing bridge across Chittar river on road No. 12-A.	8	July 1878.	..	625	625	..	The Superintending Engineer reports, on the 12th April 1879, that the expenditure on this work has been included in the revised budget sanctioned for the last three months of the official year 1878-79. No specific provision has however been made for the work in question in the revised budget referred to. Expenditure was last incurred in September 1878.
	TRICHINOPOLY DISTRICT.							
	Trichinopoly Circle, Trichinopoly Division.							
17	Forming road along Vykundam north bank from Allobon through Mallikarumbur.	1	Feb. 1879	..	601	601	..	The Superintending Engineer reports, on the 28th March 1879, that the outlay was incurred in May 1878 when there was an allotment of Rupees 1,800. The reduction of allotment was since made.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
18	Repairing road from Vizagapatam to Pendur.	8	July 1878.	..	826	826	..	The District Engineer reports, on the 7th November 1878, that funds to the extent of Rupees 825 were provided in the statement of incomplete works submitted to the President, Local Fund Board, for sanction on the 9th May 1878. The sanction is awaited. Expenditure was last incurred in September 1878.
19	Collection of road metal on trunk road between Pendore and Anakapalle.	8	" "	..	630	630	..	The District Engineer reports, on the 18th November 1878, that the amount required for outlay on the work during 1878-79 has been provided in the revised Local Fund Budget submitted to the President, Local Fund Board, for sanction on the 27th Aug. 1878. The necessary orders are awaited. Expenditure was last incurred in Nov. 1878.
				..	16,156	16,156	469	
	EXCESS OVER APPROPRIATION.							
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
20	Road from Calicut to Mysore frontier *via* Tambercherry ghat and Sultan's battery.	6	Sept. "	5,940	7,927	1,987	..	The Superintending Engineer, Fourth Circle, reports, on the 3rd March 1879, that the outlay objected to is the excess over the current year's maintenance grant. An application for funds has been made to the President, Local Fund Board.

1344/6

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.	
	MALABAR DISTRICT—*cont.*							
	Calicut Circle, Wynad Division.							
21	Road from Calicut to Mysore frontier *via* Tambercherry ghat and Sultan's battery, &c.	5	Oct. 1878.	13,820	18,950	5,130	366	The Executive Engineer reports, on the 14th March 1879, that the work was proceeded with on the authority of the President, Local Fund Board, in anticipation of an allotment of funds and that he has been written to by the Superintending Engineer to make the necessary allotment.
	TINNEVELLY DISTRICT.							
	Tinnevelly Circle, Satur Division.							
22	Portion of road from Tinnevelly to Rajapoliam *via* Sankaranainarkoil.	1	Feb. 1879.	800	1,335	535	..	A reply is awaited to a reference made by this office on the 16th April 1879.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
23	Repairing the trunk road between Rampoor and Anakapalle.	2	Jan. "	3,023	4,488	1,465	918	A reply is awaited to a reference made by this office on the 21st March 1879. A reminder has been sent.
				23,583	32,710	9,127	1,284	

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.	
	Works above Rs. 2,500.						
Nellore ..	Constructing first-class choultry at Sullurpet.	..	..	1	6,650	5,237	Completed in Nov. 1878.
Cuddalore ..	Constructing a bridge across the Maninkady river at Virudachalam.	..	..	1	55,700	51,697	Do. Feb. 1879.
	Works below Rs. 2,500.						
Calicut ..	....	..	..	1	480	480	Government are particularly requested to impress upon Superintending Engineers the importance of a more punctual submission of completion reports.
Canara ..	....	..	..	2	1,956	3,076	
Coimbatore ..	....	..	..	1	1,500	1,660	
Eastern [illegible] Delta.	....	..	..	3	1,520	1,530	
Nellore ..	....	..	..	2	255	288	
Rajahmundry ..	....	..	..	1	183	176	
Wynad ..	....	..	..	2	618	618	
Madhurantakam ..	....	..	..	3	727	723	
	Total ..	..	..	17	69,723	65,694	

Miscellaneous Irregularities—*cont.*

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.*				RS.	RS.	
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.						
Ongole ..	Metalling and improving portion of Great Northern Road between 164 and 195 miles.	..	..	..	23,140	16,506	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.
Wynad ..	Peria ghat and road to Mysore frontier.	..	..	..	2,12,900	2,40,633	
Do. ..	Constructing masonry bridges and culverts between Manantoddy and Terriole.	..	..	..	21,235	12,218	
Rajahmundry ..	Road from Ellore to Mandoor.	..	..	..	49,700	36,041	
Guntoor ..	Constructing road from Ibrampatam to Mylavaram.	..	..	..	66,170	59,423	
Nellore ..	Reconstruction of road from Gudur to North Arcot frontier.	..	..	..	19,900	12,523	
Canara ..	Metalling road from Mangalore to Mysore frontier, &c.	..	..	..	27,250	25,185	
Vizagapatam ..	Road between Cheepurupalli and Palamcondah.	..	..	..	21,300	20,347	
Do. ..	Great Northern Trunk Road from Madras to Bengal frontier.	..	..	..	45,910	34,198	
Do. ..	Road from Palamcondah to Parvatipur.	..	..	..	17,080	15,813	
Do. ..	Constructing Vizianagram Nathavalsa road.	..	..	..	29,840	3,572	
Kurnool ..	Constructing Dupad road.	..	..	..	16,600	7,460	
Chingleput ..	Constructing girder bridge over Cortelliar near Karanaiah.	..	..	..	3,67,870	1,71,600	
Nellore ..	Road from Venkatagiri to Naidupet.	..	..	..	40,000	1,761	
Vizagapatam ..	Rebuilding southern abutment and arch of Chitravasala bridge.	..	..	..	..	519	
Cuddapah ..	Road from Codoor to Chitwail, 1st section.	..	..	..	29,268	120	
Do. ..	Do. do. 2nd section.	..	..	..	11,770	63	
		..	..	..	9,11,932	6,50,884	

No. 67. ORDER THEREON, 12th May 1879, No. 1,344 W.

COMMUNICATED to Superintending Engineers in continuation of the under-mentioned Proceedings:—

No. 1,248 W, dated 6th Nov. 1878.
,, 365 W, ,, 4th Feb. 1879.
,, 972 W, ,, 31st Mar. ,,
,, 1,227 W, ,, 24th April ,,

1344/6

2. An estimate has since been sanctioned for item 19.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers.
,, Examiner of Public Works Accounts.
,, Financial Department.

Exd. H. C. Shanker.
Spare Copies

GENERAL
ACCOUNT.

Govt. of {1879} Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEERS,
&c., &c.

Dated May 12th

Issued

Recd.

G. O. 12th May 1879, No. 1344 W.

MAY.

Nos. 66-76.

Objectionable Item Statement for the month of February 1879 under Local, communicated to Superintending Engineers.

24-4-79-1227. W.

No. 1344/7

Pro. of 12-5-79 No 1344 W.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 8th May
Recd.
} 1879.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of February 1879, under Local.

Conway Gordon
Examiner, P. W. Accounts. &
Major R. E.

8.5.79

8/5

[Sur. Wks. Form No. 280.]

[Chap. XX., Sec. II., Para. 30.]

1

[P. W. D. Form No. 50, Local, Part I.]

Local.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearances in Statement of Objections in the items	Month in the accts of which objection expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
		4	6	4	4	4	3	or 10	
	Without Estimate and Appropriation Nellore District Nellore Circle Nellore Division								
1.	Road from Venkatagiri to Rapur	4	Nov 78	"	520	520	"	The Ex. Engineer reports under date the 5th March 1879, that the Estimate is under preparation, it will be submitted shortly for sanction.–	
	Vizagapatam District Vizagapatam Circle Vizagapatam Division								
2.	Road from Ankapilly to Vatikapilly	4	Nov 78	"	2746	2746	35	A reply is awaited to a reference made by this Office on the 11th February 1879. Two reminders have since been sent.–	2
3.	Repairing damages done by cyclone to road from Chittivalasa to Kundivalsa	1	Feb 79	"	310	310	111	A reply is awaited to a reference made by this Office on the 9th April 1879.	
4.	Repairing damages done to road from Bimlipatam to Chittivalsa	1	Feb 79	"	299	299	199	Do	
				"	3875	3875	345		

1344/8

3

[Ext. Wks. Form No. 344.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF February 1879. SHEET No.]

Item No.	Particulars.	Number of appearances in Statement of Objectionable Items.	Month in the Accts of which Objection item 1st appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Chingleput District Chingleput Circle Chingleput Division								
5	Constructing a Tunnel under the road from Arni to Poorgapollicar	4	Nov 78	"	203	203	"	A reply is awaited to a reference made to the Supg Engr 3rd Circle. A reminder has since been sent. Expenditure was last incurred in November 1878.	
	Godavery District Cocanada Circle East & Central Delta Dn								
6	Bridge over Goddoo Caloa	6	Sep 78	"	792	792	"	The Ex Engineer states under date the 23 Jany 79, that an Estimate amounting to Rs 800 has been sanctioned by Supg Engr in his letter No 2949 d/ 12 Dec 77. This sanction not having been communicated to this Office in any of the Returns of Sanctioned Estimates submitted by Supg Engr the item still remains objectionable	

1344
9

[Exr. Wks. Form No. 241.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF February 1879. SHEET NO.]

Item No.	Particulars.	Number of appearances in statement of O. W. E. [illegible]	Month in the books of which expenditure last appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								-timable. Expenditure was last incurred in October 1872.—	
	Without Estimate (Contd.) Kistna District Guntur and Masulipatam Guntur Division								
7	Road from Narasaraopett to Vinnoocondah —	20	April 1877	"	5929	5929	"	The President of Local Fund Board has been called upon to expedite the submission of an estimate for this work Vide B. R. Pro.	
								No. 679 of 14th January 79. Expenditure was last incurred in January 77.	
8	Road from Vinnoocondah to Kombum	20	April 1877	"	5972	5972	"	Do. Expenditure was last incurred in May 1876.	
	Madura District Madura Circle Madura Division.								
9	Clearing breaches on road No. 11 from Shivagungah to Shembanad	8	June 1876	"	432	432	"	The Superintending Engineer 5th Circle reports under date the 19th April 1879 that an estimate of Rs. 470 was forwarded to the President Local Fund Board in Madura Circle.	

6

1384/10

[W. D. Form No. 334.]

Local

[P. W. D. Form No. 10, Part I. continuation.

Month of February 1879. Sheet No.

Item No.	Particulars.	Number of months in abeyance in State of object I tuned.	Month in the Circle of which this object ordered appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								for sanction on the 6 June 1878, but have not yet been sanctioned and the expenditure on the work has been included in the Revised budget submitted to Government in December last. The President has been asked to return the estimate duly sanctioned. Expenditure is as	
								last incurred in Jany/79.	
	Without Estimate contd. Nellore District Nellore Circle Ongole Division.								
10	Constructing Beeraguntta Road	1	February/79	»	206	206	17	A reply is awaited to a reference made by this office on the 2nd April 1879.	
	Nellore Circle Nellore Division.								
11	Roads from Kodavalur to Buchireddipallem	7	August/78	»	664	664	2	The Executive Engineer states under date the 16th April 1879, that the estimate for the works is under preparation and will be sent to the	

[Exr. Wks. Form No. 234.] [P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF February 1879. SHEET NO.]

Item No.	Particulars.	Number of appearances in Statement of objections issued	Month in the Acct of which expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								the Superintending Engineer for sanction at an early date.	
	Without Estimate Contd Nellore Circle, Nellore Divn Contd								
12	Road from Gudur to Vikkavaram	4	November/78	"	1001	1001	"	The Superintending Engineer reports under date the 5th March/79 that the estimate is under preparation and will shortly be submitted for sanction. Expenditure was last	
13	Road from Naidupett to Dugarajapatnam –	4	November/78	"	740	740	"	Do.	
14	Road from Podalakur to Rapur	4	November/78	"	925	925	286	The Superintending Engineer 2nd Circle reports under date the 10th March/79 that an estimate is under preparation and will shortly be submitted for sanction	
	Kistna District Masulipatam Circle Western Delta Division								
15	Maintenance of metalled road between ... and old locks through Duggirala Village	1	February/79	"	371	371	305	A reply is awaited to a reference made by this office on the 1st April 1879.	

1554/2

9

11

[Ex. Wks. Form No. 384.]

[P. W. D. Form No. 50, Part I, continuation.]

(Local   MONTH OF February 1879. SHEET No.   ]

Item No.	Particulars.	Number of Month in [illegible] the works [illegible] Items	Month in which [illegible] estimate approved	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Contd. Salem District, Salem Division.								
16	Road from Namakal to Mogamore	2	January 1879.	"	381	381	"	A reply is awaited to a reference made by this office on the 4th March 79. A reminder has been sent.	
	Vizagapatam District. Vizagapatam Circle Vizagapatam Division.								
17	Rebuilding southern abutment and arch of Chittavalasa Bridge	8	July 1878	"	636	636	2	The Superintending Engineer 1st Circle reports that the construction of the bridge was commenced under instructions contained in the Chief Engineer's Memo No. 1057 dated 20th July 78 & embodied in G.O. No. 1324 W. dated 14th March 78. in anticipation of sanction to an estimate.	
	Total			"	18302	18302	625		

1344/13

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I continuation.]

[Local   Month of February 1879. Sheet No.]

Item No.	Particulars.	No. of appearances in Statements of Excess	Month in the proceedings in which excess expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Madura District Dindigul Circle, Dindigul Divn. Road No. 32 Dindigul to Aravakurichi								
18		5	Octob/78	15,400	16,917	1,517	"	The Superintending Engineer states on the 29th January 1879 that the work was resumed in April under the authority conveyed in the Local Fund Budget for 1878-79. The revised estimate for Rs [illegible] has not as yet been sanctioned Expenditure was last incurred in Decr. /78.	
	Godavari District Cocanada Circle: Eastern & Central Delta Divn. Constructing an iron lattice girder bridge over Chollangy salt creek.								
19		8	July 1878	5,920	6,896	976	"	Sanction is awaited to the estimate of Rs 7810 referred to Government with B. R. Pro. No. 581 d/ 1st March 1879. Expenditure was last incurred in Decr. /78.	[illegible]
	Malabar District Tellicherry Circle Wynaad Division. Periea Ghat and road to Mysore frontier								
20		29	July 1876	2,12,900	2,40,743	27,843	110	Specially reported to Government in letter.	

14

1344 / F

15

[Exr. Wks. Form No. 221.]

[P. W. D. Form No. 50, Part I. (continuation.)]

[Local MONTH OF February 1879. SHEET NO.]

Item No.	Particulars.	No. of app. proceedings or Statements of objectionable items	Month in which objectionable items first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate contd. Tellicherry Circle Wynaad Division contd.		......					Letter No. 52 B dated 26th March 1879. The District Engineer reports on the [illegible] that the estimate is being revised; a further reference has been made by this office to the Superintending Engineer 4th Circle on the subject.	
21	Road from Calicut to Mysore frontier, via, Tambracheri Ghat and Sultans Battery &c	5	Octr 78	13820	18950	5130	366	The Superintending Engineer 4th Circle has been requested to obtain sanction to a revised estimate required for this work as the Executive Engineer reports the objectionable item [illegible] No. 2150 of 1st March 79 makes no difference to it.	
	Tanjore District. Negapatam Circle: Negapatam Divn.								
22	Restoration of 5 miles of Road No 27 from Kittoor to Sengandy.	2	January 79	13700	14160	460	„	The Superintending Engineer	

Mis. Whr. Form No. 33.

[P. W. D. Form No. 60, Part I continuation.]

[Local

Month of February 1879 Sheet No. 3.]

Item No.	Particulars.	[illegible]	[illegible]	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								Engineer 6th Circle reports under date the 22nd March 1879 that a supplemental estimate for Rs 3,501 was forwarded to the President Local Fund Board on the 6th Nov/78. The required sanction is awaited.	
	Excess over Estimate Report. Nilgiri District Nilgiri Circle – Nilgiri Division.								
23	Repairing the old ghaut Road 9 miles.	2	[illegible]	495	990	495	"	The District Engineer reports under date the 10th March 1879 that the excess was provided by the Superintending Engineer in the revised Budget submitted to Government for sanction. Requisite orders are awaited. Expenditure was last incurred in December 1878.	
	Kistna District. Guntur and Masulipatam Circle Western Delta Division.								
24.	Construction of road from Velerra to Nizampatam	32	[illegible]	14,050	16,059	2,009	"	The Superintending Engineer reports that a revised estimate	

1344/76

(P.W. Form No. 221.)

[P. W. D. Form No. 50. Part I continuation.]

[Local MONTH OF February 1879 SHEET No.]

Item No.	Particulars.	No. of P.W. Month in [illegible] in which [illegible] expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
							estimate is not required, the Executive Engineer having stated that the excess will be adjusted by sale of materials to which the President of Local Fund Board has agreed. A further reference has been made to the Superintending Engineer on the subject. Expenditure was last incurred in June 78.	
	Excess over Estimate contd. Kistna District Guntur & Masulipatam Circle Western Delta Division contd.							
26	Road from Sylar to Guntur —	19 May 77	1,36,515	1,40,713	4,198		The Superintending Engineer 1st Circle has been called upon to report whether the work has been completed, if not, to state what the probable excess is likely to be after giving credit for the sale of materials at site.—	
	Total		4,32,800	4,75,428	42,628	4,76		

1344/17

21

xt. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF Feby 1879. SHEET NO.]

Item No.	Particulars.	No. of appearances in statement of objectionable items	Month in the accounts of which first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

22

Reg 9 12-3-79 No. 1344 P.W.

[Ext. Wks. Form No. 284.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Local Part II.]

Local.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	No. of Appearances in Statt. of obj. Items	Month in the Acct. of which obj. Expr. 1st appd.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation. Cuddapah District Cuddapah Circle Cuddapah Dn.								
1	Constructing Boat Dam across Cuppacalwah on 51st Mile Kambam Road	8	June 78	..	581	581	..	The Dist. Engr. reports under date the 16 Aug 78, that this work has been included in the list of incomplete works sent to the Presd.t Local Fund Board for 1877-78. Orders on this are awaited. Expenditure first incurred in November 1878.	

Item No.	Particulars.	No of appns in Sch A of 465 Items	Month in the Acct of which the Expr 1st appd	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Cond) **Madura District** **Dindigul Circle Dindigul Dn**								
2.	Masonry Works on road from Copilipatty to Darapooram	8	Jan 78	„	2345	2345	„	The Supg Engr states under date the 23d Jany 1879, that the expenditure on this work has been included in the Revised Budget submitted to Govt on the 26 Dec 78. No Specific Appropriation has however been made for the work in question in the revised Budget referred to	

								Expenditure not yet incurred in Jany 1879.	
3	Road No 34. A Vada Madura to Vadasendur	7	Aug 78	„	631.	631.	„	The Supg Engr states under date the 12 April 1879, that the expenditure on this work has been included in the Revised Budget sanctioned for the first 3 Months of the Official year 1878.79. No Specific Appropriation has however been made for the work in	

[Ex. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II. Continuation.]

[Month of ______ 187 . Sheet No.]

Item No.	Particulars.	No. of appearances in Stmts of Exps. Items.	Month in the Acct. of actual Exp. found 1st appd	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								question in the Revised Budget referred to.-	
	Without Appropriation Contd. / Madura District. / Dindigul Circle. Dindigul Dn.								
4.	Emergent Repairs to Road No. 33	5	Oct 78	"	680	680	"	The Supg. Engr. reports on the 29 January 1879, that the required funds have been provided in the Revised Local Fund Budget forwarded to the President Local fund Board.	
								No specific provision has however been made for the work in question in the Revised Budget referred to. Expenditure was first incurred in Jany 1879	
5.	Road No. 36 A. from Ammanaikunu to Sithavarapatti	1	Feb 79	"	668	668	"	The Ex Engineer reports under date 9 April 1879, that a sum of Rs 1410 is allotted in the revised Local fund Budget. Although this Budget has been	

1344/2

27

[Ex. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

Local

Month of February 1879. Sheet No.

Item No.	Particulars.	No. of appearance in Statt. of Excess	Month in the Regt. of which [illegible] 1st appd	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Contd) Godavery District Cocanada Circle E. C. Delta Do.							sanctioned by the Board of Revenue in Pro. No. 711 dated 7 April 1879, the objection has not been removed as no reference has been made to Dept. on the subject in consequence of the expiration of the official year.	
6	Constructing Do. Road from Malapalli to Coringa	8	July 78	"	1148	1148	"	The Dt. Engineer reports in that Nov 78, that an application has been made to the President Local Fund Board for an allotment of funds. Expenditure was last incurred in July 1878.	
	Malabar District Tellichery Circle Wynad Do.								
7.	Palloly Bridge	8	June 78	"	853	853	"	The Dt. Engineer reports under date the 2d Sep 1878 that an allotment of Rs. 750 was sanctioned by the Local fund	

344
2

Exc. Wks. Form No. 335.

[P. W. D. Form No. 50, Part II, Continuation.]

[Local Month of Feby 1879. Sheet No. .]

Item No.	Particulars.	No. of appearances in Statt. of Obj: Items.	Month in the Objn. first appd.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
							"	Board in their meeting held on the 17th April 1878. Sanction is awaited.	
	Without Appropriation (Contd.) Malabar District Tellicherry Circle Wynad Dn.								
8	Bridges & Culverts on Terriote Road	8	May 78	"	1681.	1681.	"	The Dt. Engineer reports under date the 2d Sept 78 that the outlay was incurred in anticipation of an allotment of funds & that the work is an incomplete one of last year.	
								Expenditure was first incurred in August 1878.	
9	Pattiat Bridge	8	July 78	"	548	548	"	The Superintendent Circle reports on the 21st April 79, that the Local Fund Board has been applied to for funds but these have not been allotted them. The work was an incomplete one of 1877-78 and could not have been postponed.	

1344/22

31

[Ex. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local MONTH OF Feby 1879. SHEET-NO.]

Item No.	Particulars.	No. of appns in [illegible]	Month in the course of which [illegible]	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Contd) **Cuddapah District.** Madanapalli Circle Madanapalli Dn								
10	Road from Rajampett to Kadri via Rayachoty	8	June 78	"	714	714	"	The Supg Engr reports on the 21 April 1879, that an application for allotment of funds was made to the Presidential Local fund Board on the 20 Jan 79. Expenditure was last incurred in June 1878	
		4	4	4	4	4	3	10	32
	Nellore District. Nellore Circle. Ongole Dn								
11	Choultry at Cheemacourty	7	Aug 78	"	1091	1091	28	The Supg Engr reports on the 21 April 1879, that as the official year has expired, no steps can now be taken to provide funds	
	Nellore Circle. Nellore Dn								
12	Constructing a 1st Class Choultry at Sullurpett	8	May 78	"	568	568	477	Do	
13	Constructing a 1st Class Choultry at Gudur	6	Sep 78	"	592	592	"	Do Expenditure was last incurred in October 1878	

1394/23

[Ext. Wks. Form No. 325.]

[P. W. D. Form No. 99, Part II, Continuation.]

[Local MONTH OF Feby 1879. SHEET No.]

Item No.	Particulars.	No. of appearance in State of Items.	Month in the Accts. in which they appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Contd)								
	Kistna District								
	Guntur & Masulipatam Circles								
	Western Delta Division								
14	Drinking water Tank at Purchoor	8	May 78	"	835	835	"	The Dt. Engineer reports on the 7th Octr 1878 that funds have been applied for. Expenditure was last incurred in October 1878.	
	Tinnevelly District.								
	Tinnevelly Circle. Tinnevelly Dn.								
15	Closing breaches on Road No. 12	8	July 78	"	639	639	-	The Dt. Engineer reports under date the 3rd Oct 78 that an allotment of funds was sanctioned from the Road Fund Reserve in the Pro: of the Local Fund Board on the 19 June 78. The sanction is awaited. Expenditure was last incurred in September 1878.	
	Tinnevelly Circle. Satur Dn.								
16	Repairing Bridge across Chittar River on Road No. 12. A	8	July 78	"	625	625	"	The Supy. Engr. reports on the 12th April 1879, that the expenditure on this work has been included in the Revised Budget sanctioned for the last 3 months of the	

1344/24

33

[Pub. Wks. Form No. 33.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local Month of Feby 1879. Sheet No.]

Item No.	Particulars.	No. of Approp. in Statt of Obj Items	Month in the Accts of which Expr first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Contd) Trichinopoly District Trichinopoly Circle. Trichinopoly Dn.							Official Year 1878-79. No Specific ~~appropriation~~ provision has however been made for the work in question in the Revised Budget referred to. Expenditure was first incurred in September 1878.	
17	Forming road along Vykundam North bank from Alladori thro' Mullikarumbur	1.	Feb 79.	"	601.	601	"	The Supdg Engineer reports on the 28th March 1879, that the outlay was incurred in May 1878 when there was an allotment of Rs 1900. The reduction of allotment was since made.	
	Vizagapatam District Vizagapatam Circle. Vizm Dn.								
18	Repairing Road from Vizagapatam to Pendurti	8	July 78	"	826	826	"	The Dt Engr reports on the 7th Nov 1878, that funds to the extent of Rs 825 were provided in the Statement of Incomplete Works submitted to the President Local Fund Board for sanction on the 9th May 1878. The sanction is	

1344/25

[Ex. Wks. Form No. 335.]

P.W.D. Form No. 50, Part II, Continuation.

Local MONTH OF Feby 1879. SHEET No.

Item No.	Particulars	No. of Approval in P.W. of Govt. Items	Month in the Audit of actual Expd. first Noted	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								it awaited. Expenditure first incurred in September 1878	
	Without Appropriation Contd Vizagapatam District Vizagapatam Circle Vizagapatam Dn		—						
19	Collection of road metal on Trunk road between Vizagapatam and Anakapally	8	July 78	„	530	530	„	The Dn. Wks. reports on the 18 Nov 78 that the amount required for outlay on the work during 1878-79 has been provided in the Revised Local fund Budget submitted to the President Local fund Board for sanction on the 27 Nov 78. The necessary orders are awaited. Expenditure first incurred in November 1878.	
				„	16,156	16,156			
	Excess over Appropriation Malabar District Calicut Circle Calicut Dn								
20	Road from Calicut to Mysore frontier via Tambracherry Ghaut & Sultans Battery	6	Sep 78	5940	7937	1997	„	The Superintendg. Civil Engr. reports on the 3rd March 1879, that the outlay referred to in the excess over the current year maintenance grant. An application for funds has been made to the President Local fund Board.	

38

1344
26

35

[Ex. Wks. Form No. 231.]

[P.W.D. Form No. 50, Part II, Continuation.]

[Local Month of Feby 1879. Sheet No.]

Item No.	Particulars.	No. of approp. in Statt of CG Items	Month in the Accts of which approp. sanctioned	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation (Contd)								
	Malabar District								
	Calicut Circle Wynad Dn								
21	Road from Calicut to Mysore frontier via Tambacherry Ghaut & Sultan's Battery &c	5.	Oct 78	13820	18950	5130	366	The Ex Engr reports on the 14 March 1879, that the work was proceeded with on the authority of the President Local fund Board in anticipation of an allotment of funds & that he has been written to by the Supdg Engr to make the necessary Allotment	
	Tinnevelly District								
	Tinnevelly Circle Sativr Division								
22	Portion of road from Tinnevelly to Rajapolaiam via Sankaranainar Covil	1	Feb 79	800	1335	535	"	Reply is awaited to a reference made by this Office on the 16 April 1879.	
	Vizagapatam District								
	Vizagapatam Circle Kasimkota Dn								
23	Repairing the trunk road between Narsapoor and Anakapully	2.	Jan 79	3023	4488	1465	918	Reply is awaited for a reference made by the Office on the 2 March 79. A Reminder has been sent	
				23683	32710	9127	1284		

13544 / 27

[Est. Wks. Form No. 33.]

[P. W. D. Form No. 50, Part II, Continuation.]

Month of ______ 187 . Sheet No.]

Item No.	Particulars			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure [illegible]	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities.

41

Division	Name of work &c.	Number of appearance in Statement of Items	Month in the Acct of which Expend. appeared	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner							
	Works above Rs 2,500.							
Nellore	Constructing 1st Class Choultry at Sullurpett			1	6050	5937	Completed in Nov 1878	
Cuddalore	Constg a bridge across the Manim-uckady River at Vrindachellum			1	55700	51697	Do in February 1879	
	Works below Rs 2500							
Calicut				1	480	480	Govt. are particularly	
Canara				2	1980	2076	requested to impress	
Coimbatore				1	1500	1500	upon Subs Engineers	
Kistna East Delta				3	1530	1530	the importance of	
Nellore				2	965	958	a more punctual	
Rajahmundry				1	183	175	submission of	
Wynad				2	618	618	Completion Reports.	
Madhanapalli				3	727	723		
				17	69723	65694		

134/28

Division	Name of work &c	No. of appearance in Statts of Ex. Items	Month in the Accts of wh. ob. expence 1 appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
	Work Abstracts for works above Rs 10,000 not submitted to Examiner.							
Ongole	Metalling & improving portion of G. N. R. between 154 & 195 miles				23,140	16,506		
Wynad	Peria Ghât & Road to Mysore frontier				2,12,900	2,40,633		
— Do —	Constg masonry Bridges and Culverts between Manantoddy and Terriole				21,235	12,218		
Rajahmundry	Road from Ellur to Mandoor				40,700	36,641		
Guntur	Constg road from Ibram-patam to Mylavaram				66,170	59,423		
Nellore	Reconstruction of road from Gudur to North Arcot frontier				19,900	12,527	Without these Monthly Abstracts of work done this Office is unable by an Examination of the rates at which the Ex Engrs are working to check an impending excess over an Estimate.	
Canara	Metalling road from Mangalore to Mysore frontier &c				27,250	26,185		
Vizagapatam	Road between Chespurupulli and Palamcondah				21,300	20,947		
— Do —	Great Northern T. Road from Madras to Bengal frontier				45,910	34,198		
— Do —	Road from Palamconda to Parvathipoor				17,089	15,313		
— Do —	Constg Vizianagram Natha-valsa Road				30,840	3,572		
Kurnool	Constg Dupaud Road				16,600	7,460		
Chingleput	do Girder Bridge over Corteliar near Karonadah				2,67,870	1,71,600		
Nellore	Road from Venkatagiri to Naidupett				40,000	1,761		
Vizagapatam	Rebuilding Southern abutment & arch of Chitravalsa Bridge				..	519		
Cuddapah	Road from Codoor to Chilvail 1st Sec.				29,258	120		
Do	Do Do 2d D.				31,770	63		
					9,11,932	6,59,686		

1344/20 A Genl Acct 42

No. 1344W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 12th May 1879

Read the following :—

From the Examiner, P.W. Accounts } H.S. No of 8th May 1879)

Communicated to Superintending Engineers in continuation of the undermentioned Proceedings

No. 4248W of 6th Nov. 1878
" 345W " 4 Febry. 1879
" 972W " 31st March 1879
" 1227W " 24th April 1879.

2. An estimate has since been sanctioned for Item 19.

8
12.5

To S. Es.
Exr. P.W.A.
Finl. Dept.
Desp. 27-5-79

Cw 3483

Govt. of [illegible] Madras

PUBLIC WORKS.

To

Noted

Issued

Recd.

Encl.

G. O. 12 May 1879. No. 126

Nos. 64-67.

Objectionable Item in

[illegible] for the month

Feby 1879 of under Local

[illegible]

7

6