Archives 1—10,000—6-10-76.

(1) Number of pages 42

(2) Date of repair 10-11-86

(3) Initials of the Referencer [illegible]

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D DEPARTMENT

G.O. No. / B.P. No.	1398-W	Press. / Mis.
Dated	16-5-1879	~~197~~

R.R

Not to be folded or roughly handled

1398/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

16th May 1879, No. 1,398 W.

Buildings and Roads.
Civil Works.

Read the following papers :—

No. 119. From Colonel A. S. MOBERLY, R.E., District Engineer, Cuddapah, to the Chief Engineer, Buildings and Roads, dated Cuddapah, 23rd April 1877, No. 202.

I HAVE the honor to inform you that I have taken the opportunity of the closing of the Civil and Sessions Court to order the dismantling of the verandahs and verandah rooms which were in a dangerous state, and trust my action will meet your approval.

2. The mischief has, I think, been caused by verandah rooms having been made by building mud walls between the pillars through which the white-ants have got into the roof.

3. An estimate for thorough repairs, &c., is under preparation, and will be submitted shortly.

No. 119-A. From the same Officer, dated Madhanapalle, 6th July 1877, No. 822.

WITH reference to my letters Nos. 1,844 and 202, dated 18th November 1876 and 23rd April 1877 respectively, I have the honor to submit the marginally noted papers connected with the estimate, amounting to Rupees 10,560, for repairing the District Court House, improving its internal arrangements, repairing its detached offices, erecting a compound wall, and building a latrine and ryots' shed for the accommodation of suitors, and request your early sanction to the same. No repairs have been done to this building, except the dismantling of the verandahs and verandah rooms as already stated.

One Abstract Estimate.
" Specification.
" Report.
" Survey Plan of compound.
" Plan of Court-house.
" " of Nazirs and unclaimed property room.
" " of English Record-room.
" " of Deceased property room.
" " of Gate.
" " of Latrine.
" " of Ryots' shed.
Two Plans of Court interior, showing present and proposed arrangements.

2. The District Judge in returning countersigned the estimate has stated his approval of the proposed repairs and additions, as well as the place assigned to the Superintendent of Police, which, he considers, is in no way inconsistent with the provisions contained in G.O., No. 1,829, dated 3rd December 1868, in the Judicial Department.

3. The necessity of the work is fully explained in the report which accompanies the estimate.

No. 119-B. From Lieutenant-Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, Second Circle, to the Chief Engineer, Public Works Department, dated Bellary, 5th April 1879, No. 81.

WITH reference to your memorandum, No. 2,092, dated 30th July 1877, I have the honor to resubmit plans and estimates for the improvements and repairs to the Court House at Cuddapah.

One Report.
Two Specifications.
„ Abstract Estimates.
Five Plans.
„ Tracings.

According to the instructions contained therein the estimate has been divided into two parts, viz. :—

	Rs.
New Works	7,780
Repairs	2,060
Total ...	9,840

2. The cost of tables has been omitted, as debitable to Tools and Plant. There are some differences in the quantities for the out-buildings, as compared with the standard estimate, on account of stone being partially substituted for brick, and pointing is provided instead of plastering.

The Executive Officer explains that the tiles made in the neighbourhood are so porous that it is advisable to have flat tiles as well as pan tiles. This item has therefore not been altered subject to your approval.

The per centage for sundries and superintendence is reduced from 10 to 5 per cent.

No. 120. ORDER THEREON, 16th May 1879, No. 1,398 W.

THE undermentioned plans and estimates for improvements and repairs to the Court House at Cuddapah, amounting to Rupees 9,840, are sanctioned :—

	Rs.	Register No.	
1. Additions and alterations to the District Court House at Cuddapah, and constructing a ryots' shed, latrine and a compound wall with gates	7,780	10-1	B of 1879-80.
2. Repairs to the District Court House at Cuddapah ...	2,060	10-2	
Total ...	9,840		

2. It is observed that the plans have been approved by the Judicial authorities.

3. The repairs can be carried out from the grant at the Superintending Engineer's disposal; the question of the provision of funds for the new work will be considered hereafter.

4. The sanction accorded in paragraph 1 of these Proceedings has been registered as Provincial and numbered as shown above.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Second Circle.
„ Examiner of Public Works Accounts, with Abstract Estimate.
„ Judicial Department.

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Bombay (1870) Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEER,
SECOND CIRCLE.
&c. &c. &c.

Dated May 16th.

Issued

Read. Encl.

G. O., 16th May, 1870, No. 1,386, W.

MAY.

Nos 110-150.

Govt. Home (Civil)—Plans and estimates for improvements and repairs to the new cantonments.

Roads & Buildings

No. 202

District Engineer's
Office Cuddapah
23rd April 1870

1396/69

From

The District Engineer
of Cuddapah

To

The Chief Engineer
for Roads and Buildings
Madras

Sir,

I have the honor to inform you that I have taken the opportunity of the closing of the Fair and Durbar Tent to order the dismantling of the Verandahs and Verandah Rooms which were in all respects old and bent unfit to meet your approval.

2. The materials have all been passed by Verandah Rooms having been made by them lying round whether between the pillars through which the white ants could get into the wood

3. I do not estimate for thorough repairs &c. as under proper advice will be submitted shortly.

I have the honor to be

Sir

Your Most Obedient Servant

W. Wilkes Colonel R.E.

District Engineer

Compd. Est

From

The District Engineer
of Cuddapah

To

The Chief Engineer
for Roads & Buildings
Madras

No. 202
Dated 23rd April
Rec'd 1877

Civil and Sessions
Court at Cuddapah

Enforces that he
has ordered the
dismantling of the
Verandahs and
Verandah Rooms
of — and that an
Estimate for thorough
repairs is under
preparation.

For 4-5-77 No 1398

Buildings & Roads. No 822. Cuddapah District Engineer's office
Camp of Mendimapetty 6th July 1877.

From

The District Engineer
of Cuddapah

To

The Chief Engineer
Buildings and Roads Branch
Madras

Sir

With reference to my Letter No. 1848 dated 18th November 1876 and 23rd April 202 1877 respectively I have the honor to submit the accompanying plans of Court House and Verandah Rooms and 1 Abstract Estimate 1 Specification 1 Report 1 Survey plan of compound 1 Plan of Court House 1 do Verandahs & contained property room 1 do English record room 1 do deceased property room 1 do Gaute 1 do Cutcherie 1 do Ryots shed 2 do Court interior showing present & proposed arrangements 13 Enclosures

noted papers connected with the Estimate for Rs 10,660 for repairing the District Court House, improving its internal arrangements, repairing its detached Offices, erecting an compound wall and building a Cutcherie and Ryots shed for the accommodation of Suitors and request your early sanction to the same. No repairs have been done to this building except the dismantling of the verandahs and verandah rooms as already stated.

2. The District Judge in returning Countersigned the Estimate has stated his approval

approval of the proposed repairs and additions are
well as the plans assigned to the Superintendent
of Police which he considers is in no way incon-
sistent with the provisions contained in G.O.
No 1829 dated 3rd December 1868 in the
Judicial Department.

3. The necessity of the work is fully explained
in the Report which accompanies the Estimate.

I have the honor to be
Sir
Your most obedient Servant
W. Mills Lieut Col R.E.
District Engineer Chittagong

5

G. O No 3155 of 24 hour/76.
" " 1829 of 30 Dec /68 Pub.

Buildings and Roads

P.W.D.
9.NR.77
6696

From
The District Engineer
of Cuddapah.

To The Chief Engineer
Buildings & Roads
Madras.

Dated 6th
Recd 8th } July 1877

No. 822

No. of Enclosures 13 x
x Returned.

District Court House at Cuddapah

Submits an Estimate re amounting to Rs 10,66 for repairing the :—————.

For G 16-5-77 No 1398 R

1328/6

Specification

to accompany the Estimate for Additions and alterations to the District Court House at Cuddapah; and constructing a Tezgoté shed, and a Latrine; and a compound wall and gate.

Amount of Estimate No: 8198 8236

1st The Estimate provides for—

1 Meeting improvements to Nazir's and Unclaimed Property Room.
The amount required is Rs. 797
The proposed work consists in removing the present terraced roof, and demantling 3 feet from the top of the side walls, rebuilding the same in lime in chunam, and new roofing with teak instead of the present decayed country wood destroyed by white ants and dry rot.

2 Meeting improvements to English Record Room. The work to this building is estimated to cost Rs: 2637
The proposed improvements consist

Le Duty 5-5-

of the erection of two wings as shown on plan, to afford additional space for records and also to provide space for the custody of "deceased property" in charge of the court. The present verandah rooms in front will be converted into main rooms, and of the same hight as the principal ones, and terraced over. The walls of the proposed wings will be of stone in chunam, as detailed in estimate and of the same hight as main walls. For further details see Plans and estimate.

2 Erecting a Compound wall. This work is estimated to cost Rs. 2522 including the two gates of teak wood, according to the Standard Plan of Cutcherries dated the 5th March 1874. The wall to be built of stone in mud, neatly pointed with chunam with a coping of blue stone cornice and a cap of brick in chunam masonry. The foundation to rest on a bed of concrete.

1388/1

4 Constructing a Pagoti Shed. The erection of this building is estimated to cost Rs. 1230. A tracing of the proposed structure is enclosed taken from the Standard Plan of Cutcherries dated the 5th March 1874. It will be built of stone in chunam, neatly pointed, with roof of teak wood rafters, flat and pantiles, with chunam borders.

5 Constructing a Latrine. This building is estimated to cost Rs. 875 The plan is also taken from the Standard Plan of Cutcherries dated the 5th March 1874. It will be built of stone in chunam, neatly pointed, with roof of teak wood and flat and pantiles with chunam borders. It will be floored with asphalte. The drains will be led into receivers (tubs) which to be so constructed that they can be easily removed. The end of the drains should have a metal lip projecting about ½"

from the wall. The inner face of walls &c to be coated over with coal tar to a hight of 2½ ft

2nd Brick in chunam Masonry. Bricks are to be of best well burnt, 9"×4½"×2¼", well shaped with square edges, free from flaws and cracks and ringing clear. The bricks to be well wet water before being used, and laid in proper courses, joints broken, and bond preserved throughout, care being taken that all vertical joints are well filled with, and each brick well imbedded in, mortar: to be brought from Guddapah. The mortar is to be prepared with 1 part of lime to 2 parts of sharp, clean, large grained river sand. The lime is to be slaked on the work in the presence of the owners in charge, and the ingredients well pounded together with sticks are ground in a mill.

3rd Rough stone in chunam Masonry. The foundations to the proposed wings of

English Record room, the walls of Ryots shed and Latrine are to be of this description of masonry. Will be constructed of good sized stones; one-seventh of the total quantity are to be bond or through stones; this will allow a bond stone every 6 feet apart in each course. A good bond and uniform thickness of courses is to be observed throughout the work. No mortar joints to exceed ½" in thickness, all interstices are to be well packed with good stone chips and well flushed with mortar. The mortar is to be prepared as noted above. Rough stone to be brought from Chinna Muapilly a distance of 5 miles.

4th Hammer dressed stone in chunam Masonry. The outer walls of proposed wings to English Record room are to be constructed of this sort of work: and carried up to a height of 17½ feet above basement, which also will be built of the same sort of materials.

The exterior face of walls to have a rustic-
ated appearance, and neatly pointed.
Instructions for building same as given
for "Rough stone in lo humaon."

5" Concrete for foundations. The Royots
shed, Latrine, and Compound wall are
to be provided with Concrete in the
lower course of foundations; and will
consists of a bed ~~maying~~ laying from 9" inches
to a foot in depth, on which the masonry
foundations will rest. The concrete will
be made and laid in the presence of
the Overseer in charge; and will be
composed of 6 parts of good broken stone
of 1 inch cubes brought from Bundycanana
quarry with 2 parts of clean sharp river
sand, and 1 part of freshly burnt quick-
lime. The lime is not to be slaked separately,
but with the sand. No more water is to
be used than sufficient to slake the lime
and to form the mortar into a good and
workable fit for building with. It is to be
prepared by beating it over several times
with mamoties on shovels, when well mixed

lay it quietly in the trench for the
foundations; then to be well rammed
until quite hard, which will take about
4 hours constant ramming. No more
concrete or mortar is to be made than
can be used each day. To be laid in
beds of 6 inches in thickness, reducing the
layers to 4" after ramming.

6. Pointing. This description of work
is to be performed to the floors of the
Court House, Nazirs and unclaimed Property
rooms, proposed additions to English
Record room, Royots shed, and
Cisterns of Latrine; also basement
and superstructure walls of (additions to)
Record Room, and compound wall:
i.e. all exposed walls of stone masonry.
All exposed joints to be well raked out
to a depth of 1 inch, and neatly pointed
with good strong lime putty.

7. Plastering with chunam two coats.
The joints of the masonry will be first
well raked out to about 1 inch, and made
to receive the first coat of plaster, which
will consist of 1 of chunam to 1 of sand.

After laying the first coat it will be levelled and afterwards rubbed down with floats, over which will be laid the 2nd coat of 8 to 11 of chunam and fine river sand respectively.

8 White washing 2 coats. The walls of the main Building; Nazir's and Unclaimed Property Rooms, and English Record Room are to be white washed as detailed in Estimate. The usual ingredients of gum and cocoa water are allowed in the Data. The wash should be applied hot.

9 Honey comb work with tiles. The Ryots shed and Latrine are provided with this work as per plan and estimate. Open tiles as per plan, to be built full width shown walls between pillars as shown in drawing; joints to be carefully made with best mortar, and all interstices left clear.

10 Terracing. This description of work is proposed for the Nazirs and Unclaimed Property Rooms, and to

1326/10

the Improvements of the English Record Rooms. The terrace will consist of ordinary terrace bricks (each 6" x 3" x 1") laid diagonally on edge in mortar of 3 parts of lime to 5 of sand, covered with 3" in thickness of well watered brick concrete, and this again with 2 courses of flat tiles each 5"x3"x1", and one course of square tiles 6"x6"x½" and the whole plastered with 3 coats of chunam.

11 Bengall Fencing. The verandahs proposed to be attached to the Improvements of English Record Room are to have this sort of fencing. It is to consist of 2 courses of flat tiles 6"x3"x1" laid veny hand and one course of ordinary flat tiles, with 3 coats of plaster.

12 Asphalt Flooring. To Latrine. When the masonry floor is thoroughly dry paint the surface with a composition of coal tar and asphalt, in the proportion of 1 lb of asphalt to 5 lbs of tar, adding the remaining ingredients detailed in the Data Sheet

13. Tiled Roofing. To the dismantled portions of main building roof, to the verandah of stairs and Unclaimed Property Rooms, to the Kyols shed and Latrines. To consist of flat and pantiles and shall run borders. the gauge distance of pantiles to be 3 inches.

14 Rough stone in mud. The compound wall is to be built of this description of masonry. It is to be in many respect as Rough stone in chunam, but the cement is to consist of 2 parts of clay to 1 of sand in which composition is to be added an proportionate solution in lieu of simple water, in the proportion noted in the Data sheet, to prevent the attacks of white ants.

15 Flooring with blue stone slabs. The Stairs and Unclaimed Property Rooms and Verandahs, the additional rooms and Verandah of English Record Room, and the Kyols shed are to be provided with this sort of flooring. Slabs of sizes varying from 1½ to 2 feet square, and from 2" to 3" in thickness.

will be required vide detailed Estimate. The sides and ends to be chisel dressed, and cut square without feather edges, so as closely to fit one into the other. After setting them level on a bed of mortar and drying, the interstices are to be raked out and filled in with strong lime putty.

16. Wood oiling 2 coats. To wood work of Latrine. The oil to be boiled down and white dammer added while hot and strained for use.

17. Dismantling Tonged Roof. The removed masonry is to be allowed for the rate allowed, taking care to save as many tiles as possible, during the operation of dismantling.

18 Dismantling Masonry. The debris is to be removed clear of the premises, using any portion in filling hollows about the north end, and filling in basement.

19 Excavation of site. The site to to cleared of all grass, bushes, roots &c and after centre lines of walls have

been pegged out and breadth of foundations
marked on ground, excavation tends
to the full depth shown on the plan,
or to such depth as the locality may
require.

Cuddapah Division office
18th January 1879

H Lyng
Executive Engineer
Cuddapah Division.

New works

Cuddapah District

Cuddapah Division

Cuddapah Taluq

Specification to accompany the Estimate for Additions and alterations to the District Court House at Cuddapah, and constructing a Pyol shed, and a Latrine, and a compound wall and gate.

Amount of Est: Rs: 2494

Da Prc g 16-6-79 No 1398/7

1398/13

Specification

to accompany the Estimate for Repairing the District Court House at Cuddapah.

Amount of Estimate Rs: 1926.

1. The Estimate provides for—

1st Dismantling the terraced Verandahs marked A.A. on plan, and rebuilding the same with teak-wood rafters and reepers, flat and pantiles, and chunam borders.

2nd Demolishing the mud walls marked B.B. on plan and rebuilding the same of brick in chunam.

3rd General repairs throughout the building consisting of complete white-washing to all the walls, repointing to floors, plastering to walls ve inside and outside.

2. Bricks in chunam to convey. Bricks are to be of best well burnt 9" × 4½" × 2½", well shaped with square edges, free from flaws and cracks, and ringing clear. The bricks to be well wet with water before being used, and laid

in proper courses, joints broken, and bond preserved throughout, care being taken that all vertical joints are well filled in with, and each brick well imbeded in, mortar. The mortar is to be prepared with 1 part of lime to 2 parts of sharp, clean, large grained river sand. The lime is to be slacked on the works in the presence of the Overseer in charge, and the ingredients well pounded together with sticks on ground in a mill.

3rd. Pointing. This description of work is to be performed to the floors of the Court House. All exposed joints to be well raked out to a depth of 1 inch, and neatly pointed with good, strong, lime putty.

4th Plastering with chunam 2 coats. The joints of the masonry will be first well raked out to about 1 inch, and watered to receive the first coat of plaster, which will consist of 1 of chunam to 1 of sand. After laying the 1st coat it will be levelled and afterwards rubbed down with floats over which will be laid the 2nd coat of 3 to 1 of chunam and fine river sand respectively

5th White washing 2 coats. The walls are to be white washed both inside and outside. The usual ingredients of gum and conjee water are allowed. The wash should applied hot.

6th Flooring with blue stone slabs. The Court Hall is to be provided with this sort of flooring. Slabs of sizes varying from 1½ to 2 feet square, and from 2" to 3" inches in thickness will be required. The sides and ends to be chisel dressed, and cut square without feather edge, so as closely to fit one into the other. After setting them level on a bed of mortar and drying the interstices are to be raked out and filled in with strong lime putty.

7 Tiled Roofing To the dismantled portions of the new building roofs. To consist of flat and pantiles, and chunam bordering: the guage distance of pantiles to be 3" inches.

8 Wood oiling 2 coats. To doors and windows of Main Building. The oile to be boiled down and white dammer added while hot and strained for use.

Cuddapah Division office
16th January 1879.

Executive Engineer
Cuddapah Division.

15.

Repairs

Cuddapah District

Cuddapah Division

Cuddapah Taluq

Specification to accompany the estimate for Repairs to the District Court House at Cuddapah.

In Reg 16-5-79 No 13987

Amount of 6st: 1926

Repairs 1398/26

to accompany estimate for repairing the District Court House at Cuddapah

Amount of estimate Rs ~~7780~~ 7080

New works ~~4450~~ Repairs ~~3330~~ 3082

1 The accommodation and the arrangements of the Court House are subject of complaint from the Sessions Judges for some years past, and the required improvements and repairs have been kept in abeyance pending the decision of Government regarding the removal of the Court to a more favourable locality. It having been decided that Cuddapah is to remain the Head Quarters of this District, and that the existing buildings are to be repaired the accompanying plans and estimates have been framed in communication with the Sessions Judge.

2 The main walls of the building are built of ~~brick~~ stone in Chunam, but in order to provide additional accommodation from time to time, some portions of the existing tiled flat tile, as well as pan tiles. It is therefore

of the Verandahs have been built up and enclosed with walls of brick in mud; this has brought the white ants into the Verandah roofs, and necessitates the removal of the whole of the wood work, which is in a very decayed state. The estimate provides for rebuilding these roofs where necessary of brick in Chunam and the roofing - to Verandahs of flat and pan tiles instead of the present Rough Country roofing. The whole of the wood work and Cornice of the back Verandah

3. The present internal arrangements of the Court, and of the intercommunications proposed are indicated in the Plans which accompany.

4. The Court Compound was originally surrounded with a hedge, but nearly all trace of this has disappeared, & it proposed to erect an enclosure wall of stone in mud pointed, pointed with Chunam, with the exception of the compound

as three sanctioned for the new Lodging Establishment; substantial pillars are already built

5. A pyoto shed is also allowed as per standard plan for at present there is no accommodation for suitors and witnesses attending the Court.

6. A Latrine has also been provided for the Court officials and Vakils, but there is no urgent necessity for this work as there is a Municipal Latrine situated about 50 feet to the compound.

Cuddapah Camp Office
Camp Cumbum 18th Jan 1879

Madras
Sd Emperor and
Cuddapah Camp

Sd/ C. Mabon Asst Engr
District Engineer

Sd/ Executive Engineer
Cuddapah Division

18 Jan 79

1878/12

As per sketch to scale, plan, section
as per plan, section. This estimate does not include

R.W.D.
9 JUL 77
CASE
1

Copy of report
Gales 1876
to June 1879

No 1 or 6 [illegible]

Report & accompanying the papers
Estimate for Permanent
and Minor Repairs required for
the Dio Direct Canal Bank
& Canal Repairs

Total Amount of Estimate Rs 10120
Estimate Rs 7740 Rs 2380

No 81. 1877

Dated Superintendent's Office 26th April 1877
Despd. 19th

From The Superintending Engineer
2nd Circle
Bellary

To The Chief Engineer
Public Works Department
Madras

Sir,

With reference to your Memo. Proceedings No 2092 dated 30th July 1876.

1. Report
2. Specifications
2. Abstract Estimate
1. Estimate for Rs
5. Plans
5. Tracings
76

I have the honor to forward the Estimate for the Permanent Repairs to the Coul-Bonds at Gadrapad according to the instructions contained therein, the Estimate has been divided into 2 parts viz:—

New works — Rs 7400
Repairs — 2060
9840

2. The cost of tables has been omitted as detailed Books and Plans. There are Some differences in the quantities for the Out-buildings as compared with the Standard Statements, the amount of Stone being partially substituted for brick-work pointing is provided in lieu of plastering.

The Executive Officer Explains that the titles Made in the Neighbourhood, are so poor, that it is advisable to have flat tile, as such as pan tile. His estimate has therefore

Not been altered; subject to your approval.

The percentage for Sundries and Superintendence is reduced from 10 to 5 per cent.—

I have the honour to be
Sir,
Your most obedient Servant
Henderson & Co
Per Pro
Superintending Engineer
Orissa Circle
Cuttack

G.O. No 3142 - 24-11-76
" 1329 - 3-12-88 Jud.

From

The Supdg. Engineer
2nd Circle

To

The Chief Engineer
S.P.W.R.

Fort St. 16-5-79 No. 1398 W

Dated 5th April 1879
Regd 19th do
Rec.

No. 81.

Court House at Cuddapah.

Resubmitting Plans and Estimates for the improvement and repairs to the Court House at Cuddapah.

+ 10 Plans and the S.O. 104. Circle No. 56-80. (vide G.O. 3608 of 5-6-80)

119 B

Cir 10-5-79 Rec'd 14-5-79
L Boly 2-5

1348/20 No. 1398 W

Extract from the Proceedings of the Madras Government
Under date the 16th May 1879
Read the following

From the Dt. Engineer Cud. Dapah } (No. 202 of 23rd April 1879)
do do (No. 822 of 5th July 1877)
From the Supdg. Engr 2nd Circle (No. 81 of 5th April 1879)

The undermentioned plans and estimates for improvements and repairs to the Court house at Cuddapah, amounting to Rs 9840, are sanctioned.

1. Additions and alterations to the Dist Court house at Cuddapah and constg a Pyol shed, Cutcherry & a compound wall with gate... Rs 7,780-12 Aug 1880
2. Repairs to the Dt. Court house at Cuddapah. 2060-10/2 Aug 1880
9840

2. It is observed that the plans have been approved by the Judicial authorities

authorities.

3. The repairs can be carried out from the grant at the disposal of the Engineers disposal - the question of the provision of funds for the new work will be considered hereafter.

8.5

10/5/79

4 - The connection recorded in para 1 of these Pro: has been carried out as proposed & numbered as shown above.

8.5

S. E. Leonard Esqr
Sir: I have to acknowledge the receipt of your letter of the 7th inst. & to request that you will be pleased to inform the Secretary of State for India in Council that the Governor General in Council has been pleased to sanction the proposal contained in your letter above referred to.

I have the honor to be
Sir
Your most obedient Servant
H. Waterfield
Secretary to the Government of India

Simla 10th May 1879.

1398
21

3228

Govt. of 1879 Madras.

PUBLIC WORKS.

To

Dated

Remark

Rec'd.

G. O. No. 116 May 1879. No. 13984

Nos. 119-120

Court House at Tindivanam - Plans and Estimate for increasing and repairing the ——— Sanctioned ——

Rs. Nabob's Work, Rs. 12,300-0-0

P.

D.

F.