Archives I—10,006—16-8 77.

(1) Number of pages 34

(2) Date of repair 13-11-86

(3) Initials of the Referencer bns.

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P W DEPARTMENT

G.O. No. / B.P. No. 2276 — W

Press. / Mis.

Dated 5-9-1879 ~~197~~.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

5th September 1879, No. 2,276 W.

General.
Account.

No. 27. Read the following paper :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of June 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date or during the Year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		No. 28. ORDER THEREON, 5th September 1879, No. 2,276 W.
	Presidency.								
1	Compensation for house-rent to Medical subordinates.	3	April 1879 ..	..	1,735	1,735	566	The Executive Engineer reports, under date the 23rd June 1879, that an application for funds was submitted to the Superintending Engineer, Third Circle, on the 3rd June 1879.	VIDE paragraph 1 of G.O., No. 2,067 W., dated 8th August 1879.
	Kistna Western Delta.								
2	Tools and plant (new supplies) ..	1	June ,, ..	..	436	436	436	The Executive Engineer reports, under date the 14th July 1879, that this amount was transferred from Kistna Eastern Delta division by transfer advice and that an estimate will be sent for sanction.	2. *Vide* paragraph 2 of do. do.
	Kistna Eastern Delta Division.								
3	Tools and plant (new supplies) ..	1	,, ,, ..	..	2,169	2,169	2,169	The Assistant to the Superintending Engineer, First Circle, reports, under date the 15th August 1879, that the Divisional Officer has been called upon for the submission of an estimate.	
	Bangalore.								
4	Tools and plant (new supplies) ..	1	,, ,, ..	..	448	448	252	Of this expenditure a sum of Rupees 248 is the value of iron trough kept in charge of Public Works Department for the use of Military. The Executive Engineer has been informed that the charge does not belong to the Public Works Department, and it should therefore be debited to Military Department.	3. The necessary adjustment will be carried out by the Executive Engineer concerned.
	Rajahmundry.								
5	Maintenance of works	1	,, ,, ..	..	288	288	191	The Assistant to Superintending Engineer, First Circle, states that the required estimate will be sanctioned.	4. *Vide* paragraph 1 above.
	Total ..	..	..	..	5,076	5,076	3,614		

2276
1

PART I.—Irregularities with respect to Estimate for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date or during the Year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		
	Buckingham Canal								
6	Buckingham canal from Penner to Kistna frontier.	6	Jan. 1879 ..	..	48,578	48,578	..	In G.O., No. 2,067 W, dated 8th August 1879, it is stated that the submission of the estimate should be expedited.	5. The submission of the estimate should be expedited.
7	Improving canal from Casba to Coramandel.	6	,, ,, ..	..	3,057	3,057	..		
8	Improving canal from Casba to Kistnapatam.	6	,, ,, ..	..	5,258	5,258	..		
9	Improving canal from Kistnapatam to Pennair.	6	,, ,, ..	..	30,327	30,327	..		
10	Deepening the southern canal to 4-50 below M.S. level.	4	Mar. ,, ..	..	270	270	..		
11	Extending Buckingham canal from Adyar to Cooum.	4	,, ,, ..	..	336	336	..		
12	Junction canal from Buckingham to Commamur canal.	5	Feb. ,, ..	..	5,705	5,705	..		
13	Deepening the northern canal from Madras to Pulicat.	4	Mar. ,, ..	..	312	312	..		
	Canara.								
14	Tools and plant (new supplies) ..	3	April ,, ..	..	269	269	42	The Superintending Engineer, Fourth Circle, has stated nothing as regards the required estimate in his statements of objectionable items submitted to this office, and a reference has therefore been made to him regarding the same.	6. *Vide* paragraph 2 above.
	Chingleput.								
15	Drainage of land between Veysarpaudy and Cochrane's canal.	4	Mar. ,, ..	..	3,508	3,508	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that this work was originally commenced as a famine relief work, and that the question of its continuance as an ordinary work in the present state of the finances is under the consideration of Government.	7. See G.O., No. 2,131 W., dated 14th August 1879, on the subject of a revised estimate, &c., for this work.
16	Monuments and graves, &c., at Protestant Cemetery, Mount.	4	,, ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that as Superintending Engineer can sanction repairs to the extent of the allotment placed at his disposal, the required sanction will doubtless be accorded on the receipt of the orders on the statements of demands and surrenders for 1879-80.	8. *Vide* paragraph 7 of G.O., No. 2,067 W., dated 8th August 1879.
	Godavari Eastern and Central Delta.								
17	Running steamer to Tarlagudem ..	3	April 1879 ..	..	588	588	212	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate and provide funds to the extent of the expenditure incurred this year out of the provision of Rupees 5,000 made in the budget of 1879-80, and to get the remainder (if not required) cancelled.	9. *Vide* paragraph 9 of do. do.
	Kurnool.								
18	Tools and plant (C.I. rammers) ..	3	,, ,, ..	..	1,315	1,315	..	The Superintending Engineer, Second Circle, states that an estimate will be submitted to the Chief Engineer for sanction.	10. *Vide* G.O., No. 2,270 W, dated 4th September 1879.
	Presidency.								
19	Conservancy of the Cooum ..	1	June ,, ..	..	350	350	166	The Assistant Engineer in charge of the Presidency Division, reports, under date the 16th July 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	11. *Vide* paragraph 1 above.
	Satur.								
20	Tools and plant (new supplies) ..	2	May ,, ..	..	720	720	..	The Executive Engineer reports, under date the 5th June 1879, that an estimate for Rs. 721 has been submitted for sanction.	12. *Vide* G.O., No. 2,265 W., dated 3rd September 1879.
	Total ..	..	..	..	1,00,879	1,00,879	420		
	EXCESS OVER ESTIMATE.								
	Negapatam.								
21	Deputy Tahsildar's Cutcherry and Sub-jail with out-houses at Vadarniem.	13	Oct. 1877 ..	11,556	13,475	1,919	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the necessary orders will be passed for the final admission of the outlay on receipt of a reply to a reference made to Superintending Engineer regarding this work.	13. The matter is now under the consideration of Government.
	Nilgiri.								
22	Government house at Norwood ..	25	June ,, ..	21,500	2,44,281	2,22,781	5,977	This office has nothing to add to the remarks made in the previous statement, *i.e.*, for May 1879.	......
	Ongole.								
23	First-class Taluk Cutcherry at Kanighiri.	15	Mar. 1878 ..	29,650	32,179	2,529	..	The Superintending Engineer, Second Circle, reports, under date the 23rd July 1879, that the revised estimate will be submitted to Government for sanction shortly.	14. The Superintending Engineer should expedite the reply to the special reference made to him on the subject.—*Vide* Chief Engineer's memorandum No. 2,693, dated 7th August 1879.
	Total ..	..	..	62,706	2,89,936	2,27,229	5,977		

PART II.—Irregularities with respect to Appropriation for the Month of June 1879.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Coimbatore.								
1	Road from Mettapolliem to Kullar.	3	April 1879 ..	..	6,244	6,244	2,711	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that a special reference has been made on this subject to the Financial Department. The Superintending Engineer, Fourth Circle, reports, under date the 13th July 1879, that the decision of Government as to the source from which the outlay is to be met is awaited.	15. Orders have since been passed in the Financial Department for the adjustment of these items.—*Vide* Proceedings, No. 2,189 W., dated 21st August 1879.
2	Repairing the bridge across the Kullar river on the road from Mettapolliem to Coonoor.	1	June ,, ..	..	1,196	1,196	738		
	Total ..	..	..	..	7,440	7,440	3,449		

Miscellaneous Irregularities.

Divisions.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	WORKS COMPLETED WITHOUT ESTIMATE.				RS.	RS.		
Presidency ..	Dismantling and rebuilding the latrine at the Lunatic Asylum.	2	May 1879 ..	1	..	260	The sanction of Government is requested to enable this office to pass the expenditure.	15A. The Examiner is authorised to admit the expenditure.
Do. ..	Reconstructing the temporary shed at the General Hospital.	1	June ,, ..	1	..	2		
Rajahmundry ..	Repairing town school at Bhadrachalam.	1	,, ,, ..	1	..	80		
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.							
	Works above Rupees 2,500.							
Nellore	Constructing second-class cutcherry at Sulurpet.	6	Jan. 1879 ..	1	12,830	12,862	Completed in January 1879 ..	16. Superintending Engineers should take steps for seeing that greater punctuality is observed in the submission of these documents to the Examiner.
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	4	March 1879 ..	1	5,300	6,755	Do. in March 1879	
	Works below Rupees 2,500.							
Ganjam	....	..	..	1	155	155	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Rajahmundry ..	....	..	..	2	740	820		
Godavari, Eastern and Central Delta.	....	..	..	1	816	815		
Tinnevelly	....	..	..	2	228	228		
Nellore	....	..	..	5	1,680	1,718		
Bellary	....	..	..	3	1,144	1,033		
Kurnool	....	..	..	1	350	336		
Presidency	....	..	..	11	3,773	4,859		
	Work Abstracts for works above Rupees 10,000 *not submitted to Examiner.*							
Buckingham Canal.	Extension of canal from Palar to Mercanum backwater.	..	January to June 1879.	1	1,79,600	1,992	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	
Do. ..	Deepening the southern canal to 4·50 below M.S. level.	..	January to March 1879.	1	..	270		
Madhanapalle ..	New Taluk Cutcherry at Kadri ..	..	April 1878 to June 1879.	1	33,070	31,202		
Do. ..	Sub-Collector's Cutcherry at Madhanapalle.	..	June 1879 ..	1	14,895	30		
Madura ..	Closing breaches on road No. 2 between Terupavanam and Ramnad.	..	April and May 1879.	1	39,170	10,965		
Do. ..	Constructing road No. 5 between Usilampatti and Cuckramurani.	..	June 1879 ..	1	35,000	33,588		
Nellore ..	Second-class Cutcherry at Sulurpet.	..	,, ,, ..	1	12,830	12,862		
Ongole ..	Constructing Sub-Jail at Kandukur.	..	May and June 1879.	1	10,000	8,923		
Vizagapatam ..	New Pottinghy ghaut	..	December 1878 to June 1879.	1	1,30,400	66,828		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers.
,, Examiner of Public Works Accounts.

Fxd. E. C. Shunker.
Spare Copies

2276/3

GENERAL.
ACCOUNT.

Govt. of (1879) Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEERS,
&c., &c., &c.

Dated September 5th.

Issued

Recd. *Encl.*

G. O., 5th September 1879, No. 2,276 W.

SEPTEMBER.

Nos. 27-28.

Objectionable Items.—Orders on Statement of —in the accounts of Executive Officers for the month of June 1879 under "Provincial."

8.8.79 No 2067 W
26.8 — 2131 W

No. 7 $\frac{y}{K}$

$\frac{2276}{4}$

G.O. 5th September 1879 No. 2276 W

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated
Recd. 30th August } 1879.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of June 1879. under Provincial.

for Examiner, P. W. Accounts. and
Major R.E.

With order

29/8

[Exr. Wks. Form No. 281.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial, Part I.]

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of approvals in Statement of objectionable items	Month in the account of which objectionable expenditure first appeared	Amount of Estimate or Appropriation	Expenditure up to date or during the year	Excess over Estimate or Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation								No. 2276 Wa/5th Septr/79
	Presidency								
1	Compensation for house rent to Medical Subordinates	3	April 79	"	1785	1735	566	The Executive Engineer reports under date the 23rd June 79 that an application for funds was submitted to the Superintending Engineer 3rd Circle on the 3rd June 79.	1. Vide para 1 of G.O. No. 2067 W d/8th Augt 1879.
	Kistna Western Delta								
2	Tools and Plant (New Supplies)	1	June 79	"	436	436	436	The Executive Engineer reports under date the 14th July 79 that this amount was transferred from Kistna Eastern Delta Divisions by Transfer Advices and that an Estimate will be sent for sanction	2. Vide para 2 of do do
	Kistna Eastern Delta Division								
3	Tools and Plant (New Supplies)	1	June 79	"	2169	2169	2169	The Assistant to the Superintending Engineer 1st Circle reports under date the 15th August 79 that the Divisional Officer has been called upon for the submission of an Estimate.	
	Bangalore								
4	Tools and Plant (New Supplies)	1	June 79	"	448	448	252	Of this expenditure a sum of Rs 248 is the	

3

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF June 1879 SHEET No.]

Item No.	Particulars.	Number of approvals in Statement of Ofchnable Items	Month in the account of which the Ofchnable Expenditure appeared	Amount of Estimates & Appropriation	Expenditure up to date or during the year	Excess over Estimates & Appropriation	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								the value of Iron Trough kept in charge of Public Works Department for the use of Military. The Executive Engineer has been informed that the charge does not belong to the Public Works Department and it should therefore be debited to Military Department.	3. The necessary adjustment will be carried out by the E.E. Concerned.

Without Estimate & Appropriation (Contd)

7

Item No.	Particulars.	Number of approvals in Statement of Ofchnable Items	Month in the account of which the Ofchnable Expenditure appeared	Amount of Estimates & Appropriation	Expenditure up to date or during the year	Excess over Estimates & Appropriation	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Rajahmundry								
5	Maintenance of Works	1	June 79	„	288	280	191	The Assistant to Superintending Engineer 1st Circle states that the required estimate will be sanctioned.	4- Vide para 1 above.
	Total			„	5076	5076	3614		
	Without Estimate.								
	Buckingham Canal								
6	Buckingham Canal from Pennar to Kristna Frontier	6	January 79	„	48578	48578	„		
7	Improving Canal from Casba to Coramandel	6	January 79	„	3057	3057	„		
8	Improving Canal from Casba to Kristnapatam	6	January 79	„	5258	5258	„	In G.O. No 2067 W dated 8th August 79 it is stated that the submission of the Estimate should be expedited.	2276 6
9	Improving Canal from Kristnapatam to Pennair	6	January 79	„	30327	30327	„		5. The submission of the estimate
10	Deepening the Southern Canal to 4-50 below M.S. Level	4	March 79	„	270	270	„		

5

[Ext. Wks. Form No. 304.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of appearances in statements of objectionable items	Month in the accounts of which objectionable expenditure first appeared	Amount of Estimate appropriated	Expenditure up to date during the year	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Contd								
	Buckingham Canal (Contd)								
11	Extending Buckingham Canal from Adyaur to Covum-	4	March 79	"	336	336	"		should be expedited_
12	Junction Canal from Buckingham to Commamur Canal	5	February 79	"	5705	5705	"		
13	Deepening the Northern Canal from Madras to Pulicat	4	March 79	"	312	312	"		
	Canara								
14	Tools and Plant (New Supplies)	3	April 79	"	269	269	42	The Superintending Engineer 4th Circle has stated nothing as regards the required estimate in his statements of Objectionable Items submitted to this Office & a reference has therefore been made to him regarding the same.	6_ Vide para 2 above.
	Chingleput								
15	Drainage of land between Veyasarpady & Cochranes Canal	4	March 79	"	3508	3508	"	In G.O. No 2067 W dated 8th August 79 it is stated that this work was originally commenced as a famine relief work, & that the question of its continuance as an ordinary work in the present state of the finances is under the consideration of Government_	7. See G.O. No. 2131 d/14th Augt/79 on the subject of a revised estimate &c. for this work.

2276/7

7

Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF June 1879. SHEET NO.]

Item No.	Particulars.	Number of appearances in Statements of expenditure items	Month in the accounts of which expenditure first appeared	Amount of Estimate if any	Expenditure up to date or during the year	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Contd Chingleput Contd	—							
16.	Monuments and Graves &ca at Protestant Cemetry Mount	4	March 79	..	286	286	..	In G.O. No 2067 W dated 8th August 79 it is stated that as Superintending Engineer can sanction repairs to the extent of the allotment placed at his disposal, the required sanction will doubtless be accorded on the receipt of the orders on the Statements of demand and surrenders for 1879-80	8. Vide para 7 of G.O. No 2067 W d/ 8th Augt 1879.
	Godavari Eastern & Central Delta								
17	Running Steamer to Tarlagoodem	3	April 79	..	588	588	212	The Assistant to Superintending Engineer 1st Circle reports under date the 8th July 79 that an estimate is not sanctioned as the Steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate & provide funds to the extent of the expenditure incurred this year out of the provision of Rs 5000 made in the Budget of 1879-80 & to get the remainder (if not required) cancelled —	9- Vide para 9 of do

226/8

9

[Ext. Wks. Form No. 254.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of appendix in Statement of the Month Items	Month in the accounts of which the first noted expenditure appeared	Amount of Estimate	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Contd.) Sluruoot								
18	Tools & Plant (C. I. Rammers) —	3	April 79	"	1315	1315	"	The Superintending Engineer 2nd Circle states that an Estimate will be submitted to the Chief Engineer for sanction	10. Vide G.O. No. 2270 W d/ 4th Sept. 1879.
	Presidency								
19	Conservancy of the Cooum —	1	June 79	"	350	350	166	The Assistant Engineer in charge of the Presidency Divn. reports under date the 16th July 79 that an estimate has been submitted to the Superintending Engineer for sanction	11. Vide para 1 above.
	Satur								
20	Tools and Plant (New Supplies)	2	May 79	"	720	720	-	The Executive Engineer reports under date the 5th June 79 that an estimate for Rs 721 has been submitted for sanction	12. Vide G.O. No. 2265 W d/ 3d Sept. 1879.
	Total......			"	100879	100879	420		
	Excess over Estimate Negapatam								
21	Deputy Tahsildar's Cutchery and sub Jail with out houses at Vadaraniem —	13	October 77	11556	13475	1919	"	In G.O. No. 2067 W dated 8th August 79 it is stated that the necessary orders will	13. The matter is now under

226/7

11

[Pub. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of approval in the Statement of objectionable items	Month in the account of which objectionable expenditure appears	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								will be passed for the final admission of the outlay on receipt of a reply to a reference made to Superintending Engineer regarding this work.	the consideration of Govt.
	Excess over Estimate (Contd) Nilgiri								
22	Government house at Norwood	25	June 77	21500	244281	222781	5977	This office has nothing to add to the remarks made in the previous Statement i.e.	
								for May 1879	12
	Ongole								
23	First class Salig Cutchery at Kanighiri	15	March 78	29650	32179	2529	"	The Superintending Engineer 2nd Circle reports under date the 23rd July 79 that the revised Estimate will be submitted to Government for sanction shortly.	14. The Supdg. Engr. should expedite the reply to the special reference made to him on the subject vide Chief Engr's Memo No. 2693 d/ 7th Aug 1879.
	Total....			62706	289935	227229	5977		

2276/10

13

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[———— Month of ———— 187 . Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

Item No.	Particulars.			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

2276/11

[Ex. Wks. Form No. 235.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial Part II.]

PART II.—Irregularities with respect to Appropriation.

Provincial

Item No.	Particulars.	Number of Appropriation in statement of Estimated Items	Month in the account of which the sanctioned expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation								
	Coimbatore								
1	Road from Mettapaliem to Kallar	3	April 79	"	6244	6244	2711	In G.O. No. 2067 W dated 8th August 79 it is stated that a special reference has been made on this subject to the Financial Department.	15. Orders have since been passed in the Financial Dept. for the adjustment of these items – vide Pro: No. 2189 W d/ 21st Aug. 1879.
2	Repairing the bridge across the Kullar river on the Road from Mettapolliem to Coonoor	1	June 79	"	1196	1196	738	The Sup. Eng. 4th Circle reports under date the 13th July 79 that the decision of Govt. as to the source from which the outlay is to be met is awaited.	
				"	7440	7440	3449		

29/8

Miscellaneous Irregularities

15

Division	Name of Work	Number of appearances in statement of Items	Month in the accounts of which the expenditure first appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Government
	Works completed Without Estimate							
Presidency	Dismantling and rebuilding the latrine at the Lunatic Asylum	2	May/79	1	.	260	The sanction of Govt. is requested to enable this Office to pass the expenditure	15 A The Examiner is authorised to admit the charges
Do.	Reconstructing the temporary shed at the General Hospital	1	June/79	1	.	2		
Rajahmundry	Repairing town school at Badrachellum	1	June/79	1	.	80		
	Completion Reports not Submitted to Examiner						Remainder will [illegible]	2276/12
	Works above Rupees 2500							
Nellore	Constructing 2nd Class Cutcherry at Sulurpett	6	Jany. 79 of Decr. 78 / 330	1	12830	12862	Completed in January 1879	16. Sup. Engr. should take steps for seeing
Vizagapatam	Additions and Improvements to the Collector's Cutcherry at Vizagapatam	4	March/79	1	5300	6755	Do. in March 1879	

Division	Name of Work	Number of appear. in the State of Abs. of Items / Month in Accounts of which the Expend. there appears	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Government
	Works below Rs 2500						
Ganjam			1	155	155	Government are particularly requested to impress upon the Sup. Engineer the importance of a more punctual submission of Completion Reports	that greater punctuality is observed in the submission of these documents to the Examiner.
Rajahmundry			2	740	820		
Godavery East & C. Delta			1	816	815		
Tinnevelly			2	228	228		
Nellore			5	1680	1718		
Bellary			3	1144	1033		
Kurnool			1	350	336		
Presidency			11	3773	4859		
	Work Abstracts for works above Rs 10000, not Submitted to Examiner						
Buckingham Canal	Extension of Canal from Palar to Mercanum backwater	Jany. to June/79	1	179.600	1992		
Do	Deepening the Southern Canal to 4-50 below M. S. Level.	Jany. to March/79	1	-	270		
Madhanapallee	New Taluq Cutcherry at Kadri	April/78 to June/79	1	33070	31.202	Without these monthly abstracts of work done, this Office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate	
Do	Sub Collector's Cutcherry at Madhanapallee	June 1879	1	11895	30		
Madura	Closing breaches on road No 2 between Tirupavanam and Ramnad	April & May/79	1	39.170	10965		
Do	Constructing road No 5 between Usilampatte and Cuckamurani	June/79	1	35000	33588		
Nellore	Second Class Cutcherry at Sullurpett	June/79	1	12830	12862		
Ongole	Constructing Sub-jail at Kandukur	May & June/79	1	10000	8923		
Vizagapatam	New Pottinghy Ghaut	Decr./78 to June/79	1	130400	66828		

P
5.9.79

19
Leau
4.9

2276
13

No. 207

2276/15

GOVT. OF MADRAS. } 187 . { P. W. DEPT.

SECRETARY.

Fort St. George, 5th September 1879.

OFFICE NOTE

To W

---

attach as
keep with
to the original
of: [illegible]

2276/14

22-9

No. 207

GOVT. OF MADRAS. } 187 . { P. W. DEPT.

SECRETARY.

Fort St. George, 5th September 1879.

OFFICE NOTE

To W

The statement of objectionable items under 'Provincial' for June has been received -

It contains 23 items of irregular expenditure, of which Nos 1, 5, 16, 17, 19 will be removed when orders are passed on the statement of savings and demands -

Nos. 2, 3, 14 are for tools and 2, 14 will be disposed of under orders already given, but No 3 which is for Rs 2169 expended during

2276/15

G.O. 5 Septr/79 No. 2276 W

OF 187

Ex Coty 5-9.

form, without any estimate, requires explanation, which will be called for –

No 4 is not properly debitable to the Department at all, and will be removed by a book adjustment –

No 6 to 13 refer to the Buckingham Canal –

No 15 refers to the drainage of land between Vyasarpady and Cochrane's canal, and has been dealt with by G.O. No 2131 W of 14th August; no further action can be taken at present –

No 18 and 20 have since been disposed of by separate order –

No 21 is for the Tahsildar's cutchery at Vedaraniem, and the case is now under the consideration of Government –

2276/16

No 22 is the Government House at Ootacamund –

No 23 is for the excess expenditure on the Taluq cutchery at Kanigiri, and a reference has been made to the S.E. on the subject; he will now be asked to expedite his reply –

One case of delay in the submission of a completion certificate calls for explanation; the others are trifling in extent, and no more than what may fairly be called "current arrears" –

There is no item except No 3 which seems to call for special remark; regarding this enquiry will be made —

S

DHW

A.W.

Send me the Ob. Statement for June when received

8/9/79

Pr G.O. No. 2276 W d/ 5 Sept/79 received, & put up.

A.S.P.

19/9

DrW

Remarks Approved

20/9/79

2276/17

Co 6303

Govt. of 1879 Madras.

PUBLIC WORKS.

To

Dated [illegible]

Issued

Recd. Encl.

G. O. 3 Septr 1879, No. 2276 W

Nos. 27–28

Objectionable Items

Orders on statement of — in the accounts of Executive Officers for the month of June 1879 under "Provincial"

123

Supg: Engineer Gen & WC

Desptd 16.9.79

6