Archives I 10,006—16-8 77.

(1) Number of pages 118.
(2) Date of repair Dec'86
(3) Initials of the Referencer

TAMIL NADU ARCHIVES

VERNMENT OF TAMIL NADU

Public Works. DEPARTMENT

G.O. No. ~~B.P. No.~~	2417 W.	Press. ~~Mis.~~
Dated	23.9.1879	197 .

Not to be folded or roughly handled

2417/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

23rd September 1879, No. 2,417 W.

General.
Account.

Read the following paper :—

No. 54.

LOCAL.

Part I.—Irregularities with respect to Estimate for the Month of June 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION. Chingleput District. *Chingleput Circle, Chingleput Division.*			RS.	RS.	RS.	RS.		
1	Road from Kodambakum to Sriperumbudur.	3	April 1879 ..	..	1,563	1,563	89	A reply is awaited to a requisition to the Executive Engineer from this office to state the authority under which these works were commenced, and to submit it through the Superintending Engineer with his remarks.	No. 55. Order thereon, 23rd September 1879, No. 2,417 W. The Superintending Engineer will explain the circumstances under which these works were undertaken in the absence of estimates and appropriations.
2	Road from Trivatore to Ennore.	3	" " ..	..	665	665	..		
3	Road from Chinnamuttan Chavady to Seyala Mudely's Choultry.	2	May " ..	..	263	263	..		
4	Road from Perambur Railway Station to Yernkanjery on trunk road No. 1.	2	" " ..	..	337	337	..		
5	Road from Sahib's to Vendalore Choultry.	2	" " ..	..	448	448	28		
6	Road from Marmalong bridge over Policadnai to trunk road No. 2, Irumbilyur.	2	" " ..	..	281	281	24		
7	Road from Elphinstone's bridge to Elliot's beach.	2	" " ..	..	200	200	..		
8	Road from Korathur to Trippasore via Tiruvallur.	2	" " ..	..	425	425	96		
9	Road from Periapolliem to Korathur via Tinnanur Railway Station.	2	" " ..	..	312	312	12		
10	Road from Tiruvallur to Nagalapuram.	1	June " ..	..	819	819	727		
11	Road from Uthucottah to Sattivade.	1	" " ..	..	229	229	184		
12	Road from Trippasore to Kanmanjeri.	1	" " ..	..	204	204	143		

2417
2

PART I.—Irregularities with respect to Estimate for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
13	Maintenance of avenues ..	2	May 1879 ..	..	432	432	203	The Executive Engineer states, in his Objectionable Item Statement for June 1879, that the work was commenced under the authority of the Superintending Engineer as per his letter, No. 351 GD, of 17th May 1879.	2. The Superintending Engineer will explain the circumstances under which these works were undertaken in the absence of estimates and appropriations.
	KISTNA DISTRICT.								
	Guntoor and Masulipatam Circles, Guntoor Division.								
14	Maintenance of avenues in Masulipatam circle.	2	,, ,, ..	..	1,008	1,008	414	Funds having been allotted in lump sum in the current year's budget, a reference has been made to the Superintending Engineer on the subject of the distribution of that allotment to the works concerned.	
15	Maintenance of avenues in Guntoor circle.	2	,, ,, ..	..	779	779	224		
	KURNOOL CIRCLE.								
	Kurnool Circle, Kurnool Division.								
16	Road from Kurnool to Guti.	3	April ,, ..	..	511	511	274	Funds having been allotted in lump sum in the current year's budget, the Board of Revenue has been requested to state the amount of appropriation required for each work.	
17	Road from Kurnool to Bairlooty *via* Nandikotkur.	2	May ,, ..	..	342	342	100		
18	Road from Chittur to Kurnool *via* Cuddapah and Nandial.	2	,, ,, ..	..	301	301	92		
19	Road from Tugli to Nuncherla Railway Station.	2	,, ,, ..	..	231	231	7		
20	Road from Chittur to Kurnool *via* Cuddapah and Nandial.	2	,, ,, ..	..	1,503	1,503	1,028		
21	Road from Bellary to Kurnool.	1	June ,, ..	..	531	531	340		
22	Road from Guti near Peapully to Gazulpully *via* Rampur Pass.	1	June ,, ..	..	370	370	263		
23	Do. Nandial Division ..	1	,, ,, ..	..	594	594	594		
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
24	Road from Nellore to Sangum.	1	,, ,, ..	..	413	413	259	In the Statement of Objectionable Items received from the Executive Engineer, nothing having been said in respect to the estimate and appropriation for this work, he has now been called upon to state the authority under which it was commenced.	3. *Vide* paragraph 1 above.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
25	Improving the road from Ooty to Devasholay.	2	May ,, ..	..	849	849	543	The Superintending Engineer, Fourth Circle, reports, under date the 29th July 1879, that the work has been sanctioned by the Local Fund Board on the 10th March 1879, and that funds from the reserve of 1879-80 provided. No estimate, however, appears to have been sanctioned in any of the returns of sanctioned estimates submitted to this office, nor has any appropriation been made for this work.	4. The Superintending Engineer will explain the omission of the work from the return of sanctioned estimates, and if an appropriation has been made, the Local Fund Board will be requested to intimate the same to the Examiner through the Board of Revenue.
	NORTH ARCOT DISTRICT.								
	Chittur Circle, Vellore Division.								
26	Portion of great western road from Madras to Calicut.	2	,, ,, ..	..	369	369	136	The Executive Engineer reports, under date the 18th June 1879, that expenditure was incurred on the authority of the Superintending Engineer, Third Circle, as per his letter, No. 1,985, dated 5th April 1879.	5. Funds have apparently been allotted in lump sum for this work in Part II of the budget for 1879-80. The Superintending Engineer will explain whether this is the case.
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynad Division.								
27	Calicut to Mysore frontier *via* Tambercherry ghat and Sultan's battery.	3	April ,, ..	..	3,364	3,364	1,437	The works shown by the Executive Engineer in his schedules of expenditure submitted to this office not being identical with those appearing in the current year's budget, a reference has been made to him on the subject to which no reply has yet been received.	6. The reply to the reference made will be awaited.
28	Periah road	3	,, ,, ..	..	2,076	2,076	584		
29	Korath road	3	,, ,, ..	..	465	465	..		
30	Terriote road	2	May ,, ..	..	398	398	127		
31	Ullary Kuttiandy road ..	2	,, ,, ..	..	351	351	9		
32	Beypore to Mangalore coast road.	2	,, ,, ..	..	809	809	419		
33	Panamaram road	1	June ,, ..	..	340	340	181		
34	Quilandy Tambercherry road.	1	,, ,, ..	..	227	227	200		
35	Cannanore to Coorg	1	,, ,, ..	..	283	283	131		
34	Junction to connect Panamaram, and Sultan's battery road with Calputty and Sultan's battery.	1	,, ,, ..	..	500	500	517		
37	Repairing the Canoth bridge between Vytery and Calputty.	1	,, ,, ..	..	223	223	75		
38	Coorg road	1	,, ,, ..	..	240	240	109		

PART I.—Irregularities with respect to Estimate for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	NORTH ARCOT DISTRICT.								
	Chittur Circle, Chittur Division.								
39	Road from Ranipet to Bombay *via* Palmanair.	1	June 1879 ..	..	428	428	278	The Superintending Engineer, Third Circle, reports, under state the 6th August 1879 that, pending the sanction of the budget, the local repairs have been ordered to be carried out to the extent of 50 per cent. of the usual budget provisions, *vide* Revenue Board's Proceedings, No. 769, dated 24th March 1879.	7. These are apparently maintenance works and funds have been provided in lump sum in the Chittur Circle budget for 1879-80. The Superintending Engineer will explain whether this is the case.
40	Road from Palmanair to Cooppum Railway Station *via* Byreddipully, &c.	1	"	..	232	232	157		
			Total ..	..	23,715	23,715	10,004		
	WITHOUT ESTIMATE.								
	GODAVARI DISTRICT.								
	Cocanada Circle, Eastern and Central Delta Division.								
41	Completing bridge over Goddu Calva.	10	Sept. 1878 ..	..	822	822	..	The Executive Engineer states, under date the 23rd January 1879, that an estimate, amounting to Rupees 800, has been sanctioned by the Superintending Engineer in his letter, No. 2,949, of 12th December 1877. This sanction, however, not having been communicated to this office, the objection on the item will remain till the inclusion of the estimate in the Superintending Engineer's return of sanctioned estimates to be submitted to this office.	8. The Superintending Engineer has been called upon to explain the cause of delay in the submission of an estimate for this work, *vide* Chief Engineer's memorandum, No. 2,751, dated 15th August 1879. The reply should be expedited.
	KISTNA DISTRICT.								
	Guntur and Masulipatam Circles, Guntur Division.								
42	Road from Narsaraopet to Venukonda.	24	April 1877 ..	..	5,929	5,929	..	The President of the Local Fund Board has been called upon in Proceedings of the Board of Revenue, No. 697, of 14th March 1879, to expedite the submission of estimates for this work; also in G.O., No. 2,009 W, of 31st July 1879 (Public Works Department), the Superintending Engineer, First Circle, was called upon to report fully on the subject of the 2nd paragraph of the Proceedings of the Board of Revenue, No. 1,722, of 17th June 1879, and to state with what officer the responsibility of the delay in question lies.	9. *Vide* G.O., No. 2,009 W, dated 31st July 1879, calling for a report with regard to delay in the submission of the estimate for this work; also memorandum No. 2,751, dated 15th August 1879. The reply should be expedited.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	Masulipatam Circle, Eastern Delta Division.								
43	Closing breaches of Bantamalli road.	4	Mar. 1879 ..	..	1,044	1,044	60	The Executive Engineer reports, under date the 17th July 1879, that an estimate was submitted to the Superintending Engineer for sanction.	10. *Vide* Chief Engineer's memorandum No. 2,751, dated 15th August 1879, reply to which should be expedited.
	Masulipatam Circle, Western Delta Division.								
44	Repairing the road from the new to the old lock through the village of Duggeralla.	5	Feb. " ..	..	361	361	..	The Executive Engineer having stated nothing regarding this work in his Statement of Objectionable Items submitted to this office, a statement has been forwarded to him to quote authority under which the work was commenced without an estimate.	11. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
45	Repairing damages done to road from Chittavalsa to Kundivalsa.	3	" " ..	..	335	335	..	The Executive Engineer has stated nothing regarding these works in his Statements of Objectionable Items submitted to this office; he has therefore been requested to quote the authority for commencing these works.	
46	Repairing damages done to road from Ramabhadrapuram to Parvatipur.	4	Mar. 1879 ..	..	298	298	..		
47	Repairing bridges, &c., on the Vizagapatam Vamulavalsa road.	1	June " ..	..	715	715	62		
48	Rebuilding southern abutment and arch of Chittivalsa bridge.	11	July 1878 ..	..	2,688	2,688	686	The Superintending Engineer, First Circle, reports that the construction of the bridge was commenced under instructions contained in the Chief Engineer's memorandum No. 1,057, dated 28th February 1878, embodied in G.O., No. 1,334 W, dated 14th March 1878, in anticipation of sanction to an estimate.	12. Do. *Vide* also G.O., No. 1,334 W, dated 14th March 1878, communicating to the Local Fund Board remarks of the Chief Engineer on the estimate for this work.
49	Completing the road from Vizianagram to Nathavalsa.	2	May 1879 ..	..	4,655	4,655	168	In the Local Fund Budget of 1879-80, it is stated against this work that an estimate for Rupees 30,840 is under revision. No estimate appears to have been sanctioned as yet for this work.	13. The Superintending Engineer will explain how the matter actually stands.
	CUDDAPAH DISTRICT.								
	Madhanapalle Circle, Madhanapalle Division.								
50	Completing the Coorly Ghaut in Cuddapah Division.	3	April " ..	..	508	508	..	The Executive Engineer reports, under date the 7th June 1879, that the expenditure represents the amount disbursed to a Contractor employed on the work under the authority of the Superintending Engineer, Second Circle. A reference on the subject has been made to the Superintending Engineer, Second Circle.	14. The Superintending Engineer will explain the authority and circumstances under which the outlay was incurred.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
51	Road from Kadavalur to Buchireddipolliem.	11	Aug. 1878 ..	..	771	771	..	The Superintending Engineer, Second Circle, reports, under date the 14th June 1879, that the estimate for the road is about to be forwarded to the President, Local Fund Board, Nellore, for sanction.	15. The Superintending Engineer states, in his letters Nos. 2,257 and 2,259, dated 26th August 1879, that estimates for items 51 and 52 have been submitted through the Local Fund Board and the Board of Revenue for the sanction of Government, to obtain which early steps should be taken.

2417/4

PART I.—Irregularities with respect to Estimate for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE—*cont.*								
	NELLORE DISTRICT—*cont.* *Nellore Circle, Nellore Division*—cont.			RS.	RS.	RS.	RS.		
52	Road from Goodoor to Tikkavaram.	8	Nov. 1878 ..	..	1,001	1,001	..	The Superintending Engineer reports, under date 5th March 1879, that the estimate is under preparation and will shortly be submitted for sanction.	16. *Vide* paragraph 15.
53	Road from Naidupet to Dugarajapatam.	8	" " ..	..	740	740	..	Do. do. ..	17. The estimate furnished by the Executive Engineer being incomplete he has been called upon to furnish one in the *proper form, vide* District Engineer's letter No. 2,368, dated 26th August 1879
54	Road from Venkataghiri to Rapur.	8	" " ..	..	521	521	..	Do. do. ..	
55	Road from Podalakur to Rapur.	6	" " ..	..	925	925	..		
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*							The Superintending Engineer, Second Circle, reports, under date the 13th March 1879, that an estimate is under preparation and will shortly be submitted for sanction.	18. *Vide* remarks against item 43.
56	Construcing road from Koratur to Periapolliem *via* Tinnanur Railway Station.	4	Mar. 1879 ..	..	3,478	3,478	..	The Executive Engineer reports, under date the 14th August 1879, that these works are still incomplete and that a reference will be made to the President, Local Fund Board, regarding the required estimates.	
57	Ramanjerry road	4	" " ..	..	2,037	2,037	..		
	NORTH ARCOT DISTRICT. *Chittur Circle, Vellore Division.*								
58	Repairing road on great western trunk road.	3	April " ..	..	225	225	..	*The Executive Engineer having stated* nothing as to the authority for commencing the work, a reference has been made to him and a reply thereto is awaited.	19. *Vide* remarks against item 50 above.
	SALEM DISTRICT. *Ossoor Circle, Ossoor Division.*								
59	Kushnagiri to Maharajahgada.	4	Mar. " ..	..	207	207	..	The Superintending Engineer, Fourth Circle, states, *in his Objectionable Item Statement* for June 1879, that this amount will be adjusted by other agency.	20. The Superintending Engineer states, in his letter No. 532, dated 22nd August 1879, that the Divisional Officer has been called on to submit the necessary explanation on receipt of which a report in regard to this item will be submitted.
	Total ..	..	..	..	27,255	27,255	925		
	EXCESS OVER ESTIMATE.								
	KISTNA DISTRICT. *Guntoor and Masulipatam Circles, Western Delta Division.*								
60	Construction of road from Voleroo to Nizampatam.	36	April 1876 ..	14,050	16,059	2,009	..	The Assistant to the Superintending Engineer, First Circle, states, under date 5th August 1879, that the excess outlay can be recovered by the transfer of materials at site to some other works, and that no steps can now be taken for so doing as no works requiring such materials are now in progress.	The report promised has been received in which, *vide* Superintending Engineer's letter No. 565, dated 8th September 1879, it is explained that the expenditure represents payment made on account of land taken up on the above road. The Superintending Engineer will explain whether provision was made for this change in the estimate for the road, and if not, why not.
	Kistna Western Delta Division.								
61	Constructing road from Guntoor to Iyloor.	23	May 1877 ..	1,56,515	1,60,682	4,167	..	The Assistant to the Superintending Engineer, First Circle, states, under date the 5th August 1879, that the excess will be recovered by the transfer of materials to other works, and that the Sub-divisional Officer has been referred to to furnish a revised estimate if necessary.	
	VIZAGAPATAM DISTRICT. *Vizagapatam Circle, Vizagapatam Division.*								
62	Trunk road from Vamalavalsa.	4	Mar. 1878 ..	3,575	4,315	740	..	The Assistant to the Superintending Engineer, First Circle, in reply to a reference from this office, refers to G.O., No. 104 W, of 8th January 1879 as the authority for the excess expenditure; but the excess was not sanctioned in that Government Order, as it is simply stated in it that the Revenue Board will instruct the President, Local Fund Board, to take the necessary steps for providing for the excess and for adjusting the amount of the work.	21. *Vide* Chief Engineer's memorandum No. 2,751, dated 15th August 1879, the reply to which should be expedited.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
63	Road from Kodarabakam to Sriperumbudur.	4	" " ..	1,750	2,228	478	..	The Assistant to the Superintending Engineer, Third Circle, reports, under date the 23rd June 1879, that the excess is due to the extra materials purchased. The Superintending Engineer has been requested to submit a completion report for the work, if not to get a revised estimate sanctioned.	
64	Johannes' road, Sailapet ..	4	" " ..	200	416	216	..	The Executive Engineer has stated nothing regarding this work in his Statement of Objectionable Items submitted to this Office; he has therefore been requested to state what steps have been taken to remove the objection in respect to excess over estimate.	
	NILGIRI DISTRICT. *Nilgiri Circle, Nilgiri Division.*								
65	Repairing the old ghat road, 9 miles.	7	Dec. 1878 ..	495	990	495	..	The Executive Engineer has been requested to submit a completion report for the work if completed, or to get a revised estimate sanctioned if it is still in progress.	22. Items 65 and 67. The Superintending Engineer explains, in his letter No. 532 dated 22nd August 1879, that the outlay objected to was simply excess over the annual maintenance grants for these roads provided in the budget. There were no estimates for these works; hence no revised estimates were submitted for sanction.

PART I.—Irregularities with respect to Estimate for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimates and Appropriation.	Expenditure up to Date or during the year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynad Division.								
66	Periah road to Manantoddy and Mysore frontier.	33	July 1876 ..	2,12,900	2,43,133	30,233	977	The Superintending Engineer, Fourth Circle, reports, under date the 28th July 1879, that a revised estimate was submitted to the Local Fund Board for sanction on the 19th April 1879.	23. The Superintending Engineer (*vide* his letter No. 532, dated 22nd August 1879) states that the revised estimate was submitted to the Local Fund Board on the 19th April 1879, but no sanction has as yet been accorded.
67	Road from Calicut to Mysore frontier *via* Tambercherry Ghat and Sultan's Battery.	9	Oct. 1878 ..	13,820	19,238	5,418	..	The Executive Engineer reports, under date 28th April 1879, that the work having been completed, no revised estimate can be submitted. He has been requested to expedite the despatch of the completion report.	24. *Vide* remarks against item 65.
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
68	Closing breaches on road No. 14, Melur to Trichinopoly.	4	Mar. 1879 ..	580	886	306	..	The Superintending Engineer, Fifth Circle, reports, 13th June 1879, that a revised estimate for Rupees 2,050 was sanctioned by the Local Fund Board on 16th September 1878 and registered as No. 11 of 1878-79. This estimate was, however, sanctioned for a separate work "closing breaches on road No. 14 from Poovandy to Tiroopavanam," and not for the one now treated as objectionable. The Superintending Engineer has been addressed on the subject.	25. The Superintending Engineer, in his letter No. 1,647, M. D., dated 29th August 1879, explains that the revised estimate for this road has never been received in his office. The further report promised after due inquiry will be awaited.
69	Road No. 32, Dindigul to Aravarkurchi.	9	Oct. 1878 ..	15,400	17,124	1,724	..	The Superintending Engineer states, on the 29th January 1879, that the work was resumed in April 1878 under the authority conveyed in the Local Fund Budget of 1878-79, and that the revised estimate for Rupees 20,110 has not as yet been sanctioned.	26. In his letters, Nos. 646 and 1,215, of the 29th August 1879, the Superintending Engineer explains that the delay in sanctioning the revised estimates rests with the Circle Board, and that the attention of the President has been called to the subject. The matters should receive early attention.
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
70	Restoration of 5 miles of road No. 27 from Kottoor to Singandy.	6	Jan. 1879 ..	13,700	14,054	354	..	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rupees 3,001 was forwarded to the President, Local Fund Board, on the 5th November 1878. The required sanction is awaited.	

PART II.—Irregularities with respect to Appropriation for the Month of June 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	*GODAVARI DISTRICT.								
	Cocanada Circle, Eastern and Central Delta Divisions.								
1	Damages done to the road from Dowlaishvaram to Samulcotah.	2	May 1879 ..	..	*883	*883	154	The Executive Engineer not having given, in his Objectionable Item Statements submitted to this office, the causes or authority under which the work was commenced without appropriations, a reference has been made to him on the subject.	* An appropriation of Rupees 4,200 has since been made.
2	Two fresh water tanks at Mahambovadu.	2	,, ,, ..	..	1,235	1,236	..	The Assistant to the Superintending Engineer, First Circle, reports, under date the 8th July 1879, that funds were applied for in the Statement of Incomplete Works forwarded to the President, Local Fund Board, on the 9th June 1879.	27. The Superintending Engineers concerned will at once explain the circumstances and authority under which these items of expenditure were incurred in the absence of appropriation.
3	Kapetagundem tank in Kaduli village.	1	June ,, ..	..	967	967	967	The Executive Engineer not having submitted the Statement of Objectionable Items for June 1879, giving the cause of commencing this work without appropriation, a reminder has been sent to him.	
	Cocanada Circle, Rajahmundry Division.								
4	Re-gravelling a portion of Chintalapudi road.	2	May ,, ..	..	2,534	2,534	34	The Assistant to the Superintending Engineer, First Circle, reports, under date the 29th July 1879, that funds have been applied for in the Statement of Incomplete Works submitted to the Local Fund Board.	
5	Road from Tirakiluntia to Jangareddigudem.	1	June ,, ..	..	510	510	352	The Assistant to the Superintending Engineer, First Circle, reports, under date the 29th July 1879, that funds have been appropriated in the budget since received. No appropriation, however, appears in the budget of 1879-80.	
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
6	Madras road, constructing bridge of one arch.	1	,, ,, ..	..	602	602	172	The Superintending Engineer, Second Circle, reports, under date the 18th July 1879, that funds have been applied for in the list of incomplete works.	

2417/5

PART II.—Irregularities with respect to Appropriation for the Month of June 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT APPROPRIATION—*cont.*								
	SOUTH CANARA DISTRICT.								
	Canara Circle, Canara Division.								
7	Constructing Cubbinhully bridge.	1	June 1879 ..	..	790	790	607	The Superintending Engineer, Fourth Circle, reports, under date the 24th July 1879, that funds have been applied for in the statement of incomplete works submitted to the President, Local Fund Board.	27. The Superintending Engineers concerned will at once explain the circumstances and authority under which these items of expenditure were incurred in the absence of appropriation.
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynad Division.								
8	Periah ghat retrace ..	3	April ,, ..	..	2,188	2,188	977	The Superintending Engineer, Fourth Circle, reports, in his Statement of Objectionable Items for April 1879, that funds have been applied for in the list of incomplete works.	
	MADURA DISTRICT.								
	Madura Circle, Madura Division.								
9	Metalling 13 miles of road from Parmagudi to Bogalore.	2	May ,, ..	..	1,643	1,643	553	The Executive Engineer has not submitted to this office his usual Statement of Objectionable Items or returned those prepared in this office and forwarded to him for his remarks.	
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
10	Widening the existing bridge over the Odimbuly river.	3	April ,, ..	..	1,622	1,622	315	The Superintending Engineer, Fifth Circle, reports, under date the 5th August 1879, that no orders have as yet been passed by the Board of Revenue on the list of incomplete works of last year.	
			Total ..	..	12,974	12,974	4,181		

2417/6

Miscellaneous Irregularities.

Divisions.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	WORKS COMPLETED WITHOUT ESTIMATES.				RS.	RS.		
Vizagapatam ..	Apron of Hammantwaka bridge.. ..	1	June 1879 ..	1	..	143	The sanction of Government is requested to enable this office to pass the expenditure.	28. The required sanction is accorded.
Cuddapah ..	Road from Kodur to Chitwail	1	,, ,, ..	1	..	182		
Do. ..	Do. Poorvanilla to Mydikur ..	1	,, ,, ..	1	..	164		
Do. ..	Do. Cuddapah to Khandiem ..	1	,, ,, ..	1	..	103		
Do. ..	Constructing three irrigation tunnels on road from Kodur to Balpilly.	1	,, ,, ..	1	..	91		
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.							
	Works above Rupees 2,500.							
Canara ..	Repairing road No. 22, coast road from Byndoor to Cavoy.	4	March ,, ..	1	3,000	2,431	Completed in March 1879 ..	29. The despatch of these completion reports and abstract estimates should be expedited. The Superintending Engineers should impress on their Executive Engineers the necessity for greater punctuality in this respect.
Do. ..	Repairing road No. 3 from Calicut to join Mangalore *via* Hosdroogs Vittal.	4	,, ,, ..	1	3,380	3,377	Do. do. ..	
Cuddapah ..	Road from Kazipur to Nellore frontier ..	4	,, ,, ..	1	3,510	3,559	Do. do. ..	
Godavari, Eastern and Central Delta.	Maintaining avenues	4	,, ,, ..	1	3,000	2,904	Do. do. ..	
Negapatam ..	Road No. 15, north section, from Combaconum to Adrampatam.	4	,, ,, ..	1	3,100	2,098	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpett.	8	Nov. 1878 ..	1	6,050	5,937	Do. Nov. 1878 ..	
Do. ..	Road from Nellore to Cuddapah frontier, Dornal road.	1	June 1879 ..	1	5,070	3,545	Do. June 1879 ..	
Rajahmundry ..	Repairing the trunk road in the Cocanada Circle.	4	March ,, ..	1	6,200	6,102	Do. March 1879 ..	
Do. ..	Repairing the road in the Rampa country..	4	,, ,, ..	1	5,000	2,723	Do. do. ..	
Do. ..	Do. the road from Rajahmundry to Gokaram.	4	,, ,, ..	1	4,000	4,016	Do. do. ..	
Do. ..	Maintaining avenues	4	,, ,, ..	1	2,000	1,650	Do. do. ..	
Tanjore ..	Road No. 2 from Shiyali to Salem ..	4	,, ,, ..	1	3,480	2,340	Do. do. ..	
Do. ..	Road No. 4 from Tanjore to south bank of Coleroon.	4	,, ,, ..	1	3,170	1,792	Do. do. ..	
Do. ..	Road No. 15 from Combaconum to Adrampatam.	4	,, ,, ..	1	3,500	2,171	Do. do. ..	
Do. ..	Road No. 2 from Shiyali to Salem ..	4	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Road No. 28 from Coleroon bridge to Nandalore bridge.	4	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Mayaveram to Tritrapundy ..	4	,, ,, ..	1	3,675	3,563	Do. do. ..	

Miscellaneous Irregularities—*cont.*

Divisions.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	* Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.*				RS.	RS.		
	Works above Rupees 2,500—cont.							
Tanjore ..	Repairing road No. 2 from Shiyali to Salem.	4	March 1879 ..	1	2,760	1,750	Completed in March 1879 ..	30. The despatch of these completion reports and abstract estimates should be expedited. The Superintending Engineers should impress on their Executive Engineers the necessity for greater punctuality in this respect.
Tinnevelly ..	Ambasamudram bridge	4	" " ..	1	4,000	3,591	Do. do. ..	
Wynad ..	Repairing road from Calicut to Mysore frontier *via* Tambercherry ghaut, &c.	4	" " ..	1	13,820	19,258	Do. do. ..	
	Works below Rupees 2,500.							
Rajahmundry ..	....	..	..	3	785	726	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Negapatam ..	....	..	..	15	16,980	13,431		
Dindigul ..	....	..	..	4	2,696	1,742		
Trichinopoly ..	....	..	..	..	..	..		
Tinnevelly ..	....	..	..	2	2,910	1,933		
Tanjore ..	....	..	..	47	37,055	33,497		
Godavari, Western Delta.	....	..	..	1	400	384		
Godavari, Eastern and Central Delta.	....	..	..	13	11,118	9,784		
Kistna, Eastern Delta.	....	..	..	3	1,500	1,502		
Vizagapatam ..	....	..	..	1	..	143		
Guntoor ..	....	..	..	1	115	89		
Cuddalore ..	....	..	..	10	3,186	1,949		
Madhanapalle ..	....	..	..	1	459	453		
Cuddapah ..	....	..	..	4	542	510		
Ongole ..	....	..	..	2	2,295	2,295		
Nellore ..	....	..	..	13	7,190	6,081		
	Work Abstracts for works above Rupees 10,000 not submitted to Examiner.							
Kistna, Eastern Delta.	Sanding the road from Masulipatam to Kottapatam.	..	For June 1879..	1	51,200	35,205	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Madura ..	Closing breaches on road No. 2 between Tirupavanum and Ramnad.	..	April and May 1879.	1	33,170	10,965		

2417/7

Divisions.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	* Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
Do. ..	Constructing road No. 5 between Usilampatti and Chuckramurani.	..	June 1879 ..	1	35,000	33,588		31. The despatch of these completion reports and abstract estimates should be expedited. The Superintending Engineers should impress on their Executive Engineers the necessity for greater punctuality in this respect.
Tanjore ..	Road No. 57 from Thiroocauttoopilly to South Indian Railway Station at Boodalore.	..	April and May 1879.	1	96,600	93,441		
Vizagapatam ..	Great northern trunk road ..	..	May 1879 ..	1	45,910	34,813		
Do. ..	Road from Vizianagram to Nathavalsa ..	..	May and June 1879.	1	..	4,654		
Do. ..	Improvements to Chittavalsa bridge ..	..	April to June 1879.	1	..	2,688		
Do. ..	Road from Palkonda to Parvatipur ..	..	June 1879 ..	1	17,089	15,507		
Vizagapatam ..	A portion of road from Palkonda towards Chicacole.	..	" " ..	1	23,070	7		
Canara ..	Metalling road No. 1 from Mangalore to Mysore frontier.	..	March 1879 ..	1	27,250	26,314		
Do. ..	Metalling road No. 2 from Munzerabad ghaut to Mani.	..	June 1878 to March 1879.	1	23,100	16,402		
Dindigul ..	Constructing road No. 5 from Madura to Ullinagarum.	..	March 1879 ..	1	35,000	32,588		
Vizagapatam ..	Completing road between Veergatta and Parvatipur.	..	" " ..	1	20,641	13,239		
Tanjore ..	Road from Sembanar Coil on road No. 31 to Nulladai on road No. 12.	..	" " ..	1	40,200	25,655		
Nellore ..	Reconstruction of road from Gudur to North Arcot frontier.	..	December 1878..	1	19,900	12,527		
Do. ..	Road from Venkatagiri to Naidupet ..	..	" " ..	1	40,000	1,761		

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers.
„ Financial Department.
„ Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

12 PUBLI

Miscellaneous Irregularities—*cont.*

Number of Appearance in Statements	Month in the Accounts of which Objection	Number	Amount	Amount of	Remarks by Examiner	Orders by Local Government

---

GENERAL ACCOUNT.

Govt. of (1879) Madr

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER

&c., &c.

Dated September 23rd,

Issued

Recd.

G. O. 22nd September 1879, No. 2417

SEPTEMBER.

Nos. 54-55.

2417/8

P.W.D.
29.8.79
No.

No. 5 P/K

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

G O 22 Sept 179 No 2417/74

Dated 28 August } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of June 1879, under Local.

for Examiner, P. W. Accounts.

Local
29.8.79

2/18

C[illegible] 6269 . 6270 - 6271 - 6467 . 6518 . 6371 -
6373 . 6370 .

[Ext. Wks. Form No. 280.] [Chap. XX, Sec. 2, Para. 20.] [P. W. D. Form No. 56, Local, Part I.]

Local.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearances in statements of Objections	Month in the account of which Expenditure appeared.	Amount of Estimates sanctioned	Expenditure up to date during the year	Excess over Estimates sanctioned	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government. [illegible]
	Without Estimate and Appropriation Chingleput District Chingleput Circle Chingleput Division	4	5	4	4	4	3	14	No. 2417 W of 23rd Sept. 1879.
1.	Road from Kodambakkum to Streeperumbatoor	2.	April 79	"	1,563	1,563	89	A reply is awaited to a ~~[illegible]~~ requisition to the Ex. Engineer from this Office to state the authority under which these works were commenced and to submit it thro' the	The Supg. Engr. will explain the circumstances under which these 2 works were undertaken in the absence of estimates and appropriations.
2.	Road from Trivellore to Ennore	3.	do	"	665	665	"		
3.	Road from Chinnamullan Chavady to Seyala Mudaly's Choultry	2.	May 79	"	263	263	"		
4	Road from Perambore Railway Station to Yerukanjery on T. Rd. No. 1	2	do	"	337	337	"		
5.	Road from Gabib's to Vendalur Choultry	2	do	"	448	448	28		
6.	Road from Marmalong Bridge over Policarnai to T. Rd. No. 2 Irumbilyur	2	do	"	281	281	24		
7.	Road from Elphinstone Bridge to Elliot's Beach	2	do	"	200	200	"		
8.	Road from Koratur to Tripasore via Trivellore	2	do	"	425	425	96		
9.	Road from Vetapollum to Koratur via Tunnanore Railway Station	2.	do	"	312	312	12.		
10	Road from Trivellore to Nagalapuram	1.	June 79	"	819	819	727		
11	Road from Uthucottah to Pulicat	1	do	"	229	229	184		

24/17/9

3

[P. W. D. Form No. 19, Part I. continuation.]

[Ext. Wks. Form No. 334]

[Local Month of June 1879. Sheet No. .]

Item No.	Particulars.	No. of appearance in State. of Obs. Items	Month in the date of which objection appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Est. & Appropriation Chingleput District Chingleput Circle Chingleput Division							Supg Engineer with his remarks	Do. Do.
12.	Road from Tippasaw to Kamanjeri	1	June 79	"	204	204	140		
	Godavari District Ellore Circle Western Delta Division								
13.	Maintenance of Avenues.	2.	May 79	"	432	432	203.	The Ex. Engineer states in his Obj. Item Statement for June 1879, that the work was commenced under the authority of the Supg Engineer as per his letter No. 351 G.D. of 17 May 1879.	(2) Do. Do.
	Kistna District Guntur & Masulipatam Circles Guntoor Division								
14	Maintenance of Avenues in Masulipatam Circle	2.	May 79	"	1,008	1,008	414	Funds having been allotted in lump sum in the Current years Budget, a reference has been made to the Supg Eng. on the subject of the distribution of that allotment to the works concerned.–	
15	Maintenance of Avenues in Guntur Circle	2	do.	"	779	779	224		

4

2A17/10

5

Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	No. of appearances in State of Obj. Items	Month in the Rolls of which Obj. Item first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Est & Appropriation Kurnool District Kurnool Circle Kurnool Division								
16	Road from Kurnool to Gooty	3	Apl 79	"	511	511	274	Funds having been allotted in lump sum in the Current years Budget	
17	Road from Kurnool to Bairtooty via Nandikotkur	2.	May 79	"	342	342	100		
18	Road from Chittoor to Kurnool via Cuddapah & Nandial	2.	do	"	301	301	92.		
19	Road from Inglis to Nunchurla Railway Station	2.	do	"	231	231	7		
20	Road from Chittoor to Kurnool via Cuddapah and Nandial	2	do	"	1,303	1,303	1,028	the Board of Revenue has been requested to state the amount of Appropriation required for each work.	
21	Road from Bellary to Kurnool	1	June 79	"	531	531	240		
22	Road from Gooty near Peopully to Gazulapully via Rampur Pass	1	do	"	370	370	263		
23	do Nandial Division	1	do	"	594	594	594		
	Nellore District Nellore Circle. Nellore Dn.								
24	Road from Nellore to Sangum.	1	June 79.	"	413	413	259.	In the Statement of Obj. Items recd from the Ex. Engr nothing having been said in respect to the Estimate and	Vide para 1 above

2417
11

Pub. Wks. Form No. 2]

9

[P. W. D. Form No. 30, Part I. continuation.]

[Local MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of appearances in States of Items	Month in the Accts in which Objn repeated 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								expenditure was incurred on the authority of the Supdg Engr 3d Circle as per his letter No 1985 d/ 5 April '79	The Supg Engr will explain whether this is the case
	Without Est & Appropriation Malabar District Calicut & Tellicherry Circles Wynad Division.								
27	Calicut to Mysore frontier via Tamberchery Ghat and Sultans Battery	3.	April 79	„	3364	3364	1437		
28	Periah Road	3	do	„	2076	2076	584		
29	Korath Road	3	do	„	465	465	„	The works shewn by the Ex. Engr in his Schedules of Expenditure submitted to this Office not being identical with those appearing in the Current	The reply to the reference made will be awaited.
30	Terriote Road	2	May 79	„	398	398	127.		
31.	Ullary Kulliandy Road	2	do	„	351	351	9		
32	Beypoor to Mangalore Coast Rd	2.	do	„	809	809	419		
33	Panamaram Road	1	June 79	„	340	340	181		
34	Quilandy Tamberchery Road	1	do	„	227	227	200		
35.	Cannanore to Coorg	1	do	„	283	283	131.		
36	Junction to connect Panamaram & Sultans Battery road with Calpetty & Sultans Battery	1	do	„	500	500	517		

10

2417/13

[Ext. Wks. Form No. 184.]

[P. W. D. Form No. 30, Part I, continuation]

[Local Month of June 1879. Sheet No.]

Item No.	Particulars.	Number of appearance in Statt of Obs: Items	Month in the Acct in which they referred 1 appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Est. & Appropriation Malabar District Calicut & Tellicherry Circles Wynad Division							Years Budget, a reference had been made to him on the subject to which no reply had yet been received.	These are apparently maintenance works and funds have been provided in lump item in the Chittur Circle Budget for 1879-80 - The
37	Repairing the Kanoth Bridge between Vythery and Calpatty	1	June 79	"	223	223	75		
38	Coorg Road	1	do	"	240	240	109.		
	North Arcot District Chittur Circle Chittur Dn								
39	Road from Ranipet to Bombay via Palmnair	1	June 79	"	428	428	278	The Supg Engr 3rd Circle reports under date the 6 August 1879, that pending the sanction of the Budget the Local Repairs have been ordered to be carried out to the extent of 50 per Ct of the usual Budget provisions vide Revd Bd's Pro: No 769, dated 24 March 1879.	Supg Engr will explain whether this is the case
40	Road from Palmnair to Cooppam Railway Station via Byreddipully	1	do	"	232	232	157.		
				"	23715	23715	10904		

2417/14

[Exr. Wks. Form No. 331.]

[P. W. D. Form No. 50. Part I continuation.]

[Local MONTH OF June 1879. SHEET No. .]

Item No.	Particulars.	Number of appearances in State of objections	Month in the Accts of which objected 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Godavari District Cocanada Circle Eastern & Central Delta Dn								
41	Completing Bridge over Goddie Calva	10	Sep 78	"	822	822	"	The Ex: Engineer states under date the 23rd January 1879, that an Estimate amounting to Rs 800, has been sanctioned by the Supg Engr in his letter No 2919 of 12th December 1877. This sanction however not having been communicated to this Office, the objection on the item will remain till the inclusion of the Est. in the Supg Engr's Return of Sanctd Estts to be submitted to this Office.	The Supg Engr has been called upon to explain the cause of delay in the submission of an estimate for this work - vide Chief Engr's Memo No 2751 d/15th Augt 79. The reply should be expedited.
	Kistna District Guntur & Masulipatam Circles Guntur Division								
42	Road from Narasaraopett to Vinnocondah	24	Apl 77	"	5929	5929	"	The Presdt of the Local Fd Board has been called upon in the Procgs of the Board of Revenue No 697 of 14 March 78 to expedite the submission of Estimate for this work, also in G.O. No 2009 W of 31 July 79 (P 107) the Supg Engr 1st Circle was called upon to report fully on the subject of the	Vide G.O. No 2009 W d/ 31st July 79 calling for a report with regard to delay in the submission of the estimate for this work - also Memo No 2751 d/ 15th Augt 1879 - The reply should be expedited.

[Sec. Wks. Form No. 314.]

[P. W. D. Form No. 50, Part I. continued.]

[Local MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
						I have of the Pro— of the Bd. of Rev. No. 1722 of 17 June 1879, [illegible] to state with what Officer the responsibility of the delay in question rests.	
	Without Estimate Kistna District Masulipatam Circle Eastern Delta Dn						
43	Closing breaches of Bantumilli Road 4 Mch 79	,,	1044	1044	60	The Executive Eng. reports under date the 17th July 1879, that [illegible] submitted to the Supdg. Engr. for sanction.	Vide Chief Engr's Memo: No. 2751 of 15th Augt 1879 reply to which should be expedited.
	Do. do. Western Delta Division						
44	Repairing the road from the River to the old Lock thro' the Village of Doggarella 6 Feb 79	,,	361	361	,,	The Ex. Eng. having stated nothing regarding this work in his statement of Obj: Items sub-mitted to this Office a Statement has been forwarded to him to quote authority under which the work was commenced without an estimate	Vide preceding paras.
	Vizagapatam District Vizagapatam Circle Vizagapatam Dn						
45	Repairing damages done to road from Chittavalsa to Kundivalsa 3 Feb 79	,,	335	335	,,	The Ex. Eng. has stated nothing regarding these Works	

2417/16

17

[P. W. D. Form No. 50, Part I continuation.]

{ Local Month of June 1879. Sheet No. 1

No.	Particulars.	Number of appearance in Statement of Ms.	Months in which it appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate Vizagapatam District Vizagapatam Circle Vizagapatam Dn								
46	Repairs to damages done to road from Ramabhadrapooram to Parvatipur	4	Mch 79	"	293	293	.	in his statements of Misc: Items submitted to this Office, he has therefore been requested to quote the authority for commencing these works	Do — Do —
47	Repairs to ... on the Vizagapatam Yamulavalsa Road	1	June 79	"	715	715	62		
48	Rebuilding Section abutment and Arch of [illegible]	11	July 78	"	2688	2688	635	The Supdg Engr 1 Circle reports that the construction [illegible] commenced under instructions contained in the Chief Engr Memo No 1057, dated 28 Feb 78 embodied in G.O. No 1324 W dated 14 March 78 in anticipation of sanction to an Estimate.-	Do. Vide also G.O. No 1336 W [illegible] Board remarks Chief Engr [illegible] for this work.
49	Completing the road from Vizianagram to Nathavalasa	2	May 79	"	4655	4655	168.	In the Local Fund Budget of 1879-80 it is stated against this work that an Estimate for Rs 30840 is under revision.- No estimate appears to have	The Supdg Engr will explain

[illegible]vizianagaram" }

2417/17

[Ext. Wks. Form No. 33½.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF June 1879. SHEET No. 4

Item No.	Particulars.	Number of appearances in Statt of Obj. Items	Month in the Audit in which Obj. reported 1 appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								been sanctioned as yet for this work.	the matter actually stands.
	Without Estimate Cuddapah District Madhanapalli Circle Madhanapalli Dn.								
50	Completing the Coorly Ghaut in Cuddapah Dn.	3.	Apl 79	"	508	508	"	The Ex Engineer reports under date the 7 June 1879, that the expenditure represents the amount disbursed to a Contractor employed on the work, under the authority of the Supg Eng 2d Circle. A reference on the subject has been made to the Supg Eng 2d Circle.	The Supg Engr will explain the authority and circumstances under which the outlay was incurred.
	Nellore District Nellore Circle Nellore Dn.								
51	Road from Kadavalur to Buchireddipollem	11	Aug 78	"	771	771	"	The Supg Engineer 2d Circle reports under date the 14th June 1879, that the Estimate for the road is about to be forwarded to the President Local Fund Board Nellore for sanction.	and 52 The Supg Engr in his letter of [illegible] states that estimates for items 51 and 52 have been submitted thro' the Local Fund Board and the Board of Revenue for the sanction of Govt, to whom which early steps should be taken
52.	Road from Goodoor to Tikkavaram	8	Nov 78	"	1001	1001	" 1	The Supg Eng reports under date the 5th March 79, that the Est: is under preparation and will	

2917/18

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of appearance in State of Obj. Items	Month in the Acts of 10 Rich. Expendn 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								shortly be submitted for sanction.-	
	Without Estimate Nellore District Nellore Circle. Nellore Dn								
53.	Road from Naidupett to Dugarajapatam	8	Nov 78	"	740	740	"	do	The estimate furnished by the Executive Engr being incomplete he has been called upon to furnish one in the proper form - vide S.E.'s letter No 2258 dated 26.8.79
54	Road from Vencatagherry to Rapoor	8	do	"	521	521	"	do	
55.	Road from Podalakur to Rapoor	8	do	"	925	925	"	The Supg Engr 2nd Circle reports under date the 13 March 79, that an Estimate is under preparation and will shortly be submitted for sanction.-	Vide remarks against item 43.
	Chingleput District Chingleput Circle Chingleput Division								
56	County road from Korattoor to Periapollium via Trivaloor Railway Station.	4	Mch 79	"	3478	3478	"	The Ex Engineer reports under date the 14 Aug 79 that these works are still incomplete and that a reference will be made to the President Local Fund Board regarding the required Estimates.-	
57.	Ramanjiry Road	4	do	"	2037	2037	"		

2418
19

[Mad. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local Month of June 1879. Sheet No.]

Item No.	Particulars.	Number of appearances in State of Obs. Items	Month in the Accts. in which Expense appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate North Arcot District Chittur Circle, Vellore Dn.								
58	Proposed on Great Western Trunk road	3	April 79	〃	225	225	〃	The S. Engr. having stated nothing as to the authority for commencing the work, a reference has been made to him and a reply thereto is awaited.	Vide remarks against item 50 above.
	Salem District Oossoor Circle, Oossoor Dn.								
59	Kristnaghiry to Uthangarai roads	1	Oct. 77		207	207	〃	The Supg. Engr. of 4th Circle states in his Obs. Items Statement for June 1879 that this amount will be adjusted by Other Agency.	The Supg. Engr. states [illegible] that the Divisional Officer has been called on to submit the necessary explanation on receipt of which a report in regard to this item will be submitted. The report promised has been received under letter [illegible] it is explained that the expenditure represents payment made on account of land taken up on the above road. The S.E. will explain whether provision was made for the charge in the estimate.
	Total.			〃	27,255	27,255	925		
	Excess over Estimate Kistna District Guntur & Masulipatam Circles Western Delta Division								
60	Construction of road from Veleroo to Nizampatam	36	Apl. 76	14,050	16,059	2,009	〃	The Asst. to the Supg. Engr. 1 Circle states under date 5 Aug 1879, that the excess outlay can be recovered by the transfer of materials at site to some other works, & that no steps can now be taken for so doing as no works requiring such materials are now in progress.	Vide Chief Engr's Memo: No. 2757 of 15th Augt. 1879 the reply to which should be expedited. On the road, and if not, why not.

[Ext. Wks. Form No. 341.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF June 1879. SHEET NO.]

2417/21

Item No.	Particulars.	Number of appearances in Stmts of O.S. Items	Month in the Acts of which the Expend. 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Kistna W. Delta Dn								
61	Constg road from Guntur to Ellore	23	May 77	156,515	160,682	4167	"	The Asst to the Supg Engr 1 Circle states under date the 5 Aug 79, that the excess will be recovered by the transfer of Materials to other works & that the Sub Divisional Officer has been referred to, to furnish a revised Estimate if necessary.—	Do Do
	Vizagapatam Distt Vizagapatam Circle Vizagapatam Dn								
62.	Trunk road from Vamulavalsa	4	Mch 79	3575	4,315	740	"	The Asst to the Supg Engr 1 Circle in reply to a reference from this Office refers to G. O No 104 W of 8 Jan 79 as the authority for the excess expenditure, but the excess was not sanctioned in that G. O. as it is simply stated in it, that the Rev Bd will instruct the President L. F. Bd to take the necessary steps for providing for the excess & for adjusting the amount of the Work.—	Do Do

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Local MONTH OF June 1879. SHEET No.]

Item No.	Particulars.	Number of appearance in State of Obj. Items	Month in the Audit in which Obj. 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate Chingleput District Chingleput Circle Chingleput Dn								
63	Road from Kodambakkam to Sreepermbatur	4	Oct 79	1750	2228	478	"	The Ass. to the Supg Eng 3rd Circle reports under date the 23rd June 79 that the excess is due to the extra Materials purchased. The Supg Eng has been requested to submit a Completion report for the work, if completed, if not to get a revised	Do — Do
								Estimate sanctioned	
64	Johannes Road Sydapet	4	do	200	416	216	"	The Ex Engineer has stated nothing regarding this work in his Statt of Obj. Items submitted to this Office, he has therefore been requested to state what steps have been taken to remove the Objection in respect to Excess over Estimate.	Do — Do
	Nilgiri District Nilgiri Circle. Nilgiri Dn								
65.	Repg the old Ghat Road 9 Miles	7	Dec 78	495	990	495	"	The Ex Eng has been requested to submit a Completion report	Items 65 & 67. The Supg Engr explains that the outlay objected to was simply excess over the annual

24/17
28

in Rechasanam" }

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 36, Part I, continuation.]

[Local. Month of June 1879. Sheet No. 3

Item No.	Particulars.	Number of appearance in Statement of Ex. items	Month in the Accts. in which Excess appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								for the work if completed, or to get a revised Estimate sanctioned if it is still in progress.	maintenance grants for these roads provided in the Budget. There were no estimates for these works - hence no revised estimates were submitted for sanction.
	Excess over Estimate Malabar District Calicut & Tellicherry Circles Wynad Division								
66	Periah road to Manantoddy and Mysore frontier	33	July 76	212,900	243,133	30,233	977	The Supg. Engr. 4 Circle reports under date the 28 July 79, that a revised Estimate was submitted to the Local Fund Board for sanction on the 19 April 79.	The Supg. Engr. [illegible] states that the revised estimate was submitted to the Local Fund Board on the 19 April 79 but no sanction has been accorded.
67.	Road from Calicut to Mysore frontier, via Tamberchery Ghat & Sultans Battery	9	Oct 78	13,820	19,238	5,418	"	The S. Eng. reports under date 28 April 1879, that the work having been completed no revised Est can be submitted. He has been requested to expedite the despatch of the Completion Report.	Vide remarks against item 65.
	Madura District Dindigul Circle Dindigul D°								
68	Closing breaches on road No. 14 Melur to Trichinopoly	4	Mch 79	580	886	206	"	The Supg. Eng. 5 Circle reports 13 June 79, that a revised Est for Rs 2056 was sanctd. by the L. F. B. on 16 Sept 78 & registered as No. 11 of 78-9. This Est was however sanctioned for a separate work "closing breaches on road No. 14 from Poovanny to Kootsanam"	The Supg. Engr. [illegible] explains that the revised estimate for this road has never been received in his Office. The further report promised after due enquiry will be awaited.

2417/23

31

Item No.	Particulars.	Number of approval in State of 64 Items	Month in which Est. was approved	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								and not for the one now treated as objectionable. The Supg Engr has been addressed on the subject	
	Excess over Estimate **Dindigul Division**								
69.	Road No. 32 Dindigul to Aravakurchi —	9.	Oct 78	15400	17124	1724	"	The Supg Engr states on the 29th Jany 1879, that the work was resumed in April 1878, under the authority conveyed in the Local Fund Budget of 1878-79, & that the revised est for Rs 20,140 has not as yet been sanctioned.—	vide his letters no 6468 & 1265 of the 29th August 79. The Supg Engr explains that the delay in sanctioning the revised estimates rests with the Circle Board and that the attention of the President has been called to the subject. [illegible] matter & [illegible] [illegible] each attention
	Tanjore District **Negapatam Circle**								
	[illegible] of [illegible] Road No. 27 from Kollam to Sengiri —	6	Jan 79	13700	14054	354	"	The Supg Engr & Circle reports under date the 22nd March 1879, that a Supplemental Estimate for Rs 3001 was forwarded to the President Local Fund Board on the 6th Nov 78. The required sanction is awaited.	

2417/24

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[——————— Month of ——————— 187 . Sheet No. .]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

[Exr. Wks. Form No. 384.]

[P. W. D. Form No. 50, Part I continuation.]

[Month of 187 , Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

[Exr. Wks. Form No. 284.] [Chap. XX., Sec. ii., Para. 50.] [P. W. D. Form No. 50, Local Part II.]

Local.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Appropriation in Statements of Objections	Months in the accts in which it occurred & appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
	Without Appropriation Godavari District Cocanada Circle East. & C. Delta Dn.								
1.	Damages done to the road from Dowlishwaram to Samalcottah	2.	May 79	"	883	883	154	The Ex. Engr not having given in his Obj: Item Statement submitted to this Office, the causes or authority under which the work was commenced without Appropriation a reference has been made to him on the subject.—	[illegible]

[Ex. Wks. Form No. 384.]

34

Item No.	Particulars	Number of appearance in State of Obj. Items	Month in the Accts of which Expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Godavari District Cocanada Circle East. & C. Delta Dn.								
2.	Two fresh water Tanks at Mahamboram	2	May 79	„	1235	1235	„	The Asst. to the Supg. Engr. 1st Circle reports under date the 8th July 79, that funds were applied for in the Statement of Incomplete Works forwarded to the Resident Local Fund Board on the 9th June 79.	
3.	Kapetagundem Tank in Kadali Village	1	June 79	„	967.	967.	967.	The Ex. Engr. not having submitted the Statement of Obj. Items for June 1879, giving the cause of commencing this work without Appropriation a reminder has been sent to him.	The Supg. Engr. concerned will at once explain the circumstances and authority under which these items of expenditure were incurred in the absence of appropriation.
	Cocanada Circle Rajahmundry Dn.								
4	Re-gravelling a portion of Chintalapudi Road	2.	May 79	„	2524.	2524	84	The Asst. to the Supg. Engr. 1st Circle reports under date the 29th July 1879, that funds have been applied for in the Statement of Incomplete Works submitted to the Local fund Board.	

35

24/7
27

[Ext. Wks. Form No. 334.]

[Ext. Wks. Form No. 335.]

30

[P. W. D. Form No. 50, Part II. Continuation.]

Local MONTH OF June 1879. SHEET No.

Item No.	Particulars.	Number of appearances in lists of Items	Month in the lists of which it first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Rajahmundry Dn								
5	Road from Pulikuntla to Jangareddigudem –	1	June 79	"	510	510	352	The Asst. to the Supg. Engr. 1st Circle reports under date the 29th July 1879, that funds have been appropriated in the Budget since received.– No appropriation however appears in the Budget of 1879-80.–	
	Cuddapah District Cuddapah Circle Cuddapah Division								Do Do
6.	Madras road constructing Bridge of 1. Arch	1	June 79	"	602	602	172	The Supg. Engr. 2nd Circle reports under date the 18th July 79. that funds have been applied for in the list of Incomplete Works.–	
	South Canara District Canara Circle Canara Division								
7.	Const. of Cubbinhully bridge	1	June 79	"	790	790	607	The Supg. Engr. 4th Circle reports under date the 24 July 79, that funds have been applied for in the Statement of Incomplete Works submitted to the President Local Fund Board.–	

4 37

2412
28

[Exr. Wks. Form No. 334.]

[Exr. Wks. Form No. 334.]

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 30, Part II, Continuation.]

Local MONTH OF June 1879. SHEET NO.

Item No.	Particulars.	Number of Appearances in Statt. of Obj. Items	Month in the A/cs of which Obj. exp. 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Malabar District Calicut & Tellicherry Circles Wynad Division								
8.	Periah Ghat Retrace	3	April 79	"	2188	2188	977	The Supdg. Engr. 4th Circle reports in his statement of Obj. Items for April 79, that funds have been applied for in the list of Incomplete Works.	
	Madura District Madura Circle Madura Division								
9.	Metalling 13 Miles of road from Vennagoody to Bogaloo	2	May 79	"	1643	1643	553	The Ex. Engineer has not submitted to this Office his usual statement of Objectionable Items or return those prepared in this Office and forwarded to him for his remarks.	Do Do
	Tanjore District Negapatam Circle Negapatam Division								
10	Widening the existing bridge over the Odimbuly river	3	April 79	"	1622	1622	315.	The Supdg. Engr. 5th Circle reports under date the 5th Augt. 1879, that no orders have as yet been passed by the Board of Revenue on the list of Incomplete Works of last year.	
				"	12974	12974	4181.		

39

2417/29

(Ext. Wks. Form No. 331.)

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities

Divisions	Name of Work	Number of appearances in Statt of obj: Items	Month in the Audit of which obj: Ex: 1st appeared	No. of Months	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt
	Works completed without Estimates							
Vizagapatam	Apron of Hanmantwaka Bridge	1	June 79	1	"	143		The required sanction is accorded
Cuddapah	Road from Cadoor to Chitwail	1	do	1	"	182	The sanction of Government is requested to enable this Office to pass the expenditure. -	
do	do Poorvamilla to Mydikur	1	do	1	"	164		
do	do Cuddapah to Khandicu	1	do	1	"	103		
do	Constg 3 Irrigation Tunnels on road from Kodur to Balpully	1	do	1	"	91		
	Completion Reports not submitted to Examiner							
	Works above Rs 2500							
Canara	Repg road No 22 Coast Road from Byndoor to Cavoy	4	Mch 79	1	3,000	2431	Completed in March 79	The despatch of these
do	Repg road No 3 from Calicut to join Mangalore via Hapdroogs Vittal	4	do	1	3,380	3,377	do do	

24/9/30

41

Division	Name of Work	Number of appear in Stmts of Obs Items	Month in the Accts of which they were 1st apprd	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
Cuddapah	Road from Kazipur to Nellore frontier	4	Mch 79	1	3510	3,559	Completion in March 79	Completion reports and abstract estimates should be expedited. The Supt. Engineers should impress on their Executive Engineers the necessity for greater punctuality in this respect
Godavari, E & C. Dlta	Maintaining Avenues	4	do	1	3,000	2,904	do do	
Negapatam	Road No. 15 Nattikottai from Combaconum to Adrampatnam	4	do	1	3,100	2,098	do do	
Nellore	Constg 1st Class Choultry at Sullurpett	8	Nov 78	1	6,050	5,937	do Nov 78	
do	Road from Nellore to Cuddapah frontier Dorval road	1	June 79	1	5070	3,545	do June 79	
Rajahmundry	Repairing the Trunk road in the Cocanada Circle	4	Mch 79	1	6,200	6,102	do March 79	
do	Repairing the road in the Rumpa Country	4	do	1	5,000	2723	do do	
do	Repairing the road from Rajahmundry to Gokaram	4	do	1	4,000	4016	do do	
do	Maintaining Avenues	4	do	1	2,000	1,650	do do	
Tanjore	Road No 2 from Shealy to Salem	4	do	1	3,480	2,340	do do	
do	Road No 4 from Tanjore to South bank of Coleroon	4	do	1	3170	1792	do do	
do	Road No 15 from Combaconum to Adrampatam	4	do	1	3,500	2171	do do	
do	Road No 2 from Shealy to Salem	4	do	1	2,640	1911	do do	
do	Road No. 23 from Coleroon Bridge to Nandalore Bridge	4	do	1	3,360	2789	do do	
do	Road from Mayaveram to Kitapundy	4	do	1	3675	2,563	do do	
do	Repairing road No 2 from Shealy to Salem	4	do	1	2760	1750	do do	
Tinnevelly	Ambasamudram bridge	4	do	1	4,000	3591	do do	
Wynad	Repairing road from Calicut to Mysore frontier via Tambacherry Ghaut &c	4	do	1	13,820	19238	do do	

42

2617/31

43

Division	Name of Work	Number of Paper in State of B/y Item	Month in the Acct of which the Exp is repped	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
	Works below Rs 2,500							
Rajahmundry				3	785	726	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of Completion Reports..	Do. Do.
Negapatam				15	16,980	13,434		
Dindigul				4	2696	1742		
Trichinopoly				"	"	"		
Tinnevelly				2	2910	1,933		
Tanjore				47	37,055	33,497		
Godavari W. Delta				1	400	384		
do. E. C. Delta				13	11,118	9784		
Kistna E. Delta				3	1,500	1502		
Vizagapatam				1	"	143		
Guntoor				1	115	99		
Cuddalore				10	3,186	1,949		
Madhanapalli				1	450	453		
Cuddapah				4	542	540		
Ongole				2	2295	2295		
Nellore				13	7190	6081		

44

Works Abstracts for Works above Rs 10000 not submitted to Examiner.

Kistna E. Delta	Sanding the road from Masulipatam to Kollapietam		For June '79	1	51200	39,205	Without these monthly Ab:stracts of work done, this Office is unable to examine the rates	Do. Do.
Madura	Closing breaches on road No. 2 between Tirupavanam & Ramnad		April & May 79	1	39,170	10,965		
do.	Constg road No. 5 between Usilampatta and Chuckramurani		June 1879	1	35,000	33,588		
Tanjore	Road No. 57 from Thiroocaattoopilly to G. S. I. Railway Station at Boodalore		April & May 79	1	96,600	93,441		
Vizagapatam	Great Northern Trunk Road		May 1879	1	45,910	34,813		
do.	Road from Vizianagram to Nathavalsa		May & June 79	1	"	4,654		
do.	Improvements to Chittavalsa Bridge		April to June 79	1	"	2,688		
do.	Road from Palkonda to Parvatipore		June 1879	1	17,089	15,507		

2617
32

Division	Name of Work	Number of appearances in Statt. of Obj. Items	Month in the Accts of which Obj. Expd. 1 appeard	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Government
Vizagapatam	A portion of road from Palkonda towards Chikkakol		June 1879	1	23,070	7.	at which the Executive Engineers are working in order to check an impending expense over an Estimate.	Do. Do.
Canara	Metalling road No 1 from Mangalore to Mysore frontier		March 1879	1	27,250	26,314		
do	Metalling road No 2 from Munzerabad Ghaut to Mani		June 78 to Mch 79	1	23,100	16,402		
Dindigul	Const. Road No 5 from Madura to Ullinagaram		March '79	1	35,000	32,588		
Vizagapatam	Completing road between Veergatta and Parvatipore		do	1	20,641	13,239		
Tanjore	Road from Sembanar Coil on road No 31 to Kulladai on Road No 12		do	1	40,200	25,655		
Nellore	Reconstruction of road from Gudur to North Arcot frontier		December 1878	1	19,900	12,527		
do	Road from Venkatagiri to Naidoopett		do	1	40,000	1761.		

Wynaad Division off

D. W. 2417/84

Delays of the kind brought to notice here are to me both inexplicable and inexcusable

It is my intention to deal severely with all such cases in future and as now sufficient warning has I think been given on the subject of works being carried on either without estimate or appropriation you should henceforward in dealing with all cases of objectionable expenditure shew that such will not in any sense be tolerated — All really bad cases in which you think Government censure or even more severe measures required should be sent up to

[illegible] for disposal
with your own
observations

27/7/79

W.

The above is understood and will be attended to; but as regards the particular case in question we must await explanation; the work was probably taken up emergently for Famine relief, and delay always occurs in such cases –

The delay certainly appears unaccountable, but it is only the delay to which exception can be taken; it is too late now to find fault with the fact of expenditure having been incurred, as it appears to have been allowed to go on for two years and more –

L 30.7

Explanation will be awaited

[illegible] 30-7 (45) 31/7/79

No. 172. Wynaad Division Office
Luckady 4th March 187

2417
35

To lie over
pending
reply

4.8

ma for dispos
with your ow

N. 472.

Wynaad Division Office
Luckady 4th March 1879.

2417/36

From.

The Executive Engineer
Wynaad Division

To.

The Superintending Engineer
4th Circle

1. Detailed Revised Estimate of Earthwork Masonry &c. of Road from Dindimal to Periah Ghaut
1. Abstract Estimate of Same
1. Statement of works Complete & incomplete
1. Comparative Statement
1. Specification
25 Sheets of Survey & Section
11. do. Plans and Sections of Bridges & Culverts. } Sent by Bangly Post

Sir,

With reference to your docket No 1347/77 dated 9th January 1879. and letter from late District Engineer No. 182 dated 31st August /79 I have the honor to forward herewith revised Plans and Estimate as per margin for completing the alterations of the road between Dindimal & Perial Ghaut on the line of road leading from Cannanore and Tellichery via Periah Ghaut and Manantoddy to Bowally on Mysore frontier.

2. The preparation of this Estimate has involved considerable labor as I found most of the work had been done and sufficiently accurate information was not forth-coming to shew even approximately

the quantities, consequently a very numerous set of Sections had to be taken to find the necessary data for a revised Estimate.

3. The Original Estimate had not been deviated from to any serious extent when I proceeded on leave to England in 1875. and I did not then anticipate such excess as would necessitate revision either in design or amount, but on my return I found so much alteration had taken place in the former respect and as a consequence also in cost that it had become absolutely necessary to order, an entire revision; though the serious inconvenience that would have been entailed by stoppage of work meanwhile induced me to direct its continuance - indeed I had no idea that the revision would have taken so long and when I was District Engineer I over & over again pressed for more expedition, but owing to Changes in the Executive, sickness, inclement weather preventing out door work and other causes it was only just on the eve of Lt. Dobson's relief that the Survey and Sections were completed and I got all the documents towards the end of December - even then I found a good deal of correction and re-arrangement necessary to make them intelligible.

4. The detailed Estimate only relates to a portion of the line of road and for those sections thereof not affected thereby having been completed as originally Estimated for and Sanctioned no details have been entered. To explain this it must be noted that the whole road from foot of Pereah Ghaut was divided in the Original Estimate into three sections viz: Pereah Ghaut - from Manantoddy to Pereah - and from Manantoddy to Bawally on Mysore frontier - Of these, the 1st & 3rd have been completed as above stated according to and within Estimate while on the second section no alteration was needed except between Dendemal about

7 miles from Manantoddy and the head of the Periah Ghaut and that is the portion for which this Estimate is Submitted -

5 The accompanying statement shews what part of the Estimate has been worked out and what remains to complete, meanwhile as the Local Fund Board of the Tellicherry circle have shewn an unwillingness that more work should be done before the Estimate has been approved by it, I have ordered work to be stopped, but as some material has been collected and some contracted for I trust that I shall soon be at liberty to utilize them -

I have &c &c

p o/ R.B. Kennedy Lt Col
Exe Engr Wynaad Dn

"True copy"

Allan Ashcroft

for Supg Engineer 4 Circle

W.D.
23 79
No. [illegible]

In a letter No: 532 of
22d August /79, from
the Supg: Engineer
4th circle.

—

Copy of letter No. A 72
of 4th March /79 from
Ex: Engineer Wynad Dn.

No 532

Supg: Engineers Office 4 Circle
Coimbatore 22d August 1879.

From

2417/39

The Superintending Engineer
Fourth circle

To

The Chief Engineer
Public Works Department
Madras

Sir,

Enc. 1

With reference to your Memorandum No. 2751 dated 15th Instant. I have the honor to submit the following explanation of the cause of delay in obtaining Sanction to Estimates for works referred to therein —

Item 49. Road from Kristnaghiry to Maharajahgadai Hosoor Dn. Hosoor circle ——

2. The Hosoor Division Officer has been called upon to submit the necessary explanation on receipt of which a report on this item will be furnished —

Item 56. Repg. the old Ghaut Road. 9 miles Nelgiri Dn. Nelgiri circle —

3. The objectionable outlay was simply excess over the annual maintenance Grants for these Roads provided in the

Budget – There were no Estimates for these works, hence no revised Estimates were submitted for Sanction (vide statement of Explanation which accompanied this Office letter No. 497 dated 13th July 1879).

Item 58. Road from Calicut to Mysore frontier v Tambracherry Ghaut and S. Battery – Wynaad Division Calicut Circle –

4. A copy of the Wynaad Division Officer's letter No. 72. A dated 4th March/79 explaining the delay in submitting the revised Estimates, is enclosed. The Estimates were submitted to the L. Fund Board on the 19th April 1879 but no Sanction has as yet been received –

Item 57 Peria Road to Manantod & Mysore frontier Wynaad Division Tellicherry Circle

I have the honor to be
Sir,
Your most obedient Servant.

Allen [illegible]

for Supg Engineer 6th Circle

P.W.D.
25 IX 79
No. 1767

From

The Supg. Engineer
Fourth Circle.

G.O. 22 Septr /79 No 2417/8

Dated 22d
Recd August 1879.
29/8

No. 532

Enc: 1

Delay in obtaining sanction to Estimates for Works. —

Submitting explanation as to cause of —

No. 565

Supg: Engineer's Office 4th Circle
Coimbatore 8th September 1879

2417
41

From

The Superintending Engineer
Fourth Circle

To

The Chief Engineer
P. W. Department
Madras.

Sir,

In continuation of my letter No. 532 dated 22d August 1879. I have the honor to report that the expenditure on the "Road from Kristnaghery to Maharajagada"* was not incurred by this Department but was only an adjustment carried out by instructions from the Examiner, being the value of land taken up for the above road and paid for by the Civil Department.

× Cho 616 [illegible]

* Item No. 49.

I have the honor to be
Sir,
Your most obedient servant,

A. [illegible]

for Supg. Engineer 4th Circle

P.W.D.
10 SEP 79
N° [illegible]

From

The Supg. Engineer,
Fourth Circle.

2417 W

~~2471~~

~~2417 W~~

Dated 8th
Desp: 9th } Septr. 1879
Rec:

No. 565.

Road from Kistnagherry to Maharajagoodi:-

Reports that the expenditure on the — was not incurred by the P.W. Depth., but was only an adjustment carried out by instructions from the Examiner.

Statement giving explanation of the cause &c. of Irregularities connected with works in the Fourth Circle referred to in G.O. No. 1227 W of 24 April 1879.

2417/42

Item No.	Particulars	Explanation.
	Without Estimate and appropriation	
	Constructing a Railway from Mettakollem to Kullar —	Estimate sanctioned in G.O. (F R) No. 1997 of 20th September 1878 - Rs 16,000 were applied for in the 3 months Budget but not granted - and the work which could not be stopped was duly carried out.
	Soonoorghaut Storm Repair —	Work sanctioned in G.O. No. 751 of 12th March 1879.
	Dismantling Irrity Bridge —	An Estimate of Rs 658-10-8 has been sanctioned by the L.F. Board Tellicherry Circle in their Pro: of 4th March 1879 - and the Examiner authorized to admit the Expenditure incurred in excess of the amount realized by sale of old materials in R.B. Pro: of 16th April 1879, N 972.
	Without Estimate	
19.	Road from Namakal to Magamore.	This work was simply a maintenance of Road & as such there was no estimate. It was Budgeted for execution by "other Agency" but carried out by the D.P.W. & the Examiner P.W. Accounts has been authorized in R.B. Pro: of 3rd June 79 No 1500 to admit the outlay -

Item No.	Particulars.	Explanation -
	Excess over Estimate	
22.	Periah Ghaut and Road to Mysore frontier —	Revised Estimate submitted to the President L. F. Bd, Malabar, on the 21st April 1879 (vide this Office No 547 dated 16th May 1879).
23.	Road from Calicut to Mysore frontier via Tambracherry Ghaut and Sultan's Battery.	The outlay objected to was an excess over the annual maintenance grant for the road. There was no Estimate for the work, hence there is no necessity for a revised Estimate -
27	Repairing the old Ghaut Road 9 miles.	The excess was provided in the revised Budget for the last 3 months of 1878-79 submitted to Government but was not sanctioned -
	Without appropriation	
6.	Palloly Bridge.	Government have, in G. O. No 839 W dated 20th March 1879, directed that the Financial Department should take the necessary steps for the removal of this objection -
7	Bridge & Culverts on Terriote Road.	——— do ——— do ———
8.	Pathat Bridge. ———	——— do ——— do. ———
	Excess over appropriation	
18	Road from Calicut to Mysore frontier via Tambracherry Ghaut Sultan's Battery	The Excess over appropriation was incurred in anticipation of additional allotment from the proceeds of additional Tolls established for the purpose under G. O. No. 1127 dated 27th June 1878 W. D. The President L. F. B has again been addressed with a view to the necessary steps being taken for the removal of these objection -
19.	— do ——— do ———	

Item No.	Particulars.	Explanation
	Completion Report not submitted to Examiner	
	Work above Rs 2500.	
	Great Western Road from Madras to Calicut ———	Completion Report was furnished to the Examiner on the 21st April 1879.
	Works below Rs 2500.	
	Calicut ———	Completion Reports sent to Examiner P. W. Accounts on 1st May & 24th June 1879.
	Canara. ———	— do ——— do _ 5 August 1878.
	Wynad. ———	The Divisional Officer has been directed to submit the Completion Reports which he has promised to do on receipt of information he has asked the Examiner for as to what particulars works are referred to in his list -
	Work abstracts for Works above Rs 10,000 not submitted to Examiner	
	Periah Ghaut & Road to Mysore frontier — Constructing masonry Bridges & culverts between Manantody & Terriote — Metalling Road from Mangalore to Mysore frontier —	Divisional Officers have been instructed to expedite the submission of works abstracts for these works -

Supg Engineer's Office, 4th Circle
Coimbatore, 31st July 1879 -

A Russell
for Supg. Engineer 4th Circle

In a letter No. 497 of 31st July from the Supg: Engineer 4 circle.

Statement giving explanation of cause of irregularities connected with work.

Supg. Engineers office, 4th Circle
Coimbatore, 31st July 1879.

2417/44

No. 497

From,

The Superintending Engineer
4th Circle

To,

The Chief Engineer
P. W. D. Madras.

Sir,

Inclosure 1

With reference to G. O. No. 1227 W dated 24th April 1879, I have the honor to submit the accompanying statement giving Explanation of the cause &c. of the Irregegularities connected with works in the Fourth Circle, referred to therein and to request that you will be so good as to have them removed from the future statements of Objectionable Items.

I have the honor to be,
Sir,
Your Most Obt. Servant.

A Russell.
for Supg Engineer. 4th Circle

Toc

No. 299 of 1879.

For note —

It is observed that ~~Dy W~~ the items in question are for expenditure in January 1879 — It is useless to review an explanation given in August —

Used 4.8

E.S.

No. 429 9.8.79

Enclty

D.H.

Noted and returned

~~For C~~

H. Lobe

7/8 For C

No. 2106 W d/11th Aug/79

Lodge

H Lobe 6/8

Wm

11.8

P.W.D.
4 AUG 79
No. 5716

From Pr. August

The Supg Engineer,
Fourth Circle.

24-4-79 W 1227 W
20-3- 839 W
12-7-78 2062 W his
12-3-79 757 W
1-10-78 934 R his

Dated 31st
Recd: } July/79

No. 497

Enc: 1

Statement giving explanation of cause of irregularities connected with works:—

Submitting —, and requesting to have the objections removed from future statements.

P.T.O.

No. 2106 W

No. 2257

Supg. Engineer's Office
Bellary 26th August/79

2417/45

From

The Superintending Engineer
2nd Circle

To

The Chief Engineer
P.W. Department

Sir

With reference to your Memorandum No. 2751 dated the 15th Instant, I have the honor to report that an Estimate of Rs 33050 for the Road from Kodavalur to Boochyreddipollem item No. 41 was received by me on the 19th May and sent to the Local Fund Board at Nellore on the 14th June 1879. The Estimate has been transmitted to the Board of Revenue for the sanction of the Government.

I have the honor &c
Sir
Your most obdt. Servant

W. Jopp.
for L. Hodges.
Superintending Engineer 2nd Circle

P.W.D.
29AUG79
No. 6260

From

The Superintending Engineer
2d Circle

To,

The Chief Engineer
P.W. D
Madras

No 2257

Bellary
Dated 26 August/79
Received.

Road from Kodavalur to Buchireddipoliem :—

—

Reporting the cause of delay in obtaining sanction to Estimate of Rs 33050/ for the —

9417/46

No. 2258 Supdg: Engineer's Office
Bellary 26 August/79

From

The Superintending Engineer
2nd Circle

To

The Chief Engineer
P.W. Department

Sir

With reference to your Memo. No 2751 of the 15 Instant, I have the honor to report that papers relating to the Estimate for the Road from Naidoopett to Dugarajapatam, item No. 43 were received in my office from the Nellore Division in April, but were returned to the Executive Engineer for revision on the 10 July. A Comparative Statement was sent showing the work done, and that remaining to be done; but as an Estimate was required, the Executive Engineer was called upon to furnish that in the proper form.

I have the honor to be
Sir
Your most obedt. Servant

W. Jopp.
for - Lt Col R.E.
Supdg. Engineer
2nd Circle

P.W.D.
29 AU 79
No. 6270

From

The Superintending Engineer
2d Circle

To

The Chief Engineer
P.W.D.

No 2258

Bellary
Dated 26 August/79
Received

Road from Naidoopett to Dugarajapatam.

Reporting the cause of delay in obtaining sanction to Estimate for the —

C.E. 62 [illegible]
A Circle's reply to the [illegible]
Hence [illegible]
[illegible]
28/8.

No. 2259

Supdg. Engineer's Office
Bellary 26th August/79

From

2415/47

The Superintending Engineer
2nd Circle

To

The Chief Engineer
P.W. Department

Sir

With reference to your Memo No. 2751 of the 15th Instant, I have the honor to report that the Estimates for the Road from Goodoor to Tirikavaram item No. 42 - for the Road from Venkatachelum to Rapur item No. 44, and the Road from Podalakur to Rapur item No. 45 - have been now forwarded to the Local Fund Board on the 25th Instant for transmission for the sanction of the Government. The Estimate for No. 44 was received in my Office in April. the other two Estimates were received from Nellore in December 1878; and I am sorry to say they were put aside - A clerk from the Nellore District went on leave and

was

was at the end of his leave posted to the Ongole Division. The other clerks here not being familiar with the Nellore records, I wrote in July to the Nellore Division Officer, asking for information to trace out the Estimate for the road Gudur to Tikkavaram; and both of the Estimates have now been examined and sent on to the Local Fund Board.

I have the honor to be
Sir
Your most Obedt Servant

W. Jopp.
for — Lt Col R.E.
Superintending Engineer
2nd Circle

P.W.D.
29 IX 79

From No. 6271

The Superintending Engineer
5 Circle

To,

The Chief Engineer
P.W.D.
Madras.

No 2259

G O 22d Septr/79 No. 2417 W.

Bellary
Dated 26 August/79
Received.

Road from Gudiar to Tikkavaram.

—

Reporting the cause of delay in obtaining sanction to Estimate for the —

No. 646 M D

Supg Engrs Office 5 Circle.
Palamcottah 29 August/79
Dd 1st Septr.

From

J. W. Rundall Esquire
Ag Supg Engineer 5 Circle

2417/49

To

Roads & Buildgs

Colonel R. H. Sankey R.E.
Chief Engineer P.W.D.

Sir,

With reference to your Memo No. 2751 of the 15 Instant, I have the honor to state that the revised Estimate for Road No. 32 from Dindigul to Aravacurichi Rs. 20,109 was forwarded by the late District Engineer Madura to the President Local Fund Boards on the 23d April 1877, with Comparative Statements, data Statement and Survey.

2. On the 15 June 1877 the Dindigul Circle Board passed Rs. 3454 out of the total extra sum applied for, but deferred to the next meeting the sanction of the balance Rs. 1255 for want of the Comparative Statement which, I conclude, had by an overlight been detained

in

in the Presidents' Office. Nothing seems to have been done since June 1877-

3. I have therefore drawn the Presidents attention to this matter and requested that the Circle Board be moved to sanction the Estimate at an early date.

I have the honor to be
Sir
Your most obed^t Serv^t
J. W. Rundall
Ag Superintending Engr
5 Circle

Roads & Buildings
~~P.W.D.~~
3 SEP 79
No. [illegible]

From
The Supg Engineer
5th Circle

To
The Chief Engineer
P. W. D.
Madras

G O 22d Septr /79 No 2417 Tr.

No. 646 M. D.
Dated 29th August /79
Rd.

Road No. 32 from
Dindigul to Aravakurichi
Estimate
Rs 20,109 -
Reports that revised Estimate
for —— forwarded by the
late Distt Engr to the
President L. F. Board
but not yet sanctioned

2417/5

No. 647 MD

Supg Engrs Office 5th Circle
Palamcottah 29th August /79
Del 1st Septr

From
J. W. Rundall Esquire
Ag Superintending Engineer
5th Circle

To

Roads & Buildings

Colonel R. H. Sankey R. E.
Chief Engineer P. W. D.

Sir,

With reference to your Memo No. 2751 of the 15th Instant, I have the honor to state that revised Estimate for Road No. 14, Melur to Trichinopoly in the Dindigul Division, Madura District was never received in my Office.

2. I am making enquiries with regard to it, and will report further as early as possible.

I have the honor to be
Sir
Your most obed. Servt
J. W. Rundall
Ag Superintending Engr
5th Circle

Roads & Buildings

P.W.D.
30279

No.

From
The Supg Engineer
5th Circle

To
The Chief Engineer
P.W.D.
Madras

No. 647 M.D.
Dated 29th August/79
Recd

Road No. 14 from Mela. to Trichinopoly Madura District. —

Reports that revised Estimate for —— was not received in this office

---

No. 1215 T.J.

Supg Engrs Office 5th Circle
Palamcottah 29th August/79
despd 1st Septr.

From
J. W. Rundall Esquire
Ag Superintending Engineer
5th Circle

JW/5

To

Roads & Buildings

Colonel R. H. Sankey R.E.
Chief Engineer P.W.D.

Sir,

With reference to your Memo No. 2751 of the 15th instant, I have the honor to state that a Supplemental Estimate amounting to Rs. 3,000 required to complete the restoration of Road No. 27, from Kottur to Sengundy for which an Estimate amounting to Rs. 13,700 has already been sanctioned, was forwarded to the President Local Fund Board Tanjore by the late District Engineer, but no orders seem to have been passed on this Estimate.

2. I have accordingly drawn the attention of the President to the fact that the Estimate has not been sanctioned, and have requested him to be good enough to obtain the sanction of the

Circle Board to the same.

I have the honor to be
Sir
Your most obed^t Serv^t
F. W. Rundall
Ag Superintending Engineer
5^th Circle

Roads & Buildings

P.W.D.
3 SEP 79
No.

From
The Supg Engineer
5th Circle

To
The Chief Engineer
P. W. D.
Madras

No 1215 T. J.

G O 23rd Septr /79 No 2478 Dated 29th August /79
Recd

Road No 27 from Kottur to Sengundy - Tanjore Distt -

Informs that he requested the President L. F. Bd Tanjore to obtain the sanction of Circle Board to the Supplemental Estimate to complete —

62/68

Govt. of (1879) Madras.

PUBLIC WORKS.

To

24.9.79

Dated

Issued

Recd. Encl.

G. O., 23rd Sept. 1879, No. 2417 W.

Nos. 54-55

Objectionable Item statement for June 79 under Local.

Passing orders on the —

Supg. Engr. 1st D.

Financial

Draft

Fin PWA

Despd — 4-10-79