GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
„ Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
" Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
„ Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
Exd. S. T. Austin.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

9th December 1879, No. 3,148 W.

General.
Account.

Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure First Appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		ORDER THEREON, 9th December 1879, No. 3,148 W.
	Kistna Western Delta.								
1	Constructing Subsidiary Jail at Répalli.	39	April 1876 ..	5,220	7,556	2,336	..	This office has nothing to add to the remarks made in the statement for July 1879.	1. The Superintending Engineer having submitted a comparative statement with final report in regard to the expenditure on this work, separate orders will issue on the subject.
	WITHOUT APPROPRIATION.								
	Godávari, Eastern and Central Delta.								
1	Constructing six passengers' boats.	1	Sept. 1879 ..	..	1,158	1,158	1,158	The Executive Engineer, in his Schedule of Expenditure for September 1879, has shown Rs. 1,158 as an appropriation for the work, quoting Revenue Board's Proceedings, No. 2,357, dated 15th August 1879, as the authority for the same. In the above Proceedings however no appropriation appears to have been made for the work in question, a reference on the subject has therefore been made to the Executive Engineer.	2. The result of the reference will be awaited.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
,, Examiner, Public Works Accounts.
Exd. S. T. Austin.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

P.W.D.
200079
No. 8011

No. 17 F/K

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 2nd December } 1879.
Recd.

Inis A. 3148 N 79-12-79

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of September 1879, under ~~Imperial, Buildings and Roads~~. Special

A Sthuary

Examiner, P. W. Accounts.

184-185

2/12/79

2/12.

[Exr. Wks. Form No. 282.] Special

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Buildings and Roads, Part I.]

~~Imperial, Buildings and Roads.~~

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearance in Statement of Irregularities	Months to which Irregularities appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
				approx.		approx.			
	Excess over Estimate								No 3148 W dtd 9 Dec/79
	Kistna Western Delta								
1	Constructing Subsidiary Jail at Repalli	39	April 76	5220	7556	2336	"	This Office had nothing to add to the remarks made in the Statement for July 1879.	(1) The S. E having submitted a Comparative Statement with final report in regard to the Expenditure on this work, separate orders will issue on the subject
	Without Appropriation.								
	Godavari Eastern and Central Delta								
1	Constructing 6 Passengers Boats	1	Sep 79	"	1158	1158	1158	The Executive Engineer in his Schedule of Expenditure for September 1879, has shewn Rs 1158 as an Appropriation for the work quoting Rev: Board's Proceedings No. 2357 dated 15 August 1879 as the authority for the same. In the above Proc: however no appropriation appears to have been made for the work in question. a reference on the subject has therefore been made to the Ex: Engr.	(2) The result of the reference will be awaited

Desk to Supg Engr Ford Circle
Despd to Examiner PW Accounts
14-12-79.

9.12

9/12/79

8.12