GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing st[illegible]er *Godávari* from Dumag[illegible]am.	1	Sept. ,, ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July ,, ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. ,, ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		
	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....	..	..	1	72	72	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254		
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876				
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		
	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....							
Rajahmundry ..	.....	..	..	1	72	72	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Godávari, Eastern and Central Delta.	.....	..	..	1	234	233		
Coimbatore ..	.....	..	..	1	194	162		
Tinnevelly ..	.....							
Nellore ..	.....	..	..	1	1,950	2,254		
Kurnool ..	.....	..	..	3	698	695		
Presidency ..	.....	..	..	1	305	305		
Cuddapah ..	.....	..	..	1	185	184		
Cuddalore ..	.....	..	..	6	2,839	3,229		
Chingleput ..	.....	..	..	1	190	190		
	.....	..	..	1	640	641		
		..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November ,, ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May ,, ...	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July ,, ...	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. ,, ...	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. ,, ...	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May ,, ...	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
,, the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. ,, ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July ,, ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. ,, ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		

	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and outhouses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....	..	..	1	72	72	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254		
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P							
	Godávari Eastern and Central Delta Division.						
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. „	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March „	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March „	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April „	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May „	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June „	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July „	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September „	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September „	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. „	..	..		
132 15 3	Do.	Do. for July 1878	Do. „	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June „	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October „	..	..		
43 10 0	Do. G. Warlow	Do. do.	November „	..	..		
38 5 0	Do. do.	Do. do.	December „	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February „	..	..		
38 13 0	Do. G. English	Do. do.	March „	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. „	..	..		
38 4 0	Do. G. English	Do. do.	April „	..	..		
35 8 0	Do. do.	Do. do.	May „	..	..		
36 15 0	Do. do.	Do. do.	June „	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. „ „ ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June „ ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. „ „ ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division	Do. do. in Dec. „ ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in „ „ ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. „ ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June „	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March „	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		
	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....	..	..	1	72	72		
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		
150 0 0	District Engineer	Contingencies	May 1878	..	..		19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

Read the following :—

General.
Account.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		

	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....	..	..	1	72	72		
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 *not submitted to Examiner.*							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla ..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
Rs. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devâla Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatûr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	*Do.* *do.*	Do. do., in Small Cause Court at Combaconum.	November ,, ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May ,, ...	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July ,, ...	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. ,, ...	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. ,, ...	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May ,, ...	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
,, the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. ,, ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July ,, ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. ,, ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		

	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....	..	..	1	72	72	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254		
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 *not submitted to Examiner.*							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P							
	Godávari Eastern and Central Delta Division.						
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater						
2 1 0	Mr. C. Seton	For sale of doors and windows ..	September ,, ...	..	..		
		....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	*Do.* do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

Read the following :—

General.
Account.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		

	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....							
Rajahmundry ..	.....	..	..	1	72	72		
Godávari, Eastern and Central Delta.	.....	..	..	1	234	233		
		..	..	1	194	162		
Coimbatore ..	.....							
Tinnevelly ..	.....	..	..	1	1,950	2,254	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Nellore ..	.....	..	..	3	698	695		
Kurnool ..	.....	..	..	1	305	305		
Presidency ..	.....	..	..	1	185	184		
Cuddapah ..	.....	..	..	6	2,839	3,229		
Cuddalore ..	.....	..	..	1	190	190		
Chingleput ..	.....	..	..	1	640	641		
		..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 *not submitted to Examiner.*							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		

	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							
Ganjam ..	.....							
Rajahmundry ..	.....	..	..	1	72	72		
Godávari, Eastern and Central Delta.	.....	..	..	1	234	233		
Coimbatore ..	.....	..	..	1	194	162		
Tinnevelly ..	.....	..	..	1	1,950	2,254	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Nellore ..	.....	..	..	3	698	695		
Kurnool ..	.....	..	..	1	305	305		
Presidency ..	.....	..	..	1	185	184		
Cuddapah ..	.....	..	..	6	2,839	3,229		
Cuddalore ..	.....	..	..	1	190	190		
Chingleput ..	.....	..	..	1	640	641		
		..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 *not submitted to Examiner.*							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devâla Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.							
	Negapatam Division.			The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November „ ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May „	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July „	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. „	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. „	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May „	..	..		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th December 1879, No. 3,189 W.

General.
Account.

Read the following :—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 12th December 1879, No. 3,189 W.
	Bangalore.								
1	Tools and Plant (new supplies).	4	June 1879 ..	..	200	200	..	The Superintending Engineer, Third Circle, reports, under date the 4th November 1879, that he has applied to Government for funds. An expenditure of Rs. 448 was incurred on this item up to June 1879, of which a sum of Rs. 248 was recovered in the following month, and there is still an outlay of Rs. 200 left without an estimate and appropriation.	1. *Vide* paragraph 19 of G.O., No. 2,769, dated 5th November 1879, in which Superintending Engineers were requested to apply specially for such funds as may be required under Tools and Plant. An estimate should be sanctioned by the Superintending Engineer himself.—*Vide* paragraph 2 of G.O., No. 2,067 W., dated 8th August 1879.
	GODAVARI.								
	Eastern and Central Delta.								
2	Bringing steamer *Godávari* from Dumagudam.	1	Sept. „ ..	..	229	229	44	As no information regarding this work has been received in this office, a reference will be made to the Executive Engineer to furnish the same.	2. The estimate should be sanctioned by the Superintending Engineer with reference to G.O., No. 2,969 W., dated 24th November 1879, in which the necessary funds have been provided.
	Nilgiri.								
3	Tools and Plant (new supplies).	3	July „ ..	..	501	501	..	This office has nothing to add to the remarks made in the statement for August 1879.	3. *Vide* paragraph 1 above.
4	Repairing the road from Government Garden to Government House.	1	Sept. „ ..	..	210	210	61	Information regarding this work has not been received in this office, and a reference is therefore made to the Executive Engineer for the same.	4. The result of the reference will be awaited. The work was probably undertaken on emergency.

PART I.—Irregularities with respect to Estimate for the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	Nellore.								
5	Compensation for land taken up for Town Police Station, Nellore.	3	July 1879..	..	550	550	..	The Superintending Engineer reports, under date the 22nd November 1879, that an estimate and appropriation will be sent in shortly.	5. *Vide* paragraph 3 of G.O., No. 2,578, dated 11th October 1879, to which an immediate reply should be furnished.
	Tanjore.								
6	Tools and Plant (two wrought iron cash-chests).	1	Sept. ,, ..	..	207	207	..	A statement of Objectionable Items for September 1879 has not been received in this office, and a reference has therefore been made to the Executive Engineer regarding the same.	6. An appropriation of funds was made in G.O., No. 2,642 W., dated 22nd October 1879.
	Total ..	..	..	..	1,897	1,897	105		
	WITHOUT ESTIMATE.								
	Buckingham Canal.								
7	Buckingham Canal from Pennér to Kistna frontier.	9	Jan. ,, ..	..	51,594	51,594	569	This office has nothing to add to the remarks made in the statement for August 1879.	7. The submission of the estimate should be expedited.
8	Improving canal from Casba to Coromandel.	9	,, ,, ..	..	3,057	3,057	..		
9	Improving canal from Casba to Kristnapatam.	9	,, ,, ..	..	5,283	5,283	24		
10	Improving canal from Kristnapatam to Pennér.	9	,, ,, ..	..	30,535	30,535	900		
11	Deepening the Southern Canal to 4·50 below M.S. level.	7	Mar. ,, ..	..	270	270	..		
12	Extending Buckingham Canal from Adyar to Cooum.	7	,, ,, ..	..	1,165	1,165	..		
13	Junction Canal from Buckingham to Commamur Canal.	8	Feb. ,, ..	..	9,234	9,234	366		
14	Deepening the Northern Canal from Madras to Pulicat.	7	March ,, ..	..	312	312	..		
	Calicut.								
15	Constructing a wall around, and levelling the ground of, the proposed new cemetery at Calicut.	1	Sept. ,, ..	..	1,030	1,030	1,030	Information regarding this work has not been furnished in the statement of Objectionable Items received from the Executive Engineer for September 1879.	8. Estimate sanctioned and provision of funds made in G.Os., No. 4,793 W., dated 18th December 1878, and No. 2,334-A W., dated 12th September 1879.
	Canara.								
16	Tools and Plant (new supplies).	6	April ,, ..	..	269	269	..	This item is objectionable only in respect to estimate, regarding which no information has been furnished by the Executive Engineer in his statement of Objectionable Items for September 1879.	9. *Vide* paragraph 1 above.
	Chingleput.								
17	Monuments and graves, &c., at Protestant Cemetery, Mount.	7	March ,, ..	..	286	286	..	In G.O., No. 2,067 W., dated 8th August 1879, it is stated that the required sanction will be accorded by the Superintending Engineer on the receipt of the orders on the statements of Demands and Surrenders for 1879-80.	10. Orders have been passed on the statements of demands and surrenders.—*Vide* G.O., No 2,769 W., dated 5th November 1879.
	Godávari Eastern and Central Delta.								
18	Running steamer to Tarlagudem.	6	April ,, ..	..	527	527	139	The Assistant to Superintending Engineer, First Circle, reports, under date the 8th July 1879, that an estimate is not sanctioned as the steamers are not to run this year as ordered by Government. He has been requested to sanction an estimate only to the extent of the expenditure incurred this year.	11. The Superintending Engineer should see that an estimate is at once provided.
	Total ..	..	..	..	1,03,562	1,03,562	2,750		
	EXCESS OVER ESTIMATE.								
	Kistna Eastern Delta.								
19	Tools and Plant (new supplies).	4	June ,, ..	60	2,179	2,119	..	This office has nothing to add to the remarks in the statement for August 1879.	12. *Vide* paragraph 1 above.
	Nilgiri.								
20	Government House at Norwood.	28	,, 1877 ..	21,500	2,56,186	2,34,686	4,799	Do. do. ..	13. Estimates for this work have been forwarded for the sanction of the Government of India.
	Rajahmundry.								
21	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. 1879 ..	855	3,835	2,980	3,350	The Executive Engineer reports in his statement of Objectionable Items for September 1879, that a revised estimate for the whole work will be submitted for sanction.	14. The work was apparently undertaken on emergency. The Superintending Engineer should arrange for the early sanction of the revised estimate.
	Total ..	..	..	22,415	2,62,200	2,39,785	8,149		

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Bellary.								
1	Compensation for land taken up for the Sub-Collector's and Tahsildar's Cutcherries at Gooty.	3	July 1879 ..	..	3,306	3,306	..	This office has nothing to add to the remarks made in the statement for August 1879.	15. The Superintending Engineer should expedite submission of the application referred to in paragraph 14 of G.O., No. 2,898, dated 18th November 1879.
	Presidency.								
2	Certain alterations to Chepauk Public Works Offices.	2	Aug. ,, ..	..	1,092	1,092	55	The Superintending Engineer, Third Circle, reports, under date 10th October 1879, that funds will be provided for this work.	16. The explanation called for in paragraph 16 of G.O., No. 2,898 W., dated 18th November 1879, should be expedited.
	Rajahmundry.								
3	Repairing Police Station-houses in the Rumpa country with corrugated iron.	1	Sept. ,, ..	..	3,835	3,835	3,350	The Executive Engineer reports, under date the 22nd October 1879, that a revised estimate will be submitted for sanction and for an appropriation of funds.	See paragraph 14 above.
	Salem.								
4	Jailor's quarters and out-houses attached to the Central Jail, Salem.	1	,, ,, ..	..	599	599	40	The Superintending Engineer, Fourth Circle, reports, under date the 29th October 1879, that funds will be applied for.	17. The authority and circumstances under which this work has been undertaken in the absence of an appropriation should be explained.
	Total ..	..	..	..	8,832	8,832	3,445		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Vizagapatam ..	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	7	Mar. 1879 ..	1	5,300	6,755	Completed in March 1879	
Chingleput ..	Civil Dispensary at Conjeeveram ..	2	Aug. 1879 ..	1	10,455	10,588	Do. in August 1879	
	Works below Rs. 2,500.							18. The attention of the Superintending Engineers is called to the Examiner's remarks, and they are particularly requested to see that no further delay is allowed to take place in the submission of these documents to that officer. It is observed that the Chief Engineer has issued a memorandum (No. 3,735, dated 8th December 1879), warning officers of the department against delays of the kind referred to.
Ganjam ..	.....	..	..	1	72	72	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Rajahmundry ..	.....	..	..	1	234	233		
Godávari, Eastern and Central Delta.	.....	..	..	1	194	162		
Coimbatore ..	.....	..	..	1	1,950	2,254		
Tinnevelly ..	.....	..	..	3	698	695		
Nellore ..	.....	..	..	1	305	305		
Kurnool ..	.....	..	..	1	185	184		
Presidency ..	.....	..	..	6	2,839	3,229		
Cuddapah ..	.....	..	..	1	190	190		
Cuddalore ..	.....	..	..	1	640	641		
Chingleput ..	.....	..	..	3	780	764		
	Work Abstracts for Works above Rs. 10,000 *not submitted to Examiner.*							
Madanapalle ..	New Taluk Cutcherry at Kadri ..	From April to Sept. 1879.		1	33,070	31,659	Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineers are working in order to check an impending excess over an estimate.	
Kurnool ..	New Taluk Cutcherry at Koilkuntla..	From Aug. to Sept. 1879.		1	68,752	68,627		
Dindigul ..	Constructing Road No. 5 from Madura to Ulinagaram.	For March 1879 ..		1	35,000	32,588		
Nilgiri ..	Government House at Norwood ..	For September 1879 ..		1	21,500	2,56,186		

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879.

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
	Godávari Eastern and Central Delta Division.						
RS. A. P.							
95 0 0	For the purpose of His Grace the Governor of Madras.	For taking boats to Masulipatam ..	January 1878	..	..		
124 2 0	Do. do.	Cooly hire on account of His Grace the Governor's visit to Godávari.	Do. ,, ...	..	..		
183 2 8	Do. do.	For rent of range boats sent to Kistna.	March ,, ...	..	..		
	Rajahmundry Division.						
39 0 0	Superintending Engineer, First Circle, through Executive Engineer, Godávari Eastern and Central Delta.	For purchasing stamps for filing a plaint against T. Soobramayen..	April 1879	..	..		
	Kistna Eastern Delta Division.						
28 13 4	For the purpose of His Grace the Governor of Madras.	Hire for towing Godávari Range boats on Kistna Canals.	February 1878	..	..		
94 15 9	Do. do.	For materials and salaries, &c., of boat lascars.	March ,, ...	..	..		
96 2 2	Do. do.	Salaries of lascars employed and hire of towing on Kistna Canal in April 1878.	April ,, ...	..	..		
19 9 7	Do. do.	Do. do., in May 1878 ..	May ,, ...	..	..		
77 4 3	Do. do.	For repairs, &c., of Godávari District Officer's boat in June 1878.	June ,, ...	..	..		
1 13 10	Do. do.	Do. do., in July 1878.. ..	July ,, ...	..	..		
	Kistna Western Delta Division.						
5 7 6	Coolies	For removing a wooden ballacot belonging to Valapady Ravoo, struck at old rock.	October 1877	..	..		
	Vizagapatam Division.						
1 15 10	Cash found deficient in the chest of late Overseer Mr. Gill at the time of examination by the Divisional Officer.	....	October 1878	..	..		
0 4 0	Tom tom beater	For sale of doors and windows ..	September ,, ...	..	..		
2 1 0	Mr. C. Seton	....	March 1879	..	..		
	Bellary Division.						
50 0 0	Barrack Master	Military repair	January 1876	..	..		19. Early steps should be taken for the adjustment of these outstandings; but it is not desirable that these items should be included in the statement under review.
150 0 0	District Engineer	Contingencies	May 1878	..	..		
5 0 6	....	Digging graves in new cemetery ..	September ,, ...	..	..		
101 0 0	Parasuram Ganais, Accountant ..	....	March 1879	..	..		
120 1 4	Major Jopp, R.E.	Salary for three days in March 1879.	Do. ,, ...	..	..		
132 15 3	Do.	Do. for July 1878	Do. ,, ...	..	..		
	Cuddapah Division.						
1 0 0	Deputy Collector	Being counterfeit coin	March 1879	..	..		
	Kurnool Division.						
200 0 0	Sergeant Fryer	....	March 1879	..	..		
51 10 8	J. F. Maxwell, Esq., Executive Engineer.	....	June ,, ...	..	..		
	Bangalore Division.						
20 0 0	Reverend W. Wace	Establishment for Oosoor road cemetery.	September 1877	..	..		
27 0 0	Do. do.	Do. do.	October ,, ...	..	..		
43 10 0	Do. G. Warlow	Do. do.	November ,, ...	..	..		
38 5 0	Do. do.	Do. do.	December ,, ...	..	..		
35 7 0	Do. do.	Do. do.	January 1878	..	..		
36 7 0	Do. do.	Do. do.	February ,, ...	..	..		
38 13 0	Do. G. English	Do. do.	March ,, ...	..	..		
3 0 0	Do. F. Faulkner	Do. do.	Do. ,, ...	..	..		
38 4 0	Do. G. English	Do. do.	April ,, ...	..	..		
35 8 0	Do. do.	Do. do.	May ,, ...	..	..		
36 15 0	Do. do.	Do. do.	June ,, ...	..	..		
	Nilgiri Division.						
64 7 8	....	For repairing Belvie House for Mr. Carmichael.	First advance was made in September 1879.	..	..		
585 13 9	....	For repairing Devála Hospital for Commissioner.	Do. do. in April 1879 ..	..	..		
2 0 0	Major Montgomerie	For work	Do. do. in May 1879 ..	..	..		
9 11 6	Mr. L. Chapman	Do.	Do. do. ,, ,, ..	..	..		
591 0 0	Perianna Pillay for Mr. Chapman ..	Do.	Do. do. in June ,, ..	..	..		
7 9 2	Colonel A. D. Scott, R.E.	Do.	Do. do. ,, ,, ..	..	..		
	Salem Division.						
12 9 11	Major Pennycuick	While on subsidiary leave on return from furlough.	Do. do. in Sept. 1877 ..	..	..		
	Oosoor Division.						
360 9 3	Mr. P. Jones, Sub-Engineer	Being the amount transferred from Trichinopoly Division.	Do. do. in Mar. 1878 ..	..	..		
250 0 0	Sergeant Mackoy	For joining his Division.. ..	Do. do. in Dec. ,, ..	..	..		
363 4 3	Mr. J. C. Wyatt	Do. do.	Do. do. in ,, ,, ..	..	..		
40 12 1	....	Amount found short in Dharmapuri Sub-Division.	Do. do. in Oct. ,, ..	..	..		
10 0 0	A Constable	For supplying carts	Do. do. in Jan. 1879 ..	..	..		
5 0 0	....	Being the value of stamped papers transferred from Tirupatúr.	March 1879	..	..		
	Wynaad Division.						
8 4 0	Chaplain of Cannanore	For digging graves.	June ,, ...	..	..		
186 11 0	....	Being the amount made away by a cooly of the Department.	March ,, ...	..	..		

The Executive Engineers have not given in their Statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.

ITEMS of unadjusted Miscellaneous Advances outstanding for more than three months in the Divisional Accounts up to September 1879—*cont.*

Amount.	To whom advanced.	For what purpose advanced.	When advanced.	Remarks by Executive Engineer.	Remarks by Superintending Engineer.	Remarks by Examiner.	Orders by Local Government.
RS. A. P.				The Executive Engineer in his statement of Objectionable Items for September 1879 states that the case to which these items refer was decided in favor of Government and that the Government Vakeel was requested to recover and remit the amount at an early date.		The Executive Engineers have not given in their statements of Objectionable Items for September 1879, information as to the steps taken by them to adjust these items.	
	Negapatam Division.						
14 10 0	The Government Pleader	To defend a suit against Mr. J. A. Fox and others in the District Court, Tanjore.	October 1878 ..		..		
50 8 0	Do. do.	Do. do., in Small Cause Court at Combaconum.	November ,, ..		..		
3 0 0	Bandyman	To carry records from Patukóta to Nedamungalum.	January 1879 ..		..		
	Tanjore Division.						
490 12 0	Superintendent, Public Works Workshops.	For the value of a pair of standard 4 feet brass nuts.	May ,, ...	..	..		
14 15 10	Lascars	Employed for estimating, &c., Tanjore Palace.	July ,, ...	..	..		
30 0 0	Sub-Overseer	To collect firewood, &c.	Do. ,, ...	..	..		
250 0 0	Do.	To collect materials, &c. ..	Do. ,, ...	..	..		
	Trichinopoly Division.						
130 0 0	Mr. J. B. Rodrigues	As per Superintending Engineer's letter No. 78 S.E., dated 12th May 1879.	May ,, ...	..	..		

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To Superintending Engineers.
,, the Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

brass nuts

14	16	10	Lascars.	Employed for estimating &c. Tanjore Palace..
30	"	"	Sub Overseer	To collect Firewood &c.
250	"	"	do	To collect Materials &c.

July 1879.

do

do

Trichinopoly Division

130	"	"	Mr. J.B. Rodrigues	As per Sup.g Eng.r letter No. 78. S.E. 7/12. May 79.

May 1879.

The Executive Statements of Information as Steps taken.

25

11.12

Amount	To whom advanced	For what purpose advanced	When advanced	Remarks by Ex. Engineer	Remarks by Sup.g Engr	Remarks by Examiner	Orders by Local Govt
			Negapatam Division				
14 10 „	The Govt Pleader	To defend a suit against Mr J.A. Fox & others in the District Court Tanjore -	October 1878	Vide Ex Engr in his Statement of Objections for Sept 79, states that the case to which these items refer was decided in favor of Govt that the Govt Vakeel was requested to recover and remit the amount at an early date. -			
50 8 „	do	do do in Small Cause Court at Combaconum	November 1878.				
3 „ „	Bandyman	To carry records from Public Offices to Nedamungalum	January 1879.				
			Tanjore Division				
490 12 „	Supt P.W. Workshops	For the value of a pair of Standard 4'	May 1879.				

(16)

24

Engineer have not given in their Objections & Claims for September 1879 to the date taken by them to adjust

250	"	"	Serjt. Mackay	For joining his Division	1st advance was made in December 1878			
363	4	3	Mr J.C. Loyatt	do	do			
40	12	1		Amount found short in Sherampuri Sub Division	October 1878.			
10	"	"	A Constable	For supplying Carts	1st advance was made in Jany 79.			
5	"	"	"	Being the value of plantain pasum thiranesum from Tirupattur	March 1879.			

Wynad Division

8	4	"	Chaplain of Cannanore	For digging graves	June 1879.			
186	11	"		Being the amount made away by a Coolly of the Desai's	March 1879			

(11)

Nilgiri Division. (Continued)

585	13	9		For preparing Davala Hospital for Commissioner	First advance was made in April 1879.			
2	"	"	Major Montgomeri	For work.	First advance was made in May 1879.			
9	11	6	Mr L. Chapman	do	do			
591	"	"	Perianna Tilley for Mr Chapman	do	First advance was made in June 79			
7	9	2	Col: A.D. Scott R.E.	do	do			

Salem Division

12	9	11	Major Pennycuick	While on leave on pension from furlough	1st advance was made in September 1877.			

Ootacamund Division

360	9	3	Mr P. Jones Sub Engineer	Being the amt of advances from Pychinaidy Dr.	1st advance was made in March 1878			

The Executive Engineers have not given in their Statements of Collections & Disbursements as to the plinth taken by them to Finish these items.

22

51.	10	8	J. F. Maxwell Esq Executive Engineer	"	June 1879.				
					Bangalore Division				
20	"	"	Rev W. Vaux	Estabt for	September 1877.				
				Ooseer Road					
				Cemetery					
27	"	"	____ do ____	____	do ____	October 1877.			
43	10	"	Rev: G. Warlow	____	do ____	November 1877.			
38	5	"	____ do ____	____	do ____	December 1877.			
35	7	"	____ do ____	____	do ____	January 1878			
36	7	"	____ do ____	____	do ____	February 1878			
38	13	"	Rev G. English	____	do ____	March 1878			____ D° ____
3	"	"	Rev F Faulkner	____	do ____	____	do ____		
38	4	"	Rev G. English	____	do ____	April 1878			
35	8	"	____ do ____	____	do ____	May 1878			
36	15	"	____ do ____	____	do ____	June 1878.			
					Nilgiri Division				
64	7	8		For repairing	1st advance was				
				Belvieu House	made in Sept				
				for Mr Carmichael	1879.				

(14)

Amount	To whom advanced	For what purpose advanced	When advanced	Remarks by Executive Engr	Remarks by Supg Engr	Remarks by Examiner	Orders by Local Govt
				Vizagapatam Division (Continued)			
2	1	"	Mr C. Seton	"	March 1879.		
				Bellary Division			
50	"	"	Barrack Master	Military repairs	January 1878		
150	"	"	District Engineer	Contingencies	May 1878.		
5	"	6	-------	Digging graves in New Cemetry	September 1878.		
101	"	"	Parasiram Ganais Accountant	"	March 1879.		
120	14		Major Supp E.E	Salary for 3 days in Mch 79.	do		
132	15	3	____ do ____	____ do for July 1878	____ do ____		
				Cuddapah Division			
1	"	"	Deputy Collector	Being Counter	March 1879.		
				feit Com			
				Kurnool Division			
200	"	"	Serjt Troyer	-	March 1879.		

No Executive Engineers have not given their opinions as to the necessity for sanctioning the above advances. It is objectionable to allow items to be debited by them to additional items

			on Kistna Canal in April 1878.					
19	97	——do——	— do in May	May 1878				
77	43	——do——	For posting Dt Godavari Dt Officers boat in June 1878	June 1878.				
				July 1878				
1	13	10 ——do——	do in July 1878	Kistna Western Delta Division				
~~1~~	~~13~~	~~10~~						
5	7	6 Coolies	For removing a wooden balla not belonging to Valaparapu Rawoo, struck at old Rock	October 1877.				
				Vizagapatam Division				
1	15	10 Cash found deficient in the Chest of late Overseer McRile at the time of examination by the Divisional Officer		October 1878.				
"	4	" Jom Jom boatier	For sale of doors & Windows	September 1878				

Amount	To whom advanced	For what purpose advanced	When advanced	Remarks by Ex. Engineer	Remarks by Supt Engineer	Remarks by Examiner	Orders by Local Govt
			Rajahmundry Division				
39	" Supplying 1 Circle thro' Ex. Engr Godavari E. & C. Delta	For purchasing stamps for filing cc plaint against T. Subramoyan	April 1879.				
			Kistna Eastern Delta Division				
28	134 For the purpose of His Grace the Governor of Madras boats on Kistna Canals	Hire for towing	February 1878.				
94	159 ——do——	For Materials & Salaries &c a of Boat Lascars	March 1878				
96	22 ——do——	Salaries of Lascars employed & hire of towing	April 1878				

(13)

18

Recd

Rejected

No Executive Engineers have not given in their Estimates of Objections & Items for September 1879. Information as to the Orders taken by them to be adjusted & Items included.

these

are standing but it is not desirable that these items should be included in the Statements under

Items of unadjusted Miscellaneous Advances outstanding for more than 3 Months in the Divisional Accounts up to September 1879.

— 12 —

Amount	To whom advanced	For what purpose advanced	When Advanced	Remarks by Executive Engineer	Remarks by Sup.g Engineer	Remarks by Examiner	Orders by Local Government
		Godavari Eastern & Central Delta Division					
95	" For the purpose of His Grace the Governor of Madras	For taking Boats to Masulipatam	January 1878				
124 2	——do——	Coolly hire on account of His Grace the Governor's Visit to Godavari	——do——				
183 28	——do——	Torpent of Range boats sent to Kistna	March 1878				
		Doors & Windows					

The Executive Engineers have not given full particulars of the objections stated against the items for adjustment in September 1879, viz. as to the steps taken by them to expedite their disposal.

(19) Early steps should be taken for the adjustment

11

Items of unadjusted Ms. a

16

Despatch against delays of the kind referred to.

Lyn
11.12

9

Miscellaneous Irregularities

Division	Name of work	Number of appear in the Abstract of Obj Items	Month Agency Notices Expend ?ed?	No of Works	Amount Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner							
	Works above Rs 2500							
Vizagapatam	Additions & improvements to the Collector's Cutcherry at Vizagapatam							
Chingleput	Civil Dispensary at Conjeveram	7	Mch 79	1	5,300	6,755	Completed in March 79	
	Works below Rs 2,500	2	Aug 79	1	10,455	10,588	do Aug 79	
Ganjam				1	72	72		
Rajahmundry				1	234	233		
Godavery E & C. Delta				1	194	162	Government are	
Coimbatore				1	1950	2254	particularly	
Tinnevelly				3	698	696	requested to	
Nellore				1	306	305	impress upon	
Kurnool				1	185	184	the Superintending	
Presidency				6	2829	3229	Engineers the	

(18) The attention of the S Cs is called to the Examiner's remarks and they are particularly requested to see that no further delay is

Division 10 Name of Work	Number of pages in Statt. of Work	Month to the accts of which they appertain	No of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt
Cuddapah _____						importance of a	allowed to
Cuddalore _____			1	190	190	more punctual	take place
Chingleput _____			1	640	641	submission of	in the Submission
			3	780	764	completion Reports	of these
							documents
							to that Office
Work Abstracts for Works above Rs 10,000 not submitted to Examiner							2 Vols is
							observed that
						Without these	the Chief
Madanapalli New Taluq Cutcherry at Kadiri _____	From April to Sept 1879.		1	33,070	31,659	Monthly Abstracts of work done this Office is unable to examine the rates at which the Exc Engrs are working in order to check any pending excess over an Estimate.	Engineer has issued a memo (No 3735, dated 8-12-79)
Kurnool. New Taluq Cutcherry at Koil Kuntla _____	From Augt to Sep 79.		1.	68752	68627		
Dindigul Constructing Road No 5 from Madura to Alinagaram _____	For March 79		1	35,000	32588		
Nilgiri Govt House at Norwood	For Sept 79		1	21,600	25,186		warning
							of the

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	8						

		Dep 79	"	599	599	40	under date the 29 October 1879, that proved pile be applied for			
	Total			8832	8832	3445				

Item No.	Particulars.	Number of appearance in Statt of Obj: Items	Month in the Accts of which Obj: expend appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	Without Appropriation.	7							See para 14 above
	Rajahmundry								
3.	Repairing Police Station houses in the Rampa Country with Corrugated iron	1	Sep 79.	"	3835	3835	3350	The Ex: Engineer reports under date the 22nd October 1879, that a revised Estimate will be submitted for sanction and for an appropriation of funds.	(17) This work was apparently undertaken on Emergency The Ex: Should however take measures to obtain the removal of this objection
	Salem								
4	Jailers Quarters and Outhouses attached to the Central Jail							The Superintending Circle reports	(18)

[P. W. D. Form No. 50, Provincial Part II.]

Provincial.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Months in the Account in which Objections first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
	Without Appropriation							
	Bellary.							
1.	Compensation for land taken up for the Sub Collector & Tahsildars Cutcheries at Gooty	3 July 79.	" 3306	3306	"		This Office has nothing to add to the remarks made in the Statement for August 1879	(15) The S E. should the Sale submission of the application referred to in para 14 of G O No 2895, dated 18.11.79
	Presidency							
2.	Certain Alterations to the Park Public Works Offices	2 Aug 79	" 1092	1092	55		The Supdg Engr 3rd Circle reports under date 10th Oct 1879 that funds will be provided for this work.	(16) The Estimate called for in para 16 of G O No 2898 dated 18.11.79 should be the Sale de

Item No.	Particulars.	6	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

									added to the remarks in the Statement for August 1879.	above 10
	Nilgiri									
20	Government House at Ootacamund	28 June 77	21,500	25,186	23,486	1799	———	do ———		(13) Estimates in this work have been forwarded on the 7th instant of the Govt of India
	Rajahmundry								The Dy Engineer reports in his Statement A Objectionable items for September 1879 that a revised Estimate for the whole work will be submitted for sanction.	
21.	Repairing police Station houses in the Amjepa Country with Corrugated iron ———	1 Sep 79	855	3,835	2,980	3,350				(14) The work was apparently undertaken on Emergency must should arrange for the early sanction of the revised Estimate
		Total	22,415	26,200	23,785	8149				

5.

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Sep 1879. Sheet No.]

Item No.	Particulars.	No. of Appearance in Statement A by Item	Month in the Agreement which by reason of app'd	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								are not to run this year as ordered by Government. He has been requested to sanction an Estimate only to the extent of the expenditure incurred this year.-	
	Excess over Without Estimate								
	Kistna Eastern Delta								
19.	Tools & Plant (New Supplies)	4	June 79	160	2179	2119	"	This Office has nothing to	(12) vide para

[Exr. Wks. Form No. 384.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Sep 1879. Sheet No.]

Item No.	Particulars.	Mo: & appearance in Statt: of Obs: Items	Month in the Accts furnished Rs: expend: if appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
								1879 it is stated that the requisite sanction will be accorded by the Supg Engineer on the receipt of the orders on the Statements of demands and Surrenders for 1879.80.-	Orders have been passed on the Statements of demands & Surrenders. vide O/S no 2769 W. dated 5-11-79
	Godavery Eastern & Central Delta								
18	Running Steamer to Tarlagudem	6 Apl 79	"	527	527	139		The Asstant to Supg Engineer 1st Circle reports under date the 8th July 1879, that an estimate is not sanctioned as the Steamers are	(11) The S. E. should see that an Estimate is at once provided.
	Total		"	103,562	103,562	2750			
	Without Estimate								
	Canara								
16	Tools & Plant (New Supplies)	6 April 79	"	269	269	"		This item is objectionable only in respect to Estimate, regarding which no information has been furnished by the Ex Engr in his Statement of Objectionable items for Sept 1879	(9) vide para 1 above
	Chingleput								
17	Monuments & Graves &c at Protestant Cemetery - Mount	7 Mch 79	"	286	286	"		In G.O. No 2067 W dated 8 August	(9)

13	Junction Canal from Buckingham to Commamur Canal	8	Feb 79	"	9234	9234	366		Statement for August 1879.	
14	Deepening the Marchewn Canal from Madras to Pulicat	7	March 79	"	312	312	"			
	Calicut									
15.	Constructing a wall around and levelling the ground of the proposed new Cemetry at Calicut	1	Sep 79	"	1030	1030	1030	Information regarding this work has not been furnished in the Statement of Objectionable Items received from the Ex Engr for September 1879.	(8)	Estimate sanctioned and possession of funds made in O/S No 47934 dated 18-12-78 and No 23464 W dated 12-9-79.

3

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial Month of Sep 1879. Sheet No. 3.]

Item No.	Particulars.	No. appearing in Statement of Objectionable Items	Month in the Accts. of which Objectionable Items appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate								
	Buckingham Canal								
7.	Buckingham Canal from Cunnar to Kistna frontier	9.	Jan 79	"	51,594	51,594	569.		
8	Improving Canal from Casba to Coromandel	9	do	"	3,057	3,057	"		
9	Improving Canal from Casba to Krishnapatam	9	do	"	5,283	5,283	24	This Office has nothing to added to the remarks made in the	(7) The submission of the Estimate should be expedited
10	Improving Canal from Krishnapatam to Pennair	9	do	"	30,535	30,535	900.		
11	Deepening the Southern Canal to 4·50 below M.S. Level	7.	March 79	"	270	270	"		
12	Extending Buckingham Canal from Adyar to Cooum	7	do	"	1,165	1,165	"		

								November 1879, that an Estimate and Appropriation will be sent in Shortly.	11.10.79 to which an immediate reply should be furnished.
	Tanjore.								
6.	Boiler Plant (2 wrought iron Cash Chests)	1 Sep 79	"	207	207	"		A Statement of Objectionable Items for Septr 1879, has not been received in this Office and a reference has therefore been made to the Ex: Engineer regarding the same.-	(6) An application of funds was made vide P.S. No 2642 W, dated 22-10-79
	Total		"	1,897	1,897	105			

2

[Exr. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF Sep 1879. SHEET No. 2.]

Item No.	Particulars.	No. & date of last appearance in Statement of Objections	Month in the Accts. for which Objections last appeared	Amount of Estimate, with date	Expenditure up to date.	Excess over Estimate, with date	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation								
	Nilgiri.								
4.	Repairing the road from Government Garden to Government House	1 Sep 79	"	210	210		61.	Information regarding this work has not been received in this Office and a reference is therefore made to the Ex Engr for the same.-	(4) The result of the reference will be awaited. The work was undertaken as an Emergency
	Nellore								
5	Compensation for land taken up for Town Police Station Nellore	3 July 79	"	550	550	"		The Supg Engineer reports under date the 22d	(5) vide para 3 of G.C. No 2578, dated 6-11-79

								and Appropriation	by the S. E. Circle vide para 2 of No 2067 W dated 8.8.79. (2) The Estimate should be sanctioned by the SE with reference to E&No 2969 W dated 24-11-79 in which the necessary funds have been provided.
	Godavari								
	Eastern Central Delta								
2.	Bringing Steamer Godavari from Dumagudam	1	Sep 79	"	229	229	44	As no information regarding this work has been received in this Office a reference will be made to the Ex Engineer to furnish the same	
	Nilgiri								
3.	Tools & Plant (New Supplies)	3	July 79	"	501	501	"	This Office has nothing to add to the remarks made in the Statement for August 1879.	(3) vide para 1 above

[Exr. Wks. Form No. 281.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial, Part I.]

List

Provincial. **PART I.—Irregularities with respect to Estimate.**

Item No.	Particulars.	No. of appearances in State of Objections	Month in the Accts in which Objection appeared	Amount of Estimate or appn	Expenditure up to date.	Excess over Estimate or appn	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate or Appropriation.								
	Bangalore								
1	Tools & Plant (New Supplies)	4	June '79	"	200	200	"	The Supdg Engr 3rd Circle reports under date the 4th Nov 1879 that he has applied to Government for funds. An Expenditure of Rs 448 was incurred on this Head up to June 1879, of which a sum of Rs 248 was recovered in the following month and there is still an outlay of Rs 200 left without an Estimate	No 3189 W dd 12 Dec 79 (1) vide para 19 of E&No 2769 dated 5-11-79 in which SE were requested to apply specially for such funds as may be required under Tools and Plant & an Est. should be sanctioned

P.W.D.
5DEC79
List

No.

No. 19 T/15
15-12-79

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Mis n 3189 W dy 12th December 79

Dated 4th December } 1879.
Recd.

No. 512

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of September 1879, under Provincial.

257-258

Mr Supdg: Engrs
Hammond Plys

Posted
12-1-80

H Sharpe
Offg Examiner, P. W. Accounts.
4/12/79

10h
4/12.