P.W.D.
905079

No. 20 F/K

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

No. A-3256 Dt. 17th Decr/79

Dated 8th December 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of September 1879, under Local.

Offg: Examiner, P. W. Accounts.

365 — 316

To Secy: to Govt
for Rlys
Trade Dept
Bom — Mad

Dated
12-1-80.

C/21 1898-

[Exr. Wks. Form No. 280.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Local, Part I.]

Local.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearance in Statements of objections raised	Month in the accounts of which the expenditure first appeared	Amount of Estimate / Appropriation	Expenditure up to date.	Excess over Estimate / Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
									Mys No 3256 W dt 17 Dec 79
	Without Estimate or Appropriation								
	Bellary District								
	Bellary Circle: Bellary Division								
1	Avenue repairs	3	July/79	"	635	635	224	This office has nothing to add to the remarks in the Statement for August/79.	(1) vide para 1 of Cy No 313 dated 8.12
	Chingleput District								
	Chingleput Circle: Chingleput Division								
2	Road from Periapalleam to Koratoor via Tirumanur Railway station	5	May/79	"	372	372	"	The Superintending Engineer 3rd Circle reports under date the 21st Nov/79 that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	(2) The SE explains in his letter No 6428 dated 1.11.79 that the wall was built to line by the Revenue in 1877 for a Tramroad & that no accts are forthcoming And that Conveyance an Estimate cannot be prepared for it. He further explains that the D. F. B were ordered to treat the work as completed as the above explanation does not account for the expenditure of the outlay (Rs 372) incurred by the EE Concerned the information required by para 2 of Cy No 3132 W dated 8.12.79. Steps are otherwise
	Godavari District								
	Ellore Circle: Western Delta Division								
3	Maintenance of avenues	6	May/79	"	1485	1485	293	This office has nothing to add to the remarks in the Statement for Sept/79.	
	Kistna District								
	Guntur & Masulipatam Circles Western Delta Division								
4	Maintenance of Road avenues	3	July/79	"	546	546	148	"	(3) vide para 3 + 4 of Cy No 3132 W dated 8-12-79
				Total	3038	3038	665		

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local up to the Month of Septr 1879. Sheet No.]

Item No.	Particulars.	Number of appearances in statements of Objections & Items	Month in the accounts of which Expenditure 1st appeared	Amount of Appropriation. Estimate	Expenditure of the year. up to date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate								
	Chingleput district								
	Chingleput Circle: Chingleput Divn								
5	Ramanpery Road	7	March/79	"	2037	2037	"	The Superintending Engineer 3rd Circle reports under date the 21st November/79 that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	(4) vide para 2 above
	Kistna District								
	Guntur & Ellasulipatam Circles: Guntur Divisions								(5)
6	Road from Narasaraopet to Vinukonda	27	April/79	"	5929	5929	"	This office has nothing to add to the remarks made in the statement for August/79.	vide para 11 of O/G No 2895 dated 15.11.79.
	Nellore District								
	Nellore Circle: Nellore Division								
7	Road from Kodavalur to Buchireddipollium	14	August/78	"	771	771	"	Do	(6) Estimates on these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Goodoor to Tikkavaram	11	November/78	"	1001	1001	"		
9	Road from Naidupett to Duganajapatam	11	November/78	"	740	740	"		
10	Road from Vencatagherry to Rapoor	11	November/78	"	521	521	"		
11	Road from Podalakur to Rapoor	11	November/78	"	926	926	"		
	North Arcot District								
	Chittur Circle: Vellore Division								
12	Repairing Road on Great Western Trunk Road	6	April/79	"	225	225	"	The Executive Engineer has not furnished information regarding this work in his	(7) vide para 10 of O/G No 3132 dated 8-12-79.

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local up to the Month of September 1879. Sheet No.]

Item No.	Particulars.	Number of Appendix in Statement of Objectionable items	Month in the amount which the expenditure happened	Amount of Appropriation. Estimate	Expenditure of the year. up to date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								his statement of objectionable items for September 79 and a reference has been made to him for the same.	
	Without Estimate (contd)								
	Vizagapatam District								
	Vizagapatam Circle Vizagapatam Divn								
13	Rebuilding Southern abutment and arch of Chittivalsa bridge	11	July 78	"	2741	2741	6	The Executive Engineer reports in his statt. of Objectionable items for September 79 that an estimate has been submitted to the Superintending Engr. for sanction.	(8) Vide para 11 of G.O. No. 2895 W dated 15-11-79
14	Completing the road from Vizianagaram to Nathavalasa	5	May 79	"	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 79.	(9) Vide paras 12 & 13 of G.O. No. 3132 W dated 8-12-79
15	Repairing Bridges &c on the Vizagapatam Vamulavalsa Road	4	June 79	"	715	715	"	do	
	Total			"	20,518	20,518	245		

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local up to the ____ Month of September 1879 Sheet No. .]

Item No.	Particulars.	Number of appearance in Statements of Objections Status	Month in which the amount of which Objection was first raised	Amount of Appropriation. Estimate	Expenditure of the year. up to date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate								
	Chingleput District								
	Chingleput Circle: Chingleput Divn								
16	Road from Kodambakkam to Sripermumbudur	7	March/79	1750	2228	478	"	The Executive Engineer has been requested to submit Completion reports for these works as they were reported by him to have been completed, on receipt of which the Objections therein will be removed.	(10) The SE Adams in his letter No 6428 dated 1.11.79 that the Upendra on these works is being cleared under "Maintenance" and that the necessary abstracts have since been made by the
17	Johannes' Road, Saidapet	7	March/79	200	416	216	"		
	Madura District								Board of Rev a under the Adams tion furnished the Hamm is authorised to remove the Rectors.
	Dindigal Circle: Dindigal Divn								
18	Road No 32 Dindigal to Aravakurchi	12	October/79	15,400	17,124	1,724	"	This office has nothing to add to the remarks made in the Statement for August 79.	(11) vide para 15 of 403132 dated 8.12.79
	Kistna District								
	Guntur & Nasulipatam Circles Western Delta Division								
19	Construction of road from Volevo to Nizampatam	39	April/76	14,050	16,059	2009	"	The Executive Engineer reports in his statement of Objections items for September/79 that completion reports	(12) The Subsequent
20	Constructing road from Guntoor to Sylur	26	May/77	15,515	16,682	1,167	"		

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local up to the Month of Septr 1879 Sheet No. 9]

Item No.	Particulars.	Number of Apparaan in Statements of Objections	Month in the amount of which Objection appeared	Amount of Appropriation. Estimate	Expenditure of the year. Upto date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								reports for these works will be submitted with explanations which, when received in this office will be submitted to Government for the sanction of the Excess Expenditure.	Of the Completion reports should be expedited
	Excess over Estimate sanctioned								
	Tanjore District								
	Negapatam Circle: Negapatam Divn								
21	Restoration of 5 miles of road No 27 from Kattor to Sengandy	9	January	13,700	13,989	289	Rs	This office has nothing to add to the remarks in the statement for August 1879	(13) Vide Para 18 of Wo 31326 dated 8.12.79
	Vizagapatam District								
	Vizagapatam Circle: Vizagapatam Divn								
22	Trunk road from Vamalavalsa	7	March	3,575	4,315	740	"	Do	
	Malabar District								
	Calicut & Tellicherry Circles								
	Wynad Division								
23	Perial road to Manantoddy and Mysore frontier	36	July	21,900	24,399	2,499	"	In d No 3895 dated 15th Nov 79 it is stated that the revised estimate for the work	(14) The SE should hasten the

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Local up to the Month of September 1879. Sheet No.]

Item No.	Particulars.	Number of appearance in Statement of Objections & Items	Remarks in the account upwards by which Expenditure is opposed	Amount of Appropriation. Estimate	Expenditure of the year. up to date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								work has been received in the Chief Engineer's office returned to the Superintending Engineer for some further revision.	retransmission of the Estimate.
	Excess over Estimate for Wynad Division for								
24	Road from Calicut to Mysore frontier Via Tamberchery Ghaut & Sultan's Battery	12	October 78	13,820	19,238	5,418	"	The completion report for this work has been received and submitted to Government for sanction.	(15) The Completion report asked for has been received and forwarded to the S.E. 4th Circle for certain explanations. the Sub. Superintendent of which he is now requested to expedite.
	Total			4,21,910	4,77,350	55,440	65		

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

[Exr. Wks. Form No. 284.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Local Part II.]

Local.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Appearances in statements of any kd. since	Month in the accounts of which the Expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation								
	Cuddapah District								
	Cuddapah Circle Cuddapah Divn								
1	Madras Road constructing a bridge of 1 arch	1	June/79	Nil	1025	1025	151	The Superintending Engineer 2nd Circle reports under date the 8th November/79 that funds have been given by the Local Fund Board but the Secretary to the Board of Revenue states that	(16) vide

Item No.	Particulars.	Number of Appraisement Statements of objectionable items	Month in the amount of which objectionable Expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								that the amount would be appropriated after the close of the last year's accounts	para 22 of G.O 3132 W Dated 8.12.79
	Without Appropriation/Coast of Nilgiri district								
	Nilgiri Circle: Nilgiri Divn								
2	Improving the road from Ooty to Davasholay	5	May/79	"	1089	1089	"	This office has nothing to add to the remarks made in the statement for August/79	
3	Improving the road from Lake St. Lawrence to Manjanad valley	1	September/79	"	1148	1148	718	The Statement of objectionable items for September/79 has not yet been received from the Executive Engineer and a reference has accordingly been made to him	(7) Vide preceding para.
	Tinnevelly District								
	Tinnevelly Circle: Tinnevelly Divn								
4	Closing breaches of Road No 27A	3	July/79	"	1238	1238	"	This office has nothing to add to the remarks made in the statement for August/79	
5	Repairing damages of Road No 24	2	August/79	"	766	766	91		
	Tinnevelly Circle: Tinnevelly Divn								
6	Veeraragavaperum to Road No IX via Kunnkutorai	3	July/79	"	800	800	6	The Executive Engr shows in his schedules of Expenditure, Rs 800 as an	

Item No.	Particulars.	Number of appearance in statements of objectionable items	Month in the account of which objectionable expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								that the amount would be appropriated after the close of the last year's accounts	para 22 of G.O. 3132 W Dated 8.12.79
	Without Appropriation fund of Nilgiri District								
	Nilgiri Circle: Nilgiri Divn								
2	Improving the road from Ooty to Davasholay	5	May 1879	"	1089	1089	"	This office has nothing to add to the remarks made in the statement for August 1879	
3	Improving the road from lake St. Lawrence to Kanjanad valley	1	September 1879	"	1148	1148	718	The Statement of objbl items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him	(7) Vide preceding para
	Tinnevelly District								
	Tinnevelly Circle: Tinnevelly Satur Divn								
4	Closing breaches of Road No 27A	3	July 1879	"	1238	1238	"	This office has nothing to add to the remarks made in the statement for August 1879	
5	Repairing damages of Road No 21	2	August 1879	"	766	766	91		
	Tinnevelly Circle: Tinnevelly Divn								
6	Veeraragavaperum to Road No IX via Kirukutorai	3	July 1879	"	800	800	6	The Executive Engr shows in his schedules of Expenditure, Rs 800 as an	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Recast up to the Month of Septr 1879 Sheet No. .]

Item No.	Particulars.	Number of Months appearance in Statement of Objectionable Items	Month to the accounts of which objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue Miscl. Consns No. 4593 of 21st May 79 for the work "Road No. VIII D Viragawapuram via Kurukutoai & South Round Road" and not for the one in question and a reference on the subject will be made to the Executive Engineer.	(18) vide preceding para.
	Within Appropriation (Contd)								
	Tinnevelly Division (Contd)								
7	Repairs to Road No. VI A Melapollium Branch	2	August 79	-	995	995	59	The office has nothing to add to the remarks made in the statement for August 79.	
	Vizagapatam district								
	Vizagapatam Circle: Vizagapatam Division								
8	Emergent repairs to Trunk Road No. VI from Tuni to Anakapilly	1	September 79	-	709	709	266	The Executive Engineer has not furnished necessary information regarding this work in the statement of objectionable items for September 79.	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Vacat up to the Month of Septr 1879 Sheet No. .]

Item No.	Particulars.	Number of Months appears in Statement of Objections	Month to which the account of Objections & Expenditure appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue Misel. Comms No. 4593 of 21st May 79 for the work "Road No. VIII D Viragowapuram via Kurukutoai & South Round Road" and not for the one in question and a reference on the subject will be made to the Executive Engineer.	(18) Vide preceding para.
	Within Appropriation (Contd)								
	Tinnevelly Division (Contd)								
7	Repairs to Road No. VII A Melapollium Branch	2	August 79	-	995	995	59	The office has nothing to add to the remarks made in the statement for August 79.	
	Vizagapatam district								
	Vizagapatam Circle: Vizagapatam Division								
8	Emergent repairs to Trunk Road No. VI from Tuni to Bukapilly	1	September 79	-	709	709	266	The Executive Engineer has not furnished necessary information regarding this work in the statement of objectionable items for September 79.	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Recd up to the Month of Septr 1879 Sheet No.]

Item No.	Particulars.	Number of Months appearance in Statement of Abstract Items	Months the account of which Expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue Miscl. Consns No. 1593 of 21st May 79 for the work "Road No. VIII D Viragawapuram via Kurukutorai & South Round Road" and not for the one in question and a reference on the subject will be made to the Executive Engineer.	(18) Vide preceding para.
	Withumbe Appropriation Contd								
	Tinnevelly Division Contd								
7	Repairs to Road No. VII A Melapollium Branch	2	August 79	-	995	995	59	The Office has nothing to add to the remarks made in the statement for August 79.	
	Vizagapatam District								
	Vizagapatam Circle: Vizagapatam Division								
8	Emergent repairs to Trunk Road No. VI from Tuni to Anakapilly	1	September 79	-	709	709	266	The Executive Engineer has not furnished necessary information regarding this work in the statement of objectionable items for September 79.	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II. Continuation.]

[Local up to the Month of Septr 1879. Sheet No.]

Item No.	Particulars.	Remarks if allowed in appropriation the account in statement of objectionable items	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (contd)							
	Malabar District							
	Calicut & Tellicherry Circles: Wynad Division							
9	Periah Ghat Retrace	6 April 79	"	2355	2355	"	This office has nothing to add to the remarks made in the statement for August 79.	(9) vide proceedings.
	Total		"	10,125	10,125	1290		
	Excess over Appropriation							
	Malabar District							
	Calicut & Tellicherry Circles: Wynad Divn							
10	Remetalling the Vambercherry Ghat Road	1 Sept 79	3760	4,551	791	4551	The Executive Engineer not having given information regard ing this work in his statement of Objectionable Items for September 79 a reference has been made to him.	19

Miscellaneous Irregularities

Division	Name of work	Number of Abstracts in statements of objectionable Items	Month in the account of which objectionable Items first appeared	No. of works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner							
	Works above Rs 2,500							
Tanjore	Road No 15 from Combaconam to Adrampatam	7	March/79	1	3,500	2,771	Completed in March/79	
—do—	Road No 2 from Sheally to Salem	7	March/79	1	2,640	1,911	—do— —do—	
—do—	Road No 28 from Coleroon Bridge to Vandalur Bridge	7	March/79	1	3,360	2,789	—do— —do—	
—do—	Road from Mayaveram to Tritrapundy	7	March/79	1	3,675	3,563	—do— —do—	
Arcot	Constructing 1st class choultry at Sullurpet	11	Novr/78	1	6,050	5,927	—do— in November/78	
Ongole	Repairing Great Northern Road	2	August/79	1	12,000	11,820	—do— in August/79	
—do—	—do— Road from Kavaly to Udayagery	2	August/79	1	2,500	2,503	—do— —do—	
Madhonapalle	Road from Rayampett to Kadri via Rayachoty	2	August/79	1				

(21)

Vide Subsequent Returns

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Division	Name of work	Number of appearances in statements of Expenditure	Month in the accounts of which the Expenditure is appeared	Nos of months	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Government
Cuddapah	Road from Rajampett to Kadri via Rayachoty	For June/78		1	20,140	714		
Wynad	Re-metalling the Tamberchery Ghat Road	For September/79		1	12,000	4,551	Without these monthly Abstract of work done, this Office is unable to Examine the rates at which the Executive Engineer is working in order to check an impending Excess over an estimate.	do do
Canara	Constructing Aubbinhollay Bridge	From June to September/79	3	1	28,000	12,905		
Do	Metalling Road No 1	From April/78 to March/79	3	1	27,250	26,314		
Do	Do Do No 2	Do		1	23,100	16,102		
Vizagapatam	Constructing Kattavalsa road	From May to Sept/79		1	30,840	4,913		
Do	Completing Great Northern Trunk Road	From July to Sept/79		1	45,910	35,211		
Bellary	Re-metalling Dharwar Road	For August & Sept/79		1	61,365	1,730		
Nellore	Road from Venkatagherry to Naidoopett	For December/78		1	40,000	1,761		

15.12.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Division	Name of work	Number of appearances in statements of objectionable items	Month in the account of which objectionable expenditure first appeared	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Government.
Madhanapalle	Road from Rayachoty to Ungalloo	2	August/79	4,470	2,412	Completed in August/79	Government
Do	Road from Madhanapalle to Nagapalla pass &c.	2	August/79	3,700	2,231	Do Do	should be
Do	Trunk Road No. 17 from Chittoor to Kurnool &c.	2	August/79	5,740	2,777	Do Do	obtained
Do	Trunk Road No. 18 from Chittoor to Bombay frontier &c.	2	August/79	7,180	4,717	Do Do	vide
	Works below Rs. 2,500						C.E's Circular
Rajahmundry				1	135	75	No 3735 dated
Negapatam				2	1020	621	8.12.79
Trichinopoly				1	1,700	1256	
Tinnevelly				1	300	300	
Tanjore				28	18,170	16,699	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of Completion Reports (24)
Godavari Western Delta				1	400	384	
Godavari Eastern Central Delta				1	220	204	
Kistna Eastern Delta				3	1,500	1,502	
Vizagapatam				1	"	143	
Guntoor				1	115	99	
Cuddalore				3	630	186	
Madhanapalle				8	4,033	3,040	
Cuddapah				4	"	540	
Angole				6	3,795	3,731	
Canara				1	1,920	2,016	
Nilgiri				1	165	165	
Kistna Western Delta				1	1,200	1,358	
	Work Abstracts for works above Rs. 1,000 not submitted to Examiner						Do do
Tanjore	Road No. 57 from Therukattu pally to G.S.I. Railway station at Boodalore For July/79			1	96,600	93,542	
Do	Road from Shenbaganar Coil on road No. 31 to Mulladai on Road No. 12 For March/79			1	40,200	25,655	

Division	Name of work	Number of appearances in statements of objectionable items	Month in the account of which objectionable expenditure appeared	No. of items	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Government.
Madhanapalle	Road from Rayachoty to Ungalloo	2	August/79	1	4,470	2,412	Completed in August/79	Documents should be attached vide CEs Circular No 3735 dated 8.12.79
Do	Road from Madhanapalle to Nagapalla pass &c.	2	August/79	1	3,700	2,231	Do Do	
Do	Trunk Road No 17 from Chittoor to Kurnool &c.	2	August/79	1	5,740	2,777	Do Do	
Do	Trunk Road No 18 from Chittoor to Bombay frontier &c.	2	August/79	1	7,160	4,717	Do Do	
	Works below Rs 2,500							
Rajahmundry				1	135	75		
Negapatam				2	1020	621		
Trichinopoly				1	1,700	1256		
Tinnevelly				1	300	300		
Tanjore				28	18,170	16,699	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of Completion Reports (24)	
Godavari Western Delta				1	400	384		
Godavari Eastern Central Delta				1	220	204		
Kistna Eastern Delta				3	1,500	1,502		
Vizagapatam				1	"	143		
Guntoor				1	115	99		
Cuddalore				3	630	186		
Madhanapalle				8	4,033	3,040		
Cuddapah				4	"	540		
Angole				6	3,795	3,731		
Canara				1	1,920	2,016		
Nilgiri				1	165	165		
Kistna Western Delta				1	1,200	1,358		
	Work Abstracts for works above Rs 10,000 not submitted to Examiner							
Tanjore	Road No 57 from Therukattu pally to G.S.I. Railway station at Boodalore	For July/79		1	96,600	93,542		
Do	Road from Thembainad Coil on road No 31 to Mulladai on Road No 12	For March/79		1	40,200	25,655		

Item No.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.*				Rs.	Rs.		
	Work Abstracts for works above Rs. 10,000 not submitted to Examiner.							
Tanjore ..	Road No. 67 from Therukattupully to South India Railway Station at Budalur.		For July 1879	1	96,600	93,542		
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rajampet to Kadiri *via* Rayachoti		For June 1878	1	20,140	714	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,755, dated 8th December 1879.
Wynaad ..	Remetalling the Tambracherri Ghat road		For September 1879 ..		12,000	4,551		
Canara ..	Constructing Cubbinbolay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,260	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road		From July to Sept. 1879 ..	1	48,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Nayudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
" the Examiner of Public Works Accounts.
" the Financial Department.
" the Board of Revenue.
Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities

Division	Name of work	Number of Appearances in statements of objectionable items	Month in the account of which objectionable expenditure first appeared	No. of works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt
	Completion Reports not submitted to Examiner							
	Works above Rs 2,500							
Tanjore	Road No 15 from Combaconam to Adrampatam	7	March 79	1	3,500	2,771	Completed in March 79	
do	Road No 2 from Shealy to Salem	7	March 79	1	2,640	1,911	do do	
do	Road No 28 from Coleroon Bridge to Nandalur Bridge	7	March 79	1	3,360	2,789	do do	
do	Road from Mayaveram to Tritrapundy	7	March 79	1	3,675	3,563	do do	
Nellore	Constructing 1st class Choultry at Sullurpet	11	Nov 78	1	6,060	5,927	do in November 78	
Ongole	Repairing Great Northern Road	2	August 79	1	12,000	11,020	do in August 79	
do	do Road from Kanaly to Udayagery	2	August 79	1	2,530	2,503	do do	
Madhanapalle	Road from Rajampett to Kadri *via* Rayachoty	2	August 79	1	4,960	2,562	do do	

(20)

No 6428. 3rd Circle Superintending Engineer's Office
Chepauk 1st November 1879

From

The Superintending Engineer
3rd Circle

To

The Chief Engineer
Public Works Department.

Sir,

With reference to your Memorandum No 2751 dated 15th August 1879, I have the honor to inform you that the two Roads viz:

From Koratur to Periapolieum via Tirumoore Railway Station.

From Ramayeri to Impasoore.

were undertaken by the Revenue Department in 1876-77, as Famine Relief Works. The Executive Engineer reports that no accounts are forthcoming for the works, and that he is therefore unable to have estimates prepared for them. It appears that these Roads, as resolved by the Local Fund Board, are to be

Miscellaneous Expenditure

Remarks Recd in Office of the Accountant General on the 24th day of Aug 79 Copy of Letter from Executive Engineer

No of works	Name of work	Amount Allowed or Estimate Expended	Remarks by Executive Engineer	Orders by Local Govt.
	Completion Repairs and Additions to Quarters			
	Works above Rs 2,500			
1	Cuddalore Road No 15 from Cuddalore to Valavanur	3,500	Completed 31st March 79	
1	Road No 82 from Chetty to Valavanur	2,640	1,911 do do	
1	Road No 20 from Vilum Bridge to Kandalur Bridge	3,360	2,789 do do	
1	Road from Vayalur to Kuthapundy	3,675	3,618 do do	
1	Erecting 1st Class Chultry at Sattampet	6,000	5,927 do in hand	
1	Repairing Road Northern Road from Pavaly to Vayalur	15,000	11,820 do in hand	
1	Road from Mayaveram to Kattumannarkoil	2,000	2,502 do do	
1	Road from Mayaveram to Poyacherry	4,968	2,502 do do	

(29)

Superintendent

Petitioner

considered as completed, no ex-
=penditure having been incurred
on them in connection with the original
famine outlay for 1½ years past, and
they are therefore no longer treated
as Incomplete Works. These Roads
were included among the Local
Fund Roads and provision for
repairing them has been made from
the Local Fund grant.

2. With regard to the other two
Roads referred to in your Memo-
=randum under reply, viz:

Road from Kodambakam to
Streeperumbudur —
and Johannes Road.

the expenditure on these is being
incurred under "Maintenance" and
the necessary allotments have
since been made by the Board
of Revenue.

I have the honor to be
Sir
Your most obedient servant

Hanford Peberty Major R.E.
Officiating Engineer 3rd Circle.

P.W.D.

1879.

From

The Supt Engr 3d C

Mem No 325 & No 717-12-79

No 6429.

dated 1st
Rec'd } Aug 79.

Famine Roads Works—
Informing on the subject
of—

Lee on metal
Coglin

August are more or less
applicable to these also.

Further action for the
present is apparently un-
necessary— A copy of Chief
Engineers Memo: when received
subject of Completion Reports
is put up. for information

× No 3735
dated
8.12.79

Lyd
16.12

a/c

Add Observ
Proposed

16/12/79

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		
	BELLARY DISTRICT.								ORDER THEREON, 17th December 1879, No. 3,256 W.
	Bellary Circle, Bellary Division.								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
2	Road from Periapalliem to Korattur *viâ* Tinnanûr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sriperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item. Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támracheri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. „ ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April „ ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. „ 2 from Shiyáli to Salem	7	„ „ ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. „ 28 from Coleroon bridge to Nandalúr bridge.	7	„ „ ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipándi ..	7	„ „ ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	„ „ ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	„ „ ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	„ „ ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	„ „ ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	„ „ ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. „ 18 from Chittoor to Bombay frontier, &c.	2	„ „ ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

8 PUBLIC WORKS DEPARTMENT, 17TH DECEMBER 1879, No. 3,256 W.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Bádalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do.					
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	23,100	16,402		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	30,840	4,913		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	45,910	35,211		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	61,365	1,730		
				1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		ORDER THEREON, 17th December 1879, No. 3,256 W.
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sriperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támracheri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *viá* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sriperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengandy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,320	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 17th December 1879, No. 3,256 W.
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*								
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation, which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. „ ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April „ ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. „ 2 from Shiyáli to Salem	7	„ „ ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. „ 28 from Coleroon bridge to Nandalúr bridge.	7	„ „ ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	7	„ „ ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	„ „ ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	„ „ ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	„ „ ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	„ „ ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	„ „ ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. „ 18 from Chittoor to Bombay frontier, &c.	2	„ „ ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
,, the Examiner of Public Works Accounts.
,, the Financial Department.
,, the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		ORDER THEREON, 17th December 1879, No. 3,256 W.
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May ,, ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
,, the Examiner of Public Works Accounts.
,, the Financial Department.
,, the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May ,, ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Bédalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Bédalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *viâ* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sriperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyleor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengandy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	11	Nov. 1878 ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	2	Aug. 1879 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	,, ,, ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Budalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tumbracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								ORDER THEREON, 17th December 1879, No. 3,256 W.
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ...	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. „ ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April „ ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. „ 2 from Shiyáli to Salem	7	„ „ ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. „ 28 from Coleroon bridge to Nandalúr bridge.	7	„ „ ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipándi ..	7	„ „ ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	„ „ ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	„ „ ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	„ „ ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	„ „ ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	„ „ ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. „ 18 from Chittoor to Bombay frontier, &c.	2	„ „ ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Rayachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 17th December 1879, No. 3,256 W.
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July „ ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..		
8	Road from Gúdúr to Tikkavaram.	11	Nov. „ ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	„ „ ..	..	740	740	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
10	Road from Venkatagiri to Rápúr.	11	„ „ ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	„ „ ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June „ ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	„ „ ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July „ ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. „ ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	„ „ ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	„ „ ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	„ „ ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June „ ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	„ „ ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..		
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*								
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*								
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sriperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			Rs.	Rs.	Rs.	Rs.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Tyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támrachéri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. „ ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April „ ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. „ 2 from Shiyáli to Salem	7	„ „ ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. „ 28 from Coleroon bridge to Nandalúr bridge.	7	„ „ ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipándi ..	7	„ „ ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	„ „ ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	„ „ ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	„ „ ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	„ „ ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	„ „ ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. „ 18 from Chittoor to Bombay frontier, &c.	2	„ „ ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

8 PUBLIC WORKS DEPARTMENT, 17TH DECEMBER 1879, No. 3,256 W.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Budalur.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

8 PUBLIC WORKS DEPARTMENT, 17TH DECEMBER 1879, No. 3,256 W.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Budalur.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Thenkattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

8 PUBLIC WORKS DEPARTMENT, 17TH DECEMBER 1879, No. 3,256 W.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs.* 10,000 *not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Thenkattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

8 PUBLIC WORKS DEPARTMENT, 17TH DECEMBER 1879, No. 3,256 W.

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				Rs.	Rs.		
Tanjore ..	Road No. 57 from Thernkattupully to South India Railway Station at Búdalúr.		For July 1879	1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.		For March 1879	1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Rayachóti ..		For June 1878	1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..		For September 1879 ..	1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge		From June to Sept. 1879 ..	1	28,000	12,905		
Do. ..	Metalling road No. 1		From April 1878 to March 1879.	1	27,250	26,314		
Do. ..	Do. do. No. 2		Do. do. ..	1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road		From May to Sept. 1879 ..	1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..		From July to Sept. 1879 ..	1	45,910	35,211		
Bellary ..	Remetalling Dharwar road		For August and Sept. 1879..	1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet		For December 1878 ..	1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

17th December 1879, No. 3,256 W.

General.
Account.

Read the following paper:—

LOCAL.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			Rs.	Rs.	Rs.	Rs.		ORDER THEREON, 17th December 1879, No. 3,256 W.
	BELLARY DISTRICT. *Bellary Circle, Bellary Division.*								
1	Avenue repairs	3	July 1879 ..	..	635	635	224	This office has nothing to add to the remarks made in the statement for August 1879.	VIDE paragraph 1 of G.O., No. 3,132 W, dated 8th December 1879.
	CHINGLEPUT DISTRICT. *Chingleput Circle, Chingleput Division.*								
2	Road from Periapalliem to Korattur *vid* Tinnanúr Railway Station.	5	May „ ..	..	372	372	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	2. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the work was undertaken by the Revenue Department in 1876-77 as a famine relief work. That no accounts are forthcoming and that consequently an estimate cannot be prepared for it. He further explains that the Local Fund Board have resolved to treat the work as completed. As the above explanation does not account for the irregularity of the outlay (Rs. 372) incurred by the Executive Engineer concerned, the information required by paragraph 2 of G.O., No. 3,132 W, dated 8th December 1879, should be expedited.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..		
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	GODAVARI DISTRICT.								
	Ellore Circle, Western Delta Division.								
3	Maintenance of avenues ..	5	May 1879 ..	..	1,485	1,485	293	This office has nothing to add to the remarks in the statement for September 1879.	3. *Vide* paragraphs 3 and 4 of G.O., No. 3,132 W, dated 8th December 1879.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
4	Maintenance of road avenues.	3	July ,, ..	..	546	546	148		
	Total ..	..	..	..	3,038	3,038	665		
	WITHOUT ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
5	Ramanjary road	7	March 1879.	..	2,037	2,037	..	The Superintending Engineer, Third Circle, reports, under date the 21st November 1879, that the Executive Engineer has been requested to get an estimate sanctioned by the Local Fund Board.	4. *Vide* paragraph 2 above.
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Guntúr Division.								
6	Road from Narsaraopet to Vinukonda.	27	April 1877..	..	5,929	5,929	..	This office has nothing to add to the remarks made in the statement for August 1879.	5. *Vide* paragraph 11 of G.O., No. 2,895 W, dated 15th November 1879.
	NELLORE DISTRICT.								
	Nellore Circle, Nellore Division.								
7	Road from Kodavalur to Buchireddipolliem.	14	Aug. 1878 ..	..	771	771	..		
8	Road from Gúdúr to Tikkavaram.	11	Nov. ,, ..	..	1,001	1,001	..		
9	Road from Náyudupet to Dugarázpatnam.	11	,, ,, ..	..	740	740	..	Do. do. do. ..	6. Estimates for these works have been submitted to the Local Fund Board. Steps should be taken for their early sanction.
10	Road from Venkatagiri to Rápúr.	11	,, ,, ..	..	521	521	..		
11	Road from Podalakur to Rápúr.	11	,, ,, ..	..	925	925	..		
	NORTH ARCOT DISTRICT.								
	Chittoor Circle, Vellore Division.								
12	Repairing road on Great Western Trunk road.	6	April 1879 ..	..	225	225	..	The Executive Engineer has not furnished information regarding this work in his Statement of Objectionable Items for September 1879, and a reference has been made to him for the same.	7. *Vide* paragraph 10 of G.O., No. 3,132, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
13	Rebuilding southern abutment and arch of Chittivalsa bridge.	14	July 1878 ..	..	2,741	2,741	6	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that an estimate has been submitted to the Superintending Engineer for sanction.	8. *Vide* paragraph 21 of G.O., No. 2,895 W, dated 15th November 1879.
14	Completing the road from Vizianagram to Nathavalsa.	5	May 1879 ..	..	4,913	4,913	251	This office has nothing to add to the remarks in the statement for August 1879.	9. *Vide* paragraphs 12 and 13 of G.O., No. 3,132 W, dated 8th December 1879.
15	Repairing bridges, &c., on the Vizagapatam-Vamulavalsa road.	4	June ,, ..	..	715	715	..	Do. do.	
	Total ..	..	..	..	20,518	20,518	245		
	EXCESS OVER ESTIMATE.								
	CHINGLEPUT DISTRICT.								
	Chingleput Circle, Chingleput Division.								
16	Road from Kódambákum to Sríperumbudur.	7	Mar. 1879 ..	1,750	2,228	478	..	The Executive Engineer has been requested to submit completion reports for these works as they were reported by him to have been completed, on receipt of which the objections thereon will be removed.	10. The Superintending Engineer explains in his letter No. 6,428, dated 1st November 1879, that the expenditure on these works is being incurred under "maintenance" and that the necessary appropriations have since been made by the Board of Revenue under the explanation furnished; the Examiner is authorised to remove the objections.
17	Johannes' Road, Saidápet ..	7	,, ,, ..	200	416	216	..		
	MADURA DISTRICT.								
	Dindigul Circle, Dindigul Division.								
18	Road No. 32, Dindigul to Aravakurchi.	12	Oct. 1878 ..	15,400	17,124	1,724	..	This office has nothing to add to the remarks made in the statement for August 1879.	11. *Vide* paragraph 15 of G.O., No. 3,132, dated 8th December 1879.

PART I.—Irregularities with respect to Estimate up to the Month of September 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE—*cont.*			RS.	RS.	RS.	RS.		
	KISTNA DISTRICT.								
	Guntúr and Masulipatam Circles, Western Delta Division.								
19	Construction of road from Voleroo to Nizampatam.	39	April 1876 ..	14,050	16,059	2,009	..	The Executive Engineer reports, in his Statement of Objectionable Items for September 1879, that completion reports for these works will be submitted with explanation; which when received in this office will be submitted to Government for the sanction of the excess expenditure.	12. The submission of the completion reports should be expedited.
20	Constructing road from Guntúr to Iyloor.	26	May 1877 ..	1,56,515	1,60,682	4,167	..		
	TANJORE DISTRICT.								
	Negapatam Circle, Negapatam Division.								
21	Restoration of 5 miles of road No. 27 from Kottoor to Sengaudy.	9	Jan. 1879..	13,700	13,989	289	65	This office has nothing to add to the remarks in the statement for August 1879.	13. *Vide* paragraphs 18 and 19 of G.O., No. 3,132 W, dated 8th December 1879.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
22	Trunk road from Vamalavalsa.	7	March ,, ..	3,575	4,315	740	..	Do. do.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
23	Periah road to Manantoddy and Mysore frontier.	36	July 1876..	2,12,900	2,43,299	30,399	..	In G.O., No. 2,895 W, dated 15th November 1879, it is sated that the revised estimate for this work has been received in the Chief Engineer's office and returned to the Superintending Engineer for some further revision.	14. The Superintending Engineer should expedite the retransmission of the estimate.
24	Road from Calicut to Mysore frontier *via* Támracheri Ghat and Sultan's Battery, &c.	12	Oct. 1878 ..	13,820	19,238	5,418	..	The completion report for this work has been received and submitted to Government for sanction.	15. The completion report referred has been received and forwarded to the Superintending Engineer, Fourth Circle, for certain explanation, the submission of which he is now requested to expedite.
	Total ..	..	..	4,31,910	4,77,350	45,440	65		

PART II—Irregularities with respect to Appropriation.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	CUDDAPAH DISTRICT.								
	Cuddapah Circle, Cuddapah Division.								
1	Madras road, constructing a bridge of one arch.	4	June 1879 ..	..	1,025	1,025	151	The Superintending Engineer, Second Circle, reports, under date the 8th November 1879, that funds have been given by the Local Fund Board, but the Secretary to the Board of Revenue states that the amount would be appropriated after the close of the last year's accounts.	16. *Vide* paragraphs 22 to 24 of G.O., No. 3,132 W, dated 8th December 1879.
	NILGIRI DISTRICT.								
	Nilgiri Circle, Nilgiri Division.								
2	Improving the road from Ooty to Davasholay.	5	May ,, ..	..	1,089	1,089	..	This office has nothing to add to the remarks made in the statement for August 1879.	
3	Improving the road from lake St. Lawrence to Nanjanad valley.	1	Sept. ,, ..	..	1,148	1,148	718	The Statement of Objectionable Items for September 1879 has not yet been received from the Executive Engineer and a reference has accordingly been made to him.	
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Sátur Division.								
4	Closing breaches of road No. 27 A.	3	July ,, ..	..	1,238	1,238	..	This office has nothing to add to the remarks made in the statement for August 1879.	17. *Vide* preceding paragraph.
5	Repairing damages of road No. 24.	2	Aug. ,, ..	..	766	766	91		
	Tinnevelly Division.								
6	Veeraragavapoorom to road No. 9 *via* Kurukutorai.	3	July ,, ..	..	800	800	6	The Executive Engineer shows, in his Schedules of Expenditure, Rs. 800 as an appropriation for this work. That amount was provided in the Proceedings of the Board of Revenue, Miscellaneous No. 4,593, of 21st May 1879, for the work "Road No. VII D Viraragavapuram *Via* Kurukutorai and South Round road," and not for the one in question, and a reference on the subject will be made to the Executive Engineer.	

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipúndi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204		
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipándi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75		
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

PART II.—Irregularities with respect to Appropriation—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION—*cont.*			RS.	RS.	RS.	RS.		
	TINNEVELLY DISTRICT.								
	Tinnevelly Circle, Tinnevelly Division—cont.								
7	Repairs to road No. 6 A, Melapollium branch.	2	Aug. 1879 ..	..	995	995	59	This office has nothing to add to the remarks made in the statement for August 1879.	19. *Vide* preceding paragraph.
	VIZAGAPATAM DISTRICT.								
	Vizagapatam Circle, Vizagapatam Division.								
8	Emergent repairs to trunk road No. 6 from Tuni to Anákapalle.	1	Sept. ,, ..	..	709	709	265	The Executive Engineer has not furnished the necessary information regarding this work in the Statement of Objectionable Items for September 1879.	
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
9	Periah ghat retrace ..	6	April ,, ..	..	2,355	2,355	..	This office has nothing to add to the remarks made in the statement for August 1879.	
			Total ..	..	10,125	10,125	1,290		
	EXCESS OVER APPROPRIATION.								
	MALABAR DISTRICT.								
	Calicut and Tellicherry Circles, Wynaad Division.								
10	Remetalling the Tambracherry ghat road.	1	Sept. 1879 ..	3,760	4,551	791	4,551	The Executive Engineer not having given information regarding this work in his Statement of Objectionable Items for September 1879, a reference has been made to him.	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Works above Rs. 2,500.							
Tanjore ..	Road No. 15 from Kumbakónam to Adirámpatam.	7	Mar. 1879 ..	1	3,500	2,171	Completed in March 1879 ..	20. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Do. ,, 2 from Shiyáli to Salem	7	,, ,, ..	1	2,640	1,911	Do. do. ..	
Do. ..	Do. ,, 28 from Coleroon bridge to Nandalúr bridge.	7	,, ,, ..	1	3,360	2,789	Do. do. ..	
Do. ..	Road from Máyavaram to Tiruturaipándi ..	7	,, ,, ..	1	3,675	3,563	Do. do. ..	
Nellore ..	Constructing first-class choultry at Sullurpet ..	11	Nov. 1878 ..	1	6,050	5,927	Do. in November 1878 ..	
Ongole ..	Repairing Great Northern road	2	Aug. 1879 ..	1	12,000	11,820	Do. in August 1879 ..	
Do. ..	Do. road from Kávali to Udayagiri ..	2	,, ,, ..	1	2,500	2,503	Do. do. ..	
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	2	,, ,, ..	1	4,960	2,563	Do. do. ..	
Do. ..	Do. from Ráyachóti to Ungalloo	2	,, ,, ..	1	4,470	2,413	Do. do. ..	
Do. ..	Do. from Madanapalle to Nagapatla pass, &c. ..	2	,, ,, ..	1	3,700	2,231	Do. do. ..	
Do. ..	Trunk road No. 17 from Chittoor to Kurnool, &c.	2	,, ,, ..	1	5,740	2,777	Do. do. ..	
Do. ..	Do. ,, 18 from Chittoor to Bombay frontier, &c.	2	,, ,, ..	1	7,160	4,717	Do. do. ..	
	Works below Rs. 2,500.							
Rajahmundry ..	.....	..	..	1	135	75	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Negapatam ..	.....	..	..	2	1,020	621		
Trichinopoly ..	.....	..	..	1	1,700	1,256		
Tinnevelly ..	.....	..	..	1	300	300		
Tanjore ..	.....	..	..	28	18,170	16,699		
Godávari, Western Delta.	.....	..	..	1	400	384		
Godávari, Eastern and Central Delta.	.....	..	..	1	220	204		
Kistna, Eastern Delta.	.....	..	..	3	1,500	1,502		
Vizagapatam ..	.....	..	..	1	..	143		
Guntúr ..	.....	..	..	1	115	99		
Cuddalore ..	.....	..	..	3	630	186		
Madanapalle ..	.....	..	..	8	4,033	3,040		
Cuddapah ..	.....	..	..	4	..	540		
Ongole ..	.....	..	..	5	3,795	3,731		
Canara ..	.....	..	..	1	1,920	2,016		
Nilgiri ..	.....	..	..	1	165	165		
Kistna, Western Delta.	.....	..	..	1	1,200	1,358		

Miscellaneous Irregularities—*cont.*

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—*cont.* *Work Abstracts for works above Rs. 10,000 not submitted to Examiner.*				RS.	RS.		
Tanjore ..	Road No. 57 from Therukattupully to South India Railway Station at Búdalúr.	For July 1879		1	96,600	93,542	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	21. The submission of these documents should be expedited.—*Vide* Chief Engineer's Circular No. 3,735, dated 8th December 1879.
Do. ..	Road from Sembanarkoil on road No. 31 to Mulladai on road No. 12.	For March 1879		1	40,200	25,655		
Madanapalle ..	Road from Rájampet to Kadiri *via* Ráyachóti ..	For June 1878		1	20,140	714		
Wynaad ..	Remetalling the Tambracheri Ghat road ..	For September 1879 ..		1	12,000	4,551		
Canara ..	Constructing Cubbinhollay bridge	From June to Sept. 1879 ..		1	23,000	12,905		
Do. ..	Metalling road No. 1	From April 1878 to March 1879.		1	27,250	26,314		
Do. ..	Do. do. No. 2	Do. do. ..		1	23,100	16,402		
Vizagapatam ..	Constructing Nathavalsa road	From May to Sept. 1879 ..		1	30,840	4,913		
Do. ..	Completing Great Northern trunk road ..	From July to Sept. 1879 ..		1	45,910	35,211		
Bellary ..	Remetalling Dharwar road	For August and Sept. 1879..		1	61,365	1,730		
Nellore ..	Road from Venkatagiri to Náyudupet	For December 1878 ..		1	40,000	1,761		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Examiner of Public Works Accounts.
„ the Financial Department.
„ the Board of Revenue.

Exd. E. C. Shunker.
Spare Copies

[Exr. Wks. Form No. 111.]

GOVT. OF MADRAS. } 18 . { P. W. DEPT.

EXAMINER, P. W. ACCOUNTS.

Madras, DECEMBER 18 .

OFFICE NOTE No. 9485/12-1879

To

W.

PLEASE SEE G.O. NO. 3033. W. OF 28TH. NOVEMBER 1879. THE NAME OF MR. EVANS HAS APPARENTLY BEEN ENTERED IN THIS G.O. BY MISTAKE. MR. EVANS IS NOT REFERRED TO IN SUPO. ENGR'S { 5TH. CIRCLE } NO. 1901. T.S. DATED 10TH. NOVEMBER 1879, ON WHICH THE G.O. WAS PASSED, AND MOREOVER HE NEVER WAS IN CHARGE OF THE MADURA DIVISION. ASST. ENGINEER MR. HWTCHINGS WAS IN CHARGE OF THIS DIVISION LATELY.

13/12 OFFG. C.

12/12
12.12

KEEP WITH Genl. No.

dated 18 .

No. 3250 dy 16th Dec. 79. P. W. D.

Erratum in G. O. No. 2597 dated 16th October 1879.

For Mr. Evans
Read " Hutchings.

15.12

To
Lt. 5th Circle S
" Exr. P. W. Accts. S
Despd 16-12-79

All communications should be addressed to the Secretary.

No. 613 A. G.

GOVERNMENT OF INDIA.

PUBLIC WORKS DEPARTMENT.

ACCOUNT.

General

Fort William 10th December 1879.

Copy of the following is forwarded to the Secretary to the Government of Madras, Public Works Department, for information.

By order

Offg Under Secy to the Govt of India.

No. 3914

Department of Finance

To The Chief Secretary to the Government of Madras.

Sir,

I The Government of Madras in the Public Works Department has sent the following reply to an enquiry made by the Government of India in the Public Works Department regarding the probable transactions in the current and the ensuing financial years

on the hard surface

Mile

and

Ans II

Mis A. 3250 N. 16th Dec 79

362

years of the Madras Local Funds incorporated in the general accounts:-

"Local Incorporated 1879.80 Receipts 5.14,000, & Expenditure 4,24,000 same for 1880-81. The above best approximation. No Local Fund Budgets received or information available in Financial Department."

2 The figures now reported are identical with those published in the Financial statement in March last, and there would appear accordingly reasons to doubt whether the outlay from Local Funds in Madras on Public Works is under proper financial control.

3 I am directed to request that with the permission of His Grace the Governor in Council an explanation may be given of the alleged inability of the Government of Madras to supply any information about such expenditure and that measures may be adopted for the proper control of such expenditure.

I have the honor to be,
Sir
Your most obedient Servant
(Sd) E. J. Simpson
Under Secy to the Govt of India.

Simla
24 Octr 1879

To be returned.

Copy forwarded to the Public Works Department.

By order
(Sd) E. J. Simkinson
Under Secretary to the Government of India.

P.W.D.
1879

P. Sp. December

No. 2,637.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 17th September 1879.

Read the following letter from G. McWATTERS, Esq., President of the Local Fund Boards, Malabar District, to C. A. GALTON, Esq., Acting Secretary to the Board of Revenue, dated Calicut, 9th August 1879, No. 322 :—

WITH reference to paragraph 2 of Revenue Board's Proceedings, No. 3,135, dated 25th November 1878, I have the honor to forward herewith the revised plan* and estimate for Periah Ghat and Road, amounting to Rs. 2,51,383, which have been passed by the Local Fund Board, Tellicherry Circle, at their meeting held on the 11th and 12th July 1879. Copy of their Resolution on the subject, paragraph 1, is enclosed.

* In a separate tin cover.

ENCLOSURE No. 1.—Statement of Work.

ENCLOSURE No. 2.—Revised Abstract Estimate.

ENCLOSURE No. 3.—Specification.

ENCLOSURE No. 4.—Comparative Statement.

ENCLOSURE No. 5.—Revised Detailed and Abstract Estimate.

ENCLOSURE No. 6.

EXTRACT from the Minutes of Proceedings of the Meeting of the Local Fund Board, Tellicherry Circle, held on the 11th and 12th July 1879.

* * * * *

1. Read revised estimate for the construction of the Periah Ghat Road.

It does not appear that the above estimate has yet had the approval of the Chief Engineer; subject to this approval, the Board resolve to pass the estimates as laid before the meeting.

(True Copy.)
(Signed) G. McWATTERS,
President.

ENCLOSURES Nos. 7 to 41.—Plans.

THE revised plans and estimate, amounting to Rs. 2,51,283, for the construction of the Periah Ghat and Road to the Mysore frontier is submitted for the sanction of Government.

2. The estimate is Rs. 38,383 in excess of the total of the original estimates, viz., Rs. 2,12,900, and the several items of both the estimates are shown in a comparative statement.

3. The work appears in Part I of the budget of the Tellicherry Circle for 1878-79.

(True Copies and Extract.)
Acting Secretary.

To the Secretary to Government, Public Works Department,
with forty enclosures to be returned.
" President, Local Fund Boards, Malabar District.
" Superintending Engineer, Fourth Circle.
" Examiner of Public Works Accounts.

Exd. W. J. Lewis.

No. 3249 dd 16 Dec 79.

Recorded.

15/12/79

360-361

on the hard cover

P.W.D.
26SEP79
No. 6925

1879.

Board of Revenue,

MADRAS.

To

THE SECRETARY to GOVT.,
PUBLIC WORKS DEPARTMENT,

&c., &c., &c.

Dated September 17th.

Printed th.

Received

PROCEEDINGS, 17TH SEPT. 1879, No. 2,637.

Despr 25/9/79

SEPTEMBER.

No. 2,637.

Periah Ghat and Road — in Tellicherry Local Fund Circle, Malabar District.—Submitting for sanction of Government, revised plans and estimate for the construction of the —,

Shew an Excess of Rs: 53,521.13.9.
This amount deducted
from the decrease Rs: 18,138.13.9

Balance now requiring
Sanction Rs: - 38383.0.0

In Examining the masonry plans, the following omissions are observed,

Rough Stone Slab Drain 2' Span, See Plan no: 1.

The foundations & Abutments are to be hammer dressed & laid dry without any mortar.

Wooden Platform Bridge, See Sheet no: II - This is a Single Span of 24', & the Beams have only a 12" bearing in the Est:, although the Specification allows 2' - There is no provision made for Painting or tarring woodwork in the Est:, although the Specification allows tarring, & no provision made for pointing flush the stonework in any of the masonry works. The Diagonal planking over Joists is in no way protected with Asphalte or Metalling.

Tunnel of 3' and 9' Spans, See Sheet nos: 3 & 4. This is to be built of Brick in Chunam & no provision is made for plastering or pointing Brickwork & no flooring is allowed. (It may be possible these Tunnels are on the hard section

of the Ghat, & therefore there is no provision made for flooring) The nature of the work, as well as the nature of the soil is not marked on any of the plans.

Wooden Platform Bridge. See Sheet no: 5. The Diagonal planking over Joists is in no way protected with Asphalte or metalling.

Rough stone Slab Drain of 3' Span, See Sheet no: 6. This Drain is to be of Brick & Stone in Chunam, & no provision is made for either plastering or pointing.

Rough stone Slab Drain of 2 Vents of 3' Span each, See Sheet no: 7. no provision of plastering or pointing allowed.

Bridge of 2 Vents 12' Span, See Sheet no: 8. This bridge is to be of Brick & Stone in Chunam, & no provision is made for Plastering.

Brick Drain with Plank Coving of 6' Span. See Sheet no: 9. This Drain is covered with wooden planks instead of Slabs, & no provision made for Plastering or tarring in the Est:.

Wooden Platform Bridge of 20' Span, See Sheet no: 10. no provision is made for Painting or tarring, as well as Asphalte or metalling on planking.

Bridge of 15' Span, See Sheet no: 11. This Bridge is of

Brick in Chunam, & no provision is made for Planking, or Concrete under foundations, otherwise the Est. has been fixed & found Correct.

I. M.

14. 11. 79

P. W. SECRETARIAT—1879-80.

KEEP-WITH.

Current No. 6925

Proceedings Letter No. 2637

Dated the 17th Sept. 1879

from the Board of Revenue.

Note of Remarks.

The revised plans & Estes: for the construction of the Periah Ghaut & road to the Mysore frontier, amounts to Rs: — 2,51,283

Deduct Original Est: already sanctioned in G. O. no: 1659 of 11.7.70 — 2,12,900

Balance requiring Sanction Rupees — 38,383

Mes. No 3248 of 16-12-79

The Est: is Rs: 38383 in Excess of the original Est: —

Some of the Bridges & Culverts on road between Dindigul & Periah Ghat, are yet incomplete but for which materials have been partly collected, & two other bridges are not yet commenced. The metalling & Earthwork is complete & a little work remains to be ensured. The amount required to complete this road is Rupees 24,485. 11. 1.

The details in the Comparative Statement when Examined with

No 3211 of 17 Oct: 79

P. W. Department.

Mem:

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the

READ the following

Letter: from the Board of Revenue } dated No: 2637 of 17th Sept: 79

The revised plans and estimate for the construction of the Periah ghaut and road to the Mysore frontier, amounting to Rs 2,51,283, are herewith returned for revision with reference to the following remarks in examining the masonry plans, the following omissions

Superintending Engineers. 4th Circle
Chief Engineer for Irrigation.
Consulting Engineer for Railways.
Examiner, Public Works Accounts.
,, Railway Accounts.
Consulting Architect.
Superintendent, Madras Harbour Works.
General Superintendent, P. W. Stores and Workshops.
Do. do. P. W. Stores Department.
Chief Engineer and Manager, Madras Irrigation and Canal Company.
Examiner Irrigation and Canal Company's Accounts.
Board of Revenue
Finl. Dept.

are observed.

Rough Stone Slab Drain
2' span. See plan
No: 1.

The foundations and
abutments to be
hammer dressed and
laid dry without
any mortar.

Wooden Platforms
Bridge, See Sheet
No: II. This is a single
span of 24', and the
Beams have only
a 12" bearing in the
Estimate although the
Specification allows
2'. There is no provision
made for Painting
or Varnishing woodwork

in the Estimate, although
the Specification allows
Painting, and no pro-
=vision made for
pointing flush the
Stone work in any
of the masonry works.
The diagonal planking
over joists is in no
way protected with
Asphalte or Metalling

Lintel of 3' and 9' Spans,
See sheet Nos 3 & 4. This
is to be built of Brick
in Cement and no
provision is made
for plastering or pointing
Brickwork and no
flooring is allowed.
(It may be possible

these symbols are on the hand cutting of the Chat, and therefore there is no provision made for flooring). The nature of the work as well as the nature of the soil is not marked on any of the plans.

Wooden Platform Bridge. See sheet No: 5. The diagonal planking over joints is in no way protected with Asphalte or metalling.

Rough stone slab of 3' Span. See sheet No: 6. This drain is of brick, and stone in Chunam and

for either plastering or pointing.

Rough stone slab Drain of 2 Vents of 3' Span each. See sheet No: 7. No provision of plastering or pointing allowed.

Bridge of 2 Vents 12' Span, See sheet No: 8. This Bridge is of Brick and stone in Chunam, & no provision is made for plastering.

Brick Drain with Plank Covering of 6' Span. See sheet No: 9. This Drain is covered with wooden planks.

instead of Slabs, & no
provision made for
Plastering or tarring
in the estimate.

Wooden Platform
Bridge of 20' Span,
see Sheet No: 10. No
provision is made
for Painting or tarring,
as well as Asphalte
or metalling or planking.

Bridge of 15' Span, see
Sheet No: 11. This Bridge
is of Brick in Chunam,
& no provision is made
for Plastering or Concrete
under foundations.

(By order)
(Sd) P.
Dy: Sy. Cl.

The S. E. with Sheet
with enclos.

No. 239. Wynaad Division Office
Camp. Luckadi - 26th Nov. 1879.

From.

The Executive Engineer
Wynaad Division

To.

The Superintending Engineer
4th circle
Coimbatore

Revised plans and Estimates for the Construction of the Periah Ghat & road to Mysore frontier - Explanation on the —.

Sir,

Reference — Your Endorsement No 439/M.L. dated 25th October 1879. on letter of Ag. Deputy Chief Engineer No. 3211 without date

Enclosures. 41. of which 5 are herewith returned - and 36 sent by Rail way — —

With reference to the remarks of the Deputy Chief Engineer, I have the honor to observe that it seems to me scarcely worthwhile to revise a large Estimate for the trifling items therein referred to, the more especially as almost the whole work has been completed,

The work is nearly finished.

and very little remains to be done,

nickel of Clubs, & no
provision made for
blackening or tarring
the estimate.

Wooden Platform
Bridge of 20' Span,
ee sheet No: 10. No
provision is made
for Painting or tarring,
s well as Asphalte
r metalling or planking.

Bridge of 15' Span, see
sheet No: 11. This Bridge
is of Brick in Chunam,
No provision is made
for Plastering or Concrete
under foundations.

(By order)
(Sd) P.
Ag: Dy: Ch.

The S. E. Circle
with enclos:

No. 239. Wynaad Division Office
Camp. Luckadi - 26th Nov. 1879.

From.

The Executive Engineer
Wynaad Division

To.

The Superintending Engineer
4th Circle
Coimbatore

Revised plans and Estimates for the Construction of the Periah Ghat & road to Mysore frontier - Explanation on the —.

Sir,

Reference — your Endorsement No 439/M.L. dated 25th October 1879. on letter of Ag. Deputy Chief Engineer No. 3211 without date

Enclosures. 41. of which 5 are herewith returned - and 36 sent by Rail way — —

In reference to the remarks of the Deputy Chief Engineer, I have the honor to observe that it seems to me scarcely worthwhile to revise a large Estimate for the trifling items therein referred to, the more especially as almost the whole work has been completed,

The work is nearly finished.

and very little remains to be done,

I will however, reply to each Seriatum.

1. Roughstone Slab Drain 2 feet span

Plan I.

Rough stone Slab Drain as designed stood 14 or 15 years.

Almost all these are complete and as they have been built similarly to others which have stood for some 14 or 15 years without the slightest failure, the few of these drains not yet complete, may, I think, be safely constructed in accordance with my designs.

2. Wooden Platform Bridge sheet No 2

Metalling roadway is met from sundries.

completed and open for traffic, the bearing given has been in accordance with Specification. The Plan was erroneously drawn. Tarring in this, and all other cases, is included in the term wood-work "complete". A charge for pointing is not found necessary, all that is required being done, and included in the Masonry work.

Tarring wood work of Platform Bridge is included in wood work.

Pointing is included in the masonry work.

Asphalting floor is found to be an useless expense, and the very small cost of metalling over the roadway is met from the item of Sundries.

Asphalting is not required

Flooring not required as the bottom is sound

3. Tunnels of 3 feet and 9 feet span-

Sheets 3 & 4.

The same remark as in last case is applicable with respect to pointing or plastering; there is no necessity for flooring the bottom is sound, and requires none.

4. Wooden Platform Bridge - Sheet 5 -

See reply in above case regarding asphalting or metalling roadway.

5. Roughstone Slab Drain of 3 feet span - Sheet No 6. Vide former remarks which are again applicable -

6. Roughstone Slab Drain of 2 vents of 3 feet span - Sheet No 7.

As before -

7. Bridge of 2 vents 12 feet span -

Sheet No 8.

As before -

8. Brick Drain with Plank covering of 6 feet span - Sheet No 9.

The Planks are tarred and Cost included

in the wood work Complete -

9. Wooden Platform Bridge 20 ft Span - Sheet No 10.

10. The items are met in some manner as before stated -

10. Bridge of 15 ft Span - Sheet No 11.

The reply made to similar objection will hold good in this case also.

" of all the foregoing almost all those of item 1 have been completed -

item 2 - Completed

item 3. Ditto

item 4. Ditto

items 5, 6, 7, 8, 9. Ditto

item 10. Foundations completed - work stopped pending Sanction of revised Estimate -

Shaw & Co

W. R. Kennedy Lt Col

Executive Engineer

No 750

Submitted to the Chief Engineer

Chief Engineer Public Works Department

With reference to his Memorandum

Enclosures 41.

5 Estimates &c with letters.

36 Plans by Rail

41

No 211 dated 17th October 1879.

The Plans and Estimates are re-submitted herewith

A Russell

Superintending Engineer 4th circle

Coimbatore

4th December 1879

8.12 10/12/79

Mis. No. 1384 W - 14 - 3 - 78
L. & M. No. 3211 - 17 - 10 - 79

P.W.D.
COF079

No.

From

The Supdg. Engineer
Fourth Circle.

Mis. No. 3248 W of 16-12-79

Dated 4th
Recd: } December 1879.

76 Plans recd. No. 750.
Subsequently + 2 Abstracts to Board & Acco
& 2 Estimates
14-1-80. Encs: 41

Periah Ghat Road:—

Submitting copy of letter No: 239 of 26th Nov: 1879 from the Dy: Engineer Wynad Dn., submitting explanation on the revised Plans & Estimates for the construction of the — to Mysore frontier.

Circle

No. 3248 W

P. W. Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 16th Decr 1879

READ the following

Proy: Bd of Revenue (R. Dr 26379/17 " Sep/79)
from the Supdg Engr,
Fourth Circle (R Dr 750 of 4 Dec/79)

Under the explanation furnished in the papers read above, the Government sanction the revised estimate amounting to Rs: 2,51,283 for the Periah Ghaut road.

2. It is observed that the work is nearly completed.

3. This sanction has been registered as Local No. 47 B of 1879-80.

W.P.S. 9.12

10/12/79

No. 18.

South Canara District Engrs Office
Mangalore 23rd May 1877.

From

The District Engineer
South Canara

To

The Chief Engineer
P. W. Madras.

Sir,

In answer to your Memorandum No. 1314 dated the 19th instant, I have the honor to inform you, that the roads, for which estimates and Specifications have been called for, are included in items 10 & 11 of part II of the Local Fund Budget for 1877-78. Details of item 11 are given in Appendix A to part II.

2. From these details, marginally noted, it will be seen that the road & repairs to be executed by "Other Agency" are in every case petty repairs, ranging from Rs 5½ to Rs 40 per mile, and

List of Roads.

	Budget allotment Rs
1 Road No. 3 A or branch of Calicut & Pavemangalore Road, No. 3, from Kanyangad river to Hosdroog Bungalow, 3 miles at Rs 20 per mile	60
2. Road No. 5 A from Mudradi by Hebri to Sura Hebbarana Katta, 8 miles, at Rs 30 per mile	240
3. Road No. 6 from Postoon to Manjeshwar via Vittla, 24 miles at Rs 27½ per mile	660
4. Road No. 7 from Kumbla to Perdal, 10 miles at Rs 25 per mile	25
5. Road No. 8, from Cassergode to Jalsoor, 30 miles, at Rs 27½ per mile	820
6. Road No. 8 A from Jalsoor to Subramanya, 26½ miles, at Rs 30 per mile	800
7 Road No. 9 A from Belthangdy to Nagore & Malady, 17 miles at Rs 33 per mile	560

Hue & Under Cole

Ris A. 3248 dt 16 Dec 79

S E 4th Circle

Examine the estimate with estimate & Road Register with Revelorers -

Full Detail

358-359 Dated

×26 plans (17-12-) 79

sent to the Engr

in 185-16-1-80

A.15:9-12

No. 18.

South Canara District Engr's Office
Mangalore 23rd May 1877.

From

The District Engineer
South Canara

To

The Chief Engineer
P. W. Madras.

Sir,

In answer to your Memorandum No. 1314 dated the 19th instant, I have the honor to inform you, that the roads, for which estimates and Specifications have been called for, are included in items 10 & 11 of part II of the Local Fund Budget for 1877-78. details of item 11 are given in Appendix A to part II.

2. From these details, marginally noted, it will be seen that the road & repairs to be executed by Petty Agency are in every case petty repairs, ranging from Rs 5½ to Rs 40 per mile, and

List of Roads.

	Budget allotment Rs
1 Road No. 3 A or branch of Calicut & Panemangalore Road, No. 3, from Kanyadugadi river to Hajadroog Bungalow, 3 miles at Rs 20 per mile	60
2. Road No. 5 A from Mudradi by Hebri to Sura Hebbaruna Katta, 8 miles, at Rs 30 per mile	240
3. Road No. 6 from Poottoor to Mangalore via Vittla, 24 miles at Rs 27½ per mile	660
4. Road No. 7 from Kumbla to Perdal, 10 miles at Rs 25 per mile	25
5. Road No. 8, from Cassergode to Jaldoor, 30 miles, at Rs 27½ per mile	820
6. Road No. 8 A from Jaldoor to Subramanya, 26½ miles, at Rs 30 per mile	800
7 Road No. 9 A from Belthangady to Nagore & Malady, 17 miles at Rs 33 per mile	560

8. Road No. 10 from Moolky to Moodabidri, 18 miles, at Rs 30 per mile	540	and
9. Road No. 12 from Karkal to Padubidri, 18 miles, at Rs 30 per mile	540	as such, come under
10 Road No 15 from Branhawar to Perdoor, 12 miles, at Rs 30 per mile	360	the Orders
11 Road No 16 from Hebbri to Kokarne 12 miles, at Rs 40 her mile	480	of Governe-
12. Road No. 19 from Cundapur to Halade via Kotishwer, 12 miles at Rs 25 per M.	300	-ment,
13. Road No. 20 from Cundapur to Wondse, 9 miles at Rs 5½ per mile	50	Nos. 2456 of
14 Mangalore Road Circuit, Nos 24, 18¼ miles, at Rs 27⅓ per mile	500	27th August,
15 Coast road No. XXII from Byndur to Cawoy, 120 miles at Rs 25 per mile	3,000	and 3473 of

* Roads Comprised under "Mangalore Road Circuit"

(1) Road from Urwah Maindan to Coodoor Ferry	miles 3.	7th December
(2) Do. from Ferry to Bridge and thence to Bijai	" 1½	1875, which
(3) Markada road to Bajpe	" 8½	do away
(4) Shaddya road	" 2½	with the
(5) Branch to Shaddya road to Bikranaikanakutta via Kadri Mhat	" 1½	necessity
(6) Portions of abandoned road from Bikranaikanakutta to the point of its junction with the new road to Feringapet.	" 1¼.	of examination by the Public Works
	18¼	

department.

3. The point I have raised, however, is not whether estimates and Specifications for these petty works should or should not be drawn out, but whether the Local Fund Board have the right to benefit so largely by the Public Works department, without paying the authorized 25 per Cent for its Services.

4 In support of my argument that they should not, I beg to refer to para 4 of the Proceedings of the Board of Revenue, printed with G. O. Financial Department No. 2411 dated 9th December 1875, and with the Proceedings of the Board of Revenue printed with G. O. Financial Department No 1987 dated 7th November 1876.

× D. P. W. No 171 of 21st December 1875
* D. P. W. No 129 of 21st November 1876.

I have the honor to be
Sir
Your most obdt. Servt.

E. B. M. Gye

District Engineer
South Canara

Compd.
[illegible]

C-Echo 1314 of 19 may/77
G Oho 265 " 30 June/71 - H-D
" - " 129 " 21 Nov/76
" - " 175 " 21 Dec/76
" - " 3473 - " 7 - 6 - "
" - " 3456 - 27 aug - "

P.W.D.
28 MAY 77
No. 5246

From

The District Engineer
S. Canara.

To

The Chief Engineer
D. P. W. Madras

Mis No: 3247 dt 16-12-77
No. 18

Dated 23
Despd 24 } May 1877
Recd

Encls (None)

Estimates & Specifications to Local Fund Board Roads—

Asking whether the L.F.B. have a right in calling for from the D. P. W. without paying 25 per cent for its Services.

To Aoty 30-4-78
Cir. 4-5-78. Rtd 28.5.78.

P. W. D.

Memorandum by the Chief Engineer

The Chief Engineer regrets that in consequence of the whole of the control of the communications of the Country having a few years past been removed from the professional department and dealt with by Local Fund Boards all over the country he has no records in his office which can in any way assist or guide him in the present crisis in selecting such

main

(Enquire the above facts & Communicated Secretary)

main lines of general communication or system of District roads as in all probability it would under present circumstances be most desirable to complete. As Head of the Department he is utterly ignorant of either the progress or system of extension of communications being carried out; he has only occasional information which tends to shew the mistaken principles on which many of these works are being carried out; his advice is seldom or ever sought on the general question though now and then some

some isolated Bridge work of greater magnitude than usual is referred for his opinion. At present throughout the length and breadth of the Presidency there are but 3 Roads he has any information whatever about, these being Provincial works and treated as exceptional cases. The old Trunk lines of the Country are quite lost sight of; this has already been noticed in at least one G.O. that some have been neglected. The Chief Engineer regrets the complete ignorance in which the present condition of affairs necessarily

necessarily keeps him in regards to that information regarding the communications of the country which as Head of the professional Department he might naturally be expected to possess, and of the practical necessity and utility of which there would appear to be no doubt.

During the past year enormous sums of money have been expended from Imperial funds on Road works in the suffering Districts of the Presidency, and except in such exceptional cases as the road to Sundoor in the

the Bellary District the Chief Engineer is not consulted in reference to the work carried out.

Letter No dated from the District Engineer of Nellore points out the urgent necessity for professional guidance and supervision in such matters, and the Chief Engineer trusts that now even a greater expenditure than ever is likely to be incurred on Roads some measures may at once be taken to place the professional Department in its correct position in regards to the

communications of the Presidency, leaving the responsibility of the selection and carrying out of these works entirely in the hands of the Professional Department with no intervention whatever of other agency; and that Govt. in the Public Works Dept. shall hereafter alone sanction all estimates for such works. Local Fund Boards being engaged ~~alone~~ in financial and other non professional considerations more legitimately within their province, and cease to interfere with duties

which are strictly professional. To effect this it would be necessary to hold in abeyance some of the Local Fund rules framed under the act which the Govt. have power to do without legislative enactment.

Insp. Engineer's Committee

Min. No 3247 dated 16-12-79

L 8

Flow meet the
water turbines
meets
2.11.79.

Minute

These papers seem to me to take a very perverted view of the real position of things. The great bulk of Local Fund work is such as to require no such skilled Supervision as is professed to be given to them by the Costly State Establishment. In this Country in

CAN AT PRESENT.

2. THE MOST IMPORTANT POINT TOUCHED UPON IN THE DISTRICT ENGI NEER'S LETTER IS THE EVER-INCREA

To Acty 30-4-78
Cir 4-5-78. Rlt 28-5-78

in the world, where reasonable and just conditions prevail, would 25 per cent – a high charge when the skilled supervision is required for the construction of great hydraulic works & the like – be charged for what is called skilled supervision of raking in nuts playing a little – metal on the surface of a parish road – and yet that is what is done in order

2-11-77.

{ P.W. DEPT.

in order to maintain Extravagant Public Establishments and throw their burden on local taxation.

Local Govt Board – those Trustees of heavy taxation – naturally and justly seek to dispense with this needless & ruinous Extravagance and have their work done for them and supervised at reasonable & fair rates & immediately the District Engineer bleats about it, and

187 7.

24

TO WRITE TO BETTER EFFECT THAN I CAN AT PRESENT.

---

2. THE MOST IMPORTANT POINT TOUCHED UPON IN THE DISTRICT ENGINEER'S LETTER IS THE EVER-INCREASIN

To Coty 30-4-78
Cir 4-5-78. Rlt 28-5-78

the Examiner of
D.P.W accounts
ventures to tell Govt.
that these Boards are
raising "the average
"taxation per head of the
"whole population of
"India, a country which
"least of all is in a
"position to bear
"increased taxation".

The wrong-doing
lies the other way and
the burden is caused
by the Govt. forcing on
those bodies to the
Country in General Establish-
ments alike extravagant
& unsuited to the work
to be done; & the remedy
does

2-11-77.

does not lie in
traversing honest
Endeavours to relieve
the tax-payers of the
burden, but in revising
the State Establishments
and placing them on
a footing which shall
no longer be an
unreasonable burden
on the Country and
its taxation.

Parts of the Examiner's
note accurately describe
what is occurring all
over the Country but
"aggravates feelings"
is a very inadequate
Expression

TO WRITE TO BETTER EFFECT THAN I
CAN AT PRESENT.

---

2. THE MOST IMPORTANT POINT
TOUCHED UPON IN THE DISTRICT ENGI-
NEER'S LETTER IS THE EVER-INCREASIN

To Actg 30-4-78
Cir 4-5-78. Rlt 28-5-78

Expression for the
natural indignation
that injustice on
the part of State Establish-
ments causes to the
managers of popular
& Imeuhut grievous
taxation.

I cannot be a party
to enforcing Rule 40
against the Trustees
of local taxations
and am quite prepared
to reduce the charge
for supervision of
L. Fund works to 10 or 15
per cent - Even at the
risk of absorbing
a still larger share

dois

of the Provincial fund
an intolerable Burthen - It
will transfer the
Consequences of the wrong
to the right - Shoulders
and may Eventually
lead to reflection in
to the true remedy

J/S D. Robinson

Mis Ct° 3247 to 916-12-79

do

2-11-77

GOVT. OF MADRAS. } 1877. { P.W. DEPT.

SECRETARY.

Madras, May 31st 1877.

OFFICE NOTE.

To C

Letter No 18. dated 24 May ~~with to~~ from D.E. S. Canara with letter papers for opinion —

WK
31.5.77

OF 187 .

To Acty 30-4-78
Cir 4-5-78. Rlt 28-5-78

TO W.

MEMO BY THE EXAMINER ON LETTER FROM THE DISTRICT ENGINEER, SOUTH CANARA, NO.8 OF 3RD.MAY 1877.

I HAVE KEPT THESE PAPERS BY ME IN HOPES THAT THE REORGANIZATION OF THE DEPARTMENT WOULD ENABLE ME TO WRITE TO BETTER EFFECT THAN I CAN AT PRESENT.

---

2. THE MOST IMPORTANT POINT TOUCHED UPON IN THE DISTRICT ENGINEER'S LETTER IS THE EVER-INCREASING

Mis. No. 3247 to 3916 - 12-79

dorso

GOVT. OF MADRAS. } 1877. { P.W. DEPT.

SECRETARY.

Madras, May 31st 1877.

OFFICE NOTE.

To C

Letter No 18. dated 24 May ~~with~~ from D.E. S. Canara with other papers for opinion —

CK
31.5.77

TO W.

OF 187 .

MEMO BY THE EXAMINER ON LETTER FROM THE DISTRICT ENGINEER, SOUTH CANARA, NO. 8 OF 3RD. MAY 1877

I HAVE KEPT THESE PAPERS BY ME IN HOPES THAT THE REORGANIZATION OF THE DEPARTMENT WOULD ENABLE ME TO WRITE TO BETTER EFFECT THAN I CAN AT PRESENT.

---

2. THE MOST IMPORTANT POINT TOUCHED UPON IN THE DISTRICT ENGINEER'S LETTER IS THE EVER-INCREASING

To Acty 30-4-78
Cir 4-5-78. Rlt 28-5-78

TENDENCY ON THE PART OF LOCAL FUND BOARDS TO CARRY OUT PUBLIC WORKS BY THEIR OWN AGENCY TO THE EXCLUSION OF THE PUBLIC WORKS DEPARTMENT. THE EVIDENT AND AVOWED OBJECT OF THE LOCAL FUND BOARDS IN CARRYING OUT THE WORKS THEMSELVES IS TO SAVE THE 25 PER CENT FOR ESTABLISHMENT CHARGES WHICH OTHERWISE WOULD BE PAYABLE TO THE PUBLIC WORKS DEPARTMENT.

3. WITHOUT ENTERING INTO THE VEXED QUESTIONS, WHETHER THE CHARGE FOR PUBLIC WORKS SUPERVISION IS EXCESSIVE OR NOT, AND WHETHER THE LOCAL FUND BOARDS COULD OBTAIN AS GOOD PROFESSIONAL SUPERVISION FOR THEIR WORKS ELSEWHERE AT A CHEAPER RATE, I THINK IT IS ADVISABLE HERE TO DRAW ATTENTION PROMINENTLY TO THE BROAD FACT, THAT IN EVERY CASE WHERE EXTRA ESTABLISHMENT IS ENTERTAINED BY THE LOCAL FUND BOARD FOR THE DIRECT EXECUTION OF WORKS WHICH COULD BE EQUALLY WELL DONE BY THE EXISTING PUBLIC WORKS ESTABLISHMENTS, THE PUBLIC BURDENS OF INDIA ARE INCREASED. THE COURSE MAY BE CHEAPER FOR THE LOCAL FUND BOARD, BUT DEARER FOR THE COUNTRY AT LARGE. IT TENDS TO RAISE THE AVERAGE TAXATION PER HEAD OF THE WHOLE POPULATION OF INDIA, A COUNTRY WHICH LEAST OF ALL IS IN A POSITION TO BEAR INCREASED TAXATION.

4. THIS IS THE BROAD VIEW THAT MUST PRESENT ITSELF TO EVERY BODY WHO CONSIDERS THE QUESTION, AND I THEREFORE CONSIDER IT IS OF PRIMARY IMPORTANCE EITHER TO REMOVE THE CAUSES WHICH NOW INDUCE THE LOCAL FUND BOARDS TO CARRY OUT PUBLIC WORKS THEMSELVES, OR ELSE TO INSIST ON SECTION XL OF THE LOCAL FUND RULES BEING STRICTLY ADHERED TO.

5. AS REGARDS THE FIRST ALTERNATIVE, I NOTICE THAT THE BOMBAY PUBLIC WORKS DEPARTMENT EXECUTE LOCAL FUND WORKS AT 15 PER CENT ON THE OUTLAY FOR ESTABLISHMENT CHARGES, AND WHAT CAN BE DONE IN BOMBAY OUGHT SURELY TO BE DONE IN MADRAS.

6. IN ANY CASE I THINK THE

This saving to the country is a most laudable object and with an effectual saving - but for the mainte nance of an extravagant D.P.W. Establt. Such as within the Substance of the law nor the circumst[illegible] of the work to be done, mostly

This being so - the Govt does not lie with the L.F. Bd. to employ a Santab Establt but with the Govt. thus forced on the country an item establishment - likely unwisely extravagant - Govt - It is not the L.F. Bd. but the Govt. with their inordinate & compulsory Establt. that increase the taxation of the country.

Very broad; but very clear & conclusive, & very convincing -

Good

Alternative coercion towards Fund. Bds -

No doubt - Possibly the Bombay Establishments are not so extravagant

PERCENTAGE CHARGED FOR ESTABLISHMENT OUGHT TO BE LEVIED ONLY TO THE EXTENT OF THE SANCTIONED ESTIMATE. IN CASES WHERE SOME UNIMPORTANT ROAD HAS IN THE OPINION OF THE LOCAL FUND BOARD BEEN MOST INDIFFERENTLY REPAIRED AT WHAT APPEARS TO THEM AN EXTRAVAGANT COST :- WHEN A WANT OF PROFESSIONAL JUDGMENT OR SKILL HAS CAUSED THE EXPENDITURE ON A WORK TO AMOUNT TO NEARLY DOUBLE THE ESTIMATE, THE FURTHER DEMAND MADE ON THE BOARD FOR SUPERVISING CHARGES AT 25 PER CENT ON THE ADDITIONAL OUTLAY, A DEMAND WHICH INCREASES IN PROPORTION TO THE WANT OF SUPERVISION AND SKILL DISPLAYED, AGGRAVATES I BELIEVE KEENLY THE FEELINGS WITH WHICH THE LOCAL FUND BOARDS REGARD THE WHOLE SUBJECT OF THESE PUBLIC WORKS ESTABLISHMENT CHARGES.

"Opprobrious feelings" is a very inadequate expression of the natural indignation that shameless injustice on the part of State officials causes to the managers of popular & some State [illegible] taxation

7. BUT IF THE PERCENTAGE CANNOT BE REDUCED, IF THE GOVERNMENT ARE OPPOSED TO ANY SUGGESTION FOR LIMITING THE CHARGES TO THE AMOUNT OF THE ESTIMATE, THEN I THINK SECTION XL OF THE LOCAL FUND RULES SHOULD BE RIGIDLY ADHERED TO, AND

The only effectual remedy for the substantial grievance

The only hope of peace on the part of the reconsideration of these organizations is to deal with L & T Bd & thus transfer the consequences of the wrong & the wrong-doer & absorbing the Govt grant — in 2 Bds of a few years — This may lead to replacing —

ALL WORKS REQUIRING PROFESSIONAL SKILL SHOULD BE CARRIED OUT BY THE PUBLIC WORKS DEPARTMENT, THE WISHES OF THE LOCAL FUND BOARDS NOTWITHSTANDING. IN THE PRESENT STATE OF THE INDIAN FINANCES, NOTHING CAN JUSTIFY THE RETENTION OF TWO SIMILAR ESTABLISHMENTS WORKING SIDE BY SIDE WHERE ONE OF THESE ESTABLISHMENTS ALONE IS SUFFICIENT FOR THE WORK.

8. THERE IS MUCH FORCE IN THE REMARKS MADE BY THE DISTRICT ENGINEER, SOUTH CANARA, IN PARAS 6-10 OF HIS LETTER. AT PRESENT IT WOULD REALLY BE VERY DIFFICULT TO SAY WHO WAS RESPONSIBLE FOR THE CONDITION OF ALL THE LOCAL FUND ROADS IN THIS PRESIDENCY. FROM REMARKS CONTAINED IN MANY OF THE ANNUAL REPORTS ON PUBLIC WORKS SUBMITTED TO GOVERNMENT BY THE COLLECTORS, IT MIGHT WELL BE SUPPOSED THAT THE PUBLIC WORKS DEPARTMENT WAS SOLELY RESPONSIBLE FOR THE STATE OF THE ROADS; BUT IF THE FACTS BE AS STATED IN THE DISTRICT ENGINEER'S LETTER, IT IS EVIDENT THAT THE DISTRICT

Practically the L & B. has a very large percentage of [illegible] to Canara & Mr. R. reflections are very improper as they seem to me — It is his duties & not the duty of the Board upon his Board to [illegible] & take their instructions — & the real fault lies in the want of firmness of Govt in insisting on their position

PERCENTAGE CHARGED FOR ESTABLISHMENT OUGHT TO BE LEVIED ONLY TO THE XTENT OF THE SANCTIONED ESTIMATE. IN CASES WHERE SOME UNIMPORTANT ROAD HAS IN THE OPINION OF THE LOCAL FUND BOARD BEEN MOST INDIFFERENTLY REPAIRED AT WHAT APPEARS TO THEM AN EXTRAVAGANT COST :- WHEN A WANT OF PROFESSIONAL JUDGMENT OR SKILL HAS CAUSED THE EXPENDITURE ON A WORK TO AMOUNT TO NEARLY DOUBLE THE ESTIMATE, THE FURTHER DEMAND MADE ON THE BOARD FOR SUPERVISING CHARGES AT 25 PER CENT ON THE ADDITIONAL OUTLAY, A DEMAND WHICH INCREASES IN PROPORTION TO THE WANT OF SUPERVISION AND SKILL DISPLAYED, AGGRAVATES I BELIEVE KEENLY THE FEELINGS WITH WHICH THE LOCAL FUND BOARDS REGARD THE WHOLE SUBJECT OF THESE PUBLIC WORKS ESTABLISHMENT CHARGES.

"Aggravates feelings" is a very moderate expression of the natural indignation that shameless injustice on the part of State officials causes to the managers of popular & some what burdensome taxation

7. BUT IF THE PERCENTAGE CANNOT BE REDUCED, IF THE GOVERNMENT ARE OPPOSED TO ANY SUGGESTION FOR LIMITING THE CHARGES TO THE AMOUNT OF THE ESTIMATE, THEN I THINK SECTION XL OF THE LOCAL FUND RULES SHOULD BE RIGIDLY ADHERED TO, AND

The only effectual remedy for the substantial grievance

The only hope of success on the part of the reconsideration of these representations is to deal publicly & L & B. & thus transfer the consequences of the wrong & the wrong-doer & absorbing the Govt grant — in 2 or 3 of a few years — This may lead to replacement.

ALL WORKS REQUIRING PROFESSIONAL SKILL SHOULD BE CARRIED OUT BY THE PUBLIC WORKS DEPARTMENT, THE WISHES OF THE LOCAL FUND BOARDS NOTWITHSTANDING. IN THE PRESENT STATE OF THE INDIAN FINANCES, NOTHING CAN JUSTIFY THE RETENTION OF TWO SIMILAR ESTABLISHMENTS WORKING SIDE BY SIDE WHERE ONE OF THESE ESTABLISHMENTS ALONE IS SUFFICIENT FOR THE WORK.

8. THERE IS MUCH FORCE IN THE REMARKS MADE BY THE DISTRICT ENGINEER, SOUTH CANARA, IN PARAS 6-10 OF HIS LETTER. AT PRESENT IT WOULD REALLY BE VERY DIFFICULT TO SAY WHO WAS RESPONSIBLE FOR THE CONDITION OF ALL THE LOCAL FUND ROADS IN THIS PRESIDENCY. FROM REMARKS CONTAINED IN MANY OF THE ANNUAL REPORTS ON PUBLIC WORKS SUBMITTED TO GOVERNMENT BY THE COLLECTORS, IT MIGHT WELL BE SUPPOSED THAT THE PUBLIC WORKS DEPARTMENT WAS SOLELY RESPONSIBLE FOR THE STATE OF THE ROADS; BUT IF THE FACTS BE AS STATED IN THE DISTRICT ENGINEER'S LETTER, IT IS EVIDENT THAT THE DISTRICT

Practically the L & B. has a very large percentage of the whole establishment in Canara & Dr. R. reflections are very improper as they seem to me. It is his business & not the duty of the Board to report his Board — & when he is responsible & take their instructions — the tendency & inquiry & suggestions appears to me to be the goal fault — lies in the want of firmness of Govt in insisting on their position

PERCENTAGE CHARGED FOR ESTABLISHMENT OUGHT TO BE LEVIED ONLY TO THE EXTENT OF THE SANCTIONED ESTIMATE. IN CASES WHERE SOME UNIMPORTANT ROAD HAS IN THE OPINION OF THE LOCAL FUND BOARD BEEN MOST INDIFFERENTLY REPAIRED AT WHAT APPEARS TO THEM AN EXTRAVAGANT COST :- WHEN A WANT OF PROFESSIONAL JUDGMENT OR SKILL HAS CAUSED THE EXPENDITURE ON A WORK TO AMOUNT TO NEARLY DOUBLE THE ESTIMATE, THE FURTHER DEMAND MADE ON THE BOARD FOR SUPERVISING CHARGES AT 25 PER CENT ON THE ADDITIONAL OUTLAY, A DEMAND WHICH INCREASES IN PROPORTION TO THE WANT OF SUPERVISION AND SKILL DISPLAYED, AGGRAVATES I BELIEVE KEENLY THE FEELINGS WITH WHICH THE LOCAL FUND BOARDS REGARD THE WHOLE SUBJECT OF THESE PUBLIC WORKS ESTABLISHMENT CHARGES.

"Aggravates feelings" is a very inadequate expression of the natural indignation that shameless injustice on the part of State Officials causes to the managers of popular & Some State Provincial taxation is caused

7. BUT IF THE PERCENTAGE CANNOT BE REDUCED, IF THE GOVERNMENT ARE OPPOSED TO ANY SUGGESTION FOR LIMITING THE CHARGES TO THE AMOUNT OF THE ESTIMATE, THEN I THINK SECTION XL OF THE LOCAL FUND RULES SHOULD BE RIGIDLY ADHERED TO, AND

The only effectual remedy for substantial grievances

The only hope of peace on the part of the reconsideration of these representations is that some method of L F Bd & thus transfer the consequences of the wrong & the wrong-doer & absorbing the Govt grant in aid for a few years - This may lead to reflection.

ALL WORKS REQUIRING PROFESSIONAL SKILL SHOULD BE CARRIED OUT BY THE PUBLIC WORKS DEPARTMENT, THE WISHES OF THE LOCAL FUND BOARDS NOTWITHSTANDING. IN THE PRESENT STATE OF THE INDIAN FINANCES, NOTHING CAN JUSTIFY THE RETENTION OF TWO SIMILAR ESTABLISHMENTS WORKING SIDE BY SIDE WHERE ONE OF THESE ESTABLISHMENTS ALONE IS SUFFICIENT FOR THE WORK.

8. THERE IS MUCH FORCE IN THE REMARKS MADE BY THE DISTRICT ENGINEER, SOUTH CANARA, IN PARAS 6-10 OF HIS LETTER. AT PRESENT IT WOULD REALLY BE VERY DIFFICULT TO SAY WHO WAS RESPONSIBLE FOR THE CONDITION OF ALL THE LOCAL FUND ROADS IN THIS PRESIDENCY. FROM REMARKS CONTAINED IN MANY OF THE ANNUAL REPORTS ON PUBLIC WORKS SUBMITTED TO GOVERNMENT BY THE COLLECTORS, IT MIGHT WELL BE SUPPOSED THAT THE PUBLIC WORKS DEPARTMENT WAS SOLELY RESPONSIBLE FOR THE STATE OF THE ROADS; BUT IF THE FACTS BE AS STATED IN THE DISTRICT ENGINEER'S LETTER, IT IS EVIDENT THAT THE DISTRICT

Practically the L F B. has a very large percentage of the whole establishment of Canara & Dr. R. reflections are very improper as they seem true - It is his duties & not the State of the Board upon his Board - & when he is responsible & take their instructions - the tendency & result of such functions requires reconsideration - & the real fault lies in the want of firmness of Govt in insisting on their position

PERCENTAGE CHARGED FOR ESTABLISHMENT OUGHT TO BE LEVIED ONLY TO THE EXTENT OF THE SANCTIONED ESTIMATE. IN CASES WHERE SOME UNIMPORTANT LOAD HAS IN THE OPINION OF THE LOCAL FUND BOARD BEEN MOST INDIFFERENTLY REPAIRED AT WHAT APPEARS TO THEM AN EXTRAVAGANT COST :- WHEN A WANT OF PROFESSIONAL JUDGMENT OR SKILL HAS CAUSED THE EXPENDITURE ON A WORK TO AMOUNT TO NEARLY DOUBLE THE ESTIMATE, THE FURTHER DEMAND MADE ON THE BOARD FOR SUPERVISING CHARGES AT 25 PER CENT ON THE ADDITIONAL OUTLAY, A DEMAND WHICH INCREASES IN PROPORTION TO THE WANT OF SUPERVISION AND SKILL DISPLAYED, AGGRAVATES I BELIEVE KEENLY THE FEELINGS WITH WHICH THE LOCAL FUND BOARDS REGARD THE WHOLE SUBJECT OF THESE PUBLIC WORKS ESTABLISHMENT CHARGES.

"Aggravates feelings" is a very inadequate expression of the natural indignation that shameless injustice on the part of State officials causes to the managers of popular & some state provision taxation ~~caused~~

7. BUT IF THE PERCENTAGE CANNOT BE REDUCED, IF THE GOVERNMENT ARE OPPOSED TO ANY SUGGESTION FOR LIMITING THE CHARGES TO THE AMOUNT OF THE ESTIMATE, THEN I THINK SECTION XL OF THE LOCAL FUND RULES SHOULD BE RIGIDLY ADHERED TO, AND

The only efficient remedy for the substantial grievance

The only hope of peace on the part of the reconsideration of these organizations is to deal justly & firmly & thus train for the future consequences of the wrong & the wrong-doer & abandon the practice of a few years - This may lead to replacing -

ALL WORKS REQUIRING PROFESSIONAL SKILL SHOULD BE CARRIED OUT BY THE PUBLIC WORKS DEPARTMENT, THE WISHES OF THE LOCAL FUND BOARDS NOTWITHSTANDING. IN THE PRESENT STATE OF THE INDIAN FINANCES, NOTHING CAN JUSTIFY THE RETENTION OF TWO SIMILAR ESTABLISHMENTS WORKING SIDE BY SIDE WHERE ONE OF THESE ESTABLISHMENTS ALONE IS SUFFICIENT FOR THE WORK.

8. THERE IS MUCH FORCE IN THE REMARKS MADE BY THE DISTRICT ENGINEER, SOUTH CANARA, IN PARAS 6-10 OF HIS LETTER. AT PRESENT IT WOULD REALLY BE VERY DIFFICULT TO SAY WHO WAS RESPONSIBLE FOR THE CONDITION OF ALL THE LOCAL FUND ROADS IN THIS PRESIDENCY. FROM REMARKS CONTAINED IN MANY OF THE ANNUAL REPORTS ON PUBLIC WORKS SUBMITTED TO GOVERNMENT BY THE COLLECTORS, IT MIGHT WELL BE SUPPOSED THAT THE PUBLIC WORKS DEPARTMENT WAS SOLELY RESPONSIBLE FOR THE STATE OF THE ROADS; BUT IF THE FACTS BE AS STATED IN THE DISTRICT ENGINEER'S LETTER, IT IS EVIDENT THAT THE DISTRICT

Practically the L.F.B. has a very large percentage of the total establishment of South Canara & Mr. R. reflections are very improper as they seem to me - It is his business & not the duty of the Board to see that he is responsible - & take his instructions - The tendency & result of the functions appears to me to be - & the real fault lies in the want of firmness of Govt in insisting on this position

ENGINEER MUST BE RESPONSIBLE MORE IN HIS CAPACITY AS A MEMBER OF THE BOARD THAN IN HIS CAPACITY AS LOCAL HEAD OF THE PUBLIC WORKS DEPARTMENT. AS THE DISTRICT ENGINEER, SOUTH CANARA, REMARKS, IT IS A PITY THAT THE RESPONSIBILITY OF ALL CONCERNED IN THESE MATTERS IS NOT MORE DEFINED. THIS HOWEVER CANNOT BE SO LONG AS WE HAVE A PUBLIC WORKS CODE, A MANUAL OF ACCOUNTS, AND A SET OF LOCAL FUND RULES, ALL SO HOPELESSLY OUT OF DATE, AND SO CONTRARY TO THE EXISTING ORDER OF THINGS, THAT THEY SERVE RATHER TO RAISE, THAN TO SMOOTH DOWN. POINTS OF CONTACT BETWEEN THE SEVERAL DEPARTMENTS CONCERNED.

Mis. No. 3247 to 916-12-79

Lg.
2/4/18 C.

1876
27/4

1876
29/4

PUBLIC WORKS DEPARTMENT.

Letter from the District Engineer South Canara No 18 dated 23d May 1879.

Office Note from the Examiner, Pr Accounts, dated 29th April 1879.

FOR ORDERS.

Item to be made per-sable - for note that is un-fair is either right or un-practicable

Robbs made to the full extent necessary to reduce the result to that of fair.

Item not prepared: Engineer the Dist Eo. Work Strictly then has little to do - so long as he charges 25% on Estimate for P.W. supervision is drawn by Item is Extra to P.W.

It may be assumed that the reduction of the 25 per cent charge for P. W. Superintendence is not feasible at present. But if it were feasible, the undersigned is of opinion that the reduction practicable would be but small. It may safely be concluded that if Local Fund Boards are now so loath, if they can help it, to employ the Professional Department, when charged 25 per cent for doing so, they would be hardly less unwilling in many cases to ask for their services were they to

be charged - say 18, 20 or 22 per cent.

2. The conclusion of Major Conway Gordon's third paragraph cannot be denied and this being the case, the undersigned holds that section XL of the Rules should be rigidly enforced.

E & O.E.
Secretary to Govt.

May/78

The conclusion of Major C.G.'s 3d Para is absolutely wrong - an inversion of the true position - The L.P.Rs are seeking to relieve the County & to pay & Revenue the State Department is burdening the

Knights contractors - hitherto a rule Govt. suppose that purpose aid is extremely useful for estimating the cost in detail of "ordinary repairs" & petty works & requiring a professional skill" in Exec. Engineering as W. to L.P. Bd's work but to see "the agency" & check Executive Engrs. S & D. of the Govt. retain Remuneration 2½ per cent. Deduction from 25. & 15% in the charge for Supervision right & the Govt. & L.P. Bd's to dispense & employ the P.W.D. but the first thing is to retain the services of Govt. Engrs. as W. Pakistan Exec. Engrs. & other agency. Knowing this is

Country after all needless taxation -

Eight the estimate low for Govt. can afford 2 per cent the charge - 2 per cent Extended Employ 5.5.78

Papers returned to be sold - See also Minute of the Secretary W.P. Govt. 7/5

I consider the rule 40 sd contains to be in force and acted on as heretofore until Govt. come to a deliberate decision to alter it or substitute some other plan -

I do not agree in the conclusion of the Secretary's 3d para nor do I think it is based on sound premises -

The introduction of L.P. Boards adds necessarily - a new tier

be charged - say 18, 20 or 22 per cent.

2. The conclusion of Major Conway Gordon's third paragraph cannot be denied and this being the case, the undersigned holds that section XL of the Rules should be rigidly enforced.

E a Bond Lt RE
Secretary to Govt

May 5/78

The conclusion of Major C.G.'s 3d Para is absolutely wrong - an inversion of the true position - The L.T. Bd in seeking & taking the County & the fair & Reasonable & the fair & Reasonable The State Depart[t] in burdening the

(40)

Rights customs - duties &c Estb. Suppose that purpose. and is certainly wanting for Estimating the cost in detail of "ordinary Iron" "& Lathy Works & Requiring" purpose stile" in Exec[n] framing or N[o] 1 & J. B's contract to see "the agency" I think Govern[t] have S & D. of the Est[e] before Deming premises - A deduction from 25. & 15% in the charge for Supervision might methinks after the Estimate N[o] 1. J. B's &c. is disposed & finally the Bd. but the first thing is certain is Retain the services of Lt J. Edmd &c. R.E. Walker Exec[n] & other agency. Leaving him to

Country often needless taxation -

Estimate low for Est[e] can afford 2 draughts the charge - 2 Clerks Extra Emolts £ 5.5.78

Papers not to be Sold - See also Minute the Printer Why Proceed - 7/5

I consider the rule 40 shd continue to be in force and acted on as heretofore until Govt come to a deliberate decision to alter it or substitute some other plan -

I do not agree in the conclusion of the Secretary's para 3 nor do I think it is based on sound premises -

The interpretation of a 17 Years will necessarily - as time

Boards become more independent of official management. ~~The~~ Lessons lead to local supervision & performance of local works in the cheapest manner —

The policy of Govt should be to prepare for this. by considering & deciding the class of works which alone the scientific knowledge of an expensive Engineering staff is necessary — reduce the class & the limits except for this purpose — & for a general controlling supervision — and leave the remainder to local authority —

This will free P.W.D from a large Heap of account keeping &c. which occupies the attention of Officers & some time should be given to works with small sums to concentrate on the more important works an attention which is now so divided as to be comparatively worthless

The question is one to be addressed by cooper deliberation upon actual facts — much more than by vague assertions or strongly worded comments — such as "shameful injustice" of State & Railway Comms — Cir 24-5-78 Rly 26-5-78.

The needed steps are

2-6-78

Wrote W. to Colvin
Wrote Sir H. Robinson K.C.S.I.
His face the Governor

1879.

by ascertaining & the Sufficient extent. The rank & duty of Superintending Engineers so as to allow him to exercise that supervision & control over its own engineers which is now in jeopardy —

2d. to class the works which shd fall to the P.W.D.

3d to so shape the Establishment as to enable it to do this with the least cost to the State —

4th to use & hold L. 7/3 the liberty to do all the works & then new agency — or to do it through P.W.D at the 25 p cent — which I do not think in such a case is more than necessary to cover the addit expenses

The dept. will be thereby
subjected to — in payment
expense & petition pensions.

The 1st step I have —
already suggested in
detail — viz Report May to Congress

The 2d. is for C. E. —
C. E. for I. & access Soldiers
upon.

The 3d will be effected
by the enactment of Petitioning &
Act. pointing up Examiners

In conclusion I wish that
the principle papers are
1 year old

Respectfully
Jno. A. Logan

Revenue Board Office

Madras.

Dated 13th Dec. 1879.

No. 2161

Official Memorandum.

With reference this Memorandum dated 4th December 1879 No. 3685 the undersigned is directed to inform the Secretary to Govt. P.W.D. that the plan & Estimate therein alluded to were returned to the Superintendent, Government Farms with Board's Proceedings dated 25th November 1878 Mis: No. 11993 communicating G.O. 18th November 1878 No. 1843.

The Superintendent is requested to forward the plans and Estimate direct to Government P.W.D.

(By Order)

Ag. Secretary.

To The Secretary to Government P.W.D.

Mis No. 3247 Wd/16th Dec. 1879

Recorded.

Mis. 15.12.79.

354 - 357

12.12.79 No 3186 W bis
4-12- 3685 Ch

P.W.D.
16DEC79
No 3910

Read 4th December

From
The Secretary to the
Board of Revenue
To
The Secretary to Govt P.W.D.
Dated Fort St. George the 13th Dec. 1879.

Acting under the Orders
of Government I am directed by the Board of
Revenue to submit for the information of
Govt P.W.D. and return herewith
with Govt. Order, & requesting
the Letter Book & Index may be
sent to the Board of Revenue P.W.D.

No. 3246 Wa/16th Dec. 1879

Recorded.

15/12

15/12/79

352 - 353

Revenue Dept.

Proceedings of the Madras Government

Read the following Proceedings of the Board of Revenue dated 6 December 1879 viz: No. 11576 on Letter from the Collector of Chingleput Dated 1 December 1879 No. 828.

I have the honor to report for the information of the Board of Revenue, that completion certificates for all the famine Relief Works in the District have been duly transmitted to the Examiner of Public Works accounts.

Submitted for the information of Government

Order thereon 12 December 1879 No. 4319.

Communicated to the Public Works Department.

(True Extract)

for Acting Secy to Govt.

To The Public Works Department

P.W.D.
19DEC79
No. 2045

No. 3245 W d/ 16th Dec. /79
This
Ledged.
16/12

350 - 351

PUBLIC WORKS STORE DEPARTMENT,

Madras, 12th December 1879.

No. 912 S.

From

THE GENERAL SUPERINTENDENT,
PUBLIC WORKS STORES AND WORKSHOPS,
MADRAS,

To

The Deputy Chief Engineer
Public Works Department
Fort St. George

SIR,

Enclosure One

With reference to your Memo No. 3714 d/ 6th December 1879 I have the honor to enclose Packing Account in duplicate of the Unserviceable Instruments which will be sent for repair to England, consigned to the Director General of Stores India Office London, in view to these documents being forwarded to the Secretary to Govt. P.W.D. for transmission to the India Office by next Mail

The Stores will be shipped on the P&O Steamer "Pekin" which leaves on the 16th instant

Freight and Insurance in full will be paid here.

I have the honor to be

Sir

Your Most Obedt. Servant

[illegible] Lieut R.E.
Ag. General Supdt. Public Works Workshops

P.W.D.
19DEC79
No. 2045

PUBLIC WORKS STORE DEPARTMENT,

Madras, 12th December 1879.

No. 912 S.

From

THE GENERAL SUPERINTENDENT,
PUBLIC WORKS STORES AND WORKSHOPS,
MADRAS,

To

The Deputy Chief Engineer
Public Works Department
Fort St. George

SIR,

Enclosure One

With reference to your Memo No. 3714 of 6th December 1879 I have the honor to enclose Packing Account in duplicate of the Unserviceable Instruments which will be sent for repair to England, consigned to the Director General of Stores, India Office London, in view to these documents being forwarded to the Secretary to Govt. P.W.D. for transmission to the India Office by next Mail

The Stores will be shipped on the P.&O. Steamer "Pekin" which leaves on the 16th instant

Freight and Insurance in full will be paid here.

I have the honor to be

Sir

Your Most Obedt. Servant

Lieut. R.E.
Ag. General Supt. P.W. Stores & Workshops

No. 3245 W dy 16th Decr 79
Recd
Ledged
16/12

350-351

P.W.D.
13DEC79

Public Works Store Department.

From

The General Superintendent,
P. W. Stores and Workshops,
Madras,

To

The Deputy Chief Engineer
P. W. D. Supt
Fort St George

No. 912 S.

Dated 12
Despd. 12 } December 1879.
Recd.

Ans No. 3243 W of 16-12-79

No. of Enclosures. One

Forwards Packing Account in duplicate for Instruments sent for repair to England per P & O. Str "Pekin"

P. W. Department.

No. 3243 W

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 16th Decr 1879 Read the following

From the Genl Supt
P. W. Stores & Workshops (W. No. 912 S. 912 Dec. 79)

Ordered that the
Packing Account be for-
warded to the Home Govt.

No. No. 3244 W. 16th Decr 1879

To the Under Secy of State
for India

Sir,

I am directed to transmit for submission to the Right Honble the Secy of State for India Packing Account, in duplicate, of certain instruments requiring repair, which have been shipped per P. & O. Steamer "Pekin" ~~which leaves Bombay on the 16th Inst.~~

with reference to despatch from this Govt. No. 66 of the 11th November, 1879

The

2. The instruments are consigned to the Director General of Stores, & the charges for freight & insurance have been paid.

GOVERNMENT OF MADRAS.

JUDICIAL DEPARTMENT.

26th November 1879, No. 2982.

Lunatic Asylums.

Read the following paper :—

No. 103. *From Acting Surgeon-General H. R. OSWALD, M.D., Indian Medical Department, to the Acting Chief Secretary to Government, dated 30th June 1879, No. 325-A.*

ABSTRACT.—Forwarding Annual Report on Lunatic Asylums for 1878-79.

No. 104. ORDER THEREON, 26th November 1879, No. 2982.

The Acting Surgeon-General, Indian Medical Department, submits the reports on the working of the three* Lunatic Asylums in this Presidency during the year 1878-79. He compares the proportion of lunatics under treatment to population in Madras, Bengal Proper, and Scotland, and of pauper lunatics in England, and states "nothing certain is known regarding the comparative frequency of insanity in India and Europe," and that the great disparity in the rates given "indicates that only a little of the subjects of insanity in India come under official cognizance."

* Madras, Vizagapatam, and Calicut.

2. The accommodation in the three asylums was sufficient for 703 inmates, but the maximum number confined during any one night in the year did not exceed 342. There were on the 1st April 1878, 315 inmates in the asylum—

Admitted during the year 1878-79			176
Total treated			491
Cured			81
Transferred to friends—			
Improved	21		
Not improved	4		
		25	
Discharged			6
	Total		112
Percentage of cured to average strength			25·51
Do. of deaths to do.			21·73
Do. of cured to admissions			46·02
Do. of deaths to do.			39·20

The admissions and number treated were larger than in 1877-78; the recoveries, though fewer, were above the average of the preceding five years.

3. The aggregate number of criminal lunatics was 106 against 115 in 1877-78; 18 were discharged, 20 died, and there remained at the close of 1878-79, 68 persons, or 4 more than in the beginning of the year.

4. The number (176) of civil lunatics admitted was 26 in excess of the number (150) in 1877-78. The increase it is noted "is not of any significance with respect

to the increase or decrease of mental disease amongst the population." Of the admissions 20·45 were Europeans or East Indians; 62·50 per cent. Hindus; 7·38 per cent. Mahomedans; 5·68 per cent. Native Christians; and 3·97 per cent. other castes.

5. The largest number of admissions was of persons between the ages of 20 and 40, and 40 to 60. This, it is stated, accords with the experience of former years, and is in keeping with the average proportional age on admission in England during 36 years.

The admissions are classified thus—

Acute mania	60
Chronic mania	48
Melancholia	23
Acute dementia	9
Chronic dementia	15
Idiocy	6
Imbecility	1
Puerperal mania	5
Under observation	9

The percentage of recoveries to total treated was—

Puerperal mania	37·50
Acute mania	29·23
Imbecility	28·57
Acute dementia	23·22
Melancholia	20·00
Chronic mania	7·14
Chronic dementia	5·81

The most fertile source of insanity arises from the use of narcotic drugs and spirits; 45 out of 136 cases, or 33·08 per cent. was due to the abuse of *bhang*, *opium* or *alcohol*. The next prominent causes are congenital conditions and epilepsy. Of the moral causes "grief" was the chief, there having been 14 cases out of 47 under that head.

6. The highest mortality during the year was occasioned chiefly by debility, atrophy of the brain, and diarrhœa. The ratio of deaths to average strength was lowest in Calicut, and highest in Vizagapatam. Two hundred and twelve inmates were treated in the hospitals, 129 were discharged cured, 5 were otherwise discharged, 69 died, and 9 remained under treatment.

7. Surgeon-Major Nanney's report on the Madras Asylum is, as usual, full of interest. No epidemic visited the asylum, although the season was unhealthy. There were in all 227 patients in the asylum on the 31st March 1879, against 223 on the corresponding date in 1878. There were 136 fresh admissions, of which 95 were males and 41 females. The admissions were greater than those for the last five years. There were 47 deaths, one of which was a patient who had been in the asylum for 45 years. The percentage of cures on admissions was 41·102 and on average population 24·26. The patients were employed in gardening, weaving, carrying water and other homely occupations. Paragraphs 14 and 15 will be communicated to the Public Works Department for consideration.

8. The Vizagapatam Asylum had 68 patients under treatment during the year. There was no epidemic disease, though cholera was prevalent in the village of Waltair. The death-rate was unusually high, being 31·81 to daily average strength, and is accounted for in a great measure by the fact that the incurable cases are increasing and that many of them are feeble, and subjects of organic disease and impaired constitution. The patients were employed in the various menial duties. Basket and date-mat-making and preparing coir for ropes were introduced during the year. Sheep farming had been tried, but proved a failure. Paragraph 11 of the report will be communicated to the Public Works Department, whence the requisite orders will be issued for the repair of the Asylum buildings.

9. The Calicut Asylum had 64 inmates under treatment. There was no epidemic. There were ~~15~~ 19 fresh admissions during the year, viz., 12 males and 7 females;

13 were cured, and 2 transferred to friends. There remained in the institution 41 on the 31st March 1879. The percentage of cures to admissions was 42·10. These figures which are taken from the table on page 9 of the Surgeon-General's letter differ from those given in Surgeon-Major Roberts' report on page 27. Gardening, cultivation, weaving, coir-mat-making, tailoring, &c., were carried on.

10. The financial results are as follow:—

RECEIPTS.	RS.	A.	P.
Madras	76,101	2	0
Vizagapatam	7,458	14	4
Calicut	7,231	14	4
Total	90,791	14	8

EXPENDITURE.	RS.	A.	P.
Madras	76,101	2	0
Vizagapatam	7,491	1	5
Calicut	7,231	12	1
Total	90,823	15	6

Of the receipts, Rs. 75,852-2-10 were disbursed from the public treasury. The balance, Rs. 14,839-11-10, was realised from paying patients, from manufactures, &c.

	1877-78.			1878-79.		
	RS.	A.	P.	RS.	A.	P.
*Madras	161	15	1	181	2	7
Vizagapatam	125	5	7	110	2	7
Calicut	120	4	8	111	0	4

The expenditure is less in all three asylums as compared with 1877-78. The average cost* per patient is also less in the Vizagapatam and Calicut Asylums, while in the Madras Asylum there was an increase due to increased charge for diet and for the Superintendent's salary.

11. The reports are generally satisfactory.

(True Extract.)

C. G. MASTER,
Acting Chief Secretary.

To the Surgeon-General, Indian Medical Department.
" District Magistrate, Vizagapatam.
" " Malabar.
" Inspector-General of Jails.
" Sanitary Commissioner.
" Public Works Department.

Exd. J. Wright.

Govt. of [illegible] Madras.

JUDICIAL.

To

The SURGEON-GENERAL, INDIAN MEDICAL DEPARTMENT, &c., &c., &c.

Dated November, 26th.

Issued

Read.

G.O., 26th November 1879, No. 2982.

NOVEMBER.
Nos. 103-104.

Lunatic Asylums.—Report on the working of the Lunatic Asylums in this Presidency during the year 1878-79, reviewed.

Mis: No 3242 Wal 16th Dec/79

Comm: to the S/Ep 1st & 3d Circles.

(Sig) S. P.

S/Ep 1st & 3d Circles
with extract.

GOVERNMENT OF MADRAS.

JUDICIAL DEPARTMENT.

26th November 1879, No. 2982.

Lunatic Asylums.

Read the following paper :—

No. 103. *From Acting Surgeon-General H. R. OSWALD, M.D., Indian Medical Department, to the Acting Chief Secretary to Government, dated 30th June 1879, No. 325-A.*

ABSTRACT.—Forwarding Annual Report on Lunatic Asylums for 1878-79.

No. 104. ORDER THEREON, 26th November 1879, No. 2982.

The Acting Surgeon-General, Indian Medical Department, submits the reports on the working of the three* Lunatic Asylums in this Presidency during the year 1878-79. He compares the proportion of lunatics under treatment to population in Madras, Bengal Proper, and Scotland, and of pauper lunatics in England, and states "nothing certain is known regarding the comparative frequency of insanity in India and Europe," and that the great disparity in the rates given "indicates that only a little of the subjects of insanity in India come under official cognizance."

* Madras, Vizagapatam, and Calicut.

2. The accommodation in the three asylums was sufficient for 703 inmates, but the maximum number confined during any one night in the year did not exceed 342. There were on the 1st April 1878, 315 inmates in the asylum—

			176
Admitted during the year 1878-79			491
Total treated			667
Cured			81
Transferred to friends—			
Improved	21		
Not improved	4		
		25	
Died			6
Discharged			112
		Total	112
Percentage of cured to average strength			25·51
Do. of deaths to do.			21·73
Do. of cured to admissions			46·02
Do. of deaths to do.			39·20

The admissions and number treated were larger than in 1877-78; the recoveries, though fewer, were above the average of the preceding five years.

3. The aggregate number of criminal lunatics was 106 against 115 in 1877-78; 18 were discharged, 20 died, and there remained at the close of 1878-79, 68 persons, or 4 more than in the beginning of the year.

4. The number (176) of civil lunatics admitted was 26 in excess of the number (150) in 1877-78. The increase it is noted "is not of any significance with respect

to the increase or decrease of mental disease amongst the population." Of the admissions 20·45 were Europeans or East Indians; 62·50 per cent. Hindus; 7·38 per cent. Mahomedans; 5·68 per cent. Native Christians; and 3·97 per cent. other castes.

5. The largest number of admissions was of persons between the ages of 20 and 40, and 40 to 60. This, it is stated, accords with the experience of former years, and is in keeping with the average proportional age on admission in England during 36 years.

The admissions are classified thus—

Acute mania	60
Chronic mania	48
Melancholia	23
Acute dementia	9
Chronic dementia	15
Idiocy	6
Imbecility	1
Puerperal mania	5
Under observation	9

The percentage of recoveries to total treated was—

Puerperal mania	37·50
Acute mania	29·23
Imbecility	28·57
Acute dementia	23·22
Melancholia	20·00
Chronic mania	7·14
Chronic dementia	5·81

The most fertile source of insanity arises from the use of narcotic drugs and spirits; 45 out of 136 cases, or 33·08 per cent. was due to the abuse of *bhang*, *opium* or *alcohol*. The next prominent causes are congenital conditions and epilepsy. Of the moral causes "grief" was the chief, there having been 14 cases out of 47 under that head.

6. The highest mortality during the year was occasioned chiefly by debility, atrophy of the brain, and diarrhœa. The ratio of deaths to average strength was lowest in Calicut, and highest in Vizagapatam. Two hundred and twelve inmates were treated in the hospitals, 129 were discharged cured, 5 were otherwise discharged, 69 died, and 9 remained under treatment.

7. Surgeon-Major Nanney's report on the Madras Asylum is, as usual, full of interest. No epidemic visited the asylum, although the season was unhealthy. There were in all 227 patients in the asylum on the 31st March 1879, against 223 on the corresponding date in 1878. There were 136 fresh admissions, of which 95 were males and 41 females. The admissions were greater than those for the last five years. There were 47 deaths, one of which was a patient who had been in the asylum for 45 years. The percentage of cures on admissions was 41·102 and on average population 24·26. The patients were employed in gardening, weaving, carrying water and other homely occupations. Paragraphs 14 and 15 will be communicated to the Public Works Department for consideration.

8. The Vizagapatam Asylum had 68 patients under treatment during the year. There was no epidemic disease, though cholera was prevalent in the village of Waltair. The death-rate was unusually high, being 31·81 to daily average strength, and is accounted for in a great measure by the fact that the incurable cases are increasing and that many of them are feeble, and subjects of organic disease and impaired constitution. The patients were employed in the various menial duties. Basket and date-mat-making and preparing coir for ropes were introduced during the year. Sheep farming had been tried, but proved a failure. Paragraph 11 of the report will be communicated to the Public Works Department, whence the requisite orders will be issued for the repair of the Asylum buildings.

9. The Calicut Asylum had 64 inmates under treatment. There was no epidemic. There were ~~15~~ fresh admissions during the year, viz., ~~8~~ males and 7 females;

19 12

13 were cured, and 2 transferred to friends. There remained in the institution 41 on the 31st March 1879. The percentage of cures to admissions was 42·10. These figures which are taken from the table on page 9 of the Surgeon-General's letter differ from those given in Surgeon-Major Roberts' report on page 27. Gardening, cultivation, weaving, coir-mat-making, tailoring, &c., were carried on.

10. The financial results are as follow:—

Receipts.	Rs.	A.	P.
Madras	76,101	2	0
Vizagapatam	7,458	14	4
Calicut	7,231	14	4
Total	90,791	14	8

Expenditure.	Rs.	A.	P.
Madras	76,101	2	0
Vizagapatam	7,491	1	5
Calicut	7,231	12	1
Total	90,823	15	6

Of the receipts, Rs. 75,852-2-10 were disbursed from the public treasury. The balance, Rs. 14,839-11-10, was realised from paying patients, from manufactures, &c.

	1877-78. Rs.	A.	P.	1878-79. Rs.	A.	P.
*Madras	161	15	1	181	2	7
Vizagapatam	125	5	7	110	2	7
Calicut	120	4	8	111	0	4

The expenditure is less in all three asylums as compared with 1877-78. The average cost* per patient is also less in the Vizagapatam and Calicut Asylums, while in the Madras Asylum there was an increase due to increased charge for diet and for the Superintendent's salary.

11. The reports are generally satisfactory.

(True Extract.)

C. G. MASTER,
Acting Chief Secretary.

To the Surgeon-General, Indian Medical Department.
" District Magistrate, Vizagapatam.
" " Malabar.
" Inspector-General of Jails.
" Sanitary Commissioner.
" Public Works Department.

Exd. J. Wright.

Govt. of Madras.

JUDICIAL.

To

THE SURGEON-GENERAL, INDIAN MEDICAL DEPARTMENT,

&c., &c., &c.

Dated November, 26th.

Issued

Read.

Entd.

G.O., 26th *November* 1879, No. 2982.

NOVEMBER.
Nos. 103-104.

Insanity, Asylums.—Report on the working of the Lunatic Asylums in this Presidency during the year 1878-79, reviewed.

Mis No 3242 Way 16th Decr 79

Comm to the S Ej 1st & 3d Circle

(Sigd) J P

S Ej 1st & 3d Circle

with enclosure

GOVERNMENT OF MADRAS.

JUDICIAL DEPARTMENT.

26th November 1879, No. 2982.

Lunatic Asylums.

Read the following paper :—

No. 103. *From Acting Surgeon-General H. R. OSWALD, M.D., Indian Medical Department, to the Acting Chief Secretary to Government, dated 30th June 1879, No. 325-A.*

ABSTRACT.—Forwarding Annual Report on Lunatic Asylums for 1878-79.

No. 104. ORDER THEREON, 26th November 1879, No. 2982.

The Acting Surgeon-General, Indian Medical Department, submits the reports on the working of the three* Lunatic Asylums in this Presidency during the year 1878-79. He compares the proportion of lunatics under treatment to population in Madras, Bengal Proper, and Scotland, and of pauper lunatics in England, and states "nothing certain is known regarding the comparative frequency of insanity in India and Europe," and that the great disparity in the rates given "indicates that only a little of the subjects of insanity in India come under official cognizance."

* Madras, Vizagapatam, and Calicut.

2. The accommodation in the three asylums was sufficient for 703 inmates, but the maximum number confined during any one night in the year did not exceed 342. There were on the 1st April 1878, 315 inmates in the asylum—

Admitted during the year 1878-79	.. ..		176
Total treated	.. ..		491
			81
Cured	.. ..		
Transferred to friends—		21	
Improved	.. ..	4	
Not improved	.. ..	—	25
			6
Discharged	.. ..		
	Total ..		112
Percentage of cured to average strength	.. ..		25·51
Do. of deaths to do.	.. ..		21·73
Do. of cured to admissions	.. ..		46·02
Do. of deaths to do.	.. ..		39·20

The admissions and number treated were larger than in 1877-78; the recoveries, though fewer, were above the average of the preceding five years.

3. The aggregate number of criminal lunatics was 106 against 115 in 1877-78; 18 were discharged, 20 died, and there remained at the close of 1878-79, 68 persons, or 4 more than in the beginning of the year.

4. The number (176) of civil lunatics admitted was 26 in excess of the number (150) in 1877-78. The increase it is noted "is not of any significance with respect

Govt. of Madras
JUDICIAL.
To
The SURGEON-GENERAL, INDIAN
MEDICAL DEPARTMENT,
&c.,
&c.,
Dated November, 26th.
Issued
Read
G.O., 26th November 1879, No. 2982.

NOVEMBER.
Nos. 103-104.

Lunatic Asylums.—Report on the working of the Lunatic Asylums in this Presidency during the year 1878-79, reviewed.

Mis No. 3242 Dy 16th Decr 79

Comm to the S/Ey 1st & 3d Circle.

(Sgd) I P

S/Ey 1st & 3d Circle
with enclosure

GOVERNMENT OF MADRAS.

JUDICIAL DEPARTMENT.

26th November 1879, No. 2982.

Lunatic Asylums.

Read the following paper :—

No. 103. *From Acting Surgeon-General H. R. OSWALD, M.D., Indian Medical Department, to the Acting Chief Secretary to Government, dated 30th June 1879, No. 325-A.*

ABSTRACT.—Forwarding Annual Report on Lunatic Asylums for 1878-79.

No. 104. ORDER THEREON, 26th November 1879, No. 2982.

The Acting Surgeon-General, Indian Medical Department, submits the reports on the working of the three* Lunatic Asylums in this Presidency during the year 1878-79. He compares the proportion of lunatics under treatment to population in Madras, Bengal Proper, and Scotland, and of pauper lunatics in England, and states "nothing certain is known regarding the comparative frequency of insanity in India and Europe," and that the great disparity in the rates given "indicates that only a little of the subjects of insanity in India come under official cognizance."

* Madras, Vizagapatam, and Calicut.

2. The accommodation in the three asylums was sufficient for 703 inmates, but the maximum number confined during any one night in the year did not exceed 342. There were on the 1st April 1878, 315 inmates in the asylum—

Admitted during the year 1878-79		176
Total treated		491
Cured		81
Transferred to friends—		
Improved	21	
Not improved	4	
	—	25
Discharged		6
Total		112
Percentage of cured to average strength		25·51
Do. of deaths to do.		21·73
Do. of cured to admissions		46·02
Do. of deaths to do.		39·20

The admissions and number treated were larger than in 1877-78; the recoveries, though fewer, were above the average of the preceding five years.

3. The aggregate number of criminal lunatics was 106 against 115 in 1877-78; 18 were discharged, 20 died, and there remained at the close of 1878-79, 68 persons, or 4 more than in the beginning of the year.

4. The number (176) of civil lunatics admitted was 26 in excess of the number (150) in 1877-78. The increase it is noted "is not of any significance with respect

GOVERNMENT OF MADRAS.

JUDICIAL DEPARTMENT.

26th November 1879, No. 2982.

Lunatic Asylums.

Read the following paper :—

No. 103. *From Acting Surgeon-General H. R. OSWALD, M.D., Indian Medical Department, to the Acting Chief Secretary to Government, dated 30th June 1879, No. 325-A.*

ABSTRACT.—Forwarding Annual Report on Lunatic Asylums for 1878-79.

No. 104. ORDER THEREON, 26th November 1879, No. 2982.

The Acting Surgeon-General, Indian Medical Department, submits the reports on the working of the three* Lunatic Asylums in this Presidency during the year 1878-79. He compares the proportion of lunatics under treatment to population in Madras, Bengal Proper, and Scotland, and of pauper lunatics in England, and states "nothing certain is known regarding the comparative frequency of insanity in India and Europe," and that the great disparity in the rates given "indicates that only a little of the subjects of insanity in India come under official cognizance."

* Madras, Vizagapatam, and Calicut.

2. The accommodation in the three asylums was sufficient for 703 inmates, but the maximum number confined during any one night in the year did not exceed 342. There were on the 1st April 1878, 315 inmates in the asylum—

Admitted during the year 1878-79			176
Total treated			491
Cured			81
Transferred to friends—			
Improved		21	
Not improved		4	
		—	25
Discharged			6
	Total		112
Percentage of cured to average strength			25·51
Do. of deaths to do.			21·73
Do. of cured to admissions			46·02
Do. of deaths to do.			39·20

The admissions and number treated were larger than in 1877-78; the recoveries, though fewer, were above the average of the preceding five years.

3. The aggregate number of criminal lunatics was 106 against 115 in 1877-78; 18 were discharged, 20 died, and there remained at the close of 1878-79, 68 persons, or 4 more than in the beginning of the year.

4. The number (176) of civil lunatics admitted was 26 in excess of the number (150) in 1877-78. The increase it is noted "is not of any significance with respect

Govt. of Madras
JUDICIAL.

To THE SURGEON-GENERAL, INDIAN MEDICAL DEPARTMENT, &c.,

Dated November, 26th.
Issued
Read.

G.O., 26th November 1879, No. 2982.

NOVEMBER.
Nos. 103-104.

Lunatic Asylums.—Report on the working of the Lunatic Asylums in this Presidency during the year 1878-79, reviewed.

Mis No. 3242 Way 16th Dec 79

Comm to the S Ej 1st & 3d Circle.

(Sig) J P

S Ej 1st & 3d Circle
with enclosure

to the increase or decrease of mental disease amongst the population." Of the admissions 20·45 were Europeans or East Indians; 62·50 per cent. Hindus; 7·38 per cent. Mahomedans; 5·68 per cent. Native Christians; and 3·97 per cent. other castes.

5. The largest number of admissions was of persons between the ages of 20 and 40, and 40 to 60. This, it is stated, accords with the experience of former years, and is in keeping with the average proportional age on admission in England during 36 years.

The admissions are classified thus—

Acute mania	60
Chronic mania	48
Melancholia	23
Acute dementia	9
Chronic dementia	15
Idiocy	6
Imbecility	1
Puerperal mania	5
Under observation	9

The percentage of recoveries to total treated was—

Puerperal mania	37·50
Acute mania	29·23
Imbecility	28·57
Acute dementia	23·22
Melancholia	20·00
Chronic mania	7·14
Chronic dementia	5·81

The most fertile source of insanity arises from the use of narcotic drugs and spirits; 45 out of 136 cases, or 33·08 per cent. was due to the abuse of *bhang*, *opium* or *alcohol*. The next prominent causes are congenital conditions and epilepsy. Of the moral causes "grief" was the chief, there having been 14 cases out of 47 under that head.

6. The highest mortality during the year was occasioned chiefly by debility, atrophy of the brain, and diarrhœa. The ratio of deaths to average strength was lowest in Calicut, and highest in Vizagapatam. Two hundred and twelve inmates were treated in the hospitals, 129 were discharged cured, 5 were otherwise discharged, 69 died, and 9 remained under treatment.

7. Surgeon-Major Nanney's report on the Madras Asylum is, as usual, full of interest. No epidemic visited the asylum, although the season was unhealthy. There were in all 227 patients in the asylum on the 31st March 1879, against 223 on the corresponding date in 1878. There were 136 fresh admissions, of which 95 were males and 41 females. The admissions were greater than those for the last five years. There were 47 deaths, one of which was a patient who had been in the asylum for 45 years. The percentage of cures on admissions was 41·102 and on average population 24·26. The patients were employed in gardening, weaving, carrying water and other homely occupations. Paragraphs 14 and 15 will be communicated to the Public Works Department for consideration.

8. The Vizagapatam Asylum had 68 patients under treatment during the year. There was no epidemic disease, though cholera was prevalent in the village of Waltair. The death-rate was unusually high, being 31·81 to daily average strength, and is accounted for in a great measure by the fact that the incurable cases are increasing and that many of them are feeble, and subjects of organic disease and impaired constitution. The patients were employed in the various menial duties. Basket and date-mat-making and preparing coir for ropes were introduced during the year. Sheep farming had been tried, but proved a failure. Paragraph 11 of the report will be communicated to the Public Works Department, whence the requisite orders will be issued for the repair of the Asylum buildings.

9. The Calicut Asylum had 64 inmates under treatment. There was no epidemic. There were 16 fresh admissions during the year, viz., 13 males and 7 females;

13 were cured, and 2 transferred to friends. There remained in the institution 41 on the 31st March 1879. The percentage of cures to admissions was 42·10. These figures which are taken from the table on page 9 of the Surgeon-General's letter differ from those given in Surgeon-Major Roberts' report on page 27. Gardening, cultivation, weaving, coir-mat-making, tailoring, &c., were carried on.

10. The financial results are as follow:—

Receipts.	Rs.	A.	P.	Expenditure.	Rs.	A.	P.
Madras	76,101	2	0	Madras	76,101	2	0
Vizagapatam	7,458	14	4	Vizagapatam	7,491	1	5
Calicut	7,231	14	4	Calicut	7,231	12	1
Total	90,791	14	8	Total	90,823	15	6

Of the receipts, Rs. 75,852-2-10 were disbursed from the public treasury. The balance, Rs. 14,839-11-10, was realised from paying patients, from manufactures, &c.

	1877-78. Rs.	A.	P.	1878-79. Rs.	A.	P.
*Madras	161	15	1	181	2	7
Vizagapatam	125	5	7	110	2	7
Calicut	120	4	8	111	0	4

The expenditure is less in all three asylums as compared with 1877-78. The average cost* per patient is also less in the Vizagapatam and Calicut Asylums, while in the Madras Asylum there was an increase due to increased charge for diet and for the Superintendent's salary.

11. The reports are generally satisfactory.

(True Extract.)

Acting Chief Secretary.

To the Surgeon-General, Indian Medical Department.
" District Magistrate, Vizagapatam.
" " Malabar.
" Inspector-General of Jails.
" Sanitary Commissioner.
" Public Works Department.

Exd. J. Wright.

P.W.D.
2nd 70

Received 10/12/79

GOVT. OF INDIA
PUBLIC WORKS DEPARTMENT
JUDICIAL

From The Secretary to the Government of India,
Public Works Department,
To The Chief Engineer and Secretary to the Government of Bengal,
Judicial Department.

No. 1031 dated 1st November 1879.

Memo No. 3242 W dy 16th Dec. 1879

Copy of the
S.E. 1st & 3rd Circles,

(Sig) W.

3 th 4 — 3 th 5

S.E. 1st Circle
S.E. 3rd "

with Extracts. Dec 16 1879