P.W.D.
1806/79

No. 22 N.O F/R

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dist. 3297 N 922 1879

Dated 17 December } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of October 1879, under Imperial, Buildings and Roads.

SE 1a 3a 4 5 6
Cudes.

Hammers
Pick

Sickle
12-1-80

432-623

Sd/- Examiner, P. W. Accounts.

10 A 16.12.79

10 A
16/12.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

22nd December 1879, No. 3,297 W.

General.
Account.

Read the following paper :—

IMPERIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate up to the Month of October 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 22nd December 1879, No. 3,297 W.
	Buckingham Canal.								
1	Opening bar and constructing temporary groyne at Covelong.	3	Aug. 1879 ..	..	3,883	3,883	785	The Executive Engineer reports, under date the 5th December 1879, that an estimate has been submitted to the Salt Commissioner for his countersignature.	1. *Vide* paragraph 2 of G.O., No. 3,120 W, of 6th December 1879.
	Wynaad.								
2	Petty repairs of Barrack Department to European Infantry buildings.	6	May „ ..	..	1,178	1,178	72	This Office has nothing to add to the remarks made in the statement for September 1879.	2. The Superintending Engineer reports, in his letter, No. 768, dated 18th December 1879, that estimates have been sanctioned and funds provided for these works in the month of December 1879. The items may accordingly be removed from future statements.
3	Petty repairs of Barrack Department to Native Infantry buildings.	2	Sept. „ ..	..	288	288	35	Do. do.	
	Total ..	..	..	..	5,349	5,349	892		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Work above Rs. 2,500.							
Presidency ..	Maintenance of annual repairs to esplanade roads.	1	Oct. 1879 ..	1	5,000	5,000	Completed in October 1879.	7. *Vide* paragraph 10 of G O., No. 3,120 W, of 6th December 1879, and Chief Engineer's Memorandum, No. 3,735, dated 8th December 1879.
	Works below Rs. 2,500.							
Tinnevelly ..	.....	..	..	1	745	744	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	
Ganjam ..	.....	..	..	1	810	810		
Chingleput ..	.....	..	..	10	811	893		
Rajahmundry ..	.....	..	..	1	158	156		

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers, First, Third, Fourth, and Fifth Circles.
„ Examiner of Public Works Accounts.
„ Revenue Department.

Exd. W. J. Lewis.
Spare Copies

Irregularities with respect to Estimate up to the Month of October 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		
	Buckingham Canal.								
4	Opening Ennore bar, including groyne work.	4	July 1879 ..	..	4,277	4,277	122	The Executive Engineer reports, in his Statement of Objectionable Items for October 1879, that an estimate is ready and will be submitted shortly for sanction.	3. *Vide* paragraph 6 of G.O., No. 3,120 W, of 6th December 1879.
	Guntúr Division.								
5	Making road from trunk road near Kavali to Salt platform (late Ongole).	35	Nov. 1876 ..	..	14,972	14,972	..	This Office has nothing to add to the remarks made in the statement for September 1879.	4. Under the explanation furnished by the Salt Commissioner in his letter No. 2,633, dated 4th April 1879, it seems clear that the road in question will no longer be required in connection with the salt traffic, and as, under the restricted operations of the department, the work will, if continued, be under the charge of the Local Fund Board, the Government resolve to authorise the Examiner to omit the work from future statements of Objectionable Items. The Superintending Engineer will, meanwhile, arrange for a Completion Report being furnished to the Examiner with reference to the outlay already incurred.
	Presidency.								
6	Petty repairs carried out by Barrack Master, Presidency.	5	June 1879 ..	..	1,500	1,500	..	Do. do.	5. *Vide* paragraph 8 of Government Order quoted above.
	Rajahmundry.								
7	Erecting cooking-sheds at Rajahmundry.	1	Oct. „ ..	..	200	200	200	No estimates have been sanctioned for these two items and a reference will be made to the Executive Engineer on the subject.	6. Steps should at once be taken for the removal of these objections. The works were apparently undertaken as emergent.
8	Erecting Barracks at Rajahmundry and Ellore.	1	„ „ ..	..	295	295	295		
	Total ..	..	..	..	21,244	21,244	373		

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

22nd December 1879, No. 3,297 W.

General.
Account.

Read the following paper:—

IMPERIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate up to the Month of October 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 22nd December 1879, No. 3,297 W.
	Buckingham Canal.								
1	Opening bar and constructing temporary groyne at Covelong.	3	Aug. 1879 ..	..	3,883	3,883	785	The Executive Engineer reports, under date the 5th December 1879, that an estimate has been submitted to the Salt Commissioner for his countersignature.	1. *Vide* paragraph 2 of G.O., No. 3,120 W, of 6th December 1879.
	Wynaad.								
2	Petty repairs of Barrack Department to European Infantry buildings.	6	May „ ..	..	1,178	1,178	72	This Office has nothing to add to the remarks made in the statement for September 1879.	2. The Superintending Engineer reports, in his letter, No. 768, dated 18th December 1879, that estimates have been sanctioned and funds provided for these works in the month of December 1879. The items may accordingly be removed from future statements.
3	Petty repairs of Barrack Department to Native Infantry buildings.	2	Sept. „ ..	..	288	288	35	Do. do.	
	Total ..	..	..	..	5,349	5,349	892		

Irregularities with respect to Estimate up to the Month of October 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		
	Buckingham Canal.								
4	Opening Ennore bar, including groyne work.	4	July 1879 ..	..	4,277	4,277	122	The Executive Engineer reports, in his Statement of Objectionable Items for October 1879, that an estimate is ready and will be submitted shortly for sanction.	3. *Vide* paragraph 6 of G.O., No. 3,120 W, of 6th December 1879.
	Guntúr Division.								
5	Making road from trunk road near Kavali to Salt platform (late Ongole).	35	Nov. 1876 ..	..	14,972	14,972	..	This Office has nothing to add to the remarks made in the statement for September 1879.	4. Under the explanation furnished by the Salt Commissioner in his letter No. 2,633, dated 4th April 1879, it seems clear that the road in question will no longer be required in connection with the salt traffic, and as, under the restricted operations of the department, the work will, if continued, be under the charge of the Local Fund Board, the Government resolve to authorise the Examiner to omit the work from future statements of Objectionable Items. The Superintending Engineer will, meanwhile, arrange for a Completion Report being furnished to the Examiner with reference to the outlay already incurred.
	Presidency.								
6	Petty repairs carried out by Barrack Master, Presidency.	5	June 1879 ..	..	1,500	1,500	..	Do. do.	5. *Vide* paragraph 8 of Government Order quoted above.
	Rajahmundry.								
7	Erecting cooking-sheds at Rajahmundry.	1	Oct. ,, ..	..	200	200	200	No estimates have been sanctioned for these two items and a reference will be made to the Executive Engineer on the subject.	6. Steps should at once be taken for the removal of these objections. The works were apparently undertaken as emergent.
8	Erecting Barracks at Rajahmundry and Ellore.	1	,, ,, ..	..	295	295	295		
	Total ..	..	..	..	21,244	21,244	373		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Work above Rs. 2,500.							
Presidency ..	Maintenance of annual repairs to esplanade roads.	1	Oct. 1879 ..	1	5,000	5,000	Completed in October 1879.	7. *Vide* paragraph 10 of G O., No. 3,120 W, of 6th December 1879, and Chief Engineer's Memorandum, No. 3,735, dated 8th December 1879.
	Works below Rs. 2,500.							
Tinnevelly ..	.....	..	..	1	745	744	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	
Ganjam ..	.....	..	..	1	810	810		
Chingleput ..	.....	..	..	10	811	893		
Rajahmundry ..	.....	..	..	1	158	156		

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Third, Fourth, and Fifth Circles.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. W. J. Lewis.
Spare Copies

Irregularities with respect to Estimate up to the Month of October 1879—*contd.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		
	Buckingham Canal.								
4	Opening Ennore bar, including groyne work.	4	July 1879 ..	..	4,277	4,277	122	The Executive Engineer reports, in his Statement of Objectionable Items for October 1879, that an estimate is ready and will be submitted shortly for sanction.	3. *Vide* paragraph 6 of G.O., No. 3,120 W, of 6th December 1879.
	Guntûr Division.								
5	Making road from trunk road near Kavali to Salt platform (late Ongole).	35	Nov. 1876 ..	..	14,972	14,972	..	This Office has nothing to add to the remarks made in the statement for September 1879.	4. *Vide* paragraph 7 of Government Order quoted above and Memorandum from this Office to the Salt Commissioner, dated the 11th December 1879.
	Presidency.								
6	Petty repairs carried out by Barrack Master, Presidency.	5	June 1879 ..	..	1,500	1,500	..	Do. do.	5. *Vide* paragraph 8 of Government Order quoted above.
	Rajahmundry.								
7	Erecting cooking-sheds at Rajahmundry.	1	Oct. ,, ..	..	200	200	200	No estimates have been sanctioned for these two items and a reference will be made to the Executive Engineer on the subject.	6. Steps should at once be taken for the removal of these objections. The works were apparently undertaken as emergent.
8	Erecting Barracks at Rajahmundry and Ellore.	1	,, ,, ..	..	295	295	295		
	Total ..	..	..	..	21,244	21,244	373		

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

22nd December 1879, No. 3,297 W.

General.
Account.

Read the following paper:—

IMPERIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate up to the Month of October 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 22nd December 1879, No. 3,297 W.
	Buckingham Canal.								
1	Opening bar and constructing temporary groyne at Covelong.	3	Aug. 1879 ..	..	3,883	3,883	785	The Executive Engineer reports, under date the 5th December 1879, that an estimate has been submitted to the Salt Commissioner for his countersignature.	1. *Vide* paragraph 2 of G.O., No. 3,120 W, of 6th December 1879.
	Wynaad.								
2	Petty repairs of Barrack Department to European Infantry buildings.	6	May ,, ..	..	1,178	1,178	72	This Office has nothing to add to the remarks made in the statement for September 1879.	2. The Superintending Engineer reports, in his letter, No. 768, dated 18th December 1879, that estimates have been sanctioned and funds provided for these works in the month of December 1879. The items may accordingly be removed from future statements.
3	Petty repairs of Barrack Department to Native Infantry buildings.	2	Sept. ,, ..	..	288	288	35	Do. do.	
	Total ..	..	..	..	5,349	5,349	892		

C No 9060 reference to the Board — sent to C for [illegible]

[Exr. Wks. Form No. 282.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Imperial, Buildings and Roads, Part I.]

Imperial, Buildings and Roads. **PART I.—Irregularities with respect to Estimate.**

Item No.	Particulars.	Number of appearance in Statt. of Obj: Items	Month in the Accounts of which expenditure appeared	Amount of Estimate or Approp.	Expenditure up to date.	Excess over Estimate or Approp.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate and Appropriation.								No 3297 W dy 22 Dec/79
	Buckingham Canal								
1.	Opening bar and constructing Temporary Groyne at Covelong	3	Aug 79	"	3883	3883	785.	The Executive Engr reports (1) under date the 5 December 1879, that an estimate has been submitted to the Salt Commissioner for his Counter-signature.	(1) Vide para 2 of G.O. No 3120 W dy 6 Dec/79
	Wynad								(2)
2.	Petty repairs of Barrack Department to European Infantry Buildings	6.	May 79	"	1178	1178	72.	This Office has nothing to add to the remarks made in the Statement for September 1879.	(2) The Sr Engrs in his letter No 768, dated 18.12.79 that Estimates have been sanctioned and funds provided for these works in the months of Dec 79. The items may accordingly be removed from future Statements
3.	Petty repairs of Barrack Department to Native Infantry Buildings	2.	Sep 79	"	288	288	35	——do——	
	Total			"	~~6089~~ 5349	~~6089~~ 5349	892		

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Imperial Month of October 1879. Sheet No. 3.]

Item No.	Particulars.	Number of appearance in State of Objectable Items	Month in the Accts of which Objections appeared	Amount of Appropriation. Estimate	Expenditure of the year. up to date	Excess over Appropriation Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate								
	Buckingham Canal								
4.	Opening Entrance Bar including Groyne work	4	July 79	"	4277	4277	122	The Dy Engineer reports in his Statement of Objectable Items for October 1879, that an Estimate is ready and will be submitted shortly for sanction. (3)	Vide para 6 of GO in 3120 of 6th Dec 1879.
	Guntur Division								
5.	Making road from Inam road near Navali to Salt platform (late Ongole)	35	Nov 76	"	14,972	14,972	"	nothing to add to the remarks made in the Statement for September 1879. (4)	Vide para 7 of GO quoted above. and memo from this Office to the Salt Commissioner dated the 11th Dec 79. 4
	Presidency								
6.	Petty repairs carried out by Barack Masters Presidency	5.	June 79	"	1,500	1,500	"	do (5)	Vide para 8 of GO quoted above.
	Rajahmundry								
7.	Erecting Cooking Sheds at Rajahmundry	1	Oct 79	"	200	200	200	No Estimates have been sanctioned for these five items and a reference will be made to the Ex: Engineer on the subject. (6)	Steps should at once be taken for the removal of these objections. The works were apparently undertaken as emergent.
8	Erecting Barracks at Rajahmundry & Elluru	1	Oct 79	"	295	295	295		
			Total	"	21,244	21,244	373		

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[_____ Month of _____ 187 . Sheet No. .]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities.

5

Division	Name of work	Number of Appropriation Statement of Objections	Month in the Accts. of which Objections appeared	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner Work above Rs. 2,500.							
Presidency	Maintenance of Annual repairs to Esplanade roads	1	Oct 79	1	5,000	5,000	Completed in Oct 79	(7) Vide para 10 of Govt Order 3120 dated 6th Decr 1879 and Chief Engineer's Memo. No 3735 dated 8th Decr. 1879.
	Works below Rs. 2,500.							
Tinnevelly				1	715	744	Govt are particularly requested to impress upon the Sups Engrs the importance of a more punctual submission of Completion Reports.	
Ganjam				1	810	810		
Chingleput				10	811	893		
Rajahmundry				1	158	156		

19.12

P.W.D.
220079

recently negatived some isolated proposals of the sort submitted by me, and that I therefore think it best not to raise any questions of the kind again until I can do so once for all for the whole Presidency.

I have &c
(Signed) H. W. Bliss
Commr of S. Revs.

No. 9362

True copy forwarded to the Under Secretary to Government P. W. Department with reference to his Memorandum dated 11th December 1879.

P. Rajamanickam
Ag Personal Assistant
for Commr of Salt Revs.

Madras
Dec. 19, 1879

copy

Correspondence Department.

1879.

From
The Commissioner of
Salt Revenue,
Madras,

To
The Undersecretary to Govt.
P. W. Department
Fort St. George.

Dated 4 April 1879.

Received

No. 9362

Enclosure.

Subject.

Forwarding Form Cost
of Canvas Letter No: 2653
dated 4 April 1879.

In Proc. No. 3291 to 922-12-79

Correspondence Department.

No. 2633

OFFICE OF THE COMMR. OF SALT REVENUE,
Camp ~~Madras,~~ Ishapalli
Dated April 4, 1879.

From

H. W. BLISS, Esq.,
Commissioner of Salt Revenue,

To

The Under Secretary to Government
Public Works Departt.
Buildings & Roads Branch.

SIR,

With reference to your memos marginally noted, I have the honour to inform you that no decision has as yet been come to as to the retention of Tummalapenta as a Salt Factory, nor is likely to be for some time to come. I beg however that until the question is settled no further expenditure may be incurred on the road from the Salt Platform to Kavali, as my own opinion is that the factory should most decidedly be abolished.

Nos 912 & 912 dated March 12th & 31, 1879, respectively.

2. I may explain that the reason why I do not at once propose to Government to take this step is that they have recently

No 9095

GOVT. OF MADRAS. } 187 . { P. W. DEPT.

SECRETARY.

Fort St. George, 22nd Decr 1879.

OFFICE NOTE.

To W

This is a reply to the reference made to the Salt Commissioner in para 7 of G.O. 3120W, dated 6.12.79.

The work was apparently undertaken solely in connection with the Salt traffic and was stopped under the circumstances set forth in G.O. 3990W, dated 14.10.79 according to the Salt Commissioner's letter the abolition of the

OF 187.

Salt factory to which the road leading will shortly be accomplished. The work will therefore have to be abandoned as a salt work. It should also be borne in mind that under the restricted Operations of the Contract, we shall have nothing to do with the work, should its Continuance be desired by the L. & B. Co. would accordingly appear advisable to authorise the Co to omit the work from future Statements of Operations.

The work is situated in the Ryde Division and Amalgamated with the Vellore Division.

Chn
22.12

No Objection
The Co will probably however require the Submission of a Resolution respecting in case the work be omitted - as to Grounds of its being stopped or abandoned
22/12/79

From 13655

The Supvg: Engineer

2d Circle.

To

The Chief Engineer

Public Works Dept

In Mis. No 3277 & 79 22-12-79

Dated 6th December 1878

Rec'd 9th " "

No 703.

Road from Izumi road near Hanabi to Salt platform

Reporting that the Estimate for item No 3 made — was submitted by the Divl Engr Nellore with Letter No 1[illegible] d/d Nov. 78.

No. 703.

Superintending Engineer's Off
Bellary 6th December 1878.

From,

The Superintending Engineer,
2nd Circle.

To,

The Chief Engineer,
Public Works Department,
Madras.

Sir,

With reference to G.O. No. 4257, dated 6th November 1878, I have the honor to report that the estimate for item No. 3 "making road from trunk road near Kavali to Salt plat form" was submitted by the District Engineer of Nellore with his letter No. 1988 dated 9th November 18,

2. The District Engineer then gave the explanation that the delay in submitting the estimate was attributable to the preparation of Famine Relief works in the past two years.

I have the honor to be,
Sir,
Your most obedient Servant

W. Christie. Lieut Col R.E.
for Lt. Grimes
Superintending Engineer 2nd C.

C. No. 12787

The Public Could not be Compared - no data has been furnished -

Items Nos 8 & 9 of the Army Works No. 374 - the Accounts No. 925 & 335 respectively have been Omitted in the Original Abstract submitted

The Estimate has been Countersigned by the Collector -

Note of Contents

Constructing a Road from Kavali to Sulapenta - Nellore District

Distance - 6 miles 2 fur
Estimate ₹ 16623.92

Unit Estimate Rs 28,000
Executive do - 28,248

Less Super. 3%

Jan Mis No. 3297 to 4 22-12-78

Note of Remarks

The Revised Estimates with Plans & Specifications, submitted by the Asst Engr Nellore. for the undermentioned Works. Amounting in all to Rs. 28500. have been Checked, some Inaccuracies in Calculation found, & Corrected & the Amount of the Estimate is reduced to Rs. 28445: or Rs. 55 less —

1- Canal's Road Jum Tank to Tummalapenta distance 6 miles 3 furs 1662½ Yds — Rs. 18,310-

2- do - 2 Road Tunnels 10 ft 3 ft Span — 1st Mile — " 390-

3- do - 1 - do - do — 2nd — do " - 205-

4- do - 2 - do - do — 3rd - do " - 420-

5- do - 1 - do — do — 4th — do " - 220-

6- do - 2 - do - do 5th - do " - 460-

7- do - 1 - do - do - 7th - do " - 245-

8- do - 1 Road dam 740 Yds with Arch Tunnel — 2nd Mile " —

9- do - 1 Regulator 3 ft Span " —

10- do - 1 Road Tunnel 3 ft Span 3rd Mile - " - 550-

11- do - 1 — do — do — do " 190-

12- do - 1 — do — do — do " - 780-

13- Lengthening Abuts of 3 ft Span — 4th Mile - " - 155-

14- do — do — do — do — " - 195-

15- Canal's 1 Road Tunnel 2- Yds 3 ft Span — 4th Mile " - 430-

16- do - 1 Bridge of 5 Vents 12 ft Span — 4th — do " 3,700-

17- do - 2 Road Tunnels 1½ ft Span — 4th — do — " - 370-

18- do - 3 - do - do - 5th - do - " - 570-

19- Lengthening Abuts - 5 ft do - " - 145-

20- Canal's Road dam of 40 Yds with Arch under Tunnel — 6th Mile - 900-

21- do Road Tunnel 2 ft. Span — 6th — do " - 210

Do Est Estimated Rs 28445

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

22nd December 1879, No. 3,297 W.

General.
Account.

Read the following paper :—

IMPERIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate up to the Month of October 1879.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		ORDER THEREON, 22nd December 1879, No. 3,297 W.
	Buckingham Canal.								
1	Opening bar and constructing temporary groyne at Covelong.	3	Aug. 1879 ..	..	3,883	3,883	785	The Executive Engineer reports, under date the 5th December 1879, that an estimate has been submitted to the Salt Commissioner for his countersignature.	1. *Vide* paragraph 2 of G.O., No. 3,120 W, of 6th December 1879.
	Wynaad.								
2	Petty repairs of Barrack Department to European Infantry buildings.	6	May „ ..	..	1,178	1,178	72	This Office has nothing to add to the remarks made in the statement for September 1879.	2. The Superintending Engineer reports, in his letter, No. 768, dated 18th December 1879, that estimates have been sanctioned and funds provided for these works in the month of December 1879. The items may accordingly be removed from future statements.
3	Petty repairs of Barrack Department to Native Infantry buildings.	2	Sept. „ ..	..	288	288	35	Do. do.	
	Total ..	..	..	..	5,349	5,349	892		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.		
	Work above Rs. 2,500.							
Presidency ..	Maintenance of annual repairs to esplanade roads.	1	Oct. 1879 ..	1	5,000	5,000	Completed in October 1879.	7. *Vide* paragraph 10 of G.O., No. 3,120 W, of 6th December 1879, and Chief Engineer's Memorandum, No. 3,735, dated 8th December 1879.
	Works below Rs. 2,500.							
Tinnevelly ..	.....	..	..	1	745	744	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	
Ganjam ..	.....	..	..	1	810	810		
Chingleput ..	.....	..	..	10	811	893		
Rajahmundry ..	.....	..	..	1	153	156		

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers, First, Third, Fourth, and Fifth Circles.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. W. J. Lewis.
Spare Copies