390
17

Archives I -10,006—16-8 77.

(1) Number of pages 34

(2) Date of repair 31-10-86

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No. / ~~B.P. No.~~ 390 3W — Press. / ~~Mis.~~

Dated 7.2.1879 ~~197~~ .

Not to be folded or roughly handled

PUBLIC WORKS DEPARTMENT.

7th February 1879, No. 390 W.

General.
Account.

Read the following paper :—

No. 58.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate and Appropriation for October 1878.

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		No. 59, ORDER THEREON, 7th February 1879, No. 390 W.
	WITHOUT ESTIMATE AND APPROPRIATION.								
	Dindigul.								
1	Tools and Plant (New Supplies)	1	Oct. 1878 ..	..	1,104	1,104	1,104	A reply is awaited to a reference made by this office on the 11th December 1878.	The Superintending Engineers concerned will take the necessary steps to have these items removed from future statements.
	Nilgiri.								
2	Devalla road	5	June ,, ..	..	847	847	..	A reply is awaited to a reference made by this office on the 22nd November 1878. Expenditure was last incurred in June 1878.	
3	Nilgiri Planters' Association	2	Sept. ,, ..	..	794	794	..	A reply is awaited to a reference made by this office on the 13th November 1878. Expenditure was last incurred in September 1878.	
	Presidency.								
4	Constructing two roads parallel to the Buckingham Canal between Chepauk Bridge and Pycroft's Road and Chepauk Park.	3	Aug. ,, ..	..	5,047	5,047	..	The District Engineer reports, under date the 21st October 1878, that Government have been asked to sanction the estimate and provide the funds. Expenditure was last incurred in August 1878. If the work is completed the Executive Engineer should be instructed to furnish a completion certificate.	2. The estimate was sanctioned in G.O., No. 205 W, of 15th January 1879.
	Sirulur.								
5	Tools and Plant	1	Oct. ,, ..	..	743	743	743	A reply is awaited to a reference made by this office on the 11th December 1878.	3. The Superintending Engineers concerned will take steps to have these items removed from future statements, and to satisfy themselves that there was any need whatever for the officers concerned to commit the irregularities.
	WITHOUT ESTIMATE.								
	Chingleput.								
6	Tools and Plant (New Supplies)	1	Oct. ,, ..	..	240	240	65	Do. do. ..	

390/1

PART I.—*Irregularities with respect to Estimate and Appropriation for October 1878—continued.*

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE—*continued.*			RS.	RS.	RS.	RS.		
	Coimbatore.								
7	Constructing a Pise towards kitchen and latrine at Central Jail.	3	Aug. 1878 ..	..	269	269	..	A reply is awaited to a reference made by this office on the 15th October 1878. A reminder has been sent. Expenditure was last incurred in August 1878.	3. The Superintending Engineers concerned will take steps to have these items removed from future statements, and to satisfy themselves that there was any need whatever for the officers concerned to commit the irregularities.
	Nilgiri.								
8	Tools and Plant	1	Oct. " ..	..	1,569	1,569	1,106	The Superintending Engineer of the Fourth Circle has been requested by this office to have an estimate sanctioned for this item at an early date.	
	Presidency.								
9	Blasting Meera Gate at Chepauk ..	3	Aug. " ..	..	459	459	42	The District Engineer reports, under date the 21st October 1878, that an estimate has been submitted to Government for sanction.	4. Separate orders will be passed.
	EXCESS OVER ESTIMATE.								
	Coimbatore.								
10	Purchase of Tools and Plant	1	Oct. " ..	126	490	364	490	Executive Engineer reports, under date the 9th January 1879, that an appropriation of funds has been asked for.	5. See paragraph 3.
	Kistna Eastern Delta.								
11	Tools and Plant (New Supplies)	1	Oct. " ..	15	1,086	1,071	1,069	A reply is awaited to a reference made by this office on the 12th December 1878.	
12	Improvements to the Head Assistant Collector's Cutcherry at Bezwada.	1	Oct. " ..	1,940	2,195	255	78	Do. do.	
	Nellore, Northern.								
13	First-class Taluk Cutcherry at Kanyaghiri.	8	Mar. " ..	29,650	31,900	2,250	195	The Superintending Engineer of the Second Circle reports, under date the 23rd November 1878, that a revised estimate is under preparation and will shortly be submitted.	6. *Vide* paragraph 7 of G.O., No. 4,778 W, of 17th December 1878.

390/2

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	Nilgiri.								
14	Government house at Norwood	17	June 1877 ..	21,500	2,24,890	2,03,390	859	An estimate of Rupees 2,66,660 has been sanctioned in G. O., No. 4,488 W, dated 25th November 1878, but the sanction of the Government of India to the same has not yet been received.	7. The Examiner will quote the ruling under which this Government are precluded from themselves sanctioning this Provincial building, the expenditure upon it being under ten lakhs.
15	Removing the land slip and restoring the aqueduct at Elk Hill Cutting at Ooty.	1	Oct. 1878 ..	5,000	5,259	259	181	The Executive Engineer reports, under date the 30th December 1878, that the excess is within 5 per cent. of the estimate. He has been asked to state whether the work is completed, and, if so, to submit a completion report at an early date.	
	Vizianagram.								
16	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	2	Sept. " ..	5,300	6,290	990	..	A reply is awaited to a reference made by this office on the 21st November 1878. Expenditure was last incurred in September 1878.	
	Ussur.								
17	Range Officer's quarters at Ussur ..	4	July " ..	5,800	6,090	290	..	The Executive Engineer quotes G.O., No. 2,746, dated 4th July 1878, in which only appropriation has been made. A further reference has been made to him on the subject. Expenditure was last incurred in July 1878.	8. The attention of the Superintending Engineer, Fourth Circle, is called to paragraph 10 of G. O., No. 4,778 W, of 17th December 1878.
	Cuddalore.								
18	Tools and Plant (New Supplies) ..	3	Sept. " ..	22	786	764	202	The Superintending Engineer, Third Circle, has been requested to state what steps have been taken to remove the irregular expenditure.	9. See paragraph 3.
	Presidency.								
19	Tools and Plant (New Supplies) ..	1	Oct. " ..	82	318	236	93	A reply is awaited to a reference made by this office, dated the 16th January 1879.	
	Tanjore.								
20	Tools and Plant (New Supplies) ..	1	Do. ..	25	2,416	2,391	2,365	Do. do. ..	
	WITHOUT ESTIMATE.								
	Golgonda.								
21	Tools and Plant (New Supplies) ..	1	Do. ..	..	210	210	18	Do. do. ..	
	Palghat.								
22	Tools and Plant (New Supplies) ..	1	Do. ..	..	246	246	292	Do. do. ..	
	Cuddapah.								
23	Tools and Plant (New Supplies) ..	1	Do. ..	..	226	226	29	Do. do. ..	

PART I.—Irregularities with respect to Estimate and Appropriation for October 1878—*continued.*

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE—*contd.*			RS.	RS.	RS.	RS.		
	P.W. Stores.								
24	Tools and Plant (New Supplies) ..	1	Oct. 1878 ..	..	2,318	2,318	1,718	A reply is awaited to a reference made by this office, dated the 16th January 1879.	9. See paragraph 3.
	Virudachalam.								
25	Tools and Plant (New Supplies) ..	1	Do. ..	..	253	253	17	Do. do. ..	10. Do. do.
	Bangalore.								
26	Tools and Plant (New Supplies) ..	1	Do. ..	..	158	158	78	Do. do. ..	
	Tinnevelly.								
27	Tools and Plant (New Supplies) ..	1	Do. ..	..	570	570	495	Do. do. ..	
	Godavari Eastern Delta.								
28	New Press and Treasury Buildings for the Collector's Cutcherry at Cocanada.	1	Do. ..	..	900	900	900	The Assistant to the Superintending Engineer reports that an estimate will be shown in the return of sanctioned estimate for December 1878.	

PART II.—Irregularities with respect to Appropriation for October 1878.

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Ceres.								
1	Tools and Plant (Repairs and Carriage) ..	1	Oct. 1878 ..	..	2,587	2,587	2,542	Executive Engineer has been asked to apply for an appropriation from Provincial Funds.	11. See paragraph 3.

Item Number.	Particulars.	Number of Appearance in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	Salem.								
2	Tools and Plant (Repairs and Carriage) ..	3	Aug. „ ..	..	2,065	2,065	1,455	A reply is awaited to a reference made by this office on the 11th October 1878. A reminder has been sent.	11. Do. do.
	Vizianagram.								
3	Constructing a wooden house for tide gauge at Vizagapatam.	4	June „ ..	..	620	620	..	The Executive Engineer reports that bills were submitted to the District Engineer for sanction. Expenditure was last incurred in September 1878.	12. Funds have been provided in the Marine Department.
	EXCESS OVER APPROPRIATION.								
	Kistna Eastern Delta.								
4	Tools and Plant (New Supplies) ..	1	Oct. „ ..	15	1,086	1,071	1,069	A reply is awaited to a reference made by this office on the 12th December 1878.	13. See paragraph 3.
	Mangalore.								
5	Tools and Plant (Repairs and Carriage) ..	4	July „ ..	257	1,347	1,090	242	A reply is awaited to a reference made by this office on the 9th January 1878.	
	Nilgiri.								
6	Tools and Plant	1	Oct. „ ..	500	1,569	1,069	1,106	The Executive Engineer has been asked to apply for an appropriation from Provincial Funds.	
	Penukonda.								
7	Tools and Plant (Repairs and Carriage) ..	2	Sept. „ ..	25	1,237	1,212	199	A reply is awaited to a reference made by this office on the 13th November 1878. A reminder has been sent.	
	Vizianagram.								
8	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	2	Do. ..	5,300	6,290	990	..	A reply is awaited to a reference made by this office on the 21st November 1878. A reminder has been sent. Expenditure was last incurred in September 1878.	
	Cuddalore.								
9	Tools and Plant (New Supplies) ..	2	Do. ..	22	786	764	202	The Superintending Engineer, Third Circle reports, under date the 29th November 1878, that funds have been appropriated in September 1878 under Irrigation, Tools and Plant. The outlay having been transferred to Provincial under a recent Government Order, he has now been requested to cancel the appropriation made under Irrigation and appropriate funds from Provincial.	......
	Tanjore.								
10	Tools and Plant (New Supplies) ..	1	Oct. 1878 ..	25	2,416	2,391	2,365	A reply is awaited to a reference made by this office, dated the 16th January 1879.	14. See paragraph 3.
	Tinnevelly.								
11	Tools and Plant (New Supplies) ..	1	Do. ..	30	570	540	495	Do. do. ..	

Items Nos. 1, 6, 7, 9, 21, 22, 23, 25, 26, and 27 under "Irregularities with reference to estimate" and Items Nos. 1 and 2 under "Irregularities with reference to appropriations" were within the powers of sanction of District Engineers and Superintending Engineers.

390/3

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner, Public Works Accounts.	Orders by Local Government.
					RS.	RS.		
	Work completed without Estimate.							
Vizianagram ..	Constructing a wooden house for tide gauge at Vizagapatam.	5	May 1878 ..	1	..	620	The sanction of Government is requested to enable this office to pass the expenditure.	The Superintending Engineer, First Circle, will take steps to have an estimate sanctioned for this work.
..	Completion Reports not submitted to the Examiner.	..	..	..	..	..	The work was reported "completed" in July 1878, but no completion certificate has been received nor any information as to the authority received from Government for the outlay.	The Superintending Engineers will take steps to have these items removed from future statements.
	Work above Rupees 2,500.							
Cuddalore ..	Constructing bungalow and office for Assistant Superintendent of Police at Tirukoilur.	..	..	1	7,730	7,773	Completed in September 1878.	
	Works below Rupees 2,500.							
Bangalore ..	....	..	..	2	530	329	Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of completion reports.	
Collegal ..	....	..	..	1	562	562		
Chicacole ..	....	..	..	1	1,020	1,050		
Godavari E. Delta.	....	..	..	1	816	815		
Gooty ..	....	..	..	2	472	535		
Hospet ..	....	..	..	2	204	203		
Cumbum ..	....	..	..	1	460	377		
Presidency ..	....	..	..	18	7,886	7,754		
Puttur ..	....	..	..	1	230	221		
Salem ..	....	..	..	3	235	234		
Tanjore ..	....	..	..	4	2,621	2,529		
Tinnevelly ..	....	..	..	2	228	228		
Trichinopoly ..	....	..	..	1	60	49		
				40	23,054	22,859		
	Work Abstracts for works above Rs. 10,000 not submitted to Examiner.							
Nellore Northern ..	First-class Cutcherry at Kanyagiri ..	..	..	1	29,650	31,000	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineer is working, to check an impending excess over an estimate.	
Nilgiri ..	Government house at Norwood ..	..	..	1	21,500	2,24,890		
Do. ..	New road from Ootacamund to Coonoor.	..	..	1	14,478	12,340		
Nandial ..	First-class Taluk Cutcherry to Kovilgoontla.	..	..	1	68,752	67,099		
Nellore Northern ..	Sub-jail at Kondacoor	..	..	1	10,000	8,603		
				5	1,44,380	3,44,832		

CHEPAUK,
3rd January 1879.

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

(True Extract.)

. Colonel, R.E.,
Ag. Secy. to Govt., P.W.D.

To the Superintending Engineers.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker,
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1879) Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEERS,
&c., &c., &c.

Dated February 7th.

Issued

Encl.

Recd.

G. O., 7th February 1879, No. 390 W.

FEBRUARY.

Nos. 58-59.

Objectionable Items.—Orders on statement of — in the accounts of Executive Officers for the month of October 1878, under Provincial.

No.
G.O. 7-2-79. No 390 W

From
The Examiner,
Public Works Accounts,

To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 23 January } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of October 1878, under Provincial.

16.9.78 3653.W
3654.W
17.12.78 4778.W.
25/11./78. 4488.W
Mis 4.7.78. 274 bed.

Examiner, P. W. Accounts.

[illegible] 4/2 [illegible]

[Exr. Wks. Form No. 231.]   [Chap. XX., Sec. ii., Para. 30.]   [P. W. D. Form No. 50, Provincial, Part I.]

Provincial.

PART I.—Irregularities with respect to Estimate and Appropriation for October 1878.

Item No.	Particulars.	No. of appear-ances in statement of the Item	Month in the accounts of which the item appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government. Genl / Dec/-
	Without Estimate & Appropriation Dindigal.								No. 390 W 2/7th Feby/79.
1	Tools and Plant (New supplies)	1	Octr/78	"	1,104	1,104	1,104	A reply is awaited to a reference made by this Office on the 11th Decr/78.	The: Supg: Engineers concerned will take the necessary steps to have these items removed from future statements -
	Nilgiri								
2	Devalla Road	5	June/78	"	847	847	"	A reply is awaited to a reference made by this Office on the 22nd November 1878. Expenditure was last incurred in June 1878.	
3	Nilgiri Planters' Association	2	Sepr/78	"	794	794	"	A reply is awaited to a reference made by this Office on the 13th November 1878. Expenditure was last incurred in September 1878.	
	Presidency.								
4.	Constructing 2 roads parallel to the Buckingham Canal between Chepak bridge and Pyeroft's Road Chepak Park	3	Augt/78	"	5,047	5,047	"	The District Engineer reports under date the 21st October 1878 that Government have been asked to sanction the Estimate and provide the funds. Expenditure was last incurred in August 1878. If the work is completed the Executive Engineer should be instructed to furnish a Completion Certificate.	2 - The estimate was sanctioned in G. O. No. 205 W of 15th January 1879

390/6

[Month of 187 . Sheet No.]

Item No.	Particulars.	No. of appearances in statement of probable items	Month in the accts of which the expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate and Appropriation (B) Sriniker								
5	Tools and Plant	1	Oct/78	"	743	743	743	A reply is awaited to a reference made by this Office on the 11th December 1878.	3. The Exe. Engineers concerned will take steps to have these items removed from future statements and to satisfy themselves that there was any need whatever for the officers concerned to commit the irregularities
	Without Estimate Chingleput								
6	(Tools and Plant) New supplies	1	Oct/78	"	240	240	65	Do.	
	Coimbatore								
7	Constructing a Pise towards Kitchen and Latrine at Central Jail	3	Aug/78	"	269	269	"	A reply is awaited to a reference made by this Office on the 15th October 1878. A reminder has been sent. Expenditure was last incurred in Aug./78.	
	Nilgiri								
8	Tools and Plant	1	Oct/78	"	1,569	1,569	1,106	The Superintending Engineer of the 4th Circle has been requested by this Office to have an estimate sanctioned for this item at an early date.	

350/1

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Month of 187 , Sheet No.]

Item No.	Particulars.	No. of appearances in Statements of objectable Items	Month in the accounts of which objn. of expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (contd.) Presidency.								
9	Blasting Mecca Gate at Chepak	3	Augt./78	"	459	459	42	The District Engineer reports, under date the 21st. Octr. 1878 that an estimate has been submitted to Government for sanction.	4. Separate orders will be passed.
	Excess over Estimate. Coimbatore								
10	Purchase of Tools and Plant	1	Oct/78	126	490	364	490.	Executive Engineer reports under date the 9th January 1879 that an appropriation of funds has been asked for	

6

Item No.	Particulars.	No. of appearances in Statements of objectable Items	Month in the accounts of which objn. of expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Kistna Eastern Delta								
11	Tools and Plant (New Supplies)	1	Oct/78	15	1,086	1,071	1069	A reply is awaited to a reference made by this Office on the 12th December 1878.	5. See para 3-
12	Improvements to the Head Assistant Collector's Cutcherry at Bezwada	1	Oct/78	1,940	2,195	255	78	Do.	
	Nellore Northern								
13	First Class Taluq Cutcherry at Kanighiri	8	March/78	29,650	31,900	2,250	195.	The Superintending Engineer of the 2d. Circle reports under date the 23d. Novr. 1878 that a revised estimate is under preparation and will shortly be submitted.	6. Vide para 7 of G. O. No. 4778 W of 17th Decr./78-

256/3

[Ext. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Month of ——— 187 , Sheet No.]

Item No.	Particulars.	No. of appearances in statements of old Items	Month in the accts. of which the expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (contd.) Nilgiri.								
14	Government House at Norwood	17	June/77	21,500	224,890	203,390	857	An estimate of Rs.2,66,660/ has been sanctioned in G.O. No. 4,488 W. dated 25th November 1878 but the sanction of the Govt. of India to the same has not yet been received.	7. The Examiner will quote the ruling under which the Govt. are precluded from themselves sanctioning this Provincial building, the expenditure upon it being under ten lakhs.
15.	Removing the landslip and restoring the aqueduct at Elk Hill cutting at Ooty	1	Octr./78	5,000	5,259	259	181	The Executive Engineer reports under date the 30th Decr./78 that the excess is within 5 per cent of the estimate. He has been asked to state whether the work is completed, and if so, to submit a completion report at an early date.	
	Vizianagram.								
16.	Additions and Improvements to the Collector's Cutcherry at Vizagapatam	2	Sept./78	5,300	6,290	990	"	A reply is awaited to a reference made by this Office on the 21st November 1878. Expenditure was last incurred in September 1878.	
	Ussur.								
17	Range Officers Quarters at Ussur	4	July/78	5,800	6,090	290	"	The Executive Engineer quotes G.O. No. 2746 dated	8. The attention of the Supdg. Engr. [illegible] Circle is called to para 10 of G.O. No. 4778 W of 17th Decr./78.

[Ex. Wks. Form No. 334.]

9

[P. W. D. Form No. 30, Part I continuation.]

MONTH OF 187 . SHEET No.]

Item No.	Particulars.			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd)							dated 4th July 1878 in which only appropriation has been made. A further reference has been made to him on the subject. Expenditure was last incurred in July 1878.	
	Cuddalore.								
18	Tools and Plant (New Supplies)	3.	Sept/78	22	786	764	202	The Superintending Engineer 3rd Circle has been requested to state what steps have been taken to remove the irregular expenditure	

10

Item No.	Particulars.			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency.								
19.	Tools and Plant (New Supplies)	1	Oct/78	82	318	(236	93.	A reply is awaited to a reference made by this Office dated the 16th January 1879	G. See para 3.
	Tanjore.								
20	Tools and Plant (New Supplies)	1	Oct/78	25	2,416	2,391	2,365	A reply is awaited to a reference made by this Office dated the 16th January 1879.	
	Without Estimate. Golconda.								
21.	Tools and Plant (New Supplies)	1	Oct/78	"	210	210	10	Do	
	Palghat								
22.	Tools and Plant (New Supplies)	1	Oct/78	"	246	246	292	Do	
	Cuddapah								
23	Tools and Plant (New Supplies)	1	Oct/78	"	226	226	29	Do	
	P. W. Stores								
24	Tools and Plant (New Supplies)	1	Oct/78	"	2,318	2,318	1,718	Do	

35/10

[Ext. Wks. Form No. 351.]

[P. W. D. Form No. 50, Part I continuation.]

[Month of 187 . Sheet No.]

Item No.	Particulars.			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate.								
	Vrudachallam								
25	Tools and Plant (New Supplies)	1	Oct/78		253	253	17.	A reply is awaited to a reference made by this Office dated the 16th January 1877	10 — Do —
	Bangalore.								
26	Tools and Plant (New Supplies)	1	Oct/78	„	158	158	78	Do	
	Tinnevelly								
27	Tools and Plant (New Supplies)	1	Oct/78	„	570	570	495	Do	
	Godavery Eastern Delta.								
28	New Press, and Treasury Buildings for the Collector's Cutchery at Cocanada	1	Oct/78	„	900	900	900	The assistant to the Superintending Engineer reports that an estimate will be shown in the Return of Sanctioned Estimate for December 1878.	12

W
3.2.79
E.M.F.

39/0
1.P

22/1

[Ext. Wks. Form No. 384.] [P. W. D. Form No. 50, Part I continuation.]

[Month of 187 Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.

13

[Ext. Wks. Form No. 285.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial Part II.]

Provincial PART II.—Irregularities with respect to Appropriation. for October 1878.

Item No.	Particulars.	No. of appearance in statement of objectionable Items.	Month in the account of which the objectionable [illegible] 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Carur								
1	Tools and Plant (Repairs and Carriage)	1	Oct/78	"	2,587	2,587	2,542	Executive Engineer has been asked to apply for an appropriation from Provincial Funds.	11. See para: 8
	Salem								
2.	Tools and Plant (Repairs and Carriage)	3	Augt/78	"	2,065	2,065	1,455	A reply is awaited to a reference made by this Office on the 11th October 1878. A reminder has been sent.	
	Vizianagram								
3.	Constructing a wooden house for								

3/10
/1

14

Item No.	Particulars.	No. of appearances in statements of objections	Month in the accts of which objection was first raised	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	for tide gauge at Vizagapatam	4	June/78	"	620	620	"	The Executive Engineer reports that Bills were submitted to the District Engineer for sanction. Expenditure was last incurred in September 1878.	2 Tindals have been provided in the Marine Dept.
	Excess over Appropriation Kistna Eastern Delta								
4	Tools and Plant (New Supplies)	1	Oct/78	15	1,086	1,071	1,069	A reply is awaited to a reference made by this Office on the 12th December 1878.	
	Mangalore								
5.	Tools and Plant (Repairs & carriage)	4	July/78	257	1,347	1,090	242	A reply is awaited to a reference made by this Office on the 9th January 1878.	
	Nilgiri								
6	Tools and Plant	1	Oct/78	500	1,569	1,069	1,106	The Executive Engineer has been asked to apply for an appropriation from Provincial funds.	13. See para 2
	Rusikulya								
7	Tools and Plant (Repairs & Carriage)	2	Sept/78	25	1,237	1,212	199	A reply is awaited to a reference made by this Office on the 13th November 1878. A reminder has been sent.	
	Vizianagram								
8	Additions and Improvements to the Collector's cutcherry at Vizagapatam	2	Sept./78	5,300	6,290	990	"	A reply is awaited to a reference made by this Office on the 21st November 1878. A reminder has been sent. Expenditure was last incurred in September 1878.	

15

3970/12

[Ex. Wks. Form No. 335.]

[P. W. D. Form No. 30, Part II. Continuation.]

Month of ——— 187 , Sheet No.]

Item No.	Particulars.			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation (C.R.) Cuddalore.								
9.	Tools and Plant (New Supplies)	2.	Sept/78	22	786	764	202	The Supd. Engineer 3rd Circle reports under date the 29th November 1878 that funds have been appropriated in September 1878 under Irrigation Tools and Plant. The outlay having been transferred to Provincial under a recent Govt. order. He has now been requested to cancel the appropriation made under Irrigation and appropriate funds from Provincial.	—
	Tanjore.								
10.	Tools and Plant (New Supplies)	1	Oct/78	25	2,416	2,391	2365	A reply is awaited to a reference made by this Office dated the 16th January 1879.	~~11~~ See para 3 14
	Tinnevelly.								
11	Tools and Plant (New Supplies)	1	Oct/78	30	570	540	495	– – – Do – – –	

350
13

Items Nos. 1. 6. 7. 9. 21. 22. 23. 25. 26 and 27 under "Irregularities with reference to Estimate" and Items Nos. 1 and 2 under "Irregularities with reference to appropriations" were in their

the

S. E.
E. S. W. O.

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50. Part II. Continuation.]

MONTH OF 187 . SHEET No. .]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
							the powers of sanction of District Engineers and Superintending Engineer
							3.12.79

Miscellaneous Irregularities.

Division	Name of work &c.	No. of appearances in statement of Obj. Items	Months in the accounts of which the expenditure first appeared	No. of works	Amount of Estimate	Amount Expended	Remarks by Examiner P. W. Accts.	Orders by Local Govt.
	Work completed without Estimate.							
Vizianagram —	Constructing a wooden house for tide gauge at Vizagapatam —	5	May 78	1	..	620.	The sanction of Govt. is requested to enable this Office to pass the expenditure.	The Supg. Engr. First Circle will take steps to have an estimate sanctioned for this work.
	Completion Reports not submitted to the Examiner.						The work was reported "Completed" in July 1878, but no Completion Certificate has been received nor any information, as to the authority received from Government for the outlay.	The Supg. Engineers will take steps to have these items removed from future
	Work above Rs 2,500							
Cuddalore —	Constructing Bungalow and Office for Asst. Supdt. of Police at Trickalore —			1	7,730	7,773 —	— Completed in Sepr. 1878	
	Works below Rs 2,500							
Bangalore —				2	530	329		
Caligal —				1	562	562		
				4	8,822	8,664		

39/10
1/4

18

Division	Name of work &c:	No. of appearances in Statement of Objn. Items.	Months in the Accts of which Objn. Expdr. appeared.	No. of works	Amount of Estimate	Amount Expended	Remarks by Examiner P.W. Accts.	Orders by Local Govt.
	Brought Forward:			4	8,822	8,664	Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of Completion Reports.	future statements
Chikkakol				1	1,020	1,050		
Godavery E. Delta				1	816	815		
Guti				2	472	535		
Hospitta				2	204	203		
Kambam				1	460	377		
Presidency				18	7,886	7,754		
Pithur				1	230	221		
Salem				3	235	234		
Tanjore				4	2,621	2,529		
Tinnevelly				2	228	228		
Trichinopoly				1	60	49.		
				40	23,054	22,659		
	Work Abstracts for works above ~~Rs~~ 10,000/ not submitted to Exr:							
Nellore Northern	First class Cutcherry at Kanigiry			1	29,650	31,900	Without these 4 monthly abstracts of work done, this Office is unable, by an Examination of the rates at ~~which~~ the Executive Engineer is working, to check an impending excess over an estimate.	
Nilgiri	Govt. House at Norwood			1	21,500	224,890		
Do.	New road from Ootacamund to Coonoor			1	14,478	12,340		
Nundial	First class Talug Cutcherry at Kovilgoontla			1	68,752	67,099		
Nellore Northern	Sub Jail at Kondacoor			1	10,000	8,603		
				5	144,380	344,832		

407 3.2.79

Chepak.
23 January 1879.

L. Conway-Gordon
Examiner P.W. Accounts.

Despd. to all S. Engrs. & Exs. of P.W.D. on the 6-3-79

5/3/79

S.188
22/1/79

Cr 323

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

Sent to Press 18/2/79

G. O., 7 Feby 1879, No. 390 W

Nos. 58-57

Objectionable Items

Orders on Statement of — in the Account of Executive Officers for the month of October 1878 under Provincial