Archives 1—10,000—6-10-78.

(1) Number of pages 42

(2) Date of repair 11-11.86

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No. / B.P. No. 668 —W Press. / Mis.

Dated 6. 3. 1879 ~~197~~.

MY.

Not to be folded or roughly handled

1/668

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

5th March 1879, No. 668 W.

General.
Account.

Read the following paper :—

No. 85.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of November 1878.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		No. 86. ORDER THEREON, 5th March 1879, No. 668 W.
	Dindigul.								
1	Tools and Plant. (New Supplies) ..	2	October 1878.	..	1,104	1,104	..	A reply is awaited to a reference made by this office on the 11th December 1878. A reminder has been sent.	
	Nilgiri.								
2	Devalla road	2	June	..	847	847	..	A reply is awaited to a reference made by this office on the 22nd November 1878. A reminder has been sent. Expenditure was last incurred in June 1878.	THE immediate attention of the Superintending Engineer is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible. 2. Replies should be expedited by the officers concerned to the references made by the Examiner.
3	Nilgiri Planters' Association ..	3	Sept.	..	784	784	..	A reply is awaited to a reference made by this office on the 18th November 1878. A reminder has been sent. Expenditure was last incurred in September 1878.	
	Presidency.								
4	Constructing two roads parallel to the Buckingham Canal between Chepak Bridge and Pycroft's Road, Chepak Park.	4	August	..	5,047	5,047	..	On receipt of a reply to a reference made by this office on G.O., No. 265 W, of 15th January 1879, passing orders on this work, the objection will be removed.	
5	Repairing and whitewashing the Banqueting Hall at Government House.	1	Nov.	..	531	531	353	A reply is awaited to a reference made by this office on the 24th January 1879.	
					8,313	8,313	353		

PART I.—Irregularities with respect to Estimate for the Month of November 1878—*continued.*

Item Number	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT ESTIMATE.								
6	*Chingleput.* Tools and Plant (New Supplies) ..	1	Nov. 1878.	..	2,312	2,312	2,136	A reply is awaited to a reference made by this office on the 30th January 1879.	3. Replies should be expedited by the officers concerned to the references made by the Examiner.
7	*Coimbatore.* Constructing pise to wards, kitchen, and latrine at Central Jail.	4	August „	..	269	269	..	A reply is awaited to a reference made by this office on the 15th October 1878. Reminders have been sent. Expenditure was last incurred in August 1878.	
8	*Cuddapah.* Tools and Plant (New Supplies) ..	2	October „		489	489	263	A reply is awaited to a reference made by this office on the 16th January 1879.	
9	*Ramapatam.* Tools and Plant	1	Nov. „	..	226	226	226	A reply is awaited to a reference made by this office on the 30th January 1879.	
10	*Godavari Eastern Delta.* New Press and Treasury building for the Collector's Cutcherry at Cocanada.	2	October „	..	1,196	1,196	298	The Superintending Engineer has brought forward an estimate of Rupees 10,700 in his return of sanctioned estimates for November 1878; but the G.O. (No. 2,363 W. of 1st June 1878) quoted by him does not sanction the work.	4. The sum of Rupees 10,700 represents the probable cost of the work, *vide* paragraph 8 of the Superintending Engineer's letter printed with G.O., No. 2,363, dated 1st June 1878. A regular estimate should be submitted for the sanction of Government without further delay.
11	*Golconda.* Tools and Plant (New Supplies) ..	2	October „	..	210	210	..	A reply is awaited to a reference made by this office on the 16th January 1879.	5. These replies should be expedited.
12	*Nellore.* Tools and Plant (New Supplies) ..	1	Nov. „	..	461	461	370	A reply is awaited to a reference made by this office on the 30th January 1879.	

2/668

Item Number	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
13	*Nilgiri.* Tools and Plant (New Supplies) ..	3	Oct. „ ..	..	1,653	1,653	84	The Superintending Engineer, Fourth Circle, has been requested by this office to have an estimate sanctioned for this item at an early date.	*Vide* paragraph 3 of G.O., No. 390 W, dated 7th July 1879.
14	*Presidency.* Blasting Mecca Gate at Chepak ..	4	Aug. „ ..	..	459	459	..	The District Engineer reports, on the 21st October 1878, that an estimate has been submitted to Government for sanction.	Separate orders will be passed in this case on receipt of reply to a reference made to the Superintending Engineer.
15	Alterations to roads in the compound of Government house.	1	Nov. „ ..	..	416	416	355	A reply is awaited to a reference made by this office on the 24th January 1879.	Replies should be expedited by the officers concerned.
16	*Public Works Stores.* Tools and Plant (New Supplies) ..	2	Oct. „ ..	..	2,414	2,414	96	A reply is awaited to a reference made by this office on the 16th January 1879.	
17	*Tinnevelly.* Tools and Plant (New Supplies) ..	2	Oct. „ ..	..	604	604	34	Do. do. ..	
		..	..	..	10,709	10,709	3,860	..	
	EXCESS OVER ESTIMATES.								
18	*Kistna Eastern Delta.* Tools and Plant (New Supplies) ..	2	Oct. 1878 ..	15	1,102	1,087	16	A reply is awaited to a reference made by this office on the 12th December 1878. A reminder has been sent.	Do. do.
19	*Cuddalore.* Tools and Plant (New Supplies) ..	3	Sept. „ ..	22	786	764	..	The Superintending Engineer, Third Circle, has been requested by this office to state what steps have been taken to remove the irregular expenditure.	
20	*Godavari Eastern Delta.* Tools and Plant (New Supplies) ..	1	Nov. „ ..	99	682	583	64	The Superintending Engineer, First Circle, has been requested to sanction an estimate under Provincial, cancelling those that were sanctioned under Capital Extraordinary and Revenue.	
21	*Tanjore.* Tools and Plant (New Supplies) ..	2	Oct. „ ..	25	2,417	2,392	1	A reply is awaited to a reference made by this office on the 16th January 1879.	

PART I.—Irregularities with respect to Estimate for the Month of November 1878—*continued.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	EXCESS OVER ESTIMATE—*contd.*								
	Vizagapatam.								
22	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	2	Sept. 1878 ..	5,300	6,323	1,023	13	A reply is awaited to a reference made by this office on the 21st November 1878. A reminder has been sent.	Replies should be expedited by the officers concerned.
	Kistna Eastern Delta.								
23	Improvements to the Head Assistant Collector's Cutcherry at Bezwada.	2	Oct. „ ..	1,940	2,211	271	16	A reply is awaited to a reference made by this office on the 12th December 1878. A reminder has been sent.	
	Coimbatore.								
24	Purchase of Tools and Plant ..	2	Oct. „ ..	125	426	301	..	The Executive Engineer reports, on the 9th January 1879, that an appropriation of funds has been asked for. He has been informed that he has funds enough at his disposal wherewith to make the required appropriation.	The Examiner's remarks here appear irrelevant. It is a question of provision of *estimate* and not *appropriation*. The Superintending Engineer will take the necessary steps for having the objection removed.
	Canara.								
25	Jail well at Mangalore	1	Nov. „ ..	130	364	234	364	A reply is awaited to a reference made by this office on the 20th January 1879.	Reply should be expedited.
	Nellore Northern.								
26	First-class Taluk Cutcherry at Kanigherry.	9	March „ ..	29,650	31,982	2,332	85	The Superintending Engineer, Second Circle, reports, under date the 23rd November 1878, that a revised estimate is under preparation and will shortly be submitted.	The submission of the revised estimate should be expedited.
	Nilgiri.								
27	Government house at Norwood ..	18	June 1877 ..	21,500	2,26,311	2,04,811	1,4[illegible]	An estimate of Rupees 2,66,060 has been sanctioned in G.O., No. 4,468 W, dated 25th November 1878, but the sanction of the Government of India to the same has not yet been received.	*Vide* paragraph 7 of G.O., No. 390 W dated 7th February 1879.
28	Removing the land slip and restoring the aqueduct at Elk Hill cutting at Ooty.	2	Oct. 1878 ..	5,000	5,261	261	2	The Executive Engineer reports, under date the 25th January 1879, that the excess is within five per cent of the estimate, and a completion report has been submitted through the Superintending Engineer on the 24th January 1879. On the receipt of the above report the objection will be removed.	*Vide* paragraph 3 of G.O., No. 390 W, dated 7th February 1879.
	Oossor.								
29	Range Officer's Quarters at Oosoor ..	5	July „ ..	5,800	6,090	290	..	The Executive Engineer quotes G.O., No. 2,746, of 4th July 1878, in which only an appropriation has been made. A further reference has been issued to him on the subject. Expenditure was last incurred in July 1878.	The Executive Engineer's reply which should be expedited will be awaited.
	Salem.								
30	Fixing semi-circular zinc gutter and cast-iron pipes along the front, rear, and side verandah of the Collector's Cutcherry at Salem.	1	Nov. „ ..	410	655	245	80	A reply is awaited to a reference made by this office on the 23rd January 1879.	Replies should be expedited.
	Bellary.								
31	Constructing Sub-Collector's Cutcherry at Gooty.	1	Do. ..	12,000	12,293	293	312	Do. do. ..	
				82,017	2,96,970	2,14,953	2,396		

PART II.—Irregularities with respect to Appropriation for November 1878.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	WITHOUT APPROPRIATION.								
	Salem.								
1	Tools and plant (repairs and caraiage).	4	Aug. 1878.	..	2,260	2,260	195	A reply is awaited to a reference made by this office on the 12th October 1878. Reminders have been sent.	Reply should be expedited.
	Vizianagram.								
2	Constructing a wooden house for tide-gauge at Vizagapatam.	5	June ,,	..	620	620	..	The Executive Engineer reports that bills were submitted to the District Engineer for sanction. Expenditure was last incurred in September 1878.	*Vide* paragraph 12 of G.O., No. 390 W, dated 7th February 1879.
3	Quarters for the Hospital Assistant attached to the Zillah Jail at Vizagapatam.	1	Nov. ,,	..	892	892	653	A reply is awaited to a reference made by this office on the 21st November 1878. A reminder has been sent.	Replies should be expedited by the officers concerned.
				..	3,772	3,772	848		
	EXCESS OVER APPROPRIATION.								
	Kistna Eastern Delta.								
4	Tools and plant (new supplies) ..	2	Oct. ,,	15	1,102	1,087	16	A reply is awaited to a reference made by this office on the 12th December 1878. A reminder has been sent.	
	Chingleput.								
5	Tools and plant (new supplies) ..	1	Nov. ,,	218	2,312	2,094	2,136	A reply is awaited to a reference made by this office on the 30th January 1879.	
	Cuddalore.								
6	Tools and plant (new supplies) ..	2	Sept. ,,	22	786	764	..	The Superintending Engineer, Third Circle, has been requested by this office to cancel the appropriations made under Irrigation and appropriate funds under Provincial.	
	Godaveri Eastern Delta.								
7	Tools and plant (new supplies) ..	1	Nov. ,,	99	682	583	64	The Superintending Engineer, First Circle, has been requested by this office to appropriate funds under Provincial, cancelling those that were made under Capital Extraordinary and Revenue.	
	Kurnool.								
8	Tools and plant (repairs and carriage).	1	Nov. 1878 ..	70	1,708	1,638	1,508	A reply is awaited to a reference made by this office on the 21st January 1879.	Replies should be expedited.
	Canara.								
9	Tools and plant (repairs and carriage).	1	,, ,, ..	275	1,445	1,170	1,445	A reply is awaited to a reference made by this office on the 30th January 1879.	
	Nilgiri.								
10	Tools and plant	2	Oct ,, ..	500	1,653	1,153	84	The Executive Engineer has been asked to apply for an appropriation from Provincial Funds.	
	Tanjore.								
11	Tools and plant (new supplies) ..	2	,, ,, ..	25	2,417	2,392	1	A reply is awaited to a reference made by this office on the 16th January 1879.	Replies should be expedited by the officers concerned.
	Tinnevelly.								
12	Tools and plant (new supplies) ..	2	,, ,, ..	60	604	544	34	Do. do. ..	
	Vizianagram.								
13	Additions and improvements to the Collector's Cutcherry at Vizagapatam.	3	Sept. ,, ..	5,300	6,323	1,023	33	A reply is awaited to a reference made by this office on the 21st November 1878. A reminder has been sent.	
	Bellary.								
14	Tools and plant (repairs and carriage).	1	Nov. ,, ..	553	1,096	543	488	A reply is awaited to a reference made by this office on the 23rd January 1879.	
			Total ..	7,137	20,128	12,991	5,809		

4/668

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
					RS.	RS.		
	Work completed without Estimate.							
Vizianagram ..	Constructing a wooden house for tide-gauge at Vizagapatam.	6	May 1878 ..	1	..	620	The sanction of Government is requested to enable this office to pass the expenditure. The work was reported "completed" in July 1878, but no completion certificate has been received nor any information as to the authority for the outlay received from Government.	
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.							
	Work above Rupees 2,500.							
Calicut	Re-roofing and making alterations and additions to the Sub-Court, Cochin.	..	..	1	3,970	3,655	Completed in November 1878.	
	Works below Rupees 2,500.							
Bangalore ..	....	..	..	1	70	70	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	*Vide* orders passed on these items in G.O., No. 390 W., dated 7th February 1879, and previous orders. The delay in the submission of completion certificates is particularly unsatisfactory, and Superintending Engineers should use their best endeavours to have them furnished with greater punctuality.
Bellary	....	..	..	3	373	226		
Ganjam ..	....	..	..	2	1,078	1,108		
Chingleput ..	....	..	..	3	512	612		
Chittur	....	..	..	1	100	109		
Godavari Central and Eastern Deltas.	....	..	..	1	816	815		
Anantapur ..	....	..	..	2	472	535		
Kurnool	....	..	..	1	460	877		
Kistna Eastern Delta	....	..	..	2	2,888	3,071		
Canara	....	..	..	7	1,066	1,019		
Presidency ..	....	..	..	24	11,097	10,715		
Salem ..	....	..	..	3	3,595	3,445		
Tanjore ..	....	..	..	5	2,086	2,593		
Tinnevelly ..	....	..	..	5	1,718	1,704		
Trichinopoly ..	....	..	..	3	710	354		
			Total ..	62	31,610	30,299		

5/668

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	Work Abstracts for works above Rs. 10,000 not submitted to Examiner.							
Nellore Northern ..	First-class Cutcherry at Kanyagiri ..	..	..	1	20,650	31,985	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.	
Nilgiri	Government House at Upper Norwood.	..	..	1	2,66,660	2,25,311		
Nellore Southern ..	Second-class Taluk Cutcherry at Venkatagiri.	..	..	1	12,950	12,147		
Do. Central ..	First-class Taluk Cutcherry, Udayagiri.	..	..	1	27,930	26,861		
Do. Northern ..	Sub-jail at Kandukur	..	..	1	10,000	8,796		
			Total ..	5	3,47,190	3,05,100		

CHEPAUK,
8th February 1879.

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

(True Extract.)

Colonel, R.E.,
Ag. Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Second, Third, Fourth, and Fifth Circles.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker and C. Howarth.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of (1879) Madras

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEERS,
FIRST, SECOND, FOURTH,
AND FIFTH, CIRCLES,
&c., &c., &c.

Dated March 5th.

Issued

Read. Recd.

G. O., 5th March 1879, No. 668 W.

MARCH.
Nos. 85 86.

Objectionable Items.—Orders on statement of — in the accounts of Executive Officers for the month of November 1878 under Provincial.

899/6

Pro. of 5-3-79 No 668

No.

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 10 } February } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of November 1878, under Provincial.

Llewy Gordon

Examiner, P. W. Accounts.

Local
8-2-79

[illegible]
8/2

[Exr. Wks. Form No. 281.] [Chap. XX., Sec. II., Para. 30.] [P. W. D. Form No. 50, Provincial, Part I.]

13

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items	Month in the Accounts of which Objectionable expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate and Appropriation								Genl No 668 W/ 5th March 79
	Dindigul								
1.	Tools Plant (New Supplies)	2.	Oct '78	"	1,104	1,104	"	A reply is awaited to a reference made by this Office on the 11th December 1878. A Reminder has been sent.	The immediate attention of the S. Es: is called to the following remarks and every endeavour should be made to adjust the irregularities as early as possible.
	Nilgiri								
2.	Devalla Road	6	June '78	"	847	847	"	A reply is awaited to a reference made by this Office on the 22nd November 1878. A reminder has been sent. Expenditure was last incurred in June 1878.—	Replies should be expedited by the Officers concerned to the references made by the Examiner.
3.	Nilgiri Planters Association	3	Sep '78	"	794	794	"	A reply is awaited to a reference made by this Office on the 13th Novr 1878. A reminder has been sent. Expenditure was last incurred in September 1878.—	7/668
	Presidency								
4.	Constructing two roads parallel to the Buckingham Canal between Chepauk bridge and Ice house road Chepauk Park	4	Aug '78	"	5,047	5,047	"	On receipt of a reply to a reference made by this Office on G.O. No 205 W of 15th Jany 1879, passing orders on this work, the objection will be removed.—	

[Ext. Wks. Form No. 334.]

[P. W. O. Form No. 50, Part I. continuation.]

[Provincial MONTH OF November 1878. SHEET No.]

Item No.	Particulars.	Number of appearances in Statements of Objectionable Items	Month in the Accounts of which Objectionable Expenditure appears	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate and Appropriation (contd.) Presidency								
5	Repairing and whitewashing the Banqueting Hall at Government House	1	Nov 78	"	531	531	356	A reply is awaited to a reference made by this Office on the 24th January 1879.	
					8323	8323	356		
	Without Estimate Chingleput								
6	Tools & Plant (New Supplies)	1	Nov 78	"	2312	2312	2136	A reply is awaited to a reference made by this Office on the 30th Jany 1879.	Ditto
7	Coimbatore Constructing Fire to Wards, Kitchen and Latrine at Central Jail	4	Aug 78	"	269	269	"	A reply is awaited to a reference made by this Office on the 15 October 1878. Reminders have been sent. Expenditure was last incurred in August 1878.-	

8/668

[Exr. Wks. Form No. 354.]

[P. W. D. Form No. 50, Part I, continuation.]

[Provincial MONTH OF Novr. 1878. SHEET NO.]

Item No.	Particulars.	Number of appearance in Statements of Objectionable Items	Month in the Accounts of which Objectionable expenditure was first incurred	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Contd.)								
	Cuddapah								
8.	Tools & Plant (New Supplies)	2.	Oct 78	"	489	489	263	Reply is awaited to a reference made by this Office on the 16th January 1879.	— ditto —
	Ramapatam								
9.	Tools & Plant	1	Nov 78	"	226	226	226	Reply is awaited to a reference made by this Office on the 30th January 1879.	
	Godavery Eastern Delta								
10	New Press & Treasury Building for the Collector's Cutcherry at Cocanada	2.	Oct 78	"	1196	1196	296	The Superintending Engineer has brought forward an Estimate of Rs. 10700 in his Return of Sanctioned Estimates for November 1878 but the G.O. (No. 2363 W of 1st June 1878) quoted by him does not sanction the work.	The sum of Rs: 10700 represents the probable cost of the work vide para. 8 of the S.E's letter printed with G.O. No. 2363 d/ 1st June 78. A Regular estimate should be submitted for the sanction of Govt. without further delay.

9/668

[Sec. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF Novr 1878. SHEET NO.]

Item No.	Particulars.	Number appearing in Statement of Objectionable Items.	Month in the course of which objectionable expenditure 1st appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Cont'd) Golconda								
11	Tools & Plant (New Supplies)	2	Oct 78	"	210	210	"	A reply is awaited to a reference made by this Office on the 16 January 1879.	These replies should be expedited.
	Nellore								
12	Tools & Plant (New Supplies)	1	Nov 78	"	461	461	370	A reply is awaited to a reference made by this Office on the 30th January 1879.	
	Nilgiri.								
13	Tools & Plant (New Supplies)	2	Oct 78	"	1653	1653	84	The Superintending Engineer 4 Circle has been requested by this Office to have an Estimate sanctioned for this item at an early date	Vide para 3 of G.O. No. 390. W. d/ 7th July 1879.

10/668

[Ex. Wks. Form No. 331.]

[P. W. D. Form No. 50, Part I. continuation.]

[Provincial MONTH OF Nov 1878. SHEET NO.]

Item No.	Particulars.	Number of appearances in Statt of Objectionable Items	Month in which the amount of objectionable expenditure first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimates Kistna Eastern Delta								
18	Tools & Plant (New Supplies)	2	Oct 78	15	1102	1087	16	A reply is awaited to a reference made by this office on the 12th December 1878. A reminder has been sent.	
	Cuddalore								
19	Tools & Plant (New Supplies)	3	Sept 78	22	786	764	"	The Superintending Engineer 3rd Circle has been requested [illegible] to [illegible] what steps have been taken to remove the irregular expenditure.	ditto
	Godavery Eastern Delta								
20	Tools & Plant (New Supplies)	1.	Nov 78	99	682	583	64	The Superintending Engineer 1st Circle has been requested to sanction an Estimate under Provincial, cancelling those that were sanctioned under Capital Extraordinary and Revenue.-	12/668

[Ext. Wks. Form No. 331.]

[P. W. D. Form No. 56, Part I. continuation]

[Provincial MONTH OF Nov 1878. SHEET NO.]

Item No.	Particulars.	Number of Appropriation in Statement of Expenditure at a Glance	Month in the Accounts in which the excess over the estimate appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimates (Cont) Tanjore								
21.	Tools & Plant (New Supplies)	2	Oct 78	26	2417	2392	1	A reply is awaited to a reference made by this Office on the 16 January '79.	Ditto
	Vizianagram								
22	Additions and improvements to the Collector's Cutcherry at Vizagapatam	3	Sep 78	5300	6323	1023	30	A reply is awaited to a reference made by this Office on the 21 November 1878. A reminder has been sent.	
	Kistna Eastern Delta								
23	Improvements to the Head Assistant Collector's Cutcherry at Bezwadah	2	Oct 78	1940	2211	271	16	A reply is awaited to a reference made by this Office on the 12 December 1878. A reminder has been sent.	

[Pre-War Form No. [illegible]]

[P. W. D. Form No. 30, Part I. continuation.]

[Financial MONTH OF Nov 1878 . SHEET No.]

Item No.	Particulars.	Number of [illegible]	Month in [illegible]	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimates (Contd) Coimbatore								
24	Purchase of Tools & Plant	2	Oct 78	126	490	364	„	The Executive Engr reports on the 9 January 79 that an appropriation of funds had been asked for. He has been informed that he has funds enough at his disposal wherewith to make the required appropriation.	The Examiner's remarks here appear irrelevant. It is a question of [illegible] of estimate not appropriation. The Supdg. Engr. will take the necessary steps for having the objection [illegible]
	Canara								
25.	Jail Wall at Mangalore	1.	Nov 78	130	364	234	364	A reply is awaited to a reference made by this Office on the 30 January 79.	Reply should be expedited.
	Nellore Northern								
26	First Class Taluq Cutchery at Kanighery	9.	March 78	29650	31985	2335	85.	The Superintending Engineer 2nd Circle reports under date the 23rd Novr 1878, that a revised Estimate is under preparation and will shortly be submitted	The submission of the revised Estimate should be expedited.

(Ext. Wo... No. 321.)

[P. W. D. Form No. 30, Part I. continuation.]

[Provincial MONTH OF Nov 1878, SHEET No.]

Item No.	Particulars.	Number of appearances in Statements of Objection of the Items	Month in the accounts of which objectionable expenditure appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd) Nilgiri.								
27	Government House at Norwood	18	June 77	21,600	226,311	204,811	1421	An Estimate of Rs 266,660 has been sanctioned in G.O. No 4480 W dated 25th Nov 1878, but the sanction of the Government of India to the same has not yet been received.	Vide para: 7 of G.O. No 390. W. d/ 7th Feb
28	Removing the land slips and restoring the Aqueduct at 4th Mile Stone at Ootn	2	Oct 78	5000	5261.	261.	2.	The Ex Engineer reports under date the 25th Jany 1879, that the excess is within 5 per cent of the Estimate, and a Completion report has been submitted through the Supdg Engineer on the 24th Jany 1879. On the receipt of the above report the objection will be removed.	Vide para: 3 of G.O. No 390. W. d/ 7th Feby 79 18
	Oosoor								
29.	Range Officers Quarters at Oosoor	5.	July 78 ✓	5,800 ✓	6,090 ✓	290	" ✓	The Ex: Engineer quotes G.O. 2746 of 4th July 1878, in which only an appropriation has been made. A further reference has issued to him on the subject. Expenditure was last incurred in July 1878.	The E. E's reply, which should be expedited will be awaited 15/668

19

Item No.	Particulars.	Number of appearance in Statement of Objectionable items.	Month in ~~which~~ the accts of wh Objectionable expenditure 1st appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd)								
	Salem								
30.	Fixing Semi Circular Zinc gutter and cast Iron Pipes along the front, rear and side Verandah of the Collectors Cutcherry at Salem	1.	Nov 78	410	655	245	80	A reply is awaited to a reference made by this Office on the 23rd January 1879.	Replies should be expedited.
	Bellary								
31.	Constructing Sub Collectors Cutcherry at Gooty	1.	Nov 78	12,000	12,293	293	313	do	
				82,017	296,970	214,953	2395		

[Exr. Wks. Form No. 285.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Provincial Part II.]

Provincial

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of appearance in Statement of Objectionable items.	Month in the accounts of which objectionable expenditure 1st appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation								
	Salem								
1.	Tools & Plant (Repairs & Carriage)	4	Aug 78	„	2260	2260	195	A reply is awaited to a reference made by this Office on the 11 Oct 78. Reminders have been sent.	Reply should be expedited.
	Vizianagram								
2.	Constructing a wooden house for tide guage at Vizagapatam	5.	June 78	„	620	620	„	The Ex: Engr reports that bills were submitted to the District Engineer for sanction. Expenditure was last incurred in Sep 78.	Vide para: 12 of G. O. No 390 d/7th Feby: 187

76/668

Item No.	Particulars.	Number of appearances in Statements of Objectionable Items.	Month in the Account of which Objectionable expenditure appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Cont^d)								
	Vizianagram (Cont^d)								
3.	Quarters for the hospital Assistant attached to the Zillah Jail at Vizagapatam	1	Nov 78	"	892	892	653.	A reply is awaited to a reference made by this Office on the 21^st November 1878. A reminder has been sent.	Replies should be expedited by the Offices concerned.
				"	3772	3772	848		
	Excess over Appropriation								
	Kistna Eastern Delta								
4.	Tools & Plant (New supplies)	2.	Oct 78	15 ✓	1102 ✓	1087 ✓	16 ✓	A reply is awaited to a reference made by this Office on the 12^th Dec^r 1878. A reminder has been sent.	
	Chingleput								
5.	Tools & Plant (New Supplies)	1.	Nov 78	218	2312	2094	2136	A reply is awaited to a reference made by this Office on the 30^th January 1879.	
	Cuddalore								
6.	Tools & Plant (New Supplies)	3.	Sep 78	22	786 ✓	764 ✓	" ✓	The Sup^g Engineer 3^d Circle has been requested by this Office to cancel the Appropriations made under Irrigation and appropriate funds under Provincial.	

12/868

[Ext. Wk. Form No. 555.]

[P. W. D. Form No. 50, Part II, Continuation.]

Provincial MONTH OF Nov 1878. SHEET NO.]

Item No.	Particulars.	Number of appearances in Statements of Objectionable Items	Month in the accounts of which the objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
2									
	Excess over Appropriation (Contd)								
	Godavery Eastern Delta								
7	Tools & Plant. (New Supplies)	1.	Nov 78	99	682	583	64.	The Supg Engineer 1st Circle has been requested by this Office to appropriate funds under Provincial, cancelling those that were made under Capital Extraordinary and Revenue.-	—
	Kurnool								
8	Tools & Plant. (Repairs + Carriage)	1.	Nov 78	70	1708	1638	1508	A reply is awaited to a reference made by this Office on the 21st Jany 1879.	Replies should be expedited
	Canara.								
9.	Tools & Plant. (Repairs + Carriage)	1	Nov 78	275	1445	1170	1445	A reply is awaited to a reference made by this Office on the 30th January 1879.	
	Nilgiri								
10	Tools & Plant	2	Oct 78	500	1653	1153	84	The Executive Engineer has been asked to apply for an appropriation from Provincial funds.	—

18/668

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Provincial MONTH OF Nov. 1878. SHEET NO. .]

Item No.	Particulars.	Number of appearances in Statements of Objection to the Items.	Month in the accounts of which objectionable expenditure 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation (Contd)								
	Tanjore								
11.	Tools & Plant (New Supplies)	2	Oct 78	25	2417	2392	1.	A reply is awaited to a reference made by this Office on the 16th January 1879	Replies should be expedited by the Officers concerned.
	Tinnevelly								
12.	Tools & Plant (New Supplies)	2.	Oct 78	60	604	544	34	do	
	Vizianagram								
13	Additions and Improvements to the Collectors Cutcherry at Vizagapatam -	3	Sep 78	5,300	6323	1,023	33	A reply is awaited to a reference made by this Office on the 21st November 1878. A reminder has been sent.	
	Bellary								
14	Tools & Plant (Repairs & Carriage)	1	Nov 78	553	1096	543	488	A reply is awaited to a reference made by this Office on the 23rd January 1879	
				7137	20128	12991	5809		

WH
5-2-79

19/668

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities.

Division	Name of Work &a	No. of appearances in State of Objections	Month in the Regr. in which Obj. to expenditure Appeared	No. of works	Amount of Estimate	Amount Expended	Remarks by Examiner.	Orders for Local Govt.
	Work completed without Estimate.							
Vizianagram	Constructing a wooden house for tide guage at Visagapatam	6	May 78	1	"	620	The sanction of Government is requested to enable this Office to pass the expenditure.– The work was reported "Completed" in July 1878, but no Completion Certificate has been received nor any information as to the authority for the outlay received from Government.	20/668 Vide orders passed on these items in G. O. No 390. W. of

Amount | Expendi- | Excess over | Expendi- ture | Opinion of the District | Orders by Local Government.

Division	Name of Work &c	Number of appearances in Statements of Office Funds	Month in the accounts of which office return first appeared	No of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt
	Completion Reports not submitted to Examiner.							
	Work above Rs 2500							
Calicut	Re-roofing and making Alterations & additions to the Sub Court Cochin			1	3970	3656	Completed in Nov 78	7th February 1879 and previous orders. The delay in the submission of Completion Certificates is particularly unsatisfactory and S. Es: should use their best endeavours to have them furnished with greater punctuality
	Works below Rs 2,500							
Bangalore				1	70	70		
Bellary				3	373	226		
Ganjam				2	1078	1108		
Chingleput				3	512	512		
Chittoor				1	100	100	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of Completion Reports	
Godavery C & E Deltas				1	816	815		
Anantapore				2	472	535		
Kurnool				1	460	377		
Kistna E. Delta				2	2888	3071		
[illegible]				1	666	1019		
Presidency				24	11,097	10,715		
Salem				3	3595	3446		
Tanjore				5	2685	2593		
Tinnevelly				3	1718	1704		
Trichinopoly				3	710	354		
				62	31,610	30,299		
	Work Abstracts for works above Rs 10000 not submitted to Examiner							
Nellore Northern	1st Class Cutcherry - Kanigeri			1	29650	31,985	Without these Monthly Abstracts of Works done, this Office is unable, by an examination of the rates at which the Ex Engrs are working to check an impending excess over an Estimate.	
Nilgiri	Govt house at Upper Norwood			1	266,660	225,311		
Nellore Southern	2nd Class Taluq Cutcherry at Venkatagherry			1	12,950	12147		
do Central	1st Class Taluq Cutcherry Udayagherry			1	27,930	26,861		
do Western	Sub Jail at Kandacoor			1	10,000	8796		
				5	347,190	305,100		

21/668

15
4-3-79

11
5.3.79

Cir 1334

Govt. of [1879] Madras.

PUBLIC WORKS.

To

7-3

Ed
12-3-79

Dated

Signed

Recd.

Encl.

[illegible] for [illegible] [illegible] [illegible]
17-3-79

G. O. 5 March 1879, No. 668 W

Nos.

[illegible] again [illegible] [illegible]
15-2-79

Objectionable Items

Orders on statement of in the Accounts of Executive Officers for the month of November 1878 under [illegible]

To Chief Supt. Engineers 1st, 2nd, 3rd, 4th & 5th Circles
[illegible] [illegible], [illegible]

Desp. 7-4-79