Archives I—10,006—16-8 77.

(1) Number of pages 18

(2) Date of repair 31. 10. 86.

(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works. DEPARTMENT

G.O. No. B.P. No.	681 W	Press. Mis.
Dated	6. 3. 1879	~~197~~.

L.Ch

Not to be folded or roughly handled

681/1

9

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

6th March 1879, No. 681 W.

General.
Account.

Read the following :—

SPECIAL.

No. 95.

PART I.—Irregularities with respect to Estimate for the Month of December 1878.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		No. 96. ORDER THEREON, 6th March 1879, No. 681 W.
1	*Kistna Western Delta.* Maintenance of Nursery Gardens and Forest at Kurlapalem.	5	Aug. 1878 ..	..	280	280	..	A reply is awaited to a reference made by this office on the 14th October 1878, and reminders have been sent for the same. Expenditure was last incurred in November 1878. In G.O., No. 399 W, dated 8th February 1879, it is stated that no orders can at present be passed.	1. The immediate attention of the Superintending Engineers is called to the following remarks and every endeavor should be made to adjust the irregularities as early as possible. The required reply should be expedited.
	EXCESS OVER ESTIMATE.								
2	*Architect.* Constructing Senate house at Chepak.	6	May " ..	2,76,386	2,89,583	13,197	1,776	In G.O., No. 399 W, dated 8th February 1879, the Consulting Architect was asked to expedite the despatch of a revised estimate.	2. *Vide* paragraph 2 of G.O., No. 399 W, dated 8th February 1879.
3	*Kistna Western Delta.* Constructing Subsidiary jail at Kapali.	30	April 1876 ..	5,220	7,556	2,336	..	In G.O., No. 2,766 W, dated 6th July 1878, the Government state that the District Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the revised estimate. A reply is also awaited to a reference made by this office on the 12th October 1878, and reminders have been sent for the same.	3. *Vide* paragraph 3 of G.O., No. 399 W, of the 8th February 1879. The report referred to should be expedited with a full explanation of the delay in its submission.
4	*Oosoor.* Removing and renewing roof of the Dharmapuri School-room.	2	Nov. 1878 ..	3,475	3,768	293	..	A reply is awaited to a reference made by this office on the 25th January 1879. A reminder has been sent. Expenditure was last incurred in November 1878.	4. Reply should be expedited.
				2,85,081	3,00,907	15,826	1,776		

SPECIAL.

PART II.—Irregularities with respect to Appropriation for the Month of December 1878.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION. *Calicut.*			RS.	RS.	RS.	RS.		
5	Constructing two more wooden groynes to protect the foreshore in front of the Calicut new custom house.	3	Oct. 1873 ..	..	2,057	2,057	117	In G.O., No. 187 W, of 14th January 1879, it is stated that funds cannot at present be provided in the Public Works Department. Government has been informed that the Civil Department should furnish the funds—*vide* this office letter No. 467 W, dated 21st February 1879.	5. *Vide* paragraph 5 of G.O., No. 656 W, dated 4th March 1878.
	EXCESS OVER APPROPRIATION. *Architect.*								
6	Constructing Senate-house at Chepak.	6	April „ ..	15,279	22,650	7,371	1,776	The Government in their Order, No. 399 W, dated 8th February 1879, state that the Consulting Architect has been addressed on the subject.	6. *Vide* paragraph 5 of G.O., No. 399 W, dated 8th February 1879.

Miscellaneous Irregularities.

Divisions.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	Completion Reports not submitted to Examiner. *Works above Rupees 2,500.*				RS.	RS.		
Chingleput ..	Constructing laboratory for the Agricultural College, Government Farm, Saidapet.	..	..	1	5,450	5,449	Completed in November 1878	
Nellore, Northern ..	Zemindar's house at Chundie ..	..	..	1	4,480	4,347	Do. June 1878	
Tanjore	Additions and improvements to the Provincial College, Combaconum.	..	..	1	58,000	57,273	Do. Oct. „	
	Works below Rupees 2,500.							
Ganjam	....	..	..	3	2,640	2,798	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	*Vide* paragraphs 8 and 9 of G.O., No. 4,874 W, dated 31st December 1878.
Wynad	....	..	..	1	105	93		
Canara	....	..	..	1	110	103		
				8	70,785	70,063		
	Work Abstracts for works above Rupees 10,000 not submitted to Controller.							
Guntoor	District jail at Guntoor* ..	..	..	1	37,313	24,010	* The Executive Engineer states that the work voucher will be submitted shortly.	
Tinnevelly ..	New Jail to contain 310 prisoners at Palamcottah.	..	..	1	1,60,000	30,986	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.	
Vizianagram ..	Zillah jail at Vizagapatam ..	..	..	1	23,300	7,232		
				3	2,20,613	62,228		

(True Extract.)

(Signed) J. H. M. SHAW-STEWART, Col., R.E.,
Ag. Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Second, Third, Fourth, and Fifth Circles.
,, Examiner of Public Works Accounts.
" Consg Architect

Exd. E. C. Shunker
Spare Copies

GENERAL
ACCOUNT.

Govt. of {1879} Madras.

PUBLIC WORKS.

To

SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES,
&c., &c., &c.

Dated March 6th.

Issued

Recd.

Encl.

G. O., *6th March* 1879, *No.* 681 W.

MARCH.

Nos. 95-96.

Objectionable Items.—Orders on Statement of — in the accounts of Executive Officers for the month of December 1878 under Special.

681/3

No.
Pro. 9 6-3-79 No. 681 W

6.7-78 No 2766 W
14-1-79 - 187 W
8. 2 - " - 399 W

From
The Examiner,
Public Works Accounts,

To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 3rd March } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of December 1878, under ~~Local~~ Special.

L. Conway-Gordon

Examiner, P. W. Accounts.
Major R. E.

[illegible]
3-3-79.

[illegible]
2/3

[Exr. Wks. Form No. 280.] [Chap. XX., Sec. ii., Para. 36.] [P. W. D. Form No. 50, Local, Part I.]

~~Local.~~ Special

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Appearance in Statement of Objections.	Month in which objectionable expenditure appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Genl Accts Orders by Local Government. No. 581 W d/6th March/79.
	Without Estimate								The immediate attention of the D.Es is called to the following remarks and every endeavour should be made to adjust the irregularities as early as possible.
	Kistna Western Delta Maintenance of Nursery Gardens and forest at Nurlapalem	5.	Aug 78	"	280	280	"	A reply is awaited to a reference made by this Office on the 14th Oct 78 and reminders have been sent for the same. Expenditure was last incurred in November 1878. In G.O. No. 399. W of 8 February 1879 it is stated that no orders can at present be passed.	The required reply should be expedited.
	Excess over Estimate **Architect** Constructing Senate House at Chepauk	6.	May 78	276386	289583	13197	1776	In G.O. No. 399. W dated 8th February 1879, the Consulting Architect was asked to expedite the despatch of a revised Estimate	Vide para 2 of G.O. No. 399 W d/8th of Feby 1879.
	Kistna Western Delta Constructing Subsidiary Jail at Repali	30	April 76	5220	7556	2336	"	In G.O. No. 2766 W d/6 July 1878 the Govt state that the Dt Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the revised estimate. A reply is also awaited to a reference made by this Office on the	Vide para 3 of G.O. No. 399 W of the 8th Feby/79. The report referred to should be expedited with a full explanation of the delay in its submission.

Item No.	Particulars.	Number of Appearances in Statement of Objections	Month in the Accounts in which Expenditure appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd)							12th October 1878 and reminders have been sent for the same.-	
	Oosoor Removing & renewing roof of the Darampoorey School room	2	Nov 78	3476	3768	293	"	A reply is awaited to a reference made by this Office on the 25th January 1879. A reminder has been sent. Expenditure was last incurred in Novr 1878.-	Reply should be expedited.
				285,281	300,907	15,826	1776		

[Exr. Wks. Form No. 284.]　[Chap. XX., Sec. ii., Para. 30.]　[P. W. D. Form No. 50, Local Part II.]

~~Local.~~ Special

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of appearances in Statement of Objections.	Month in the Accounts of which the expenditure 1st appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation								
	Calicut Constructing two more wooden groynes to protect the fore-shore in front of the Calicut New Custom house	3.	Oct 78	"	2057	2057	117	In G.O. No 187 W of 14th January 1879, it is stated that funds cannot at present be provided in the P.W. Dept. Govt has been informed that the Civil Dept should furnish the funds - vide this Office letter No 467 W. d/21st February 1879.	Vide para 5 of G.O. No 656 W d/ 4th March/78.

681/5

Item No.	Particulars.	Number of appropriation in statement of 1878-79 Items.	Month in the accounts of which expenditure 1st appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation Architect Constructing Senate House at Chepak —	6.	April 78	15,279	22,650	7371.	1776	The Government in their order No. 399 W d/ 8th Feby 1879 state that the Consulting Architect has been addressed on the subject.	Vide para 5 of G.O. No. 399 W d/ 8th Feby. 1879.

5.3.79

68/6

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities.

Divisions	Name of work &c.	Number of Appearances on Statements of Objected Items	Month the Acct. of which Expenditure 1st appeared	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner.	Orders by Local Govt.
	Completion Reports not submitted to Examiner							
	Works above Rs. 2500.							
Chingleput	Constructing Laboratory for the Agricultural College Govt. Farm Saidapet			1	5450	5,449	Completed in Novr. 1878.	Vide paras 8 and 9 of G.O. No. 4874 W dated 31st Decr. 1878.
Nellore Northern	Zemindars house at Chundie			1	4480	4347	— do — in June — " —	
Tanjore	Additions & Improvements to the Provincial College, Combaconum			1	58,000	57,273	— do — in Octr. — " —	
	Works below Rs. 2500.							
Ganjam				3	2640	2798	Government are par-	
Wynaad				1	105	93	ticularly requested	
	Carried over			7.	70,675	69,960	to impress upon	

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Division	Name of Work &c	Number of Appearances in Statts of Objections	Month in the Accts of which objection first appeared	No of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Brought forward			7.	70,675	69,960	the Supg Engineers	
Canara				1	110	103	the importance of a	
							more punctual sub-	
				8	70,785	70,063	-mission of Completion	
							Reports.—	
	Work Abstracts for works above Rs 10000 not submitted to Controller						*The Ex: Engr. states that	
Guntur	District Jail at Guntur *			1	37,213	24,010	the work voucher will	
							be submitted shortly.	Do — Do
Tinnevelly	New Jail to contain 310 prisoners at Palamcottah			1	160,000	30,986	Without these Monthly	
Vizianagram	Zillah Jail at Vizagapatam			1.	23,300	7,232	Abstracts of work done	
							this Office is unable by	
				3	220,613	62,228	an examination of the	
							rates at which the Ex:	
							Engrs are working to	
							check an impending	
							excess over an Estimate.—	W.H. 6.3.79

5.3.79

681/8

~~Cr 1892~~

Govt. of (1879) Madras

PUBLIC WORKS.

✓

To

113

Dated

Issued

Recd.

Encl.

G.O. 6 March 1879, No. 1871 W

Nos. 95–96

Objectionable Items

Orders on statements of — in the accounts of Executive Officers for the month of December 1878 under [illegible]

Supdg. Engrs. 1st, 2, 3, 4 & 5 Circles 95

Examiner P W Ac

[illegible] architect 97

Desp. 5/4/79

6