Archives I—10,006—16-8-77.

(1) Number of pages 29
(2) Date of repair
(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works. **DEPARTMENT**

G.O. No. 699 W **Press.**
B.P. No. **Mis.**

Dated 7. 3. 1879 ~~197~~.

Lr. Cos.

Not to be folded or roughly handled

699/1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

7th March 1879, No. 699 W.

General.
Establishment.

Imperial, Buildings and Roads.

Read the following paper :—

No. 116.

PART I.—Irregularities with respect to Estimate for the Month of December 1878.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		No. 117. ORDER THEREON, 7th MARCH 1879, No. 699 W.
	Calicut.								
1	......	..	..	..	..	..	..	....	1. The immediate attention of the Superintending Engineers is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible.
2	Cholera repairs to the Single Men's Barracks, &c., at Maliyapuram in Calicut.	1	Dec. 1878 ..	..	263	263	263	A reply is awaited to a reference made by this office on the 13th February 1879.	2. Orders will be deferred for the present.
	Chingleput.								
3	New Barracks at Poonamallee ..	15	Sept. 1877 ..	..	6,594	6,594	5	Specially reported to Government in letter, No. 18 B, dated 4th October 1878. It is stated in G.O., No. 3,480 W, dated 2nd September 1878, that the orders of the Government of India on Proceedings, No. 2,317, dated 28th May 1878, must be awaited.	3. The sanction of the Government of India to the revised estimates has since been received—*vide* G.O., No. 465 W, dated 11th February 1879.
	Ongole.								
4	Making road from trunk road near Kavalli to Salt platform.	25	Nov. 1876 ..	..	14,995	14,995	229	Specially reported to Government in letter, No. 18 B, dated 4th October 1878. Expenditure is still going on without estimate.	4. *Vide* paragraph 2 of G.O., No. 466 W, dated 19th February 1879.
				..	21,852	21,852	497		

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	EXCESS OVER ESTIMATE.			RS.	RS.	RS.	RS.		
	Presidency.								
5	Making improvements to the Gun Powder Factory.	4	Sept. 1878 ..	54,010	56,764	2,754	405	The Superintending Engineer, Third Circle, reports, under date 13th December 1878, that a revised estimate is now under preparation, and will shortly be submitted to Government for sanction. The normal value of the Famine Relief outlay which is not known, the completion report not having come to hand, should be included in the expenditure here shown, and be taken account of in framing the revised estimate.	5. The submission of the revised estimate should be expedited. The remarks made by the Examiner in regard to the normal value of famine outlay should be borne in mind in the preparation of the revised estimate.
	Ossoor.								
6	Repairing the shed at Hay Yard, Muddagherry.	10	Feb. „	1,862	2,094	232	..	The District Engineer reports, on the 18th September 1878, that an additional estimate will be disposed of shortly. Expenditure was last incurred in June 1878.	6. The Superintending Engineer will at once explain the delay in the disposal of the additional estimate referred to.
	Wynad.								
7	Plastering with cement the swimming bath of the European Regiment.	1	Dec. „	1,160	1,427	267	1,140	A reply is awaited to a reference made by this office on the 13th February 1879.	7. Orders will be deferred for the present.
				57,032	60,285	3,253	735		

699
2

PART II.—Irregularities with respect to Appropriation for the Month of December 1878.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Nilgiri.								
8	Repairing and whitewashing the Military buildings at Wellington.	1	Dec. 1878 ..	..	2,016	2,016	1,897	The Executive Engineer reports, under date the 18th February 1879, that the Superintending Engineer of the Fourth Circle has been requested to appropriate the funds required.	8. The Superintending Engineer concerned will take the necessary action in the matter.
	EXCESS OVER APPROPRIATION.								
	Bangalore.								
9	Rent of buildings for Military Subordinates.	1	Dec. 1878 ..	3,672	4,524	852	365	The Executive Engineer reports, under date the 22nd February 1879, that the Superintending Engineer, Third Circle, has been asked to grant the funds required.	
10	Repairing Cantonment roads ..	1	Do. ..	5,353	5,884	531	218	The Executive Engineer reports, under date the 22nd February 1879, that funds have been applied for.	
				9,025	10,408	1,383	583		

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	Work completed without Estimate.				RS.	RS.		
Presidency ..	Minor repairs to the buildings of the Gun Powder Factory.	8	Feb. 1878 ..	1	..	598	The sanction of Government is requested to enable this office to pass the expenditure.	9. The Superintending Engineer will first be called upon to explain why no estimate was prepared and passed for these repairs—*Vide* paragraph 25-A, Section ii, Chapter III, of the Public Works Code.

Miscellaneous Irregularities—*continued.*

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.							
	Works above Rupees 2,500.				RS.	RS.		
Bangalore ..	Repairing the roof of the Cavalry Stables.	..	..	1	5,459	5,459	Completed in August 1878	10, *Vide* paragraph 8 of G.O., No. 4,874, dated 31st December 1878. The delay in regard to completion reports is particularly unsatisfactory, and Superintending Engineers are requested to take steps for ensuring greater punctuality in their submission.
Presidency ..	Repairing the Vepery Female Hospital.	..	..	1	2,767	2,727	Do. in December 1878 ..	
	Works below Rupees 2,500.							
Bangalore ..	....	..	..	4	1,873	1,829	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
Bellary ..	....	..	..	4	2,655	1,270		
Chingleput ..	....	..	..	2	385	384		
Presidency ..	....	..	..	3	754	701		
Tinnevelly ..	....	..	..	1	745	745		
Trichinopoly ..	....	..	..	9	2,401	1,822		
Vellore ..	....	..	..	1	445	434		
				24	9,258	7,185		
	Work Abstracts for works above Rupees 10,000 *not submitted to Examiner.*							
Negapatam ..	Vadaraniem Salt Canal from Caduvair bridge to Valanganie reach.	..	..	1	10,000	5,270	Without these monthly abstracts of work done this office is unable by an examination of the rates at which the Executive Engineers are working to check an impending excess over an estimate.	11. *Vide* paragraph of G.O., No. 4,874 W, dated 31st December 1878.
Ongole ..	Road from Trunk road near Kavali Salt Platform.	..	..	1	28,350	14,995		
Nilgiri ..	Lawrence Asylum at Ootacamund ..	..	..	1	10,330	6,999		
Presidency ..	Ground for constructing entire set of new huts at Poodoopet.	..	..	1	51,655	44,830		
				4	1,00,335	72,094		

(True Extract.)

Colonel, R.E.,
Ag. Secy. to Govt., P.W.D.

To Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.
To the Examiner of Public Works Accounts.
Exd. C. Howarth.
Spare Copies.

699/3

GENERAL.
ESTABLISHMENT.

Govt. of [1879] Madras,

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
FIRST AND FIFTH CIRCLES,
&c., &c., &c.

Dated March 7th.

Issued

Recd. *Encl.*

G. O., 7th March 1879, No. 699 W

MARCH.

Nos. 116-117.

Objectionable Items.—Orders on statement of — in the accounts of Executive Officers for the month of December 1878 under Imperial, Buildings and Roads.

Pro 7-3-79 No. 699 W

No. 4874 W.
- 343 W
666 W

No. 699/H

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 3rd } March } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of December 1878; under Imperial, Buildings and Roads.

L. Conway-Gordon

Examiner, P. W. Accounts.
Major R. E.

Toch
7.3.79

3/3

[Ex. Wks. Form No. 282.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Buildings and Roads, Part I.]

1

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearances in Statements of Office Items	Month in the Accounts of which the expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government. No. 699 W, of 7th March 79
	Without Estimate							–	1. The immediate attention of the S.Es is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible.
	Calicut								
	Cholera repairs to the Single Men's Barracks &c at Malliapuram in Calicut	1.	Dec 78	~~1. Dec 78~~ .	263	263	263	Reply is awaited to a reference made by this Office on the 13 February 1879.	2. Orders will be deferred for the present.
	Chingleput								
	New Barracks at Poonamallie	15	Sep 77	"	6594	6594	5.	Specially reported to Govt in letter No. 1813 d/4 October 1878. It is stated in G.O. 3480 W d/2 September 1878 that the orders of the Govt of India on Proceedings No. 2317 d/28 May 1878 must be awaited.	3. The sanction of the Govt. of India to the revised estimates has since been received vide G.O. No. 465 W dated 11th Feby 1879
	Ongole								2
	Making road from trunk road near Kavalli to salt platform	25.	Nov 76	"	14995	14995	229	Specially reported to Govt in letter No. 1813 d/4 October 1878. Expenditure is still going on without Estimate.	Vide para 2 of G.O. No. 466 W, dated 19th Feby '79.
				"	21852	21852	497		
	Excess over Estimate								
	Presidency								
	Making Improvements to the Gun Powder Factory	4	Sep 78	54,010	56,764	2,754	405	The Superintending Engineer 3rd Circle reports under date 13 Decr 1878 that a revised Estimate is now under preparation, and will shortly be submitted to Govt for sanction. The normal value of the famine relief outlay	The submission of the revised estimate should be expedited. The remarks made by the S.E. in regard to the normal value of Famine outlay

6/99
5

3

Item No.	Particulars.	Number of appearance in Statts of Object Items.	Month in the Accounts of which Object expenditure 1 appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd)							outlay which is not known, the Completion Report not having come to hand should be included in the expenditure here shown, & be taken account of in framing the revised Estimate.	should be borne in mind in the preparation of the revised estimate.
	Oosoor Repairing the Shed at Hay Yard Muddagherry	10	Feby 78	1862	2094	232	"	The Dist Engineer reports on the 18 Sep 1878, that an additional Estimate will be disposed of shortly. Expenditure was last incurred in June 1878.	The S.E. will at once explain the delay in the disposal of the additional estimate referred to.

4

Item No.	Particulars.	Number of appearance in Statts of Object Items.	Month in the Accounts of which Object expenditure 1 appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Wynaad Plastering with Cement the swimming bath of the European Regiment	1	Dec 78	1160	1427	267	1140	A reply is awaited to a reference made by this Office on the 13 Feby 1879. 6/3. 5.3.79	Orders will be deferred for the present. 6.3.79.
				57032	60285	3253	735.		

699/6

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

MONTH OF ——— 187 , SHEET NO.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

[Ext. Wks. Form No. 286.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.] 5

Imperial, Roads and Buildings. PART II.—Irregularities with respect to Appropriation. Month of December 1878.

Item No.	Particulars.	No. of appearances in Statements of Excess Items	Month in the Accounts of which Excess first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
2		4	5						
	Without Appropriation Nilgiri Repairing and white-washing the Military Buildings at Wellington	1	Dec 78	"	2016	2016	1897	The Executive Engineer reports under date the 18' February 1879, that the Superintending Engineer of the 4' Circle has been requested to appropriate the funds required.-	The Supdg Engr concerned will take the necessary action in the matter.

699/7

6

Item No.	Particulars.	Number of Appearances in Statement of Objectable Items	Month in the Accts of which objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Appropriation Bangalore								
	Rent of Buildings for Military Subordinates	1	Dec 78	3672	4524	852	365	The Executive Engineer reports under date the 22 February 1879 that the Superintending Engineer 3rd Circle has been asked to grant the funds required	do do
	Repairing Cantonment Roads	1	do	5353	5884	531	218	The Executive Engineer reports under date the 22 Feby 1879 that funds have been applied for.	
				9025	10408	1383	583	Wm 5-3	Wh 8.3.

699
8

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Pro 27-8-79 No 699 to

Miscellaneous Irregularities

Division	Name of Work &c	Number of appearances in Statements of Office Estimates	Month in the Accts of which Expenditure first appeared	No of Works	Amount of Estimate	Amount Expended	Remarks by Examiner 13	Orders by Local Govt 14
	Work completed without Estimate							
Presidency	Minor repairs to the Buildings of the Gun Powder Factory	8	Feby 78	1	"	598	The sanction of Government is requested to enable this Office to pass the expenditure.-	The Supdg Engr will first be called upon to explain why no estimate was prepared and passed for these repairs vide para 25A Section II Chapter III of the P.W. Code.
	Completion Reports not submitted to Examiner							
	Works above Rs 2500							
Bangalore	Repairing the roof of the Cavalry Stables			1	5459	5459	Completed in August 1878	Vide para 8 of G.O. No 4874 dated 31st Decr 1878. The delay in regard to
Presidency	Repairing the Vepery Female Hospital			1	2767	2727	do in December 1878	
	Works below Rs 2500							
Bangalore				4	1873	1829	Government	
Bellary				4	2655	1270		
	Carried over			8	4528	3099	699/9 are	

Amount | Expendi- | Excess | Expendi- | Opinion of the District | Local Government.

Divisions	Name of Work &c.	Number of appearances in Statements of Objected Items	Month in the Accounts of which objectionable expenditure 1st appeared	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt
	1 Brought forward	—	—	8	4528	3099	are particularly requested to impress upon the Superintending Engr. the importance of a more punctual submission of Completion Reports.-	Completion reports is particularly unsatisfactory & Supp. Engrs. are requested to take steps for ensuring greater punctuality in their submission.-
Chingleput	—			2	385	384		
Presidency	—			3	754	701		
Tinnevelly	—			1	745	745		
Trichinopoly	—			9	2401	1822		
Vellore	—			1	445	434		
				24	9258	7185		
	Work Abstracts for works above Rs 10,000 not submitted to Examiner							
Nagapatam	Vadaranium Salt Canal from Caduviar bridge to Valangani reach			1	10,000	5270	Without these Monthly Abstracts of work done this Office is unable by an examination of the rates at which the Executive Engineers are working to check an impending excess over an Estimate.	Vide para of G.O. No. 4874 W, d/ 31st Decr 1878.
Ongole	Road from Trunk road near Kavali Salt platform			1	3	14,995		
Nilgiri	Lawrence Asylum @ Ootacamund			1	10330	6999		
Presidency	Ground for constructing entire set of new huts at Kodoopet			1	51655	44830		
				4	100335	72094		

Ms
6.3.79.

3.
6.3.79

699
10

Pas 07-3-99 Nr 699 4to

69a
11

821

Gobt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

Sent to Press
8/3/79

G. O., 7 March 1879, No. 699 W

Nos. 116-117

Objectionable Items

Orders on statement of — in the Accounts of Executive Officers for the month of December 1878 under Imperial Buildings & Roads.

To the Supg Engrs 1st 2nd 3rd 4th & 5th Circles
& the Examiner of P.W. A/cs

Despd 4/4/79