Archives I—10,006—16-8 77.

(1) Number of pages 84

(2) Date of repair 10/86

(3) Initials of the Referencer las

IL NADU ARCHIVES

NMENT OF TAMIL NADU

P.W.D DEPARTMENT

O. No. 972—W Press.
P. No. Mis.

ted 31-3-1875 197.

ded or roughly handled

972/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

31st March 1879, No. 972 W.

General.
Account.

Read the following paper :—

No. 349.

LOCAL.

PART I.—Irregularities with respect to Estimate for the Month of December 1878.

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.	
	MADURA DISTRICT.							
	Dindigul Circle, Dindigul Division.							
1	Closing breaches on road No. 12 from Mylore to Poodoocottah.	5	Aug. 1878.	..	1,683	1,683	..	Sanction is awaited [illegible] estimate for Rupees [illegible] submitted to Government : *vide* Proceedings, Board of Revenue, No. 469, dated 20th February 1879.
	Madura Circle, Madura Division.							
2	Closing breaches on road No. 9 from Thirupatur to Vattanam.	6	April "	..	3,618	3,618	..	It is stated in Revenue Board Proceedings, No. 469, dated 20th February 1879, that an estimate for Rupees 12,200 has been submitted to Government for sanction.
3	Closing breaches on road No. 2 from Madura to Tirupuranam.	6	" "	..	2,940	2,940	..	Sanction is awaited to the estimate of Rupees 5,570 submitted to Government : *vide* Proceedings, Board of Revenue, No. 469, dated 20th February 1879.
4	Closing breaches on road No. 2 from Tirupuranam to Ramnad.	6	May "	..	6,122	6,122	..	Sanction is awaited to the estimate of Rupees 29,170 submitted to Government : *vide* Proceedings, Board of Revenue, No. 469, of 20th February 1879.
5	Closing breaches on road No. 50 from Mana Madura to Parthihanoor.	6	July "	..	1,282	1,282	..	Sanction is awaited to the estimate of Rupees 9,997 submitted to Government : *vide* Revenue Board's Proceedings No. 469, dated 20th February 1879.
6	Closing breaches on road No. 8 from Poovandy to Tondi *via* Shivaganga.	6	" "	..	5,148	5,148	..	Sanction is awaited to the estimate of Rupees 6,900 submitted to Government : *vide* Proceedings, Board of Revenue, No. 469, of 20th February 1879.

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
7	Coonoor Ghat, storm repair.	1	Dec. 1878.	..	682	682	682	A reply is awaited to a reference made by this office on the 4th March 1879.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
8	Road from Anakapalle to Nakkapilli.	2	Nov. „	..	2,513	2,513	146	A reply is awaited to a reference made by this office on the 11th February 1879. A reminder has been sent.
9	Emergent repairs to trunk road No. 6 from Anakapalli to Tuni.	1	Dec. „	..	593	593	593	A reply is awaited to a reference made by this office on the 4th March 1879.
	Total ..	..	..	..	24,581	24,581	1,421	
	WITHOUT ESTIMATE.							
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
10	Renewing the woodwork of Nellikuttu bridge on the road from Munjerry to Pandical.	1	Dec. 1878.	..	298	298	298	A reply is awaited to reference made by this office on the 27th February 1879.
	MADURA DISTRICT.							
	Dindigul Circle, Dindigul Division.							
11	Closing breaches on road No. 8 from Kottampatty to Nuttom.	6	May „	..	494	494	..	The District Engineer report under date, the 3rd November 1878, that an estimate was forwarded to the President, Local Fund Board, Madura, on the 25th June 1878. Expenditure was last incurred in July 1878.
	GODAVARI DISTRICT.							
	Cocanada Circle, Eastern and Central Delta Divisions.							
12	Bridge over Goddoo Calva.	4	Sept. „	..	792	792	..	The Executive Engineer states under date, the 23rd January 1879, that an estimate amounting to Rupees 800 has been sanctioned by the Superintending Engineer in his letter, No. 2,949, of 12th December 1877. This sanction not having been communicated to this office in any of the returns submitted by the Superintending Engineer, the amount still remains objectionable. Expenditure was last incurred in October 1878.
	KISTNA DISTRICT.							
	Guntoor and Masulipatam Circles, Guntoor Division.							
13	Road from Narsaraopet to Vinukonda.	18	April „	..	6,929	6,929	..	Specially reported to Government in letter No. 18 B, dated 4th October 1878. Expenditure was last incurred in January 1878.

Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE—*continued.*			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT.—*continued.*							
	Guntoor and Masulipatam Circle, Guntoor Division.—continued.							
14	Road from Vinukonda to Kambam.	18	April 1877.	..	5,972	5,972	..	Specially reported to Government in letter, No. 18 B, dated 4th October 1878. The Superintending Engineer reports, under date the 25th September 1878, that an estimate has been sent to the Local Fund Board for sanction. Expenditure was last incurred in May 1878.
	MADURA DISTRICT.							
	Madura Circle, Madura Division.							
15	Closing breaches on road No. 16 from Shevaganga to Shembanoor.	6	June 1878.	..	432	432	..	The District Engineer reports under date, the 3rd November 1878, that an estimate was forwarded to the President, Local Fund Board, Madura, on the 6th June 1878. Expenditure was last incurred in June 1878.
	CHINGLEPUT DISTRICT.							
	Saidapet Circle, Chingleput Division.							
16	Constructing a tunnel under the road from Arne to Perryapolliem.	2	Nov. „	..	208	208	..	A reply is awaited to a reference made by this office on the 3rd February 1879. A reminder has been sent.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
17	Road from Sub-Collector's house to Poor-house at Ongole.	3	Oct. „	..	321	321	..	The Superintending Engineer reports on the 30th December 1878, that an estimate is about to be sent to the Chief Engineer, Public Works Department, for sanction of Government. Expenditure was last incurred in October 1878.
	Nellore Circle, Nellore Division.							
18	Road from Kodavalur to Buchireddipolliem.	5	Aug. „	..	665	665	314	A reply is awaited to a reference made by this office on the 16th October 1878. Reminders have been sent.
19	Road from Venkatagiri to Rapur.	2	Nov. „	..	497	497	..	A reply is awaited to a reference made by this office on the 11th February 1879. A reminder has been sent. Expenditure was last incurred in November 1878.
20	Road from Gudaru to Tikkavaram.	2	„ „	..	1,001	1,001	..	Do.
21	Road from Naidupet to Dugarajapatnam.	2	„ „	..	522	522	33	A reply is awaited to a reference made by this office on the 11th February 1879. A reminder has been sent.
22	Road from Podalakur to Rapur.	2	„ „	..	620	620	104	Do.

Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Months in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE —*continued.*			RS.	RS.	RS.	RS.	
	VIZAGAPATAM DISTRICT. *Vizagapatam Circle, Vizagapatam Division.*							
23	Rebuilding Southern abutment and arch of Chittivalsa Bridge.	6	July 1878.	..	666	666	143	The Superintending Engineer, 1st Circle, reports that the construction of the bridge was commenced under instruction contained in Chief Engineer's Memorandum, No. 1,057, dated 28th February 1878, embodied in G.O., 1,334 W, dated 14th March 1878, in anticipation of sanction to an estimate.
24	Repairing bungalow and out-houses at Rambadrapuram.	1	Dec. "	..	220	220	220	A reply is awaited to a reference made by this office on the 4th March 1879.
				..	18,632	18,632	1,112	
	EXCESS OVER ESTIMATE.							
	KISTNA DISTRICT. *Masulipatam Circle, Eastern Delta Division.*							
25	Road between Cowtram and Gudivada.	29	April 1876.	7,250	12,432	5,182	..	Specially reported to Government in letter, No. 18 B, dated 4th October 1878, the Executive Engineer in charge of the District reports on the 28th October 1878, that a revised estimate was sent to Government by the Revenue Board in Proceedings, 2,360, of 23rd August 1878. Expenditure was last incurred in March 1878.
	MADURA DISTRICT. *Dindigul Circle, Dindigul Division.*							
26	Road No. 32 Dindigul to Aravarkurchi.	3	Oct. 1878.	15,400	16,917	1,517	730	The Superintending Engineer states on the 29th January 1879, that the work was resumed in April 1878, under the authority conveyed in the Local Fund Budget for 1878-79. The revised estimate of Rupees 20,110 has not as yet been sanctioned.
	GODAVARI DISTRICT. *Cocanada Circle, Eastern and Central Delta Divisions.*							
27	Constructing an iron lattice girder bridge over Chellangy Salt Creek.	6	July "	5,920	6,896	976	57	The District Engineer reports under date the 26th October 1878, that a revised estimate has been submitted for sanction of the Local Fund Board.

Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Months in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE—*continued.*			RS.	RS.	RS.	RS.	
	MALABAR DISTRICT. *Tellicherry Circle, Wynaad Division.*							
28	Peria ghat and road to Mysore frontier.	27	July 1876 ..	2,12,900	2,40,499	27,599	998	Specially reported to Government in letter No. 18 B, of 4th October 1878. The District Engineer reports on the 7th October 1878, that the estimate is being revised.
29	Road from Calicut to Mysore frontier *via* Tambracherry ghat and Sultan's battery.	2	Oct. 1878	13,820	18,312	4,492	2,240	A reply is awaited to a reference made by this office on the 4th March 1879.
	KISTNA DISTRICT. *Guntur and Masulipatam Circles, Western Delta Division.*							
30	Construction of road from Velooroo to Nizampatam.	30	April 1876	14,050	16,059	2,009	..	The Superintending Engineer reports, that a revised estimate is not required, the Executive Engineer having stated that the excess will be adjusted by sale of materials, to which the President Local Fund Board has agreed. Expenditure was last incurred in June 1878.
31	Road from Iylur to Guntoor.	17	May 1877 ..	1,56,515	1,60,713	4,198	364	Specially reported to Government in letter No. 18 B, dated 4th October 1878.
				4,25,855	4,71,828	45,973	3,661	

PART II.—Irregularities with respect to Appropriation for December 1878.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.	
	CUDDAPAH DISTRICT. *Cuddapah Circle, Cuddapah Division.*							
1	Constructing road dam across Cuppah calwa on 51st mile, Kambam road.	6	June 1878 ..	..	581	581	..	District Engineer reports under date the 16th August 1878, that this work has been included in the list of incomplete works sent to the President Local Fund Board for 1877-78. Expenditure was last incurred in November 1878.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Months in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	CUDDAPAH DISTRICT—*continued.*							
2	*Madhanapalle Circle Madhanapalle Division.*							
	Road from Rajampet to Kudiri *via* Rayachoti.	6	June 1878.	..	714	714	..	District Engineer states on the 10th August 1878, that application will be made to the President of the Local Fund Board to get authority to admit the expenditure. Expenditure was last incurred in June 1878.
	GODAVARI DISTRICT.							
	Cocanada Circle, Eastern and Central Delta Division.							
3	Constructing District road from Nalapalli to Coringa.	6	July „	..	1,148	1,148	..	District Engineer reports on 1st November 1878, that an application has been made to the President of the Local Fund Board for an allotment of funds. Expenditure was last incurred in July 1878.
	KISTNA DISTRICT.							
	Guntur and Masulipatam Circles, Western Delta Division.							
4	Drinking water tank at Purchoor.	6	May „	..	835	835	..	District Engineer reports on the 7th October 1878, that funds have been applied for. Expenditure was last incurred in October 1878.
	MADURA DISTRICT.							
	Dindigal Circle Dindigal Division.							
5	Masonry works on road from Oopilipatty to Darappooram.	6	June „	..	2,341	2,341	116	The Superintending Engineer states, under date the 23rd January 1879, that the expenditure on this work has been included in the Revised Budget submitted to Government on the 26th December 1878.
6	Road No. 34-A. Vada Madura to Vada Sendura	5	Aug. „	..	631	631	..	District Engineer reports on the 17th November 1878, that an application will be made for an allotment of funds. Expenditure was last incurred in August 1878.
7	Emergent repairs to road No. 33.	3	Oct. „	..	656	656	56	The Superintending Engineer reports, on the 29th January 1879, that the required funds have been provided in the revised Local Fund Budget, forwarded to the Local Fund Board. The expenditure already incurred on this work has also been included in the revised Budget submitted to Government on the 26th December 1878.
8	Closing breaches on road No. 1 from Chittampatti to Trichinopoly Boundary.	5	July „	..	804	804	..	District Engineer reports, on the 9th August 1878, that Rupees 1,000 have been applied for in the list of incomplete works submitted to the President on the 27th May 1878. Expenditure was last incurred in November 1878.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	MADURA DISTRICT—*continued.*							
	Madura Circle, Madura Division.							
9.	Closing breaches on road No. 7-A from Madura to Alager Covil.	6	May 1878.	..	1,848	1,848	15	District Engineer reports, under date the 9th August 1878, that Rupees 4,000 have been applied for in the list of incomplete works submitted to the President on the 27th May last.
10	Closing breaches on road No. 3 from Madura to Sayelgoody.	6	April „	..	8,693	8,693	91	District Engineer reports, under date the 23rd September 1878, that the work being of an emergent nature, expenditure was incurred in anticipation of a provision of funds.
11	Closing breaches on road No. 23 from Kanapally to Poondalagoody.	6	Aug. „	..	1,763	1,763	22	The District Engineer reports, under date the 23rd September 1878, that the work being of an emergent nature was commenced in anticipation of a provision of funds.
12	Closing breaches on the 3rd, 4th, 7th, 8th and 9th miles of road No. 1 between Madura and Chillampatty.	6	April „	..	974	974	..	The Superintending Engineer reports, under date the 25th January 1879, that the work being of an emergent nature, expenditure was incurred in anticipation of a provision of funds. Expenditure was last incurred in September 1878.
13	Closing breaches on road No. 7 from Madura to Nuttom.	6	Do.	..	1,713	1,713	16	The District Engineer reports, under date the 26th July 1878, that the work being of an emergent nature, expenditure was incurred in anticipation of a provision of funds.
14.	Closing breaches on road No. 15 from Tripatoor to Mana Madura.	6	Do.	..	1,516	1,516	..	The District Engineer reports, under date the 26th July 1878, that the work being of an emergent nature, expenditure was incurred in anticipation of a provision of funds. Expenditure was last incurred in July 1878.
15	Closing breaches on road No. 8 from Manalore to Poovandy.	5	Do.	..	1,402	1,402	..	The Superintending Engineer reports, under date the 29th January 1879, that Rupees 1,516 have been applied for in the incomplete list of 1877-78, forwarded to the Local Fund Board, Madura, on the 27th May 1878. The expenditure of Rupees 1,402 already incurred on this work up to December 1878, has been included in the Revised Budget submitted to Government on the 26th December 1878. Expenditure was last incurred in November 1878.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*							
	MADURA DISTRICT—*continued.*			RS.	RS.	RS.	RS.	
	Madura Circle, Madura Division—contd.							
16	Metalling rough stone cause-way over the Vigay river, at Molacaul.	4	Sept. 1878.	..	1,109	1,109	..	The Superintending Engineer reports, on the 25th January 1879, that the expenditure was incurred at the request of the District Munsif in anticipation of sanction of an allotment of funds. The Revised Budget in which the required provision is said to have been made, is awaited.
17	Closing breaches on road No. 6 from Madura to Thathumputty.	4	Sept. ,,	..	565	565	..	The Superintending Engineer reports, on the 25th January 1879, that the work being of an emergent nature, expenditure was incurred in anticipation of an allotment of funds. The Revised Budget in which the required provision is said to have been made, is awaited.
	MALABAR DISTRICT.							
	Tellicherry Circle, Wynaad Division.							
18	Palloly bridge ..	6	June ,,	..	853	853	..	District Engineer reports, under date the 2nd September 1878, that an allotment of Rupees 750 was sanctioned by the Local Fund Board in their meeting held on the 17th April 1878. Sanction awaited.
19	Bridges and culverts on Terriote road.	6	May ,,	..	1,681	1,681	..	District Engineer reports, under date 2nd September 1878, that the outlay was incurred in anticipation of an allotment of funds, and that the work is an incomplete work of last year. Expenditure was last incurred in August 1878.
20	Pattial bridge	6	July ,,	..	548	548	..	Do. Expenditure was last incurred in September 1878.
	NELLORE DISTRICT.							
	Nellore Circle, Ongole Division.							
21	Choultry at Cheemacoorty.	5	Aug. ,,	..	1,048	1,048	99	District Engineer reports, under date the 28th October 1878, that Rupees 1,075 were applied for in the list of incomplete works submitted to the Local Fund Board on the 10th May 1878. Funds have, however, not been provided for this work, in the sanction accorded in the Revenue Board's Proceedings, No. 3,342, dated 14th December 1878, to the incomplete works of 1877-78 in the Nellore Circle.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Months in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	NELLORE DISTRICT—*continued.*							
	Nellore Circle, Nellore Division.							
22	Constructing a 1st-class Choultry at Sullurpett.	6	May 1878.	..	1,065	1,065	..	District Engineer reports, under date the 29th July 1878, that Rupees 972 were applied for in the list of incomplete works submitted to the Local Fund Board on the 10th May 1878. Expenditure was last incurred in September 1878. Funds, however, have not been provided for this work in the sanction accorded in Revenue Board's Proceedings, No. 3,342, dated 14th December 1878, to the incomplete works of 1877-78 in the Nellore Circle.
23	Constructing a 1st-class Choultry at Gudur.	4	Sept. ,,	..	592	592	..	The Superintending Engineer reports, under date the 6th December 1878, that funds have been applied for in the list of incomplete works submitted to the President of the Local Fund Board. Expenditure was last incurred in October 1878.
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
24	Peat Bog bridge ..	1	Dec. ,,	..	574	574	574	A reply is awaited to a reference made by this office on the 4th March 1879.
	TINNEVELLY DISTRICT.							
	Tinnevelly Circle, Tinnevelly Division.							
25	Closing breaches on road No. 13.	6	July ,,	..	639	639	..	District Engineer reports, under date the 3rd October 1878, that an allotment of funds was sanctioned from the Road Fund Reserve in the Proceedings of the Local Fund Board on the 19th June 1878. The sanction is awaited. Expenditure was last incurred in September 1878.
26	Road No. 7, closing breaches.	3	October ,,	..	688	688	..	The Superintending Engineer reports on the 7th December 1878, that the necessary appropriation of funds has been made to this work from the lump grant of Rupees 18,700, and the President requested to obtain the sanction of the Revenue Board on the 28th November 1878. Expenditure was last incurred in November 1878.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	TINNEVELLY DISTRICT.—*continued.*							
	Tinnevelly Circle, Tinnevelly Division.—contd.							
27	Road No. 3, closing breaches and repairing damaged portion.	3	Oct. 1878 ..	..	1,521	1,521	..	The Superintending Engineer reports, under date the 7th January 1879, that Rupees 1,500 have been allotted from the lump grant of Rupees 18,700, and that the President requested on the 28th November 1878 to obtain the sanction of the Revenue Board. Expenditure was last incurred in November 1878.
28	Road No. 9, from Tinnevelly to Pottelpudur.	3	„ „	..	1,681	1,681	143	The Superintending Engineer reports, on the 7th January 1879, that the President has been requested to obtain the sanction of the Revenue Board for the appropriation of funds made from the lump grant of Rupees 18,700.
29	Road No. 2, closing breaches and repairing damaged portion.	3	„ „	..	575	575	9	Do. do.
30	Road No. 23, from Srivaikuntham to Arumugamangalam.	1	Dec. „	..	717	717	280	A reply is awaited to reference made by this office on the 7th March 1879.
31	Road No. 8, from Tinnevelly to Rajapoliam.	1	„ „	..	949	949	170	A reply is awaited to a reference made by this office on the 1st March 1879.
	Tinnevelly Circle, Satur Division.							
32	Repairing damages of road No. 24, between Ettipuram and Vemboor.	5	Aug. „	..	1,652	1,652	189	The District Engineer reports, on the 19th October 1878, that the Local Fund Board in their Proceedings, dated 17th April 1878, allotted Rupees 18,700 for the repairs of the damaged roads in the Circle. Orders of the Board of Revenue are awaited.
33	Repairing bridge across Chittar river on road No. 12 A.	6	July „	..	625	625	..	The Superintending Engineer reports, under date the 19th November 1878, that appropriations will be made as soon as possible. Expenditure was last incurred in September 1878.
34	Road No. 27-A, from Veluthikulam to Kolathur, closing breaches.	3	Aug. „	..	1,245	1,245	282	District Engineer reports, on the 1st October 1878, that a provision has been made from the lump sum grant of Rupees 31,200 sanctioned by the Local Fund Board in their Proceedings of 17th April and 19th June 1878, respectively. Sanction is awaited.

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—*continued.*			RS.	RS.	RS.	RS.	
	TINNEVELLY DISTRICT.—*continued.*							
	Tinnevelly Circle, Satur Division—contd.							
35	Road No. 2, closing breaches.	2	Nov. 1878.	..	613	613	58	The Superintending Engineer reports, on the 2nd August 1878, that an appropriation of Rupees 1,400 has been given from the lump sum of Rupees 18,700 allotted by the Local Fund Board in their Proceedings, dated 17th April 1878. Sanction is awaited.
	Tinnevelly Division.							
36	Road No. 4, closing breaches.	6	July „	..	2,585	2,585	54	The District Engineer reports, on the 28th November 1878, that an appropriation has been made from the lump sum sanctioned for closing breaches on roads damaged by floods. Sanction is awaited.
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
37	Repairing the road from Vizagapatam to Pendur.	6	July „	..	826	826	..	District Engineer reports, on the 7th November 1878, that funds to the extent of Rupees 825 were provided in the statement of incomplete works submitted to the President, Local Fund Board, for sanction on the 9th May 1878. Sanction is awaited. Expenditure was last incurred in September 1878.
38	Collection of road metal on trunk road between Pendur and Arrakapally.	1	Dec. „ ..	..	530	530	..	District Engineer reports, on the 18th November 1878, that the amount required for outlay on the works during 1878-79 has been provided in the revised Local Fund Budget submitted to the President, Local Fund Board, for sanction, on the 27th August 1878. Expenditure was last incurred in November 1878. Sanction awaited.
39	Slab drains on Polavarum branch road.	4	Sept. „ ..	..	946	946	..	Executive Engineer reports, under date the 9th January 1879, that funds to the extent of Rupees 1,040 have been allotted for this work from the grant of Rupees 1,600 provided in the Local Fund Budget for 1878-79 for Minor New Works, Communications. The orders of the Board of Revenue are awaited. Expenditure was last incurred in October 1878.
				..	49,446	49,446	2,174	

Irregularities with respect to Appropriation, &c.—*continued.*

Item No.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Months in the Accounts of which the Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER APPROPRIATION.			RS.	RS.	RS.	RS.	
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
40	Road from Calicut to Mysore Frontier, *via* Tambercherry ghaut and Sultan's battery.	4	Sept. 1878.	5,940	7,937	1,997	316	The Superintending Engineer reports, on the 28th November 1878, that the President, Local Fund Board, has been asked to allot funds as early as possible.
	Calicut Circle, Wynad Division.							
41	Road from Calicut to Mysore Frontier, *via* Tambercherry and Sultan's battery.	3	Oct. „ ..	13,820	18,312	4,492	2,240	A reply is awaited to a reference made by this office on the 4th March 1879.
	TRICHINOPOLY DISTRICT.							
	Trichinopoly Circle, Trichinopoly Division.							
42	Closing breaches on road No. 9 from Trichinopoly to Madura.	1	Dec. „ ..	700	1,256	556	63	A reply is awaited to a reference made by this office on the 3rd March 1879.
				20,460	27,505	7,945	2,619	

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				RS.	RS.	
	Works above Rupees 2,500.						
Cuddalore ..	Constructing a Choultry at Chinnasalem.	..	..	1	7,000	6,474	Completed in Dec. 1878.
Guntoor ..	Constructing Choultry at Kunchacherla.	..	..	1	4,260	4,325	Do. in July „
Canara ..	Constructing Bermarkathi bridge.	..	..	1	8,800	9,029	Do. in Nov. „
Nellore ..	Constructing first-class Choultry at Sullurpett.	..	..	1	5,050	6,434	Do. in „ „
	Works below Rupees 2,500.						
Bellary ..	....	..	..	1	241	128	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.
Calicut ..	....	..	..	2	250	262	
Canara ..	....	..	..	1	1,920	2,016	
Cuddalore ..	....	..	..	1	160	157	
Madhanapalle ..	....	..	..	2	277	270	
Negapatam ..	....	..	..	1	320	329	
Nellore ..	....	..	..	2	955	958	
Nilgiri ..	....	..	..	2	3,620	3,566	
Rajahmundry ..	....	..	..	1	183	126	
Tindivanam ..	....	..	..	1	72	72	
Wynad ..	....	..	..	2	618	618	
	Total ..	..	..	20	34,626	34,765	

Miscellaneous Irregularities—*continued.*

Division.	Name of Works, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.
	Work Abstracts for Works above Rs. 10,000 not submitted to Examiner.				RS.	RS.	
Godavari Eastern and Central Deltas.	Road from Oondur bridge to Mudapad.	..	..	1	59,550	41,624	Without these Monthly Abstracts of work done, this office is unable by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate. The attention of Superintending Engineers has been drawn to the delay in the submission of these abstracts.
Godavari Western Delta.	Road from Voluru to Nizampatam.	..	..	1	14,050	16,059	
Chingleput ..	Road from 41st mile stone on Great Southern Trunk road to Tetry *via* Ootramallur.	..	..	1	50,640	47,634	
Wynad ..	Periya ghat and road to Mysore frontier.	..	..	1	2,12,900	2,40,499	
Do. ..	Constructing masonry bridges and culverts between Manantoddy and Terriote.	..	..	1	21,235	12,218	
Do. ..	Periya ghat road *via* Budwally and Mysore frontier.	..	..	1	12,540	12,542	
Cuddapah ..	Road from Cuddapah to Vanupalli.	..	..	1	11,940	9,085	
Ganjam ..	Improving Trunk road No. 6, near Marakam.	..	..	1	23,400	15,081	
Masulipatam ..	Road from Masulipatam to Kottapatam.	..	..	1	51,200	35,402	
Kistna Western Delta.	Improving road from Bezwada to Hyderabad frontier.	..	..	1	60,450	1,732	
Guntoor ..	Constructing road from Ibrampatam to Mylavaram.	..	..	1	66,170	59,423	
Nellore ..	Reconstruction of road from Pudur to North Arcot frontier.	..	..	1	19,900	12,527	
Do. ..	Great Northern road from Madras to Bengal frontier.	..	..	1	22,000	11,222	
Canara ..	Metalling road from Mangalore to Mysore frontier.	..	..	1	27,250	25,742	
Do. ..	Iron lattice girder bridge across Bubenholay stream.	..	..	1	19,150	2,537	
Vizianagaram ..	Road between Chipurupalle and Palamcondah.	..	..	1	21,300	20,947	
Do. ..	Great Northern Trunk road from Madras to Bengal frontier.	..	..	1	45,910	33,448	
Do. ..	Road from Palamcondah to Parvatipur.	..	..	1	17,089	15,248	
Do. ..	Constructing Vizianagaram Nathavalsa road.	..	..	1	50,836	3,289	
Do. ..	Repairing Vizianagaram Ramabudrapuram road.	..	..	1	18,155	8,356	
Chittur ..	Completing the portion of road from Palmanair to Cuppum Railway Station.	..	..	1	29,400	13,793	
Madura ..	Closing breaches on road No. 9 from Tiroopathur to Vettanaur.	..	..	1	12,200	3,617	
Madhanapalle ..	Road from Rajempet to Kadri *via* Royachoti.	..	..	1	20,140	714	
Kambam ..	Constructing Dupad road.	..	..	1	16,600	7,460	
Madhanapalle ..	Road from Tooramillu to Mykekoor.	..	..	1	31,320	164	
Do. ..	Road from Cuddapah to Kambam.	..	..	1	21,230	103	
Calicut ..	Reconstructing Boodlangudi bridge.	..	..	1	18,800	7,105	

Miscellaneous Irregularities—*continued.*

Division.	Name of Work, &c.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner —continued.				RS.	RS.	
Anantapur ..	Constructing masonry works on road from Samanthapalli to Mysore.	..	..	1	15,190	5,296	Without these Monthly Abstracts of work done, this office is unable by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate. The attention of Superintending Engineers has been drawn to the delay in the submission of these abstracts.
Ongole ..	Beerunguntla road ..	..	..	1	29,800	138	
Nellore ..	Road from Kodavalur to Butchereddypaliem.	..	..	1	15,000	351	
Do. ..	Thuckaveram road ..	..	..	1	10,000	1,001	
Sirulur ..	Constructing girder bridge over Corteliar near Karonadah.	..	..	1	2,67,870	36,272	
Nellore ..	Road from Venkatagiri to Naidupet.	..	..	1	40,000	1,761	
Do. ..	Road from Naidupet to Dugarajapatam.	..	..	1	54,000	522	
Vizianagaram ..	Rebuilding southern abutment and arch of Chitralasala bridge.	..	..	1	..	519	
Calicut ..	Tambrachavoy road ..	..	..	1	6,97,671	6,51,702	
Sirulur ..	Repairing Great Northern trunk road No. 1.	..	..	1	16,700	122	
Madura ..	Repairing road No. 3, from Soyalgudi to Permagudi.	..	..	1	29,500	9,457	
Cuddapah ..	Road from Codur to Chitwail, 1st Section.	..	..	1	23,258	120	
Do. ..	Road from Codur to Chitwail, 2nd Section.	..	..	1	31,770	63	
Do. ..	Road from Permavillah to Mydukoor.	..	..	1	31,320	164	
Do. ..	Road from Cuddapah to Kambam, Budwail Taluk.	..	..	1	21,230	103	
Cuddalore ..	Road from Kollachoochy to Sankarapuram.	..	..	1	28,350	515	
Nellore ..	Road from Kodavalur to Butchireddipoliem.	..	..	1	15,000	665	
	Total ..	..	..	44	22,84,014	13,66,345	

No. 350. ORDER THEREON, 31st March 1879, No. 972 W.

COMMUNICATED to Superintending Engineers, in continuation of Proceedings, Nos. 4,248 and 365 W, dated 6th November 1878, and 4th February 1879, respectively.

2. Estimates have since been sanctioned for Items 1 to 6.

3. It is hoped that the orders communicated with Proceedings, No. 913 W, dated 26th March 1879, will prevent the recurrence of the irregularities noticed month after month in these statements of objectionable items.

(True Extract.)

(Signed) J. H. M. SHAW-STEWART, Colonel, R.E.,
Ag. Secretary to Govt., P.W.D.

To all Superintending Engineers.
To the Examiner of Public Works Accounts.
" Financial Department.

Exd. A. Raitt.
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1879) Madras,
PUBLIC WORKS.

To

ALL SUPERINTENDING ENGINEERS,
&c., &c., &c.

Dated March 31st.

Issued.

Encl.

Recd.

G. O., 31st March 1879, No. 972 W.

MARCH.

Nos. 349-350.

Statement of Objectionable Items for the Month of December 1878, under Local, communicated to Superintending Engineers with remarks.

No.

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 17th March } 1879.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of December 1878, under Local.

L. Conway-Gordon
Examiner, P. W. Accounts. & Major R. E.

Sech
15/3/79

R.R.
15

Local.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	No. of appearances in Stat. of Obj. Items	Month in the Acts of which the expenditure 1st appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1/2	4	3	4½	5	3	3	B-3	A 10	
	Without Estimate & Appropriation **Madura District** **Dindigul Circle Dindigul Dn**								
1.	Closing breaches on Road No 12 from Mylore to Poodoocottah	5.	Aug 78	"	1,683	1683	"	Sanction is awaited to an Estimate for Rs 8300 submitted to Government vide Pro: Board of Revenue No 469 dated 20 Feby 1879	
	Madura Circle Madura Dn								
2.	Closing breaches on road No 9 from Thiroopathoor to Vattanam	6	April 78	"	3,618	3,618	"	It is stated in Revenue Boards Pro. No 469 dated 20 February 1879 that an Estimate for Rs 12200 has been submitted to Government for sanction.	
3.	Closing breaches on road No 2 from Madura to Tirupuranam	6	April 78	"	2,940	2,940	"	Sanction is awaited to the Estimate of Rs 5670 submitted to Government vide Pro: Board of Revenue No 469 of 20 February 1879	
4.	Closing breaches on road No 2 from Tirupuranam to Ramnad	6	May 78	"	6122	6122	"	Sanction is awaited to the Estimate of Rs 39170 submitted to Govt. vide Pro Board of Rev No 469 of 20 February 1879	

[Mar. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

MONTH OF December 1878. SHEET NO.

Item No.	Particulars.	Number of appearances in Statement of Objections	Month in the Acct of which Objection first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation (Contd) Madura District Madura Circle Madura Dn.								
5.	Closing breaches on road No. 50 from Mana-Madura to Parthi-kanoor	6	July 78	„	1282	1282	„	Sanction is awaited to the Estimate of Rs. 9697 submitted to Government vide Revenue Board's Pro: No. 469 dated 20th February 1879	

6.	Closing breaches on road No. 8 from Poovandy to Tondi, via Shevagunga	6	July 78	„	5148	5148	„	Sanction is awaited to the Estimate of Rs. 6900 submitted to Government vide Pro: Board of Revenue No. 469 of 20th February 1879	
	Nilgiri District Nilgiri Circle Nilgiri Dn.								
7	Coonoor Ghaut Storm repair	1	Dec 78	„	682	682	682	A reply is awaited to a reference made by this Office on the 4 March 1879.	

Item No.	Particulars.	Number of Appearances in State of Office Items	Month in the Accts of which Expr 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate & Appropriation (Contd) **Vizagapatam District** **Vizagapatam Circle** **Vizagapatam Division**								
8	Road from Anakapally to Makkapally	2.	Nov 78	"	2513	2513	146	A reply is awaited to a reference made by this Office on the 11th February 1879. A reminder has been sent	
9.	Emergent repairs to Trunk Road No 6 from Anakapally to Tuni	1.	Dec 78	"	593	593	593	A reply is awaited to a reference made by this Office on the 4 March 1879.	6
				"	24,581	24,581	1421		
	Without Estimate **Malabar District** **Calicut Circle Calicut Dn**								
10	Renewing the wood work of Nellikuttie Bridge on the road from Munjerry to Pandicad	1	Dec 78	"	298	298	298	A reply is awaited to a reference made by this Office on the 27 February 1879	

12

[Ext. Wks Form No. 838.]

[P. W. D. Form No. 50, Part II, Continuation.]

[———— Month of December 1878. Sheet No.]

Item No.	Particulars	Number of appearances in statts of objections	Month in the Accts of which the expendre first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the Exe ~~District~~ Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Contd) Madura District Dindigul Circle Dindigul Dn								
11	Closing breaches on road No 9 from Kottampatty to Nuttom	6	May 78	"	494	494	"	The District Engr reports under date the 3rd November 1878, that an Estimate was forwarded to the President Local fund Board Madura on the 25 June 1878. Expenditure was last incurred in July 1878.	
	Godavery District Cocanada Circle Eastern & Central Delta Dns								
12.	Bridge over Goddoo Calva.	4	Sep 78	"	792	792	"	The Executive Engineer states under date the 25 January 1879, that an Estimate amounting to Rs 800 has been sanctioned by the Supg Engr in his letter No 2949 of 12 December 1877. This sanction not having been Communicated to this Office in any of the Returns submitted by the Supg Engineer the	

Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statt of Objec: Items	Month in the Accts of which objection appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								the amount still remains objectionable. Expenditure was last incurred in October 1878.	
	Without Estimate Contd. **Kistna District** **Guntur & Masulipatam Circles.** **Guntur Division**								
13	Road from Narsarowpett to Vinnoocondah	18	April 77	"	5929	5929	"	Specially reported to Government in letter No. 18 B dated 4 Oct 78. Expenditure was last incurred in January 1878	
14	Road from Vinnoocondah to Kambam	18	April 77	"	5972	5972	"	Specially reported to Govt. in letter No. 18 B dated 4 October 1878. The Supg. Engineer reports under date the 25 Sept. 1878 that an Estimate has been sent to the Local Fund Board for sanction. Expenditure was last incurred in May 1878.	
	Madura District **Madura Circle. Madura Dn.**								
15.	Closing breaches on road No. 16 from Shevagunga to Chumbanoor	6	June 78	"	432	432	"	The District Engr. reports under date the 3rd November 1878, that	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[— Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statts of Objected Items	Month in the Accts in which the expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								that an Estimate was forwarded to the President Local Fund Board Madura on the 6 June 1878. Expenditure was last incurred in June 1878.	
	Without Estimate (Contd) **Chingleput District** **Sydapet Circle Chingleput Dn.**								
16	Constructing a Tunnel under the road from Arnie to Perryapulliem	2.	Nov 78	"	203	203	"	A reply is awaited to a reference made by this Office on the 3rd February 1879. A reminder has been sent.	
	Nellore District **Nellore Circle. Ongole Dn.**								
17.	Road from Sub Collectors house to Poor house at Ongole	3	Oct 78	"	321.	321	"	The Supg Engineer reports on the 30 December 1878, that an Estimate is about to be sent to the Chief Engineer P.W.D. for sanction of Government. Expenditure was last incurred in October 1878.	

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[――――――― Month of Decr 1878. Sheet No.]

Item No.	Particulars.	Number of Appearances in Statt. of Objections	Month in the Account of which Objection first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Contd)								
	Nellore District (Contd)								
	Nellore Circle. Nellore Dn								
18	Road from Kodavalur to Buchireddipollium.—	5.	Aug 78	„	665.	665	314	A reply is awaited to a reference made by this Office on the 16 Octr 1878. Reminders have been sent.–	
19	Road from Venkatagherry to Rapoor—	2.	Nov 78	„	497	497	„	A reply is awaited to a reference made by this Office on the 11 February 1879. A reminder has been sent. Expenditure was last incurred in November 1878.–	
20.	Road from Guduru to Tikkavaram—	2	Nov 78	„	1001	1001	„	—Do—	
21.	Road from Naidupet to Dugarajapatnam	2	Nov 78	„	522	522	33	A reply is awaited to a reference made by this Office on the 11 Feby 1879. A reminder has been sent.	
22.	Road from Podalakur to Rapoor—	2.	Nov 78	„	620.	620	104.	—Do—	

[Exr. Wks. Form No. 333.]

[P. W. D. Form No. 50, Part II, Continuation.]

[———— MONTH OF Decr 1878. SHEET NO.]

Item No.	Particulars.	Number of approp in Statt of objd Items	Month in the Accts of which obj: expend 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate (Contd) Vizagapatam District Vizagapatam Circle Vizagapatam Division								
23.	Rebuilding Southern Abutment and Arch of Chittivalsa Bridge	6	July 78	„	666	666	143.	The Supg Engineer 1st Circle reports that the construction of the bridge was commenced under instructions contained in Chief Engr Memo No 1057 d/28 Feby 1878 embodied in G O 1334 W d/14 March 1878 in anticipation of sanction to an Estimate	
24.	Repairing T. Bungalow and Outhouses at Ramabadrapuram	1	Dec 78	„	220	220	220	A reply is awaited to a reference made by this Office on the 4 March 1879.	
				„	18632	18632	1112		
	Excess over Estimate Kistna District Masulipatam Circle Eastern Delta Division								
25.	Road between Cowtaram and Gudivadah	29	April 78	7250	12432	5182	„	Specially reported to Govt in letter No 1813 dated 4 Octr 1878, the Ex Engr in charge of the District reports on the 28 Oct 78, that a revised Estimate was sent to Govt by the Rev Board in No 2360 of 23d Aug 78. Expenditure was last incurred in March 1878. –	

Item No.	Particulars.	Number of appearance in State of Appn Items	Month in the Audit of which the appropriation appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local-Government.
1	Excess over Estimate (Cont.)								
	Madura District								
	Dindigul Circle Dindigul Dn								
26	Road No. 32 Dindigul to Aravarkurchi	3.	Oct 78	15,400	16,917	1517	730	The Supg Engr states on the 29 Jany 1879, that the work was resumed in April '78, under the authority conveyed in the Local Fund Budget for 1878-9. The revised Estimate of Rs 20,110 has not as yet been sanctioned.	
	Godavery District								
	Cocanada Circle								
	East & Central Delta Dn								
27	Constructing an Iron Lattice Girder Bridge over Chellangy Salt Creek	6	July 78	5,920	6,896	976	57	The Dt Engr reports under date the 26 October 1878, that a revised Estimate has been submitted for sanction of the Local Fund Board.	
	Malabar District								
	Tellicherry Circle								
	Wynaad Division								
28	Peria Ghat & road to Mysore frontier	27	July 76	212,900	240,499	27,599	998	Specially reported to Govt in letter No. 1813 of 4 Oct 78. The Dt Engr reports on the 7 Oct 78 that the Est is being revised.	
29	Road from Calicut to Mysore frontier via Tambracherry Ghat and Sultan's Battery	2	Oct 78	13,820	18,312	4,492	2,240	A reply is awaited to a reference made by this Office on the 4 March 1879.	

Item No.	Particulars.	Number of appearance in Statement of Objections	Month in which the excess first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Cont)								
	Kistna District								
	Gunturs Masulipatam Circles								
	Western Delta Division								
30	Construction of road from Velooroo to Nizampatam	30	April 76	14,050	16,059	2,009	"	The Supg Eng reports that a revised Est is not required, the Ex Eng having stated that the excess will be adjusted by sale of materials, to which the Presdt. L. F. Board has agreed. Expendr was last incurred in June 1878.	
31.	Road from Tsloor to Guntur	17	May 77	1,56,515	1,60,713	4,198	3661	Specially reported to Govt in letter No. 1813 d/4 October 1878.	
				4,25,855	4,71,828	45,973	3661		

[Exr. Wks. Form No. 284.] [Chap. XX., Sec. ii., Para. 30.] [P. W. D. Form No. 50, Local Part II.]

Local.

PART II.—Irregularities with respect to Appropriation. for December 1878

Item No.	Particulars.	No. of appearance in the Statement	Month in which the excess first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation								
	Cuddapah District								
	Cuddapah Circle – Cuddapah Division								
1	Constructing Road dam across Cuppah Calwa on 51st mile Kambam road	6	June 78	"	581	581	"	District Engineer reports under date the 16th August 1878 that this work has been included in the list of Incomplete works sent to the President Local Fund Board for 1877-78. Expenditure	

5

Item No.	Particulars.	Number of appearances in the statement before	Months in which the amounts first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								ture was last incurred in November 1878.	
	Without Appropriation (Continued)								
	Madanapally Circle Madanapally Dn								
2	Road from Rajampett to Kadiri Via Rayachoty	6	June 1878	"	714	714	"	District Engineer states on the 10th August 1878 that application will be made to the President of the Local Fund Board to get authority to admit the Expenditure. Expenditure was last incurred in June 1878	
	Godavery District								
	Cocanada Circle. Eastern and Central Delta Division								

3	Constructing District Road from Nalapalli to Coringa	6	July 1878	"	1148	1148	"	District Engineer reports on 1st November 1878 that an application has been made to the President of the Local Fund Board for an allotment of funds. Expenditure was last incurred in July 1878	
	Kistna District								
	Guntur & Masulipatam Circles. Western Delta Division								
4	Drinking water tank at Ponchoo	6	May 1878	"	835	835	"	District Engineer reports on the 7th October 1878 that funds have been applied for. Expenditure was last incurred in October 1878	

2

[P. W. D. Form No. 50, Part II. Continuation.]

[Local] Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in the statement of Questionable items.	Months in the accounts of which expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without appropriations (continued) Madura District Dindigal Circle: Dindigal Division								
5	Masonry works on road from Capilipatty to Darapooram	6	June 1878	"	2341	2341	116	The Superintending Engineer states under date the 23rd January 1879 that the expenditure on this work has been included in the Revised Budget submitted to Government on the 26th December 1878	
6	Road No. 34 A Vada — Madura to Vada Sindur	5	August 1878	"	631	631	"	District Engineer reports on the 17th November 1878 that an application will be made for an allotment of funds. Expenditure was last incurred in August 1878	
7	Emergent repairs to road No. 33	3	October 1878	"	656	656	56	The Superintending Engineer reports on the 29th January 1879 that the required funds have been provided in the revised Local Fund Budget forwarded to the Local Fund Board. The expenditure already	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appropriation in statements of Provincial Items	Months in which accounts of which the expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								already incurred on this work has also been included in the revised Budget submitted to Government on the 26th December 1878	
	Without appropriation (continued)								
8	Closing breaches on road No. 1 from Chittampatti to Trichinopoly boundary	6	July 1878	.	804	804	.	District Engineer reports on the 9th August 1878 that Rs 1,000 have been applied for in the list of Incomplete works submitted to the President on the 27th May 1878. Expenditure was last incurred in November 1878	
	Madura Circle Madura Division								
9	Closing breaches on road No. 7/2 from Madura to Alager Covil	6	May 1878	.	1848	1848	15	District Engineer reports under date the 9th August 1878 that Rs 4,000 have been applied for in the list of Incomplete works submitted to the President on the 27th May last	

22

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

Month of December 1878. Sheet No.

Item No.	Particulars.	Number of appearances in the statement of Objectionable Items	Months in the accounts of which the expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (continued) Madura District Madura Circle Madura Division								
10	Closing breaches on road No. 3 from Madura to Sayelgoody	6	April 1878	"	8693	8693	91	The District Engineer reports under date the 23rd September 1878 that the work being of an emergent nature, expenditure was incurred in anticipation of a provision of funds.	
11	Closing breaches on road No. 23 from Kanapatty to Poondalagoody	6	August 1878	"	1763	1763	22	The District Engineer reports under date the 23rd September /78 that the work, being of an emergent nature was commenced in anticipation of provision of funds	
12	Closing breaches on the 3rd 5th 7th 8th & 9th miles of road No. 1 between Madura & Chellumpatty	6	April August to 15/13 1878	"	974	974		The Superintending Engineer	

[Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in the statement of Objections to Items	Months in the accounts of which expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								Engineer reports under date the 25th January 1879 that the work being of an emergent nature expenditure was incurred in anticipation of a provision of funds. Expenditure was last incurred in September 1878	
	Without appropriation (Continued)								
	Madura District								
	Madura Circle. Madura Division								
13	Closing breaches on road No. 4 from Madura to Nattam	6	April 1878	„	1713	1713	16	The District Engineer reports under date the 26th July 1878 that the work being of an emergent nature expenditure was incurred in anticipation of a provision of funds	
14	Closing breaches on road No. 15 from Tripatoor to Mana Madura	6	April 1878	„	1516	1516	„	The District Engineer reports under date the 26th July 1878 that the work being of an emergent nature expenditure was incurred in	

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[—————— Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in the Statement of Objectionable Items	Months in the accounts of which the objectionable items there 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								in anticipation of a provision of funds. Expenditure was last incurred in July 1878 ——	
	Without Appropriation (Continued) Madura District Madura Circle Madura Division								
15	Closing breaches on road No. 6 from Manalore to Poovandy ——	6	April 1878	"	1402	1402	"	The Superintending Engineer reports under date the 29th January 1879 that Rs 1576 have been applied for in the Incomplete list of 1877-78 forwarded to the Local Fund Board Madura on the 27th May 1878. —— The expenditure of Rs 1402 already incurred on this work up to December 1878 has been included in the Revised Budget submitted to Government on the 26th December 1878. — Expenditure was last incurred in November 1878	

Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in the Statement of objectionable Items	Months in the accounts of which the objectionable expenditure 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without appropriation (Continued) Madura District Madura Circle Madura Division								
16	Metalling rough Stone cause-way over the Vigay river at Molacaul	4	September 1878	..	1109	1109	..	The Superintending Engineer reports on the 25th January 1879 that the expenditure was incurred at the request of the District Moonsiff in anticipation of sanction of an allotment of funds The Revised Budget in which the required provision is said to have been made, is awaited.	
17	Closing breaches on road No. 6 from Madura to Thathumputty	4	September 1878	..	565	565	..	The Superintending Engineer reports on the 25th January 1879 that the work being of an emergent nature expenditure was incurred in anticipation of an allotment of funds The Revised Budget in which the required provision is said to	

[——— Month of December 1878. Sheet No. .]

Item No.	Particulars.	Number of appropriation in the Statement of Objectionable Items	Month in the accounts of which the objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								to have been made is awaited. —	
	Without Appropriation (continued) Malabar District Tellicherry Circle Wynaad Division								
18	Pallaly bridge —	6	June 1878	"	853	853	"	District Engineer reports under date the 2nd September 1878 that an allotment of Rs 750 was sanctioned by the Local Fund Board in their meeting held on the 17th April 1878 Sanction awaited	
19	Bridges and culverts on Arriste road —	6	May 1878	"	1681	1681	"	District Engineer reports under date 2nd September 1878 that the outlay was incurred in anticipation of an allotment of funds and that the work is an Incomplete work of last year. Expenditure was last incurred in August 1878	
20	Pattiat Bridge —	6	July 1878	"	548	548	"	Do Expenditure was last incurred in September/78	

2

[Exe. Wks. Form No. 333.]

[P. W. D. Form No. 50, Part II, Continuation.]

[——— Month of December 1878. Sheet No. .]

Item No.	Particulars.	Number of appearances in the Statement of Objectionable Items	Month in the accounts of which objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriations (Continued) Nellore District								
21	Nellore Circle Ongole Division Choultry at Cheemacoorty	5	August 78	.	1,048	1,048	99	District Engineer reports under date the 28th October 1878 that Rs. 1076 were applied for in the list of Incomplete works submitted to the Local Fund Board on the 10th May 1878 ——— Funds have however not been provided for this work, in the sanction accorded in the Revenue Board's Proceedings No. 3342 dated 14th December 1878 to the Incomplete works of 1877-78 in the Nellore Circle ———	
	Nellore Circle Nellore Division								
22	Constructing a 1st Class Choultry at Sallurpett	6	May 1878	„	1065	1065	„	District [illegible] Engineer reports under date the 29th July 1878 that Rs. 972 were applied for in the list of Incomplete works submitted to the Local Fund Board on	

[Est. Wks. Form No. 335.] 39

[P. W. D. Form No. 50, Part II, Continuation]

[ ] Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statement of objectionable Items	Month in the account of which objectionable expenditure 1st appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								on the 10th May 1878. Expenditure was last incurred in September 1878 Funds, however, have not been provided for this work in the sanction accorded in Revenue Board's proceedings No. 3342 of 14th December /78 to the Incomplete works of 1877-78 in the Nellore Circle	

40

Item No.	Particulars.	Number of appearances in Statement of objectionable Items	Month in the account of which objectionable expenditure 1st appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without appropriation (continued)								
	Nellore District								
	Nellore Circle Nellore Division								
23	Constructing a 1st Class Choultry at Gudur	4	Septr. 1878	"	592	592	"	The Superintending Engineer reports under date the 6th December 1878 that funds have been applied for in the list of Incomplete works submitted to the President of the Local Fund Board Expenditure was last incurred in October 1878	

39

Month of December 1878. Sheet No.

Item No.	Particulars.	Number of appears in Statement of objectionable Items	Month in the accounts of which objectionable Expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation (Continued)								
	Nilgiri District								
	Neilgiri Circle Nilgiri Division								
24	Peat Bog bridge	1	December 1878	"	574	574	574	A reply is awaited to a reference made by this office on the 4th March /79	
	Tinnevelly District								
	Tinnevelly Circle Tinnevelly Division								
25	Closing breaches on road No. 13	6	July 1878	"	639	639	"	District Engineer reports under date the 3rd Oct. 1878 that an allotment of funds was sanctioned from the Road Fund Reserve in the Proceedings of the Local Fund Board on the 19th June 1878. The sanction is awaited. Expenditure was last incurred in September 1878	
26	Road No. VII Closing breaches	3	October 1878	"	680	680	"	The Superintending Engineer reports on the 7th December 1878 that the necessary appropriation of funds has been made to this work from the lump grant of Rs 18700 and the President requested	

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

MONTH OF December 1878. SHEET No. .]

Item No.	Particulars.	Number of appearance in Statement of Objectionable Items	Month in the accounts of which the objectionable expenditure 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								requested to obtain the sanction of the Revenue Board on the 28th November 1878. Expenditure was last incurred in November 1878	
	Without Appropriation (continued) Tinnevelly District Tinnevelly Circle Tinnevelly Division								
27.	Road No. III closing breaches and repairing damaged portion	3	October 78	〃	1521	1521	〃	The Superintending Engineer reports under date the 7th January 1879 that Rs. 1500 have been allotted from the lump grant of Rs 18700 and that the President requested on the 28th November 1878 to obtain the sanction of the Revenue Board Expenditure was last incurred in November 1878	
28	Road No. IX from Tinnevelly to Pottelpudur	3	October 1878	~~1524~~	1681	1681	143	The Superintending Engineer reports on the 7th January 1879 that the President has been requested to obtain the sanction of	

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II. Continuation.]

[Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statement of unjustifiable Items	Month in the account of which the objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								of the Revenue Board for the appropriation of funds made from the lump grant of Rs. 18,700	
	Without appropriation (continued)								
29	Road No. II closing breaches and repairing damaged portion	3	October 1878	"	575	575	9	Do.	
30	Road No. 23 from Srivaitumtam to Arumugamangalam	1	December 1878	"	717	717	280	A reply is awaited to a reference made by this Office on the [illegible] March 1879.	
31	Road No. 8 from Tinnevelly to Rajapolliem	1	December 1878	"	949	949	170	A reply is awaited to a reference made by this Office on the 1st March 1879	
	Tinnevelly Circle Satur Division								
32	Repairing damages of road No. 24 between Ettipuram & Vemboor	5	August 1878	"	1652	1652	189	District Engineer reports on the 19th October 1878 that the Local Fund Board in their Proceedings dated 17th April 1878 allotted Rs. 18,700 for the repairs of the damaged roads in the Circle. Orders of the Board of Revenue are awaited	

Item No.	Particulars.	Number of appearance in Statement of Expenditure Items.	Month in the accounts of which the Expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without appropriation (Continued)								
	Tinnevelly District								
	Tinnevelly Circle Satur Division								
33	Repairing Bridge across Chittar river on road No. 12A —	6	July 1878	"	625	625	"	The Superintending Engineer reports under date the 19th November 1878 that appropriation will be made as soon as possible. Expenditure was last incurred in September 1878.	
34	Road No. 27A from Veluthikulam to Kolathur closing breaches —	3	August 1878	.	1245	1245	282	District Engineer reports on the 1st October 1878 that a provision has been made from the lump sum grant of Rs. 3100 sanctioned by the Local Fund Board in their Proceedings of 17th April & 19th June 1878 respectively. Sanction is awaited	
35	Road No. 2 Closing breaches	2	Novr. 1878	.	613	613	58	The Superintending Engineer reports on the 2d August 1878 that an appropriation of Rs. 1400 has been given from the lump sum of Rs. 18,700 allotted by the Local Fund Boar in their Proceedings	

33

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[————— Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearance in Statement of Objectionable Items	Month in the accounts of which the Objection to expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								ceedings dated 17th April 1878. — Sanction is awaited	
	Without appropriation (Continued) *Tinnevelly District* Tinnevelly Circle Tinnevelly Division								
36	Road No. 4 Closing breaches	6	July 1878	..	2585	2585	54	The District Engineer reports on the 28th November 1878 that an appropriation has been made from the lumpsum sanctioned for closing breaches on roads damaged by floods. — Sanction is awaited	

Item No.	Particulars.	Number of appearance in Statement of Objectionable Items	Month in the accounts of which the Objection to expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Vizagapatam Circle Vizagapatam Division								
37	Repairing the road from Vizagapatam to Pendurti	6	July 1878	..	826	826	..	District Engineer reports on the 7th November 1878 that funds to the extent of Rs. 825 were provided in the Statement of Incomplete works submitted to the President Local Fund Board for sanction on the 9th May 1878. Sanction is awaited. Expenditure was last incurred in September 1878.	

[Ext. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[——— Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statement of Objectionable Items	Month in the accounts of which objectionable items 1st appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without appropriation (Continued) Vizagapatam District Vizagapatam Circle Vizagapatam Division								
38	Collection of road metal on Trunk Road between Pendoor and Anakapally	1	December 1878	"	530	530	"	District Engineer reports on the 18th November 1878 that the amount required for outlay on the works during 1878.79 has been provided in the revised Local Fund Budget submitted to the President Local Fund Board for sanction on the 27th August 1878. Expenditure was last incurred in November 1878. Sanction awaited	
39	Slab drains on Poladurum Branch Road	4	September 1878	"	946	946	"	Executive Engineer reports under date the 9th January 1879 that funds to the extent of Rs. 1040 have been allotted for this work from the grant of Rs 1500 provided in the Local Fund Budget for 1878.79 for Minor New works, Communications. The orders of the Board of Revenue are awaited. Expenditure was last incurred in October 1878.	
				"	49,446	49,446	2174		

[Exc. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.]

[—————— Month of December 1878. Sheet No.]

Item No.	Particulars.	Number of appearances in Statement of objectionable items	Month in the accounts of which the objectionable expenditure first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1½	9 11	3	5½	3	3	3	3B	10½	
	Excess over appropriation								
	Malabar District								
	Calicut Circle - Calicut Division								
40	Road from Calicut to Mysore Frontier Via Tambercherry Ghaut and Sultan's Battery	4	September 1878	5940	7937	1997	316	The Superintending Engineer reports on the 28th Novr 1878 that the President Local Fund Board has been asked to allot funds as early as possible	
	Calicut Circle Wynaad Division								
41	Road from Calicut to Mysore frontier via Tambercherry & Sultan's Battery	3	October 1878	13820	18,312	4492	2240	A reply is awaited to a reference made by this Office on the 4th March 1879	
	Trichinopoly District								
	Trichinopoly Circle Trichinopoly Division								
42	Closing breaches on road No. 9 from Trichinopoly to Madura	1	December 1878	700	1256	556	63	A reply is awaited to a reference made by this office on the 3rd March 1879	
				20,460	27,505	7045	2619		

54

36

[Exr. Wks. Form No. 335.]

[P. W. D. Form No. 50, Part II, Continuation.] 53

[P. W. D. Form No. 50, Part II, Continuation.]

[MONTH OF 187 . SHEET No.

Item No.	Particulars.			Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Miscellaneous Irregularities.

55

Division	Name of Work &c.	Number of appearances in Statts of Obj: items	Month in the Accounts of which Obj: Expenditure 1st Appeared	No of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Completion Reports not submitted to Examiner							
	Works above Rs 2500							
Cuddalore	Constg Choultry at Chinnasalem			1	7,000	6,474	Completed in Dec 1878.	
Guntur	Constg Choultry at Kunchacacherla			1	4,260	4325	do in July 1878.	
Canara	Constg. Bermarkathi Bridge			1	8,300	9,029	do in Nov 1878	
Nellore	Constg 1st Class Choultry at Sullurpett			1	6,050	6,434	do do	
	Works below Rs 2500							
Bellary				1	241	128		
Calicut			''	2	250	262	Government are	
Canara				1	1,920	2016	particularly	
Cuddalore				1	160	157.	requested to	
	Carried Over			9	28,681	28825		
8	12	4	5	3	5	4		9

(3)

Division	Name of work &c	Number of appearances in State of Objectble Items	Month in the Accts of which obj: expenditure 1st appeared	No. of Works	Amount of Estimate	Amount expended	Remarks by Examiner	Orders by Local Govt.
	Brought forward			9	28,681	28,825		
Madanapalli				2	277	270	impress upon the Supg Engineers the importance of a more punctual submission of Completion Reports	
Nagapatam				1	320	320		
Nellore				2	955	958		
Nilgiri				2	3,520	3566		
Rajamahendri				1	183	126		
Tindevanum				1	72	72		
Wynaad				2	618	618		
				20	34,626	34,755		
	Work Abstracts for works above Rs 10,000 not submitted to Examiner							
Godavery East Cen. Delta	Road from Oondur bridge to Mudapad			1	59,550	41,624		
Do Western Delta	Road from Voleru to Nizampatam			1	14,050	16,059		
Chingleput	Road from 41st mile stone on G. S. T. Road to Setry via Ootramalloor			1	50,640	47,634	Without these Monthly Abstracts of work done this Office is unable by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an Estimate. The attention of Supg Engineers has been drawn to the delay in the submission of these Abstracts.	
Wynaad	Peria Ghât & Road to Mysore Frontier			1	2,12,900	2,40,499		
Do	Consty Masonry Bridges & Culverts between Manantoddy & Tirriote			1	21,235	12,218		
Do	Peria Ghât road via Budwally and Mysore frontier			1	12,540	12,542		
Cuddapah	Road from Cuddapah to Vanupalli			1	11,940	9,085		
Ganjam	Impg T. Road to Coopernarakam			1	23,400	15,081		
Masulipatam	Road from Masulipatam to Kottapatam			1	51,200	35,402		
Kistna W. Delta	Impg road from Bezwada to Hydrabad frontier			1	60,450	1732		
Guntoor	Constg road from Ibrampatam to Mylaveram			1	66,170	59,423		
Nellore	Reconstruction of road from Tinnir to North Arcot frontier			1	19,900	12,527		
do	Great Northern Road from Madras to Bengal frontier			1	22,000	11,222		
Canara	Metalling road from Mangalore to Mysore frontier			1	27,250	25,742		
	Carried over			14	4,53,225	5,40,790		

Division	Name of work &c	Numbers of appearances in Statement of Items	Month in the Acts of which presented appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
	Brought over			14	653225	540790		
Canara	Iron Lattice Girder Bridge across Bubenholay Stream			1	19160	2537		
Vizianagram	Road between Cheepurupalli and Palamconda			1	21,300	20947		
do	G.N.T. Road from Madras to Bengal frontier			1	45910	33448		
do	Road from Palamconda to Parvatypore			1	17089	15248		
do	Constg Vizianagram Mathavalsa road			1	30836	3289		
do	Repairing Vizianagram Ramabadrapuram road			1	18155	8356	Do	
Chittur	Completing the portion of road from Palmanair to Cuppum Railway Station			1	29400	13793		
Madura	Closing breaches on road No 9 from Keerathoor to Vettanaur			1	12200	3617		
Madanapalli	Road from Rajempett to Kadri via Royalchetty			1	20140	714		
Kambam	Constg Dupad Road			1	16600	7460		
Madanapalli	Road from Tooramillu to Mydekoor			1	31,320	164		
do	Road from Cuddapah to Kambam			1	21,230	103		
Calicut	Reconstg Beedlangudi Bridge			1	18,800	7105		
Anantapore	Constg Masonry Works on road from Samanthapally to Mysore			1	15190	5296		
Ongole	Beerunguntla road			1	29800	138		
Nellore	Road from Kodavalur to Butchereddypolium			1	15000	351		
do	Thuckaveram Road			1	10,000	1001		
Sirulur	Constg Girder Bridge over Cortiliar near Karonadah			1	267870	36272	Do	
Nellore	Road from Venkatagiri to Nayadupett			1	40000	1761		
do	Road from Nayadupett to Dugarajapatam			1	54000	522		
Vizianagram	Rebuilding Southern Abutment and arch of Chitravasala Bridge			1	"	519		
Calicut	Tambracherry road			1	697671	651702		
Sirulur	Repg G. N. T. Road No 1			1	16700	122		
	Carried over			37	2101586	1355255		

3

Division	Name of work &c.	Number of appearances in State of Obj. Items	Month in the Accts of which Objection first appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by Examiner	Orders by Local Govt.
	Brought over			37	2101586	1355255		
Madura	Repg road No 3 from Songalgudy to Permagudi			1	29500	9457		
Cuddapah	Road from Codur to Chitwail 1st Section			1	29258	120		
do	do do 2d do			1	31770	63		
do	do Pormavillah to Mydekoor			1	31320	164		
do	do Cuddapah to Kambum Badwail Talug			1	21230	103	Do	
Cuddalore	Road from Kollacherchy to Sankarapooram			1	24350	518		
Nellore	Road from Kodavalur to Bulchireddipoliam			1	15000	665		
				44	2284014	1366345		

Cir

(61)

No. 972 W

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 31st March /79

Read the following :—

From
The Examiner P.W.A. (H.C. — d/17th March 1879)

Communicated to Superintending Engineers in continuation of Proceedings Nos 4248 and 365 W. d/6th November '78 and 4th February 1879 respectively.

2. Estimates have since been sanctioned for items 1 to 6.

3. It is hoped that the orders communicated with Proceedings No 913 W, d/26th March 1879 will prevent the recurren

of the irregularities noticed month after month in these statements of objectionable items.

28.3.79.

28.3

To Ch. Supdt. Engrs ✓
The Examiner P.W.A. ✓
" Financial Deptt ✓

[illegible] Cir 28/3

Despd 22/4/

Pr. d. 31-3-77 No. 9727

349

Co 2332

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Dated 2-4-79

Issued

Recd.

Encl.

G. O., 31 Mar 1879, No. 972W

Nos. 349-350

Statement of objectionable
items for the month of
Decr 1878 under Local
Fund & Chrgs with
remarks

31
95
126