Archives I-10,006—16-8 77.

(1) Number of pages 30.
(2) Date of repair
(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No. B.P. No.	999 W	~~Press.~~ ~~Mis.~~
Dated	1. 4. 1879	~~197~~.

Not to be folded or roughly handled

B.S.G.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

1st April 1879, No. 999 W.

General.
Account.

Read the following papers:—

No. 15.

CHINGLEPUT DISTRICT.

FAMINE RELIEF.

PART I.—Irregularities with respect to Estimate for the Month of October 1878.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE.	RS.	RS.	RS.	RS.	
	Chingleput Division.					
1	Thylapuram tangle sluice*	..	75	75	..	Reported for want of sanctioned estimate.
2	Ramaroyen Modoy, repairing bund, &c. ..	..	477	477	..	
3	Repairing Authoopelly Cattapanyary tank* ..	..	232	232	..	
4	Do. Colalam tank bund	..	612	612	..	
5	Do. Orathy small tank bund	..	284	284	..	
6	Do. Myore river channel clearing ..	..	1,271	1,271	..	
7	Do. Neekoondrum tank bund*	..	450	450	..	
8	Do. Lathoor tank bund	..	495	495	..	
9	Tools and Plant, new supplies	..	5,772	5,772	..	
	Total ..	..	..	9,668	..	
	Mount Division.					
10	Metalling the road from Tirumushi to Korathar ..	..	2,435	2,435	..	
11	Repairs to Cholavaram tank, upper supply channel.	..	12,235	12,235	124	
12	Do. to Ambathoor Hissa tank	..	1,806	1,806	..	
13	Do. to Tinnanur do.	..	6,284	6,284	13	
14	Do. to Amanjeecary tank	..	209	209	..	
15	Do. to Alamady tank	..	500	500	..	
16	Tools and Plant, new supplies	..	9,034	9,034	..	
	Total ..	..	..	32,503	..	
	Sirulur Division.					
17	Drainage of land between Veyasurpaudy and Cochrane's Canal.	..	20,690	20,690	718	
18	Improving Cortelliar river embankment ..	..	2,400	2,400	..	
19	Repairs to Great Northern Trunk Road No. 1 ..	16,700	4,978	4,978	..	
20	Do. to deepening northern canal from Basin to Pulicat.	..	12,958	12,958	..	
21	Repairing road from Oothoocotah to Sattivadoo ..	..	285	285	..	
22	Do. road from Sattiavadoo to Cavarapet ..	..	264	264	..	
23	Improving Narayanavaram river embankment ..	..	47,862	47,862	62	
24	Constructing road from Corattoor to Pariapolliem *via* Tinnanur Railway Station.	..	2,743	2,743	..	
25	Constructing Ramanagary road	..	1,726	1,726	..	
26	Constructing road from Sattiavadoo to Tadda ..	..	17,647	17,647	..	
27	Repairs to Vellore river supply channel ..	..	1,675	1,675	..	
28	Constructing road from Tiruvallur to Vellyoor ..	..	17,800	17,500	..	
29	Road from Trippassoor to Kadambattoor ..	..	581	581	..	
30	Repairing road from Vellyoor to Trunk Road No. 1.	..	328	328	..	
31	Do. Dassicoopum tank	..	228	228	..	

---

* For the works distinguished with an asterisk completion certificates have been received.

PART I.—Irregularities with respect to Estimate, &c.—*continued.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE—*continued.*	RS.	RS.	RS.	RS.	
	Sirulur Division—continued.					
32	Constructing a calingulah into a weir of Chinnumbadoo tank.	..	331	331	..	Reported for want of sanctioned estimate.
33	Constructing a new wing wall to smaller weir to Chinnumbadoo tank.	..	255	255	..	
34	Repairing Sooloomany tank	..	352	352	..	
35	Tools and Plant	..	2,336	2,336	..	
	Total ..	..	..	1,35,439	..	
	Abstract.					
..	Chingleput Division	..	..	9,668	..	Works, the excess expenditure on which is within the power of Examiner have not been reported here.
..	Mount do.	..	..	32,503	..	
..	Sirulur do.	..	..	1,35,439	..	
	Total ..	..	..	1,77,610	..	

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

No. 15-A. From Major H. W. WOOD, R.E., Acting Superintending Engineer, Third Circle, to the Chief Engineer, Public Works Department, dated Chepauk, 24th March 1879, No. 1,665.

WITH reference to your endorsement, No. 5,749, dated 20th December last, on the statement of irregularities with respect to estimates of famine relief works in Chingleput District, received from the Examiner of Public Works Accounts, I have the honor to return the same with remarks made in a separate statement as therein called for.

No. 16. ORDER THEREON, 1st April 1879, No. 999 W.

COMMUNICATED to the Chief Engineer for Irrigation and the Examiner of Public Works Accounts.

2. Early steps should be taken by the Superintending Engineer, Third Circle, towards removing the objections in regard to the works which are still unprovided with sanctioned estimates.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Third Circle.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. C. Howarth.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of (1879) Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEER,
THIRD CIRCLE,
&c. &c. &c.

Dated April 1st.

Issued

Recd. Encl.

G.O., 1st April 1879, No. 929 W.

APRIL

Nos. 15-16.

Statement of Irregularities with respect to Estimates of Famine-relief Works, Chingleput District, for October 1878.- Remarks by the Superintending Engineer on the —, communicated to the Chief Engineer for Irrigation and the Examiner of Public Works Accounts.

No. 5749-

Referred to the Supdg. Engineer for remarks in each case.

Under Secy. to Govt.

S.E. Third Circle

20th Dec/78-

Encl. in No. 15

No.

From
The Examiner,
Public Works Accounts,

To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 18 December } 1878.
Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Chingleput District Executive Officers for the month of October 1878, under ~~Provincial~~ Famine Relief.

L. Conway-Gordon

Examiner, P. W. Accounts.

Referred

[Ext. Wks. Form No. 281.] (N° 1)

Chingleput District
[Chap. XX., Sec. ii., Para. 36.]

[P. W. D. Form No. 50, Provincial, Part I.]

~~Provincial~~ Famine Relief.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Chingleput Division.						
	[illegible]						
1.	Thylapuram Sangle Sluice	"	75	75	" x	Sanctioned Estimate.	
2.	Ramasoyen Orodoy. Repairing Bund &c.	"	477	477	"		
3.	Repairing Anthropally Cattapanyary Tank	"	232	232	" x		
4	Repairing Colialum tank bund.	"	612	612	"		
5	— " — Orathy small tank bund	"	284	284	"		
6	— " — Myore River Channel clearing.	"	1271	1271	"		
7	— " — Inckandrum tank bund	"	450	450	" x		
8	— " — Lathoor tank bund.	"	495	495	"		
9.	[illegible]	"	5772	5772	"		
	Total.			9668			
	Mount Division.						
	Without Estimate.						
10	Metalling the road from Trimunshi to Horaphur.	"	2435	2435	"	Reported for want of	
11.	Repairs to Cholavaram Tank Upper Supply Channel.	"	12235	12235	134		
12.	Repairs to Ambathoor Hasa Tank	"	1806	1806	"		
13	— " — Trimanor Hasa tank	"	6284	6284	13		
14.	— " — Amanjecary Tank	"	209	209	"		
15	— " — Alamady Tank	"	500	500	"		
16.	[illegible]	"	9034	9034	"		
	Total.			32503			
	Sriulur Division.						
	Without Estimate.						
17 18.	Drainage of land between Veyaenrpandy & Cochrane's Canal.	"	20690	20690	718		
	Carried over			20690			

10

[Sar. Wks. Form No. 234.]

[P. W. D. Form No. 50, Part I. continuation.]

Month of ____ 187 . Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Southern Division			20,690			
19	Improving Cortellier River Embankment	..	2400	2400	.	Sanctioned Estimate.	
20	Repairs to Great Northern Trunk Road No. 1	..	4978	4978	.		
21	Repairs to Buckingham Northern Canal from Basin to Pulicat	..	12,958	12,958	.		
22	Repairing Road from Pothoorkah to Sattivadoo	..	265	265			
23	Repairing Road from Sattivadoo to Cavarapett	..	262	262			
24	Improving Narayanavaram river Embankment	..	47,862	47,862	62		
25	Constructing road from Covattoor to Pariapollium via Tirnanoor Railway Station	..	2743	2743	.		
26	Constructing Ramanjary road	..	1726	1726	.		
27	Constructing road from Sattivadoo to Tadda	..	17,647	17,647	.	Reported for want of	
28	Repairs to Vellore river supply channel	..	1675	1675	.		
29	Constructing Road from Trevellore to Vellyoor	..	17,800	17,800	.		
30	Road from Trippassoor to Kadambattoor	..	581	581	.		
31	Repairing road from Vellyoor to Trunk Road No. 1.	..	328	328	.		
32	Repairing Dassicopum tank	..	228	228	.		
33	Constructing a Calingula into a weir of Chinnumbadoo tank	..	331	331	.		
34	Do a new Wing wall to smaller weir to Chinnumbadoo tank	..	255	255	.		
35	Repairing Coolomany tank	..	352	352	.		
36	Tools and Plant	..	2336	2336	.		
	Total			135,439			

[Ex. Wks. Form No. 334.]

[P. W. D. Form No. 50, Part I, continuation.]

[Month of 187 . Sheet No.]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Abstract					Works, the excess expenditure on which is within the powers of Examiner have not been reported here	
	[illegible]						
	Chingleput Division			9,668			
	Madras Do			32,513			
	[illegible] Do			135,439			
	Total			177,610			

For the works distinguished with the mark "X" Completion Certificates have been received

Conway-Gordon

Examiner P.W. Accts + Wages

12

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

Chengleput District

Division Relief

Part I - Irregularities with respect to Estimate as called in Supg. Engr. No. 5704 B. of 3 January 1879

Item No.	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Remarks by Executive Officer	Remarks by Supdt. Engineer
	Chengleput Division						
1	Shyl Ex Juraw Tangle sluice	"	75	75	"	This work was sanctioned by Supg. Engr. in his No. 4000 C of 15th Feby/1877 Funds have been appropriated & work finished. Completion Certificate for Rs. 74-13-5 was forwarded on the 26 July /78	Estimate Rs. 75 Sanctioned in February/1877.
2	Ramarayen Mady repairing bunds &c.	"	477	477	"	This Estimate amounting to Rs. 3261 was sanctioned by the Supg. Engr. in his No. 2392 of 13th October 1874 Funds have been appropriated & work completed. Completion Certificate has already been furnished.	Vide Ex. Engr's remarks
3	Repairing Authorpully Cattapanjary Tank	"	232	232	"	This work was sanctioned in G. O. No. 2903 of 11th October/75 & funds appropriated. Maxim Completion Certificate for Rs. 1340-4-6 submitted on the 20th September 1878.	Estimate Rs. 435 1435 sanctioned in G. O. No. 2903 of 11th October/75
4	Repg. Colialum tank bund	"	612	612	"	This work was sanctioned in G. O. No. 3031 of 27th October/75 Funds appropriated. Work completed. Completion Certificate for Rs. 1100 was forwarded on the 25 May/77	Estimate Rs. 1100 sanctioned in G. O. No. 3031 of 27th Octr/75
5	Do. Orathy small tank bunds	"	284	284	"	This work was sanctioned in G. O. No. 763 of 27th March/76 Funds have been appropriated Work	Estimate Rs. 725 sanctioned in G. O. No. 763 of 27th March/76

						Work completed. Completion Certificate for Rs 725-„-3 was sent on the 18th Febrry 1877.	
6	Repairing Myaro River Channel clearing	„	1271	1271	„	This work was sanctioned in G O No 1550 of 3d January 1875 Funds have been appropriated & work completed. Completion Certificate already forwarded.	Estimate Rs ~~1550~~ 2560 sanctio in G. O. No 1550 of 3d Janry/75
7	Do Neck on olramp tank lined	„	450	450	„	This estimate was sanctioned in G O No 2903 of 11th October/75 Funds have been appropriated Work executed. Completion Certificate for Rs 1778-12-5 submitted on the 30th Septr 1878.	Estimate Rs 2030 Sanctioned in G. O. No 2903 of 11 Octr/75
8	Do Lathur tank lined	„	495	495	„	This work was sanctioned in G O No 763 of 27th March 1876 Funds have been appropriated & Completion Certificate for Rs 865-14-6 was submitted on the 16th September 1878.	Estimate Rs 867 sanctioned in G. O. No 763 of 27th March/76.
9		„	5772	5772	„	Estimate will be sent shortly.	Estimate not received

Mount Division

10	Metalling the road from Irimushi to Korattor	„	2435	2435	„	A bill amounting to Rs 2435 for the actual work done has been sanctioned in G O No 4120 W. of 23d October/78	Vide Ex. Engrs remarks.
11	Repairs to Cholavaram tank Upper supply chanl	„	12235	12235	134	Estimate for Rs 31800 was submitted to the Supg Engr. on the 4th September/77 This work was undertaken as per instructions conveyed in Supg Engr letter No 2353 of 11th September/77.	Estimate Rs 31800 sent to Supg. E. Engr in October 1877.
12	Repairs to Ambattur Kisra Tanks	„	1806	1806	„	This work was sanctioned in G O No 1012 I of 10th Decr 1878	Estimate Rs 4420 sanctioned in G. O. No 1012 I of 10 Decr/78

13	Repairing Yumanione Hysa Tank	"	6284	6284	13	A revised estimate for Rs. 11860 was submitted for sanction on the 23rd Septr/76. This work was undertaken by order of the Supg Engineer Vide his letter No. 1464 d/19 July/77.	Estimate Rs. 11860 sent to Supg Chief Engr in October 1878.
14	Do. Amanjeecary tank Temple	"	209	209	"	This work was sanctioned in G.O. No. 2215 d/21st Augt/76 & funds appropriated in Supg Engr's No. 3657 d/20 Jany/77	Estimate Rs. 430 sanctioned in G.O. No. 436 of 17th Feby/76
15	Do. Alamadhy Tank	"	500	500	"	This is a part of the outlay Rs. 9533-10-8 incurred on the work bearing register No. 55 of 1876-77 for which Completion Certificate was submitted on the 10th May 1878.	Vide Ex Engr's remarks
16		"	9034	9034	"	This was the outlay incurred upto September 1878 on tools supplied by the Public Works Shop and the adjustment was made according to the instructions conveyed in Supg Engr's letter No. 147 d/11th January 1878.	Vide Ex Engr's remarks

Perulur Division

17	Drainage of land between Veyasurpandy & Cockranes Canal	"	20690	20690	718	Rs. 11170 was sanctioned in G.O. No. 674 W. dated 31st August 1877 & a revised estimate will be submitted shortly.	Vide Ex. Engr's remarks.
18	Improving Cortelliar River embankment	"	2400	2400	"	Estimate under preparation by Mr. Scott Asst. Engineer	Estimate not received.
19	Great Northern Trunk road No. 1	"	4978	4978	"	Work undertaken by Famine labour & subsequently funds allotted in the Budget of 1878-79.	Do.

20	Repairs to Deepening Northern Canal from Basin to Pulicat	"	12958	12958	"	Estimate forwarded with letter No. 1365 of 21st November /78 to the Ex. Engr. Buckingham Canal for submission	Estimate not received
21	Repairing road from Uttoocotta to Sattwadu	"	285	285	"	Work undertaken by Famine labor & subsequently funds allotted in Budget of 1878-9.	Do.
22	Do. from Sattwadu to Cowarapett	"	264	264	"	Do. Do.	Do.
23	Improving Narayanavanum river embankment	"	47862	47862	62	Estimate submitted to the Chief Engineer by the Supg. Engineer with letter No. 4114 of 14th November 1878	Estimate Rs. 94210. sent to Chief Engr. for Sanctn. in Novr./78 & returned for revision
24	Constg. road from Koratter to Perryapolliam via Sinnanoor Railway Station	,	2743	2743	"	Work commenced by Civil Department & Continued by this Department	Vide Ex. Engrs. remarks
25	Do. from Sattwadu to Taddah	"	17647	17647	"	This work was sanctioned in G. O. No. 124 of 14th Janury/76.	Estimate Rs. 33000 Sanctioned in G. O. 124 of 14 Jany/76.
26	Do. Ramagiri road	"	1726	1726	"	Estimate not sanctioned Work carried out by Civil Department by Famine labor	Vide Ex. Engrs. remarks
27	Repairs to Vellur river supply Channel	"	1675	1675		Work carried out as emergency & subsequently funds allotted Vide Supg. Engr. No. 916 of 4th March 1878 & Completion Certificate already submitted	Vide Ex. Engrs. remarks.
28	Constg. road from Vellyoor to Triveller	"	17800	17800	"	This work was sanctioned by the Supg. Engr. in No. 3069 of 22d. October 1876	Estimate Rs. 18600 Sanctioned in G. O. Dr. F. D. 1880 of 6th Aug/74
29	Do. from Trippasoor to Kadambathoor	"	581	581	"	Work commenced by Civil Department & Continued by this Department.	Vide Ex. Engrs. remarks
30	Repairing road from Vellyoor to Trunk road No. 1	"	328	328	"	Work undertaken by Famine labor & subsequently funds allotted in the Budget of 1878-9.	Do. Do.

31	Repairing Dasseeloopaum Tank	"	228	228	"	Estimate was sanctioned in G. O. No. 1162 of 9th May 1876 & Completion Certificate already sent to Supg. Engr. in April 1877	Estimate Rs 244-0 Sanctioned in G. O. No. 1162 of 9th May/76
32	~~Constg.~~ Converting a Calingulah into Weir of Chinnambadoo Tank	"	331	331	"	This work was sanctioned in G. O. No. 3495 dated 19th December 1876	Estimate Rs 530-0 Sanctioned in G. O. No. 3495 of 19 Decr/76
33	Do. a new wing wall to Do.	"	255	255	"	Do. Do.	Do. Do. for Rs 255
34	Repairing Soolamany Tank	"	352	352	"	This work was sanctioned by the Supg. Engr. in No. 972 of 9th June 1878	Estimate Rs 510- Sanctioned in Supg. Engr. No. 972 of 9 June/78.
35	[illegible]	"	2336	2336	"	Estimate will be submitted shortly	Estimate not recd.

Chingt. Dt. Office
1st February/79

H. Vial
Major R.E.
Exe. Engineer Chingt. Dn.

H. W. Wood
Major R.E.
Actg. Supg. Engineer 3rd Circle

Chingleput

G.O. 999 W-1-4

Enc in No 15

No. 1665.

3rd Circle
~~Chingleput~~ Superintending Engineer's Office,
Chepauk
~~Saint Thomas' Mount~~, 24th March 1879.

13

From

THE SUPERINTENDING ENGINEER,
~~Chingleput.~~ 3rd Circle

To

The Chief Engineer,
Public Works Department

Sir,

Enc 2.

With reference to your endorsement No. 5749 dated 20th December last on the Statement of irregularities with respect to Estimates of Famine Relief Works in Chingleput District, received from the Examiner of Public Works Accounts, I have the honor to return the same with remarks made in a separate Statement as therein called for.

I have the honor to be
Sir
Your most obedient servant
A. W. Wood Major R.E.
Ag Supg Engineer 3rd Circle

From the Supdg. Engr. 3rd C.

[illegible]

No. 1665.

Pro. 9 1-4-79 No. 999 W.

dated 24th
Recd.
} March/79.

Enc 2.

Famine Relief Works — Returning the Statement of Irregularities with respect to Estimate of ——

List

No. 999 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 1st April/79

Read the following:—

14

From

The Exr. P. W. Accounts (K.C. dated 18th Decr./78)
" Supdg. Engr. Third Circle } (" No. 1665 d/24th March)

Communicated to the Chief Engineer for Irrigation, and the Examiner Public Works Accounts.

2. Early steps should be taken by the Supdg. Engineer, Third Circle, towards removing the objections in regard to the works which are still —

unprovided with sanctioned estimates.

S
1.4

Budget Deptt

Lu
31.3

S. E. Third Circle
Chief Engr. for Irrign.
Exr. P. W. Accts
Revenue Deptt

Despd 22/4/79

110880
2540

Govt. of Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd. Encl.

G. O., 1st April 1879. No. 999 W.

Nos. 15 - 16

Statement of irregularities with respect to estimates of famine relief works, Chingleput Dt. for October 1878 - Remarks of the S. Engr. on the ——— Comd to the Ch: Engr. for Irrn. & the Secy. of Ma

15 - 16

6