(1) Number of pages 14

(2) Date of repair Aug-1987

(3) Initials of the Referencer S.

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

DEPARTMENT

G.O. No. 1453 (M) Press.
~~B.P. No.~~ ~~Mis.~~

Dated 19.5.1880 198 .

Not to be folded or roughly handled.

Archives —1 10,006–9 89

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

1453

Buildings and Roads.
Civil Works.

READ—the following paper :—

No. 290 T. J.

Report by the Superintending Engineer, Sixth Circle, on the estimate, amounting to Rs. 2,855, for repairing the Deputy Collector's Cutcherry at Tanjore.

The present roof of the Cutcherry is a terraced one, consisting of beams, joists, &c. The thickness of the terrace has been increased from 9 inches to 1 foot and 6 inches by additional coats of jelly, &c., to the terrace and Bengal roof. The ends of beams and joists, &c., are decayed. The roof consequently sunk under the weight of the wood-work; leaks, and is not in a safe condition.

1 Abstract Estimate.
1 do. for Examiner.

Valuation of the building, Rs. 7,500.

The estimate has been prepared by the Executive Engineer at the request of the Collector, and provide for restoring the main and verandah roofs supported by new teak-wood beams, joists, rafters and reepers and for repairing the walls and floors wherever required.

The rates entered in the estimate are considered fair.

The improvements and repairs to the building exceeds one-fourth of the value shown in the books, therefore the work is classed as Original.

The work is recommended for sanction, and could be completed in eight months after funds are allotted.

TRICHINOPOLY,
9th May 1883.

(Signed) H. R. MEAD, Lieut.-Colonel, R.E.,
Superintending Engineer, Sixth Circle.

ORDER—dated 19th May 1883, No. 1453 W., Public Works.

The estimate, amounting to Rs. 2,855, for improvements to the Deputy Collector's office at Tanjore, is sanctioned.

2. Funds will, if possible, be provided from the Provincial Reserve after the usual demands on account of minor and incomplete works and repairs have been disposed of.

3. This sanction has been registered as Provincial No. 32 W. of 1883-84 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Sixth Circle, with Abstract Estimate.
" Examiner, Public Works Accounts, with duplicate Abstract Estimate.
" Revenue Department.
" Board of Revenue.

Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1883} Madras.

PUBLIC WORKS.

Dated May, 19th.

Recd. *Encl.*

G.O., 19th May 1883, No. 1453 W.

MAY.

Deputy Collector's Office at Tanjore

Estimate for improvements to the —, sanctioned.

1453/1

Public Works Department, 188 -8 .

Current No. 4009

Letter No. 209 J.

Dated the 9th May 83

From the Supg. Engr. 6th Circle

Note of Remarks.

1. The accompanying abstract of an estimate for the repair of the Treasury & Collector's office at Tanjore amounts to Rs. 2855 which does not exceed the fourth of the value of the building Rs 7500, and causes the work proposed to be done to be classed as 'original' vide P.W. Code, para. 1065
2. As the amn total of the estimate is below Rs 5000 no plan or details have been sent (Code para 1108)
3. The rates appear fair & it is stated the work can be completed 8 months after sanction.
4. The abstract has been countersigned by the Collector.

14th May 83

By

1453/4

Dr W

1453/5

With reference to your note on the reverse of the acc. draft order, please see the memorandum put up, issued in August & January last - with a view of facilitating the distribution of the reserves with Govt -

The matter has been kept in view ever since & been watched up to this time for the several demands from Supply Buyers - Reminders were sent to the Officers who did not come up to time, & the last of the demands were received by this days post.

No time will now be lost in

1453/4

...ch by the Superintending ...eer on the Estimate a- ...Rs 2,855 for repairing the ...s Cutcherry at Sanjwo.

—

...present roof of the cut- ...terraced one, consisting ...& &c. The thickness of ...has been increased from ...foot 2 6 inches by addi- ...of Jelly &c to the terrace ...ofs. The ends of beams ...are decayed. The roof ...sunk under the weight ...work; leaks, and is not ...dition.

...of the building - Rs 7,500 ...stimate has been prepared ...Engineer at the request ...and provide for restoring ...randah roofs supported ...wood beams, joists, rafters &

Nothing else

Cu

15/3/83

very good Cu
15/3

2nd Draft
15/3

No 290 T.J.

1453/2

Report by the Superintending Engineer 6th circle on the Estimate amounting to Rs 2855 for repairing the Deputy Collector's Cutcherry at Tanjore.

Encls: 2.
No 1 Estimate
Do - for Examiner.

The present roof of the Cutcherry is a terraced one, consisting of beams, joists &c. The thickness of the terrace has been increased from 9 inches to 1 foot 6 inches by additional coats of Selly &c to the terrace & Bengal roofs. The ends of beams and joists &c are decayed. The roof consequently sunk under the weight of the wood work; leaks, and is not in a safe condition.

Valuation of the building - Rs 7500

The Estimate has been prepared by the Executive Engineer at the request of the Collector and provide for restoring the main & Verandah roofs supported by new teak wood beams, joists, rafters

& keepers and for repairing the walls
& floors wherever required.

The rates entered in the Estimate
are considered fair.

The improvements & repairs
to the building exceeds one fourth of
the value shown in the books, there-
-fore the work is classed as original.

The work is recommended
for sanction, and could be completed
in 8 months after funds are allotted.

Lieut RE.
Supt Engineer Circle.

Executive Engineer
9th Feby 1888.

5

126 C 13-1-83
1549 C 21-8-82

P.W.C No. 4009

From

The Supt. Engineer
6 Circle

To

The Chief Engineer
P. W. D.

No 290 T.J.
Dated. 9th May 1883.
Recd. 12th May 1883.

Ex 2

Treasury by Collector's office
at Tanjore :—

Forwards for sanction
an estimate for repairing
the —

Nº 1453 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 19th May 1883.

Read the following

1453/6

Letter from the Supdg. Engr. 6th Circle { No. 290 T. J. dated 9th May 1883.

The estimate amounting to Rs 2000 for improvements to the Collector's office at Tanjore is sanctioned.

Funds will, if possible, be provided from the Provincial Reserve, after the usual demands on account of minor and miscellaneous works and repairs have been disposed of.

This sanction has been registered as Provincial No 32 in 1883. Dd and charged to Civil Buildings

Original Works.

Cr

Cy
15/4

The matter of misc. incomplete
works should be disposed of shortly. Non-
allotment of funds compared to delay
in abm and refund delay + Cost
to Corps — Cy
15/4

17.5.63

Contract
Drawings
19/5

Dr W
23/5
5

The Secty — Dy Lieut Cresh
with abm estr.
" Examiner P. M. Accounts
with papers Dr W
" Surveyor Despatch 21
" Board of Surveyors —
Dr W
23/5

Dy Mr
Dr W
Drawings
19/5

7

Govt. of (1883) Madras.

PUBLIC WORKS.

Dated.

Rcvd. Encl.

G.O., 19 May 1883, No. 1455

Nos.

By Collr Office at Tanjore.

Est. for improvements to the — Anicut.

Endorsed Recd & Copied.