1801 C 6.8.83

REFERENCE TO MADRAS P. W. D. CODE.

PARA. 1820.

P. W. D. Madras
Form No. M 73.

P.W. 843.

CIRCLE Sixth

DIVISION "

FUND Provincial

Application for a Re-appropriation of Budget Grants.

No. 1188 T. Dated 13th September 1883.

FORWARDED to the Secretary to Government, Public Works Department, through the Examiner of P. W. Accounts, for sanction, if approved.

W. Rees Lieut-Col R E

Superintending Engineer,

5th Circle.

E/ No. 7861/43 Dated Madras, 20th September 1883.

FORWARDED to the Secretary to Government, Public Works Department, Madras.

x. Vide as per margin.

D. R Luedorf

Examiner of P. W. Accounts,
Madras.

20/9

P.W.D. 23

Proceedings of Madras Government.

No. 2718-X Dated 27th Septr 83

ORDER THEREON.

The re-appropriations noticed are sanctioned.

22/9

Secretary to Government, P.W.D.,
Madras.

The S.E. Sixth Circle

" Examiner P.W. Accounts

22/9 Guard Rect Rejects

* The net surrenders may be added to the Provincial Reserve as proposed by the Superintending Engineer.

APPLICATION TO THE Secretary to Government FOR A RE-APPROPRIATION OF BUDGET GRANT.

PROPOSED NEW GRANT.

Departmental and Service Head.	Item No. of Budget.	Works.	Amount of Estimate.	Outlay to end of previous year.	Original grant for current year.	Existing grant for current year.	Proposed increase.	Grant as now proposed.
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Provincial Civil Buildings Original Works	23	Sub-Magistrate's Cutcherry at Tirivadanai Madura Do	11785	4 3532	4000	5459	794	6253
		6253						
		To be credited to the reserve at the disposal of Government					8196 5206	
							6000	
Provincial Civil Buildings Repairs	"	"	"	"	"	"	"	"
		To be credited to the reserve at the disposal of Government					2,996	
							8,990	
		Total Rupees					2,990	

PROPOSED REDUCTION.

Departmental and Service Head.	Item No. of Budget.	Works.	Amount of Estimate.	Outlay to end of previous year.	Original grant for current year.	Existing grant for current year.	Proposed reduction.	Amount at which grant for work will stand after reduction.
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Provincial Civil Buildings Original Works	21	District Jail at Tanjore	21100	Not known 4724 1627	8,000	7,3221	5000	68221
							266	
Do	63	Divisional Office Tanjore	10835	Do 2066	5835	8769	1000	7769
							6000	
Provincial Civil Buildings		Repairs (Special) Tiruvadanai under Palace Tanjore Division	9000	Not known	4,000	4,000	2,990	1010
		Total Rupees					8,990	
							2,990	

EXPLANATION OF NECESSITY FOR RE-APPROPRIATION.

The proposed surrenders are made at the suggestion of the Executive Engineer Tanjore Division and with reference to the Chief Engineer's No: 1500 C dated 10th August 83. It is requested that the additional allotment now applied for may be sanctioned as the Executive Engineer Madura Division anticipates that the work will be completed this year.

Station Kodaikanal

Dated 13th September 1883

W. Brand Lieut. C.E.

Superintending Engineer 6th Circle.

Supp. Engr. is therefore re-
quested to return the
Grants at his disposal,
and to assign such
forces, as after careful
consideration, he may
find he cannot fully
utilize.

6/91

Re 1489 D dy 6-7-83
G.O A 1137 W dy 16-4-83
" 1123 W dy 3-5-83

Re 1500 C dy 10-8-83

To Supp. Engr Little Rock 11/8

Endsd. a Recpts Rapides 4/8

C. No 6475

Irste

The respective in the sixth Circle for the first quarter of 1883-84 is far short of what the outlay should be, with reference to the grants at the disposal of the Supg. Engr. The outlay is entered as Rs 57891, while it should have been about Rs 80000.

Under Miscellaneous outlay should have been about Rs 20000 but that recorded is only Rs 269. As the Circle portion of the grant is for Repairs (Rs. 62000) there is very likely to be the full amount being spent.

Under Provincial Civil Buildings the expenditure should have been about Rs 66000 but only Rs 39183 is the recorded outlay.

The Supg Engr should be asked to explain such errors as he may notice to be able to amend, at as early a date as practicable, to admit of the necessary

Dft

Irste 6000 C dy 10 to 11 aug/83

Memorandum

Progress Report of the Sixth Circle for the quarter ending 30th June 1883

The undersigned has the honor to point out to the Supg. Engr, Sixth Circle, that the progress for the first quarter of 1883-84 is far short of what the outlay should be, having reference to the grants assigned to the Circle. Instead of about Rs 80000 being expended during the 3 months ending June 1883, the recorded outlay is only Rs 57,891. The short outlay is chiefly under Provincial Civil Buildings, the outlay being entered as Rs 39,183, while about Rs 66000 should have been expended. The

NOTES.

REFERENCE TO MADRAS P. W. D. CODE.

CHAPTER III.—PARAS. 281 A AND 281 B.

1. This Form is intended for submission monthly by Superintending Engineers to the Chief Engineer, P. W. D., and is merely a general abstract for each Division contrasting outlay with Budget Grants under each head. It will be open to the Chief Engineer to call for, or to Superintending Engineers to submit, Progress Reports for Individual Works in Form M 85 B or M 85 C, where such a course may appear desirable.

2. It is to be understood that these returns are not accounts, and that although the figured entries should be as accurate as circumstances will allow, promptitude and regularity in their submission is of more importance than minute accuracy; they should as a rule leave the Superintending Engineer's Office by the middle of the month after that in which the Expenditure has been incurred. No annas or pies should appear in them.

P.W.C. No. 6475

P. W. D. Madras.
Form No. M 85 E.

Rec'd 1/8/83

BUILDINGS AND ROADS BRANCH.

6th CIRCLE.

DIVISION.—

Progress Report for the Month of June **1883.**

No. dated 28th July 1883.

Submitted to the Chief Engineer, P. W. D.

Superintending Engineer,
6th Circle.

Dft

B

Funds, &c.	Grant for the Year.	Expenditure during the Year.	
	RS.	RS.	
IMPERIAL.			
Military.			
Original Works	1684	150	"
Repairs	6200	99	"
Total Military ..	7884	249	84
CIVIL BUILDINGS.			
Postal.			
Original Works	1500	1330	363
Repairs	600	"	"
Total ..	2100	1330	363
Telegraph.			
Original Works	"	"	
Repairs			
Total ..	-	-	
Salt.			
Original Works			
Repairs	"	"	
Total ..	"	"	
Total Civil Buildings ..	2100	1330	363
MISCELLANEOUS PUBLIC IMPROVEMENTS.			
Original Works			
Repairs			
Total Miscellaneous Public Improvements ..	-	-	
Total Imperial ..	9984	1579	447
PROVINCIAL.			
Civil Buildings.			
Original Works .. 58697	2,34,790	33,032	9961
Repairs 8000	32,050	6151	1722
66700 Total ..	2,66840	39183	11683
Carried over ..	2,66,840	39183	

Funds, &c.	Grant for the Year.	Expenditure during the Year.	
	RS.	RS.	
Brought forward ..	266840	39183	11683
COMMUNICATIONS.			
Original Works	20,000	2285	107
Repairs	"	2816	"
Total ..	20,000	5101	107
MISCELLANEOUS PUBLIC IMPROVEMENTS.			
Original Works	875	875	"
Repairs	-	-	"
Total ..	875	875	"
Total Provincial ..	2,87715	45,159	11790
7000			
INCORPORATED LOCAL FUNDS.			
Civil Buildings.			
Original Works	"	52	"
Repairs	-	-	
Total ..	-	52	"
COMMUNICATIONS.			
Original Works	2,600	372	"
Repairs	15,880	1,700	1485
Total ..	18.480	2072	
MISCELLANEOUS PUBLIC IMPROVEMENTS.			
Original Works	-	-	
Repairs	-	-	
Total ..	-	-	
Total Incorporated Local Funds ..	18480	2124	1485
EXCLUDED LOCAL FUNDS.			
Civil Buildings.			
Original Works			
Repairs			
Total ..	-	-	
MISCELLANEOUS PUBLIC IMPROVEMENTS.			
Original Works	-	2682	620
Repairs	1400	347	"
Total ..	1400	3029	620
Total Excluded Local Funds ..	1400	3029	
Grand Total, Imperial, Provincial and Local ..	3,17,579	51891	14362

79300

Station Rodai

Dated _____ 188 .

Superintending Engineer,

_____ *Circle.*

REMARKS.

(1) The executive engineer reports as follows:—
(2) New jail at Palamcottah — Two wells covered & some drains made nearly completed.
(3) Sub. magistrates kutcherry at Vendupuntty — walls completed to full height. The wood works of the jail wards has been put up & of kutcherry about half put up. Flat & pan tiles have been brought to site.
(4) Palace works (Madras) Progress fair - Grant 30,000 outlay 9,314.
(5) Tiruvadanai sub. magistrates kutcherry - Grant Rs 4000 outlay Rs 329 - The contractor concerned have been warned to proceed with the works more diligently & finish the works as soon as possible.
(6) Rodipanel Dy: Tahsildar's kutcherry — Work has been ordered to be put in hand at once.
(7) Kumbum Gudalur Road - Grant 20,000, outlay 2285. Works executed by Dept.
(8) Gudalur Ghat. Repairs - Allotment 4762, outlay 2816 — Do — Do — by Local Fund Board
(9) Perambalur Taluq kutcherry. The basement is completed & the superstructure begun, a quantity of sawn timber & doors & windows ready.
(10) Attigalur Immovable Court.— The contractor has made very slow progress & the work will probably have to be taken out of his hands & a fresh contractor procured.
(11) Trichinopoly Immovable Court. — Much progress with sawn wood work, rafters & door frames - Basement up and the walls above raised from four to eight feet. Basement stones & Bay windows being dressed.
(12) Coimbatore Sub. Registrars office - A contract just been entered into. The site not yet made over.
(13) Collectors Treasury — Wall strip to wall plate, Verandah beams and roof finished.

The important works on which there is short outlay are.

(14) District Jail Tanjore — Grant Rs 80,000 expenditure 12,218 - Short outlay owing to the difficulty of getting a sufficient quantity of bricks.
(15) Division offices at Trichy:— Grant Rs 5835 - Expenditure Nil. Possession of site has not yet been obtained owing to a law suit having arisen.
(16) District Immovable Court Tinnevelly. Grant Rs 4000 expenditure 508. There is a good sum due to contractor which will be paid on receipt of the revised Bond lately approved by the Chief Engineer.
(17) Tranquebar Court House — Grant Rs 1899, Expenditure 202. Works nearly completed but payments for work not made until July.
(18) Repairs. Civil Buildings — Provincial expenditure but slightly below normal
(19) Repairs, Communications, Incorporated & Imperial, working Estimates only recently sanctioned. Besides most of the works cannot be done before October.

Original works — Major works under this head are sub. magistrates kutcherry at Kumbakonam, District Immovable Court at Negapatam & the Sub. Magistrates Kutcherry at Negapatam & the Collectors kutcherry at Mannargudi of which the first two works are in rapid progress & the other two works will be put in hand as soon as possible.

(21). Incorporated Local. Communications, original works, The only major work is Kottaiyur Road No 63 which is reported to have been completed. The works under repairs are all progressing well —

(22). Improvements to the Port at Negapatam, the Boat Basin & the School House at Trivalur, are the incomplete works under this head. Of which the first is completed, and the 2d is approaching completion and materials are under collection for the 3d Viz the School house work at Trivalore. The works of removing silt in Vorayaur Estimate Rs 3900, is closed & completion Report will be sent.

Kodaikanal.
26th July 1882.
Despd: 306.

Lt Col RE
Supt Engineer, Trichy.

ascertain reappropriations
being made, with the
view of utilizing the
funds elsewhere -

Ernest
2/8

Point at the start out by
ask S.S. to assign such funds
as after consideration he may
think he could fully utilize.

Ed.
3/9

B/