Madras Presidency.
Public Works Department
General Branch

Memorandum to accompany the Annual Finance Accounts for the year 1883-84.

Military Works.

The Revenue budgetted for in 1883-84 under Military, amounted to Rs. 30,000 and this amount was subsequently fixed as the Revised Estimate. The realizations amounted to Rs. 35,173 or Rs. 5173 in excess of the Revised Estimate and Rs. 6,899 in excess of the previous year's receipts. This excess is traceable principally to the head Sales of Buildings and was caused by the sale of Military Buildings at the French Rocks. Government of India's sanction to which was conveyed in G.O. No. 3021-W dated the 12th November 1882.

2. The Budget appignment under Imperial Military was Rs. 6,01,300 which was reduced in the Revised Estimate to Rs. 597,400. The outlay during the year amounted to Rs. 590,180 or Rs. 7,220 short of the Revised Estimate.

3. On comparing the outlay in the year with the Revised Estimate under Departmental Heads in the following Statement, the short outlay of Rs. 7,220 is found to be the net result of savings on all heads excepting "Repairs."

Departmental Heads	Revised Estimate	Outlay	More	Less
New Works	208322	197,155	"	11,167
Repairs	270,329	276,512	6,183	-
Establishment	111,629	109,439	"	2,190
Tools and Plant	7,120	7,074	"	46
Total	597,400	590,180	6,183	13,403
Savings	7,220		7,220	

4. From the above Statement it will be observed that the excess outlay which occurs only under Repairs amounts to Rs. 6183, and appears principally to have been incurred in the Bellary, Coimbatore, Nilgiri and Trichinopoly Divisions.

5. The saving under New Works is traceable principally to the following works:-

1. Constructing 3 blocks of Stables for Royal Artillery at Bellary.

Revised Estimate ——— Rs. 3,032
Outlay ——— 1,357
Savings Rs. 1675

2. Constructing Slaughter house and hanging shed at Bellary.

Revised Estimate ——— Rs. 5,980
Outlay ——— 2,964
Savings Rs. 3,016

3. Constructing the East Wing of the old Infantry Barracks into Government Bakery at Bellary.

Revised Estimate ——— Rs. 5,205
Outlay ——— 4,228
Savings Rs. 977

4. Constructing a fortified Post at Agram, Bangalore.

Revised Estimate ——— Rs 8,032
Outlay ——— 3,453
Savings Rs. 4,597

6. The Executive Engineer, Bellary, explains that the first work has been completed. In respect to the second, he states that the Contractor failed to push on the work as vigorously as he promised to do, but that, in addition to this draw-back, considerable delay occurred in getting possession of the site; while of the third work, he reports that the saving is due to the transfer of materials purchased in 1882-83 to other works during the year. The saving on the fourth work appears to be attributable to the stoppage of the dismantlement of the Bungalow Fort from which the materials for the work were to be obtained, and also to late sanction of Grant.

7. The Savings on Establishment and Tools and Plant are due to the Grant for works not having been fully utilized.

Imperial

Imperial
Civil Buildings, Roads and Services.

A sum of Rs. 262,000 was sanctioned as the Budget Grant under Imperial, Civil Buildings, Roads and Services, and this amount was subsequently increased by Rs. 300 making the Revised Estimate Rs. 262,300. Gross outlay to the extent of Rs. 258,570 was incurred during the year under this head, the expenditure in India being Rs. 254,558 and that in England Rs. 3,952.

2. The sum of Rs. 3952 expended in England was on account of Stores received on account of the Post and Telegraph office under construction at Madras. The sum of Rs. 254,558 expended in India on comparison with the Revised Estimate of Rs. 262,300 results in a saving of Rs. 7,742.

3. On comparing the outlay with the Revised Estimate under Departmental and Service Heads in the following statement, it is found that the short outlay of Rs. 7742 or Rs. 3790 excluding the expenditure in England is the net result of excess outlay under New Works and Savings under the remaining Departmental Heads.

Departmental and Service Heads		Revised Estimate	Outlay	More	Less
Civil Buildings	New Works	202,200	202,968	768	-
	Repairs	8,500	6,994	"	1,506
Establishment		48,400	44,411	"	3,989
Tools and Plant		3,200	3,137	"	63
Total		262,300	258,570	768	5,558
Expenditure in England		"	-3,952		3,790
Outlay in India		262,300	254,558		3,952
Savings		7,742			7,742

4. The excess of Rs. 1,768 under New Works and the short outlay of Rs. 1,506 and Rs. 63 under Repairs and Tools and Plant being trifling do not call for remarks. The saving of Rs. 3989 under Establishment is due principally to the large amounts recovered from Advances made in England, which, according to the particulars given in the margin amounted to Rs. 3,685-13-0

Captain C.V. Boddy	180-8-5
Major J.L.L. Morant R.E.	1,500-0-0
Sub Conductor A.C. Lord	250-0-0
do R.A. Bragg	255-4-7
Major P. Montgomerie R.E.	1,500-0-0
	Rs. 3,685-13-0

Railways
Imperial Protective Railways

A sum of Rs. 50,000 was originally sanctioned by the Government of India for the Vizagapatam-Raipur Railway Survey which in its Proceedings No. 192 R.A. dated 12th March 1884 was increased to Rs. 137,000 that amount

amount being fixed as the Revised Estimate for the year. Against this Estimate expenditure to the extent of Rs. 1,15,367 was incurred during the year under the head Preliminary Expenses resulting in a saving of Rs. 21,633. In explanation of this saving the Engineer-in-Chief reported that expenses that were anticipated were not incurred and that the chief item of saving is due to the reduced cost in respect of Elephants which were "obtained at a nominal cost through the favor of the Native Chiefs."

State Railways
Imperial.
Capital.

The South Indian Railway extension from Tinnevelly to Quilon which was undertaken under this head was provided with a Grant of Rs. 5,000 by the Government of India in its Proceedings No. 143 R. A. dated the 10th March 1884 that amount being fixed as the Revised Estimate for the year. Against this Estimate outlay to the extent of Rs. 10,625-10-2 was incurred, but the reduction of this outlay within grant was expected by the receipt of a sum of Rs. 6,372 being share contributed by the Travancore Government. This amount, however, was received

received in the Current year, and consequently outlay to the extent of Rs. 10,625-10-2 had to be debited against the Grant of Rs. 5,000.

The Madras Harbor Works.

The Grant originally sanctioned by the Government of India in its Proceedings No. 312 A. G. dated 3rd November 1883, amounted to Rs. 2,30,000. This amount was subsequently increased in Government of India's Proceedings No. 330 A. G. dated 15th November 1883 by Rs. 50,000 and thus the Revised Estimate for the Works amounted to Rs. 2,80,000. Outlay to the extent of Rs. 2,24,856 was incurred against this Estimate resulting in a saving of Rs. 55,144. This short outlay, the Superintendent reported is owing to the frequent sales of surplus and old Stores, old iron, Portland Cement &c. and also to work not being resumed as expected.

As shewn in schedule No. VIII of the Finance Account the Estimate for the work is Rs. 57,45,165 and the total outlay up to the end of 1883-84 amounted to Rs. 67,64,914 indicating the necessity for the submission of a Revised Estimate. The headings of the above schedule have been slightly modified to shew that the outlay in 1883-84 has been charged to the Civil Department a course that

that has been adopted under instructions conveyed in the Government of India's Proceedings No. 104 A.G. dated 14th March 1884 under which the previous years' outlay also has been written back to the debit of Imperial Civil Buildings, Roads and Services. This write-back which was made in the Accounts of 1883-84, has not, to avoid misunderstanding, been shewn in the schedule as included in the transactions of 1883-84.

In conclusion, it appears necessary to remark that in preparing the Finance Accounts according to the Forms prescribed in Government of India's Circular No. xii of 1883, those schedules have been omitted for which there have been no transactions.

Madras
18th August 1884

(Signed) D. C. Gordon
Examiner P. W. Accts.
Madras

(True copy)

D. Stephens
Supdt: Booking & Budget Section.

[illegible]
27/8

[illegible]

Military Works

Madras Presidency

5

Finance Accounts for the year 1883-84.

Abstract Account of Revenue and Expenditure

	Reference to Detailed Account No.	Page	Budget Estimate	Revised Estimate	Actuals
	4	4	5	5	5
Revenue from Military Works	I	2	30,000	30,000	35,173
Total Revenue	I	2	30,000	30,000	35173
Expenditure upon Military Works.					
New Works	III	"	2,06,787	2,08,322	1,97,155
Repairs	IV	"	2,75,000	2,70,329	2,76,512
Establishment	"	"	1,12,288	1,11,629	1,09,439
Tools and Plant	"	"	7,225	7,120	7,074
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total Military Works	"	"	6,01,300	5,97,400	5,90,180
Less Expenditure in England	"	"	"	"	"
Total Outlay in India	"	"	6,01,300	5,97,400	5,90,180

(Signed) D. C. Gordon
Examiner of P. W. Accounts.

Madras
18th Augt. 1884

(True Copy)

D. Stephens
Supdt. Booking and Budget Branch.

Military Works

Madras Presidency.

Finance Accounts for the year 1883-84.

No. I

Detail account of Revenue.

Particulars	Budget Estimate	Revised Estimate	Actuals
Military Works			
Rents of quarters for officers, the returns from which are expected to yield a profit.			18,063
Rents of quarters for officers, the returns from which are not expected to yield a profit			5,596
Causual rents of buildings			133
Sales of buildings	30000	30000	7,247
" of barrack furniture	"	"	"
" of Tools and Plant	"	"	"
" of produce	"	"	36
" of old materials	"	"	3411
Value of materials received from old buildings	"	"	521
Fines refunds and Miscellaneous	"	"	161
Recoveries of Barrack damages	"	"	5
Total Military Works, as per account on page 1.	30,000	30,000	35,173.

Sd/ D. C. Gordon
Examiner P. W. Accts.
Madras
20.8

(True Copy)

Madras
9th August/84

D. Stephens
Supt: Booking & Budget Section

Military Works

Madras Presidency.

Finance Accounts for the year 1883-84.

No. II

Account of Expenditure by Departmental Heads.

	Reference to Detailed accounts		Budget Estimate	Revised Estimate	Actuals.
	No.	Page			
Original Works.					
Military Works	III		206,787	208,322	197,155
Total	III		206,787	208,322	197,155
Repairs.					
Military Works	IV		275,000	270,329	276,512
Total	IV		275,000	270,329	276,512
Total Works Repairs	"	"	481,787	478,651	473,667
Establishment	"	"	112,288	111,629	109,439
Tools and Plant	"	"	7225	7120	7074
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total Expenditure	"	"	601,300	597,400	590,180
Less Expenditure in England	"	"	"	"	"
Net Expenditure in India as per Account on Page 1	"	"	601,300	597,400	590,180

Abstract of the foregoing

Original Works					
Military Works	III	"	206,787	208,322	197,155
Repairs					
Military Works	IV		275,000	270,329	276,512
Establishment	"	"	112,288	111,629	109,439
Tools and Plant	"	"	7,225	7,120	7074.
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total Expenditure	"	"	601,300	597,400	590,180
Less Expenditure in England	"	"	"	"	"
Total Expenditure in India as per Account on Page 1.	"	"	601,300	597,400	590,180

Madras
18th August 1884

/Signed/ D. C. Gordon
Examiner of P. W. Accounts

/True Copy/

D. Stephens

Supdt. Bookkeeping & Budget Branch.

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

8

1

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			Accommodation for Troops							
			Buildings for European Troops in the Plains							
Chingleput	1	Saint Thomas' Mount.	Constructing a New Barracks for Royal Artillery	135,050	67,389	39,000	39,000	39,040	1	G.O. No. 1894 dt 25 July 1882, 3679 dt 9th December 1883 and 288 dt 24 January 84.
	2	Poonamallee	Barracks for European Troops.							
			1 New double Storied barracks for 200 men with outhouses	66,985	4853			55		
			2 New quarters for 30 families with Out houses	82,257	52,395			9,350		G.O. No. 465 dt 19 February 1879 and
			3 New Quarters for Apothecary	7150	"	10,000	9,335	"	2	No 3067 S.D. dated 28 November 1882.
			4 Alterations and demolitions to Existing buildings	18,476	532			"		
			5 Deduct value of old Materials	4,306						
				279,457						
			Total	~~Total~~	"	49,000	39,335	39,335		
			Minor Works not exceeding Rupees 2500 E	"	"	"	"	2,500	3	
			Total	~~Total~~	"	"	"	41,835		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate.	Actuals.	No. of Item.	Remarks and References.
			Military Works.							
			Accommodation for Troops (continued)							
			Buildings for European Troops in the Plains (continued)							
Bellary	4	Bellary	Constructing 3 blocks of Stables for Royal Artillery	19000	8540	19000	2032	1357	4	G.O. No 2099 W dated 1st August 1883.
	5	"	Works estimated to cost less than Rs 10,000	5,000	4921	"	1900	1896	5	
				Total	"	19000	4932	3253		
	6	"	Minor Works not exceeding Rs 2500 each		"	"	"	240	6	
				Total	"	"	"	3493		
Coimbatore	7	Malapuram	Constructing a Barracks for a detachment of British Infantry to Accommodate 100 men	31,610	16530	16,000	32,000	34,984	7	G.O. No 1540 W dated 18th July 1882 and No 580 W dated 3rd April 1884.
	8		Other Works estimated to cost less than Rupees 10,000	5070	5557	"	5200	5793	8	
				Total	"	16,000	37,200	40177		
	9		Minor Works not exceeding Rupees 2500 each		"	"	"	2425	9	
				Total	"	"	"	42,602		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

5.

Finance Accounts **or the Year 1883-84.**

No. **III.**

Schedule of Expenditure *on Original Works.*

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			Accommodation for Troops (continued)							
			Buildings for European Troops in the Plains (continued)							
Presidency	10	Fort Saint George	Converting the Racket Court into a covered Gymnasium	1170	"	500	"	"	10	G.O. No 590 W dated 4 March 1884.
	11	Bangalore	Additions and Alterations to Mess house for the British Infantry	12,500	7946	8,000	8,000	7946	11	G.O. No 1102 W dated 7 May 1880.
			Total	"		13,000	8,000	7946.		
	12	"	Minor Works not exceeding Rs 2500 each			"	"	5,041	12	
			Total	"		"	"	12987		
Vizagapatam	13		Minor Works not exceeding Rs 2500 each			"	"	128	13	
			Total Buildings for European Troops in the Plains	"		103000	99467	99711		
			" Minor Works not exceeding Rs 2500 each	"		"	"	10334		
			" Buildings for European Troops in the Hills	"		"	"	101045		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

Finance Accounts **or the Year 1883-84.**

No. **III.**

Schedule of Expenditure *on Original Works.*

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	~~Revised Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works (Continued)							
			Accommodation for Troops (Continued)							
			Buildings for European Troops in the Hills.							
			Personal Accommodation for European Troops							
Nilgiri	14	Wellington	Works, estimated to cost less than Rupees 10,000	17,550	12,317	"	6,320	6,019	14.	
			Total Buildings for European Troops in the Hills			"	6,320	6,019		
	15		Minor Works not exceeding Rupees 25					678	15	
			Total Buildings for European Troops in the Hills			"	"	6,697		

or the Year 1883-84.

12

III.

on Original Works.

Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
5	4	4	4	4	3	12
"	"	"	"	83	16.	
	"	"	"	79	17.	
Vaines	"	"	"	162		
ropean						

18

Civil Buildings. Roads & Services

Madras Presidency.

68

No. III_B.

Abstract of Expenditure on Civil Buildings for the year 1883-84.

Division	Forest	Excise and Customs	Salt	Opium	Mint	Postal	Telegraph	Miscellaneous	Grand Total	Deduct outlay from Contributions.	Net Total
Buckingham Canal	.	.	.	.	.	.	.	.	.	.	.
South Arcot	.	.	1468	.	.	1187	.	.	2655	.	2655
Architect	.	.	.	.	.	95526	62337	.	157863	.	157863
Nilgiri	.	.	.	.	.	19872	857	.	20729	.	20729
Presidency	.	.	.	.	.	423	4985	.	4562	.	4562
Vizagapatam	.	.	.	.	.	3109	.	.	3109	.	3109
Godavari Eastern	.	.	.	.	.	561	7494	.	8055	.	8055
Coimbatore	.	.	.	.	.	981	.	.	981	.	981
Kurnool	.	.	.	.	.	235	.	.	235	.	235
Nellore	.	.	.	.	.	1745	.	.	1745	.	1745
Ganjam	.	.	.	.	.	798	.	.	798	.	798
Tinnevelly	.	.	.	.	.	1802	.	.	1802	.	1802
Chingleput	.	.	.	.	.	143	.	.	143	.	143
Salem	.	.	.	.	.	17	.	.	17	.	17
Madura	.	.	.	.	.	1184	.	.	1184	.	1184
North Arcot	.	.	.	.	.	90	.	.	90	.	90
Total	.	.	1468	.	.	126827	75673	.	203968	.	203968

(Signed) D. E. Gordon.

Examiner P. W. Accounts
Madras.

Madras
18th August 1884

Civil Buildings Roads and Services

Madras Presidency.

Finance Accounts for the year 1883-84.

No. II

Account of Expenditure by Departmental heads.

	Reference to Detailed Account No.	Page	Budget Estimate	Revised Estimate	Actuals.
Original Works.					
Civil Buildings	III	"	202,450	202,200	203,968
Total	III	"	202,450	202,200	203,968
Repairs					
Civil Buildings	IV	"	8,000	8,500	6,994
Total	IV	"	8,000	8,500	6,994
Total Works and Repairs	"	"	210,450	210,700	210,962
Establishment	"	"	48,400	48,400	44,411
Tools and Plant	"	"	3,150	3,200	3,137
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total Expenditure	"	"	262,000	262,300	258,510
Less Expenditure in England	"	"	"	"	3952
Net Expenditure in India as per Account on Page 1	"	"	262,000	262,300	254,558

Abstract of the Foregoing

Original Works					
Civil Buildings	III	"	202,450	202,200	203,968
Repairs					
Civil Buildings	IV	"	8,000	8,500	6,994
Establishment	"	"	48,400	48,400	44,411
Tools and Plant	"	"	3,150	3,200	3,137
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total Expenditure	"	"	262,000	262,300	258,510
Less Expenditure in England	"	"	"	"	3952
Net Expenditure in India as per Account on Page 1	"	"	262,000	262,300	254,558

...ras
...1884.

(Signed) D. C. Gordon.

Fd 28/8

(True Copy)

Examiner Public Works Accounts

Telephone and Budget Branch.

18th

Civil Buildings Roads and Services — Madras Presidency.

Finance Accounts for the ...

Civil Buildings Roads and Services — Madras Presidency

Finance Accounts for the year 1883.84.

Abstract Account of Revenue and Expenditure.

	Reference to Detailed Account No.	Page	Budget Estimate	Revised Estimate	Actuals.
Revenue from —					
Civil Buildings and Services	"	"	"	"	"
Total	"	"	"	"	"
Expenditure upon					
Civil Buildings, Roads and Services					
Civil Buildings — New Works	III	"	202,450	202,200	203,968.
Civil Buildings — Repairs	IV	"	8,000	8,500	6994.
Establishment	"	"	48,400	48,400	44411
Tools and Plant	"	"	3,150	3,200	3137
Profit and Loss	"	"	"	"	"
Suspense	"	"	"	"	"
Total other Services	"	"	262,000	262,300	258,510
Less Expenditure in England	"	"	"	"	3,952
Total Outlay in India	"	"	262,000	262,300	254,558

18 H — 4 4 5 5 4

Madras
18th August 1884

(True Copy)

Signed D. C. Gordon.

Examiner Public Works Accounts.

D. Stephens

Supdt. Bo... and Buildings

Civil Buildings Roads and A.

Military Works. Appendix D. Madras Presidency

Detail of Additions & or Reductions from Budget Grant during the year 1893-94.

Particulars		Amount	References.
Reductions			
Original Works	-46,800		G.O.No. 1964 & dated 13th July 1893.
	-1700		" " 381 & dated 12th February 1894.
	-2,113		" " 592 & dated 4th March 1894
	-3000		" " 2917 & dated 16th October 1893.
Repairs	-1766		" " 260 & dated 30th January 1894.
	-1605		" " 342 & dated 8th February 1894
Establishment	-15,300		" " 2097 & dated 31st July 1893.
Tools and Plant	-1000		" " do do do
Total Reductions		-93,284	
Additions			
Original Works	3,900		G.O.No. 2201 & dated 9th August 1893.
	8,032		" " 2444 & dated 1st September 1893.
	5,000		" " 2593 & dated 15th September 1893.
	15,700		" " 2787 & dated 5th October 1893.
	3,000		" " 2917 & dated 16th October 1893.
	20,000		" " 2958 & dated 18th October 1893.
	3000		" " 124 & dated 16th January 1894.
Repairs	1766		" " 260 & dated 30th January 1894.
	1605		" " 342 & dated 2nd February 1894.
Establishment	897.		" " 467 & dated 20th February 1894.
	8032.		" " 381 & dated 12th February 1894.
	1700		" " 592 & dated 4th March 1894.
	2113.		" " 2201 & dated 9th August 1893.
	897.		" " 2444 & dated 1st September 1893.
	1847.		" " 2593 & dated 15th September 1893.
	1150.		" " 2936 & dated 17th October 1893.
	3600		" " 2958 & dated 18th October 1893.
	4600		" " 124 & dated 16th January 1894
	700		" " 467 & dated 20th February 1894.
	1847.		" " 2201 & dated 9th August 1893.
Tools and Plant	53.		" " 2444 & dated 1st September 1893.
	121.		" " 2593 & dated 15th September 1893.
	50.		" " 2936 & dated 17th October 1893.
	200		" " 2958 & dated 18th October 1893.
	300		" " 124 & dated 16th January 1894
	50.		" " 467 & dated 20th February 1894.
	121.		
Total Additions		89,384	
Net Reductions		-3900	

Madras 10th August 1894

/True Copy/

/Signed/ D. C. Gordon
Examiner P.W. Accounts
Madras.

Supt. Booking and Budget
Examiner Public Works

Military Works

Appendix

Madras

Statement of Original Works Estimated at more than Rs2500 each, comp

Division	No.	Name of Work	By whom Sanction	Amount of Original Estimate	Amount of Final Estimate	Total Cost of Work	Excess if any over Original Estimate	Excess if any over Final Estimate	Authority for Excess	Date of Commencement of Work	Date of Completion of Work
		Military Works									
Coimbatore	1	Providing a boarded floor for the Hospital for European Infantry at Cannanore	G.O. No 333 dated 16th Decr	5,370	5,370	5,358	"	"	"	1883 July	1883 March
Nilgiri	2	Supplying cooking stoves to each Married Quarters Wellington	G.O. No 794 dated 8th Novr	8,020	8,020	7,761	"	"	"	1883 March 27th	1883 Decr 26th
Do	3	Extending 6 inch water main pipe from the Barrack Square to Married Quarters at Wellington	G.O. No 798 dated 18th June	9,630	9,630	4,556	"	"	"	1883 March 1st	1884 Jany 7th
Presidency	4	Additions to Regimental School Sappers and Miners Bangalore	G.O. No 215 dated 31st August	3,500	3,500	3,502	2	2	Examiner	1883 March "	1884 March 15th
Do	5	Renewing a portion of the terrace roof of the Armoury of the Grand Arsenal Madras	G.O. No 92 dated 30th Aug	4,940	4,940	4,722	"	"	"	1883 April 1st	1883 Octr 4th
Do	6	Constructing a Sifting Room for the Government Bakery Bangalore	G.O. No 763 dated 28th June	4,240	4,240	4,140	"	"	"	1882 August 17th	1883 April 30th
Nilgiri	7	Converting a portion of the existing Cistern into Boys' Plunge Bath at Lawrence Asylum Ootacamund	G.O. No 32 dated 12th Jany 1883	2,650	2,650	2,648	"	"	"	1883 March "	1884 Jany "
Bellary	8	New Pattern Punkahs for half a battalion of British Infantry	G.O. No 742 dated 11th July	5000	5000	4,922	"	"	"	"	1884 March "

Madras
18 August 1884

(Signed) D. C. Gordon
Examiner Public Works Accts
Madras.

Examiner Public Works Accts

Military Works.

No. IVA.

41

Abstract of Expenditure on Repairs to Military Works for the year 1883-84.

Madras Presidency

Division	Accommodation for troops: Buildings for European Troops	Buildings for Native Troops	Quarters for Officers	Rent of Buildings or Compensation for Quarters	Ordnance Works	Commissariat	Staff and Miscellaneous	Stud	Roads to Hill stations or Lines of Military Communications	General Cantonment Works	Fortifications	Dockyard or Naval	Miscellaneous	Grand Total	Deduct outlay from Contributions	Net Total
Presidency	55,457	5727	6468	16,453	14,197	11,444	9232	"	15310	9256	5820	"	"	149,364	"	149,364
Chingleput	20,203	581	703	5,400	2,265	423	117	"	3244	289	"	"	"	33,225	"	33,225
Coimbatore	21,560	4286	986	2365	147	2115	566	"	426	128	85	"	"	32,664	"	32,664
Nilgiri	5414	29	444	1241	"	"	8544	"	1303	"	"	"	"	16,975	"	16,975
Bellary	12,188	854	254	1520	1478	1172	"	"	7029	1007	1127	"	"	26,629	"	26,629
Vizagapatam	1,440	476	"	1074	"	"	"	"	1761	"	"	"	"	4751	"	4751
Trichinopoly	600	1059	132	178	"	"	"	"	1188	"	"	"	"	3157	"	3157
Ganjam	"	2154	"	20	"	"	"	"	150	5	"	"	"	2329	"	2329
North Arcot	"	1363	270	"	"	"	"	"	1000	5	50	"	"	2688	"	2688
Tinnevelly	"	18	"	"	"	"	"	"	"	"	"	"	"	18	"	18
Godaveri Eastern	"	557	"	"	"	"	"	"	"	"	"	"	"	557	"	557
Salem	"	"	"	1544	"	"	"	1320	"	"	"	"	"	2864	"	2864
South Arcot	"	"	"	65	"	"	"	"	"	"	"	"	"	65	"	65
Sungam Project	"	"	"	297	"	"	"	"	"	"	"	"	"	297	"	297
Barur Project	"	"	"	174	"	"	"	755	"	"	"	"	"	929	"	929
Total	116,862	17,104	9257	30,331	18087	15154	18,459	2075	31,411	10,690	7082	"	"	276,512	"	276,512

(True Copy)

(Signed)

D. C. Gordon

Examiner P. [illegible]

Madras.
18th August /84.

Supt: Bo[illegible]

D Stephens

Examiner Public Works [illegible]

D Stephens

Supdt. Bo[illegible]

Military Works.

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			8. Fortifications.
Presidency	*Madras*		*Repairs estimated to cost*
		3425	*than Rs 10,000.*
			Minor Repairs not exceeding Rs 25
			Tota
Bellary	*Bellary* ...		*Repairs estimated to cost*
			than Rs 10,000.
			Minor Repairs not exceeding Rs 25
			To
Coimbatore	*Cannanore* ...		*Minor Repairs not exceedin*
			Rs 2500 each.

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works.
			4 General Cantonment Works
Presidency	Bangalore		Repairs estimated to cost less th
		6891	Rs 10,000.
			Minor repairs not exceeding Rs 2500 e
			Tota
Bellary	Bellary	...	Minor Repairs not exceeding Rs 2500 e
Chingleput	...	...	——— Do ——— Do ———
Coimbatore	...	...	——— Do ——— Do ———
North Arcot	Vellore	...	——— Do ——— Do ———
Ganjam	Berhampore	...	——— Do ——— Do ———
			Total 4 General Cantonment Wo
			Minor Repairs not exceed. Rs 2500 eq
			Grand Total 4 General Cantonment W

1918.

MILITARY WORK.

~~Civil Buildings, Roads and Services.~~

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			6. Roads to Hill Stations
			or
			Lines of Military com-
			munications (continue
Ganjam	Berhampore ...		Minor Repairs not exceeding
			Rs 2500 each.
Bellary	... ...		——— Do ——— Do ———
			Total (6) { Roads to Hill Stations or Lines of Military Communica
			" Minor repairs not exceeding Rs 2500
			Grand Total (6) { Roads to Hill Statio Lines of Military Commu

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accou

N

Schedule of Expendi

Division.	Station.	Cost of Construction.	Particulars.
7.	75	78	14 Military Works
			6. Roads to Hill Statio
			or
			Lines of Military Commun
Presidency	Madras and Bangalore	...	Repairs, estimated to cost than Rs 10,000
	...	...	Minor Repairs not exceeding Rs.
Coimbatore	...	...	Minor Repairs not exceeding Rs.
Nilgiri	...	...	Do Do
North Arcot	...	...	Do Do
Vizagapatam	...	...	Do Do
Chengleput	...	...	Do Do
Trichinopoly	...	...	Do Do

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Ac

Schedule of Exper

Division.	Station.	Cost of Construction.	Particulars.
			Military Works 5 Stud Buildings
Salem			Minor Repairs n exceeding Rs 2500 each
Barur Project	...	...	Do Do
			Total (5) Stud Bu

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accou

Schedule of Expendi

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			4. Staff and Miscellaneo
Nilgiri	*Lovedale*	...	*Repairs estimated to co*
			than Rs 10,000
	...	...	*Minor Repairs not exceeding*
Presidency	*Madras*	...	*Repairs estimated to cost*
			than Rs 10,000.
	...	...	*Minor Repairs not exceeding*
			To
Coimbatore	...	...	*Minor Repairs not exceeding*
Chingleput	....	....	*Do Do*
			Total 4 Staff & Miscel
			Minor Repairs not exceeding Rs 2500 e
			Grand Total, 4 Staff & Miscel

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			3 Commissariat Buildings
Presidency	Madras	3,807	Repairs, estimated to cost
			than Rs 10,000
	...	...	Minor repairs not exceeding Rs
Coimbatore	...	...	Minor Repairs not exceeding Rs 2
Chingleput	...	...	——— Do ——— Do ———
Bellary	Bellary	...	——— Do ——— Do ———
			Total 3 Commissaria
			" Minor
			Grand T. Staff & Miscel
			xceeding Rs 2500 e
			otal, 4 Staff & Miscel

MILITARY WORK.

~~CIVIL BUILDINGS~~, ~~ROADS AND SERVICES~~.

Finance Accounts

No.

N

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works.
			2. Ordnance Works
Presidency	*Madras*	...	*Repairs estimated to cost*
			than Rs 10,000.
			Minor Repairs not exceeding Rs
Chingleput	*Mount*	...	*Minor Repairs not exceeding Rs*
Bellary	*Bellary*	...	*Do Do*
Coimbatore	*Cannanore*	...	*Do Do*
			Total 2. Ordnance
			" Minor Repairs not
			Rs 5000 ea
			Grand Total 2. Ord

1614

MILITARY WORK.

~~Civil Buildings, Roads and Services~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops
			Rent of Buildings or Com
			pensation for Quarters
Presidency	...	...	*Minor Repairs not exceeding Rs 250*
Salem	...	...	*Do Do*
Bellary	...	...	*Do Do*
Chingleput	...	...	*Do Do*
Coimbatore	...	...	*Do Do*
Nilgiri	...	...	*Do Do*
Vizagapatam	...	...	*Do Do*
Ganjam	...	...	*Do Do*
Trichinopoly	...	...	*Do Do*
South Arcot	...	...	*Do Do*
Sungam Project	...	...	*Do Do*
Barur Project	...	...	*Do Do*
			Total rents of Buildings or C
			sation for Qua
			Grand Total (1) Accomod

B/ No 2672 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 29th Sept/84

READ the following

From the Examiner P. W. Accounts — H E No. 54 W. d/ 25 Aug/84

Office Note from Exr P.W. Accounts — H E No. 420 - d/ 8th Septr

Do — Do — H E No. 456 d/ 22nd Do

Do — Do — H E No. 493 d/ 4th Octr

Do — Do — G.O., 20th Septr 30 d/ 16th

To the Consg: Engr: for Rys:

31/10

21/10

2 copies sent to Ooty 24/10

No. 54 W.

From

THE EXAMINER,
PUBLIC WORKS ACCOUNTS,
MADRAS,

To

The Secretary to Government,
Public Works Department.

Madras, 25th August 1884.

Copy of the following forwarded to the Secretary to Government P.W. Department for printing.

J. C. Cardoux

Examiner P.W. Accounts.

Copy of letter from the Examiner P.W. Accounts Madras, to the Accountant General, P.W. Department, No. 85 A. dated 18th. August 1884.

I have the honor to forward the undermentioned Finance Accounts for the year 1883-84.

1. Memorandum.

Imperial Military.

2. Abstract of Account of Revenue and Expenditure.
3. Detail Account of Revenue.
4. Account of Expenditure by Departmental Heads.
5. Schedule of Expenditure on Original Works.
6. Abstract of Expenditure on Military Works.
7. Schedule of Expenditure on Repairs.
8. Abstract of Expenditure on Repairs of Military Works.
9. Statement of Completed Works.
10. Statement of Additions to or Reductions from Budget Grant.

Imperial Civil Buildings, Roads and Services.

11. Abstract Account of Revenue and Expenditure.
12. Account of Expenditure by Departmental Heads.
13. Schedule of Expenditure on Original Works.
14. Abstract of Expenditure on Civil Buildings.
15. Schedule of Expenditure on Repairs.
16. Abstract of Expenditure on Repairs C[illegible]l Building[illegible]
17. Schedule of Expenditure on Madras [illegible]r Works.

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accounts ts

No. o.

Schedule of Expenditure re

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops
			Quarters for officers
Presidency	*Madras*		*Repairs estimated to cost less*
		1796	*than Rs 10,000*
			Minor Repairs not exceeding Rs 2500 ea
			Total
Chengleput	...	...	*Minor Repairs not exceeding*
			Rs 2500 each
Bellary	*Bellary*	...	*Do Do*
Coimbatore	...	...	*Do Do*
Nilgiri	*Wellington*	...	*Do Do*

MILITARY WORK.

~~Civil Buildings~~, ~~Roads and Services~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops
			Buildings for Native Troops (contin
North Arcot	*Vellore*	...	*Minor Repairs not exceeding*
			Rs 2500 each
Tinnevelly	*Palamcotta*	...	*Do Do*
Godavari Eastern	*Samulcotta*	...	*Do Do*
			Total Buildings for Native Tro
			" Minor repairs not ex
			ing Rs 2500. each
			Grand Total, Buildings for Nat
			Tro

MILITARY WORK.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY

Finance Accou

N ts

Schedule of Expend

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops
			Buildings for Native Troop
Ganjam	Berhampore	4720	Repairs estimated to cost le
			Rs 10,000
	Do		Minor repairs not exceeding Rs 2
			To
Presidency	...	...	Minor repairs not exceeding Rs 2
Chingleput	..	...	Do Do
Bellary	Bellary	...	Do Do
Coimbatore	...	...	Do Do
Nilgiri	Ootacamund	...	Do Do
Vizagapatam	...	...	Do Do
Trichinopoly	Trichinopoly	...	Do Do

MILITARY WORK.

~~CIVIL BUILDINGS~~, ~~ROADS AND SERVICES~~.

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			Accomodation for Troops
			Buildings for European Troops
Bellary	*Bellary*	...	*Minor Repairs not exceeding Rs*
			2500 each
Vizagapatam	*Vizagapatam and Vizianagaram*	...	*Do Do*
Trichinopoly	*Trichinopoly*	...	*Do Do*
			Total, Buildings for European Troop
			" Minor Repairs not exceeding Rs. 2a
			Grand Total, Buildings for Europe Tro

MILITARY WORK.

~~Civil Buildings, Roads and Services~~.

Finance Accounts

No.

Schedule of Expepditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops.
			Buildings for European Troops (con
Coimbatore	*Cannanore and Calicut*	*4086*	*Repairs estimated to cost le*
			than Rs 10,000.
			Minor Repairs not exceeding Rs 2,500, 2
			Total
Nilgiri	*Wellington*	*3018*	*Repairs, estimated to cost less t*
			Rs 10,000
			Minor repairs not exceeding Rs 250
			Tota

MILITARY WORK.

~~CIVIL BUILDINGS~~, ~~ROADS AND SERVICES~~.

D

Finance Accounts

No.

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
			Military Works
			1. Accomodation for Troops
			Buildings for European Troops
Presidency	*Madras and Bangalore*	*12.295*	*Repairs, estimated to cost less than Rs 10,000.*
			Minor Repairs not exceeding Rs 2,500 each
			Total
Chingleput	*Mount*	*5692*	*Repairs, estimated to cost less than Rs. 10,000.*
			Minor Repairs not exceeding Rs 2,500 each.

MILITARY WORK.

~~Civil Buildings, Roads and Services.~~

Finance Accounts for the Year 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	Outlay of the previous four years. Average Annual Estimate for previous four years	1882-83	1881-82	1880-81	1879-80.
			Military Works								
			8 Fortifications (continued)								
North Arcot	Vellore	...	Minor Repairs not exceeding Rs 2500 each			50					
						4,552					
						2,530					
			Total 8. Fortifications			7,082		8,405	4,134	11,128	3,196
			Minor Repairs not exceeding Rs 2500 each.								
			Grand Total, 8. Fortifications								
			Grand Total Military Repairs	2,75,000	2,70,329	2,76,512	2,77,815	2,92,955	2,69,097	2,77,447	1,90,125.

Madras
18th August
1884.

(Sd) D. C. Gordon
Examiner P.W. Accounts, Madras.

(True copy)

Telegrams
Booking & Budget Section.

r the Year 1883-84.

V.

n Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80
"	"	12,295	"	"	"	"	"
		12,295					
		43,162					
		55,457					
		034					
		034					
		69.					

Subject.

24

for the Year 1883-84.

25-

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Annual Estimate for previous year	1882-83	1881-82	1880-81	1879-80

for the Year 1883-84.

26

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for preceding 4 years	1882-83	1881-82	1880-81	1879-80

4

27

for the Year 1883-84.

IV.

on Repairs.

	Outlay of the Year.			Outlay of the previous four years.				
	Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80.
o than	"	"	761	"	3959	"	"	"
	"	"	761					
00 each	"	"	1393					
tal	"	"	2154					
500 each	"	"	5727					
	"	"	581					
	"	"	8541					
	"	"	4286					
	"	"	29					
	"	"	476					
	"	"	1059.					

5

for the Year 1883-84.

28

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80

6.

for the Year 1883-84.

29

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for the three years	1882-83	1881-82	1880-81	1879-80
"	"	1796	"	"	"	"	"
"	"	1796					
"	"	4672					
"	"	6468					
"	"	703					
"	"	254					
"	"	986					
"	"	444					

111° 23.

for the Year 1883-84.

80

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80
"	"	132					
"	"	270					
"	"	1,796					
"	"	7461					
"	"	9,257					
Grocks	"	173,554	"	[illegible]	154,080	1,[illegible]324	110,523.
				208,0[illegible]	1,3[illegible]		

for the Year 1883-84.

81

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for [illegible]	1882-83	1881-82	1880-81	1879-80.

for the Year 1883-84.

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Annual Estimate for preceding year	1882-83	1881-82	1880-81	1879-80.
		1199					
		1199					
		12,998					
		14,197					
		2265					
		1478					
		147					
		1199					
		16888					
		18087		15,106	28146	23,587	14,292

for the Year 1883-84.

33

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Annual Estimate for previous years	1882-83	1881-82	1880-81	1879-80.

for the Year 1883-84.

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80.

for the Year 1883-84.

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous 4 years	1882-83	1881-82	1880-81	1879-80

for the Year 1883-84.

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for three years	1882-83	1881-82	1880-81	1879-80
5	5	5	5	5	5	5	5
.	.	15139					
.	.	15139					
. each	"	"	171				
tal	"	"	15310				
each	.	"	426				
	"	"	1303				
	"	"	1000				
	"	"	1761				
	"	"	3244				
	"	"	1188				

for the Year 1883-84.

37

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for three years	1882-83	1881-82	1880-81	1879-80.
"	"		150				
"	"		7,029				
"	"		15,139				
"	"		16,272				
"	"		31,411	"	28,549	29,600	31,039	26,082

88

for the Year 1883-84.

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for pre-vious year	1882-83	1881-82	1880-81	1879-80.
"	"	6,891	"	"	"	"	"
"	"	6,891					
"	"	2,365					
"	"	9,256					
"	"	1007					
"	"	289					
"	"	128					
"	"	5					
"	"	5					
"	"	6,891					
"	"	3,799					
"	"	10,690	"	7,387	11,398	10,357	"

Military Works

No.

Abstract of Expenditure on Mili

Division	Buildings for Accommodation of Troops						Buildings for Native Establishments						Barracks and Quarters for Officers						Hospitals and Medical Charges						Miscellaneous Public Improvements						Total Military Works						Deduct Receipts from Contributions	Net Total
	New sets of buildings including subsidiary, sanitary & hospital accommodation for European Troops		Buildings for Natives		Temporary accommodation for European Troops		Buildings for Native Establishments						Barracks and Quarters for Officers						Hospitals and Medical Charges						Miscellaneous Public Improvements						Total Military Works						Deduct Receipts from Contributions	Net Total
	In the Plains	In the Hills	In the Plains	In the Hills	In the Plains	In the Hills	In the Plains	In the Hills	Ordnance Works	Commissariat	Staff and Miscellaneous	Total	In the Plains	In the Hills	Ordnance Works	Commissariat	Staff and Miscellaneous	Total	In the Plains	In the Hills	Ordnance Works	Commissariat	Staff and Miscellaneous	Total	In the Plains	In the Hills	Ordnance Works	Commissariat	Staff and Miscellaneous	Total	In the Plains	In the Hills	Ordnance Works	Commissariat	Staff and Miscellaneous	Total		
	Rs.																																					
Chingleput	41.835	"	"	"	"	"																									43.907	-	43.907					
Bellary	3.493	-	79	-	"	"			-	1.843	229	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	15.162	-	15.162					
Coimbatore	42.602	"	"	"	"	"			69	511	813	7472	-	-	-	-	-	-	2725	-	-	-	-	-	-	-	-	-	-	-	48.968	-	48.968					
Presidency	12.987	-	83	-	"	"				952	-	5306	-	-	-	-	-	-	108	-	-	-	-	-	-	-	-	-	-	-	69.213	-	69.213					
Vizagapatam	128	"	"	"	"	"				2235	18.614	547	123	-	-	-	-	-	660	33964	-	-	-	-	-	-	-	-	-	-	424	-	424					
Nilgiri	"	6.697	"	"	"	"				77	291	-	72	-	-	-	-	-	"	-	-	-	-	-	-	-	-	-	-	-	9355	-	9355					
Trichinopoly	"	-	-	-	-	-				-	-	-	2547	-	-	-	-	-	111	-	-	-	-	-	-	-	-	-	-	-	3671	-	3671					
North Arcot	"	-	-	-	-	-				3.671	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2931	-	2931					
Godavari Eastern	"	-	-	-	-	-				1931	1.000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	50	-	50					
Ganjam	"	-	-	-	-	-				50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1047	-	1047					
Salem	"	-	-	-	-	-				884	-	-	-	-	-	-	-	-	163	-	-	-	-	-	-	-	-	-	-	-	492	-	492					
Barur Project	"	-	-	-	-	-				-	-	-	492	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1935	-	1935					
										-	-	-	1935	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-								
Total	101.045	6.697	162	-	-	-			69	10311	22.561	13.554	2598	2427	-	-	3767	33964	-	-	-	-	-	-	-	-	-	-	-	-	197.155	-	197.155					

(True Copy)

Madras
18th August 1884.

Supt: Booking a...

(Signed)
D. C. Gordon
Examiner P. W. Accounts
Madras.
19.8.

...ews
& Budget Section.

Rod.

MILITARY WORKS. MADRAS PRESIDENCY.

~~Civil Buildings, Roads and Services.~~

22

15

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works.							
			8 Fortifications							
Presidency	62	Madras.	Completing the emplacements and improving the Store-rooms of the Sea-Coast Batteries	48,800	30,511	20,000	30,000	30511	62	G.O. No 1661 W dated 13 June 1883 and No 20 W dated 8 January 1884.
Presidency	63	~~Madras.~~ Do.	Mounting Ordnance	42,035	"	10,000	"	"	63	G.O. No 2970 W dated 19 October 1883.
Presidency	64	Bangalore.	Constructing a fortified post, an Ordnance Depot within do. and a laboratory for Ordnance Depot	34280	3,453	"	8,032	3,453	64	G.O. No 3060 W dated 30 October 1883
			Total 8 Fortifications		"	30,000	38,032	33964		
			Minor Works not exceeding Rs 500 Each		"	"	"	"		
			Total for 8 Fortifications		"	"	"	33964		
	65		Allotment for Minor new Works not exceeding Rupees 2500 Each		"	21,987	31,421	25,266	65.	
			Grand Total Military Works		"	206,787	208,322	197,155		

Madras. 18th August 1884 } No 23/8

(True Copy)

Supdt. Booking and Budget Branch.

(Signed) D. C. Gordon.
Examiner Public Works Accounts
Madras.

MILITARY WORKS.

~~CIVIL BUILDINGS, ROADS AND SERVICES.~~

MADRAS PRESIDENCY.

Finance Accounts for the Year 1883-84.

21 14.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Outlay of the Year. ~~Budget Final Grant.~~ Estimate	Outlay of the Year. Actuals.	No. of Item.	Remarks and References.
			Military Works.							
			7 General Cantonment Works							
Bellary	56	Bellary	Water Supply. Allipur Tank	41,628	1,3940	"	2,000	2,014	56	G.O. No. 3118 W dated 2nd November 1874.
				Total	"	"	2,000	2,014		
	57		Minor Works and Recurring Repairs	Each	"	"	"	711	57	
				Total	"	"	"	2725		
Presidency	58		Minor Works and Recurring Repairs	Each	"	"	"	660	58	
Gunjam	59		Do Do	Each	"	"	"	163	59	
Nilgiri	60		Do Do	Each	"	"	"	111	60	
Coimbatore	61		Do Do	Each	"	"	"	108	61	
			Total 7 General Cantonment Works							
			Minor Works and Recurring Repairs	Works	"	"	2,000	2,014		
				Each	"	"	"	4753		
			Total 7 General Cantonment Works	No. Rs	"	"	"	3767		

Finance Accounts for the Year 1883-84.

No. I.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			4 Staff and Miscellaneous							
Nilgiri	50.	Ootacammund	Works estimated to cost less than Rupees 10,000	7,450	5,254	"	"	1946	50.	
					Total	"	"	1946		
	51.		Minor Works not exceeding Rupees 2,000 each			"	"	601	51.	
					Total	"	"	2,547		
Presidency	52.		Minor Works not exceeding Rupees 2,000 each			"	"	123		
Vizagapatam	53.		Minor Works Do not exceeding Do Rupees 2,000 each			"	"	72	53.	
			Total 4 Staff and Miscellaneous			"	"	1946		
			Minor Works not exceeding Rupees 2,000 each			"	"	652		
			Total 4 Staff and Miscellaneous			"	"	2,598		
			5 Stud Buildings							
Salem	54.		Minor Works not exceeding Rupees 2,000 each			"	"	492	54	
Bazar Project	55		Minor Works Do not exceeding Do Rupees 2,000 each			"	"	1935	55	
			Total 5 Stud Buildings			"	"	2,427		

12.

19

r the Year 1883-84.

II.

on Original Works.

MILITARY WORKS.

~~CIVIL BUILDINGS, ROADS AND SERVICES.~~

Finance Accounts

No.

Schedule of Expenditure

cc

Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	~~Revised Final Grant~~ Estimate	Actuals.	No. of Item.	Remarks and References.
4240	4140	"	420	419	47.	
Total	"	"	420	419		
Each	"	"	"	128	48	
Total	"	"	"	547.		
500 Each	"	"	"	229	49.	
Chingl	"	13,000	16,608	12,611.		
500 Each	"	"	"	943.		
Chingl	"	"	"	13,554.		

Executive Division.	Projects. No. of Item.	Locality.	Description.
			Military Works.
			3 Commissariat Buildings (Continued)
Presidency	47.	Bangalore.	Works Estimated to cost less than Rupees 10,000
	48	"	Minor Works not Exceeding Rupees 2
Chingleput	49		Minor Works not Exceeding Rupee
			Total (3) Commissariat Bu
			Minor Works not Exceeding Rup
			Total (3) Commissariat Bu

~~Civil Buildings, Roads and Services.~~

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	~~Revised Final Grant~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			3. Commissariat Buildings							
Coimbatore	40	Cannanore	Constructing a Battery and a Well.	11,380	5,000	5,000	5,000	5,000	40	G.O. No 2213 W 7/10 August 83 and No 1814 7/21 January 1884.
			Total	"	5,000	5,000	5,000	5,000		
	41		Minor Works not exceeding Rs 2,500 each		"	"	"	306	41	
			Total	"	"	"	"	5,306		
Nilgiri	42	Wellington	Constructing a Battery at the Depot	65,000	"	8,000	"	"	42	G.O. No 2211 W dated 10 August 1883.
			Total	"	8,000	"	"	"		
	43		Minor Works not Exceeding Rs 2,500 each		"	"	"	"	43	
			Total	"	"	"	"	"		
Bellary.	44	Bellary.	Converting the Eastern wing of the old Infantry Barracks into a Government Battery	12589	11,612	"	5,205	4,228	44	G.O. No 778 W 7/23 March 1882 and No 2917 W 7/16 October 1883.
	45	Bellary	Works Estimated to cost less than Rupees 10,000	7210	3,567	"	5,980	2,964	45	
			Total	"	"	"	11,185	7,192		
	46		Minor Works not Exceeding Rs 2,500 each		"	"	"	280	46	
			Total	"	"	"	"	7,472.		

~~Civil Buildings, Roads and Services.~~

16 2

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
7	2	7	15	5	4	4	4	4	2	13
			Military Works (continued)							
			2. Ordnance Works.							
Presidency	33	Madras.	Improvements to the Gun Powder Factory (1) Altering the bedding of the machinery at the Granulating House (2) Constructing Composion Mills (3) Laying Water-pipes to the quarters of Millmen and Overseers (4) Erecting Compound Wall (5) Converting Granulating House into a Public Machine cutting house and (6) several other subsidiary works.	2,48,492	2,15,628	20,000	16,935	16,892	33.	G.O. No. 2740 W of 31 October 1879 " " 2813 W of 12 November 1881 " " 428 W of 17 February 1881 " " 2489 W of 10 October 1881 " " 425 W of 16 February 1882 " " 1399 W of 5 June 1882 " " 3274 W of 12 December 1882 " " 187 W of 16 January 1883 " " 2073 W of 30 July 1883 " " 2748 W of 1 October 1883 " " 3278 W of 17 November 1883 " " 800 W of 25 March 1884.
	34	Fort Saint George	Works, estimated to cost less than Rupees 10,000	4,940	4,722	"	1,722	1,722	34.	
				Total	"	20,000	18,657	18,614		
	35		Minor Works not exceeding Rupees	each	"	"	"	"	35	
				Total	"	"	"	18,614.		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

Finance Accounts for the Year 188^{3}-8^{4}.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 188^{3}-8^{4}.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate.	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			2. Ordnance Works (continued)							
Vizagapatam	36.		Minor Works not exceeding Rs 2500 each.	"	"	"	"	291	36	
North Arcot	37.		Do Do Rs 250 Each	"	"	"	"	1,000	37	
Bellary	38.		Do Do Rs 2000 Each	"	"	"	"	813	38	
Chingleput	39		Do Do Rs 2000 Each	"	"	"	"	1,843	39.	
			Total (2) Ordnance Works.	"	29000	18657		18614		
			Minor Works not exceeding Rs 2000 each	"	"	"		3947		
			Total (2) Ordnance Works	"	"	"		22561		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

15 B

Finance Accounts for the Year 188$-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 188$-84.	Outlay of the Year. Budget Grant.	Outlay of the Year. ~~Revised Final Grant.~~ Estimate	Outlay of the Year. Actuals.	No. of Item.	Remarks and References.
			Military Works							
			Accommodation for Troops (continued)							
			Buildings for Native Troops (continued)							
Presidency	27	Bangalore	Works Estimated to cost less than Rupees 10,000	3,500	3502	3,800	2,000	2,002	27	
			Total	"		3,800	2,000	2,002		
	28	"	Minor Works not Exceeding Rupees 2500 each	"	"	"	"	233	28	
			Total	"	"	"	"	2235		
Bellary	29		Minor Works not Exceeding Rupees 20 Each	"	"	"	"	511	29	
Coimbatore	30		Minor Works not Exceeding Do Rupees 20 Each	"	"	"	"	952	30	
Ganjam	31		Minor Works not Exceeding Do Rupees 20 Each	"	"	"	"	884	31	
Vizagapatam	32		Minor Works not Exceeding Do Rupees 20 Each	"	"	"	"	77	32	
			Total Buildings for Native Infantry	"		3800	5820	6010		
			Minor Works not Exceeding Rs 500 Each	"	"	"	"	4,301		
			Total Buildings for Native Infantry	"	"	"	"	10311		
			Grand Total of Accommodation for Troops.	"	"	"	"	118284		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

MADRAS PRESIDENCY.

14 72

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			Accommodation for Troops (Continued)							
			Buildings for Native Infantry							
Trichinopoly	21	Trichinopoly	Constructing Public Buildings in the 10th Regiment Native Infantry Lines	14215	3138	"	3000	3138	21.	G.O. No 3128 W dated 5th November 1883 and No 1057 W dated 10 May 1884.
				Total	"	"	3,000	3,138		
	22		Minor Works not Exceeding Rupees	Each	"	"	"	533	22	
				Total	"	"	"	3,671		
North Arcot	23	Vellore	Works Estimated to cost less than Rs 1,500	2300	820	"	820	820	23	
				Total	"	"	820	820		
	24		Minor Works not Exceeding Rs 250	Each	"	"	"	1,111	24	
				Total	"	"	"	1,931		
Godaveri Eastern	25		Works Estimated to cost less than Rs	95	6999	"	"	50	25	
				Total	"	"	"	50		
	26		Minor Works not Exceeding Rupees	Each	"		"	"	26	
				Total	"	"	"	50		

MILITARY WORKS.

~~CIVIL BUILDINGS, ROADS AND SERVICES.~~

MADRAS PRESIDENCY.

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	~~Revised Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
			Military Works							
			Accommodation for Troops (Continued)							
			Buildings for Native Cavalry.							
Presidency	18	Bangalore	Public Buildings for a Regiment of Native Cavalry.	25237	"	15000	"	"	18	G.O. No 47 W dated 10 January 1884.
				Total	"	15000	"	"		
	19		Minor Works not Exceeding Rs.	Each	"	"	"	"	19	
				Total	"	"	"	"		
Bellary	20		Minor Works not Exceeding Rupees	Each	"	"	"	69	20.	
			Total Buildings for Presidency		"	15,000	"	"		
			Minor Works not Exceeding Rupees		"	"	"	69		
			Total Buildings for Native Cavalry		"	"	"	69.		

MILITARY WORKS.

~~Civil Buildings, Roads and Services.~~

Finance Acc

Schedule of Expendi

Executive Division.	Projects. No. of Item.	Locality.	Description.
7	2	7	15 H
			Military Works.
			1 Accommodation for Troops (Contu
			Building for Officers in the Pl
Presidency	16		Minor Works not exceeding Rs. 25,000
Bellary	17		~~Minor Works not exceeding Rs. 25,000~~ Do. Do.
			Total Buildings for Officers in th
			Buildings for Officers in the Hills Nil
			Temporary Accommodation for Troops in the Plains Nil in the Hills Nil.

~~MILITARY WORKS.~~

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Accounts

No.

Schedule of Expenditure

Executive Division.	Projects. No. of Item.	Locality.	Description.
			Other Services' Works
			Civil Buildings
			6. Post Offices (Contd)
Madura	*20*		*Minor Works not Exceeding Rs2000 Each*
North Arcot	*21*		*Do do do*
			Total 6. Post Offices
			Minor Works not Exceeding Rs2500 Each
			Total 6. Post Offices

~~MILITARY WORKS.~~

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Accounts

No.

Schedule of Expenditure

Executive Division.	Projects. No. of Item.	Locality.	Description.
			Other Services Works
			Civil Buildings
			6. Post Offices Contd
Vizagapatam	9	Vizagapatam	Works estimated to cost less than Rs10,000
	10		Minor Works not exceeding Rs2500 Each
			Total
Godavari Eastern	11		Minor Works not exceeding Rs2500 Each
Coimbatore	12		Do do do
Kurnool	13		Do do do
Nellore	14		Do do do
Ganjam	15		Do do do
Tinnevelly	16		Do do do
Chingleput	17		Do do do
Salem	18		Do do do
South Arcot	19		Do do do

~~MILITARY WORKS.~~

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Accounts

No.

Schedule of Expenditure

Executive Division.	PROJECTS. No. of Item.	Locality.	Description.	
			Other Services Works	
			Civil Buildings	
			6. Post Offices	
Architect	*3*	*Madras*	*Constructing a new Post Office*	
			and with additional fittings	
			and fixtures	
			Total	
Nor Nilgiri	*4*	*Ootacamund*	*Constructing a Combined Post*	
			Office	
	5		*Works Estimated to cost less than*	
			Rs10,000	
Tinne				
Chingleput	*6*		*Minor Works not Exceeding Rs2500 Each*	
Salem				
			Total	
South Arcot	*7*	*Bangalore*	*Works Estimated to Cost less than*	
			Rs10,000	
	8		*Minor Works not Exceeding Rs2500 Each*	
			Total	

425

~~MILITARY WORKS.~~

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Accounts for the Year 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84	Outlay of the Year. Budget Grant.	Revised Final Grant. Estimate	Actuals.	No. of Item.	Remarks and References.
7	2	7	15 #	5	4	4	4	4	2	13
			Other Services' Works							
			Civil Buildings							
			3 Salt Works							
Kingham Canal	1		Works estimated to cost less than Rs 10,000	"	"	10000	"	"	1	
Ma[illegible]uth Arcot	2		Do do do	3000	2447	"	1000	1468	2	
Total (3) Salt Works				"	"	10000	1000	1468		
Minor Works not exceeding Rs 25000 each				"	"	"	"	"		
Total (3) Salt Works				"	"	10000	1000	1468		
								425		

~~MILITARY WORKS.~~

VICES.

MADRAS PRESIDENCY.

for the Year 1883-84.

III.

on Original Works.

44

Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate	Actuals.	No. of Item.	Remarks and References.
						G.O. No. 23 W dated 6th Jany 1883
316,720	288,103	98,000	93,000	95,526	3	G.O. No. 2192 W dated 12th Novr 1883
"	"	98,000	93,000	95,526		
						G.O. No. 1533 W dated 19th June 1882
24,965	19,721	7,880	15,790	15,856	4	G.O. No. 183 W dated 21st January 18
6,640	3,226	2,910	3,730	3,226	5	
	"	10,790	19,520	19,082		
"	"	"	"	790	6	
"	"	"	"	19,872		
3,840	3,674	"	"	1,920		
"	"	"	"	1,920		
"	"	"	"	1,497	8	
"	"	"	"	423		

for the Year 1883-84.

45

III.

on Original Works.

Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised ~~Final Grant.~~ Estimate.	Actuals.	No. of Item.	Remarks and References.
3200	3109	3200	3200	3109	9	
"	"	3200	3200	3109		
"	"	"	"	"	10	
"	"	"	"	3109		
"	"	"	"	561	11	
"	"	"	"	981	12	
"	"	"	"	235	13	
"	"	"	"	1745	14	
"	"	"	"	798	15	
"	"	"	"	1802	16	
"	"	"	"	145	17	
"	"	"	"	17	18	
"	"	"	"	1189	19	

for the Year 1883 -84.

46

III.

on Original Works.

Amount of Estimate.	Actual Outlay to end of 1883 -84.	Outlay of the Year. Budget Grant.	Revised Final Grant. Estimate.	Outlay of the Year. Actuals.	No. of Item.	Remarks and References.

for the Year 1883-84

47 5

III.

on Original Works.

Amount of Estimate.	Actual Outlay to end of 1883-84	Outlay of the Year. Budget Grant.	Revised Final Grant. Estimate	Actuals.	No. of Item.	Remarks and References.
5	4	4	4	4	2	13
2,96,083	29,6170	62,000	62,000	62,337	22	G.O. No 234 W dated 6th January 1883 & No 2140 W dated 4th August 1883
15,040	2,076	"	3000	2076	23	G.O. No 296 W dated 5 February 1884
3,560	2,909	"	3050	2909	24	
"	"	"	4000	2985		
31,995	29,787	"	"	857	25	G.O. No 1538 W dated 19 June 82 and No 188 W dated 24 January 1884
81,860	7,494	"	7000	7494	26	G.O. No 3301 W dated 19 Nov 1883
"	"	62,000	76,050	75,675		
"	"	6,250	200	"		
"	"	68,250	75,250	75,675		
"	"	2,02,450	2,02,200	2,03,968		

(Signed) D. C. Gordon
Examined P. W. Code
Madras

(True Copy)

D. Stephens
Secretary Board of Revenue

~~MILITARY WORK.~~

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Account

No

Schedule of Expenditure

Division.	Station.	Cost of Construction.	Particulars.
7	5	3	14#
			Other Services' Works
			Civil Buildings
			7. Telegraphs
Kistna Eastern	...	...	*Minor Repairs not exceeding Rs 2,500 e*
Bellary	...	...	*Do Do*
Madura	...	...	*Do Do*
Godavari Eastern	...	...	*Do Do*
Vizagapatam	...	...	*Do Do*
Presidency	...	...	*Do Do*
			Total 7. Telegraphs
			Grand Total other Services Civil Buildings Repairs
			Miscellaneous Public Improvem
			Light Houses
			Grand Total other Services Repairs

Madras
18th August
1884.

~~MILITARY WORK~~.

~~MILITARY WORK~~.

CIVIL BUILDINGS, ROADS AND SERVICES.

Finance Accounts **for t**

No. **IV.**

Schedule of Expenditure *on R*

Division.	Station.	Cost of Construction.	Particulars.
			Other Services' Works Civil Buildings 6. Postal
Nilgiri	...	...	Minor Repairs not exceeding Rs 2500 ea
Salem	...	...	——— Do ——— Do ———
Cuddapah	...	...	——— Do ——— Do ———
Tinnevelly	...	...	——— Do ——— Do ———
Presidency	...	...	——— Do ——— Do ———
Vizagapatam	...	...	——— Do ——— Do ———
Ganjam	...	...	——— Do ——— Do ———
Kurnool	...	...	——— Do ——— Do ———
Kistna Eastern	...	...	——— Do ——— Do ———
Bellary	...	...	——— Do ——— Do ———
Godavari Eastern	...	...	——— Do ——— Do ———
Coimbatore	...	...	——— Do ——— Do ———
Chengleput	...	...	——— Do ——— Do ———
North Arcot	...	...	——— Do ——— Do ———

Total 6. Postal

~~MILITARY WORK.~~

BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDE

NCY.

50

2

Finance Accounts for the Year 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous four years. Annual Estimate for	1882-83	1881-82	1880-81	1879
			Other Services' Works								
			Civil Buildings								
			(1) Forest								
			Nil								
			Excise and Customs								
mbatore	Mangalore		Minor Repairs not exceeding Rs 2500 each	"	"	310	"	358	"	"	"
			Total Excise and Customs			310	"	358	"	"	"
			3 Salt Works	"	"	"		"	"	1094	-192

for the Year 1883-84.

87

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Annual Estimate for	1882-83	1881-82	1880-81	1879-80.
"	"	1322					
"	"	26					
"	"	76					
"	"	225					
"	"	230					
"	"	173					
"	"	178					
"	"	217					
"	"	200					
"	"	126					
"	"	81					
"	"	1002					
"	"	377					
"	"	160					
5,000	5,500	4,393	"	3,882	2	Section.	

for the Year 1883-84.

49

IV.

on Repairs.

Outlay of the Year.			Outlay of the previous four years.				
Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous four years	1882-83	1881-82	1880-81	1879-80.
5	5	5	5	5	5	5	4
"	"	317					
"	"	98					
"	"	57					
"	"	70					
"	"	361					
"	"	1388					
3000	3000	2291	"	859	1920	55	2466.
8000	8500	6994	8097	509	5672	3313	4865.
"	"	"	1444	"	1669	695	416.
8000	8500	6994	9541	5099	5672	3313	4865.

(Sd.) D. C. Cordon
Examiner P. W. Accounts
Madras.

(True Copy)

L Stephens
Supdt. Booking and Budget Section.

No. IV. B

...d Buildings, Roads and Services.

Madras Presidency

No. V

Schedule of ... ...ture
Capital A... ...t
Madras Harbor ... Rs.

	Sanctioned Estimate	To end of previous ye...			During the year 1883-84.			Total to end of year.		
		Imperial Civil Buildings Roads and Services	Civil Department Miscellaneous	Tot...	Imperial Civil Buildings Roads and Services	Civil Department Miscellaneous	Total	Imperial Civil Buildings. Roads and Services	Civil Department Miscellaneous	Total.
	Rs	Rs	Rs	R...	Rs	Rs	Rs	Rs	Rs	Rs
Direct Charges.										
Original Works	491,5,752	54,52,088	"	54,5...	"	1,59,857	1,59,857	54,52,088	1,59,857	56,11,945
Repairs	"	"	"		"	"	"	"	"	"
Establishment	3,57,612	4,38,070	"	438,...	"	68694	68694	4,38,070	68694	5,06,764
Tools and Plant	4,71,801	5,67,878	"	5,67,...	"	-7725	-7725	5,67,878	-7725	5,60,153
Inspense.	"	82,022	"	82...	"	4030	4030	82022	4030	86052.
Total	5,74,5165	65,40,058	"	65,4...	"	2,24,856	2,24,856 ~~6540058~~	6540058	2,24,856	67,64,914
Less Receipts on Capital Account	"	"	"		"	"	"	"	"	"
Total	5,74,5165	65,40,058	"	65,4...	"	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Indirect Charges										
Leave and Pension allowances (14 per cent on Establ.)	"	61,330	"	61,...	"	9,611	9,611	61,330	9,611	70,941
Abatement of Land Revenue Capitalized ※	"	"	"		"	"	"	"	"	"
Interest on direct outlay while work is under construction (4 p.c on the previous year's outlay and half the current year's outlay).	"	9,83,463	"	9,8...	"	266099	266099	9,83,463	266099	12,49,562.
Total	"	10,44,793	"	10,4...	"	275710	275710	10,44,793	275710	13,20,503.
Grand Total	5,74,5165	7,58,4851	"	75,...	"	500566	500566	7,58,4851	500566	80,85,417.

※ Information not at present a...ble

Madras
18 August 188...
J.Y.
...

(Signed) D. C. Gordon
Examiner of P. W. Accounts

...Telephones
...ment Branch

Civil Buildings. Roads ...

Madras ...

54

Statement of Original Works estimated at more than Rs 2500 each comple... Presidency ...ted during the year 1883-84, compared with Sanctioned Estimates.

Division	No.	Name of work	By whom sanctioned	Amount of Original Estimate	Amount of Final Estimate	Total Cost of Work	Excess, if any, over Original Estimate	Excess, if any, over Final Estimate	Authority for Audit	Date of Commencement of Work	Date of Completion of work
		Telegraph Department Buildings									
Presidency	1.	Constructing a boundary wall round the store-yard of Telegraph Department Madras	G. O. No. 3178 W dated 10th November 1883.	3,560	3,560	2909	"	"	"	1883 December 1st	1884. March 25th
		Postal Department Buildings									
Vizagapatam	2	Additions to Post office at Vizagapatam	G. O. No. 367 W dated 2nd Feby 1883.	3,200	3,200	3.109	"	"	"	1883 April 1st	1883, October 15th
Presidency	3	Additions to Post Office at Bangalore	G. O. No. 2375 W & 2593 W dated respectively 14th Sept. & 5th October 1882	3,840	3,840	3674	"	"	"	1882, October 16	1883 March 31st

8 3 18# 10#

True

Madras
18th August /84.

Supt: Booking

Copy

D. C. Gordon
Examiner P. W.
Madras

Sd/

...g & Budget Section.

Supt: Booking & Budget Section.

Madras

Civil Buildings. Roads & Services — Appendix D — Madras Presidency

Detail of Additions to or Reductions from Budget grant during the year 1883-84.

Particulars		Amount	References.
	Rs.	Rs.	
Additions			
Original Works.			
Civil Buildings	2230		G.O. No. 3110 W dated 2nd November 1883.
	14,000		" " 3301 W dated 19th November 1883.
Establishment	535		G.O. No. 3110 W dated 2nd November 1883
	3,200		" " 3301 W dated 19th November 1883.
Tools and Plant	35		G.O. No. 3110 W dated 2nd November 1883.
	200		" " 3301 W dated 19th November 1883.
	55		Office Note No. 1279 D dated 23rd July 1884.
~~Total Additions~~		20255	
Repairs	500	500	Office Note No. 1279 D dated 23rd July 1884.
Total Additions		20755	
Reductions			
Original Works			
Civil Buildings	-7977		G.O. No. 3659 W dated 20th December 1883
	-4000		" " 156 W dated 18th January 1884.
	-1023		" " 315 W dated 6th February 1884.
	-480		Office Note No. 1279 D dated 23rd July 1884.
Establishment	-1835		G.O. No. 3659 W dated 20th December 1883.
	-1610		" " 156 W dated 18th January 1884.
	-235		" " 315 W dated 6th February 1884.
	-55		Office Note No. 1279 D dated 23rd July 1884.
Tools and Plant	-120		G.O. No. 3659 W dated 20th December 1883.
	-105		" " 156 W dated 18th January 1884.
	-15		" " 315 W dated 6th February 1884.
Total Reductions		-20,455	
Net Additions		300	

(True Copy)

Sd/ D. C. Gordon
Examiner P. W. Accounts
Madras

Madras
1st August 1884.

Sd/
Supt: Booking & Budget Section.

Vide No. 2672 Wa/29-1

For approval 5th Sept/84

PUBLIC WORKS DEPARTMENT, MADRAS.

GENERAL BRANCH.

Memorandum to accompany the Annual Finance Accounts for the Year 1883-84, *Military Works.*

The revenue budgetted for in 1883-84 under Military, amounted to Rs. 30,000, and this amount was subsequently fixed as the revised estimate. The realizations amounted to Rs. 35,173 or Rs. 5,173 in excess of the revised estimate and Rs. 6,899 in excess of the previous year's receipts. This excess is traceable principally to the head "sales of buildings" and was caused by the sale of Military buildings at the French Rocks, Government of India's sanction to which was conveyed in G.O., No. 3021 W., dated the 12th November 1882.

2. The budget assignment under Imperial Military was Rs. 6,01,300 which was reduced in the revised estimate to Rs. 5,97,400. The outlay during the year amounted to Rs. 5,90,180 or Rs. 7,220 short of the revised estimate.

3. On comparing the outlay in the year with the revised estimate under Departmental Heads in the following statement, the short outlay of Rs. 7,220 is found to be the net result of savings on all heads excepting "Repairs :—"

Departmental Heads.	Revised Estimate.	Outlay.	More.	Less.
	RS.	RS.	RS.	RS.
New Works	2,08,322	1,97,155	...	11,167
Repairs	2,70,329	2,76,512	6,183	...
Establishment	1,11,629	1,09,439	...	2,190
Tools and Plant	7,120	7,074	...	46
Total ...	5,97,400	5,90,180	6,183	13,403
Savings ...	7,220		7,220	

4. From the above statement it will be observed that the excess outlay which occurs only under Repairs amounts to Rs. 6,183, and appears principally to have been incurred in the Bellary, Coimbatore, Nílgiri and Trichinopoly divisions.

5. The saving under New Works is traceable principally to the following wor[illegible]—

	RS.
Constructing three blocks of stables for Royal Artillery at Bellary—	
Revised Estimate	3,032
Outlay	1,357
Savings ...	1,675
2. Constructing slaughter-house and hanging shed at Bellary—	
Revised Estimate	5,980
Outlay	2,964
Savings ...	3,016

	Rs.
3. Constructing the east wing of the old Infantry Barracks into Government Bakery at Bellary—	
Revised Estimate	5,205
Outlay	4,228
Savings ...	977
4. Constructing a fortified Post at Agram, Bangalore—	
Revised Estimate	8,032
Outlay	3,453
Savings ...	4,597

6. The Executive Engineer, Bellary, explains that the first work has been completed. In respect to the second, he states that "the contractor failed to push on the work as vigorously as he promised to do, but that, in addition to this drawback, considerable delay occurred in getting possession of the site," while of the third work, he reports that the saving is due to the transfer of materials purchased in 1882-83 to other works during the year. The saving on the fourth work appears to be attributable to the stoppage of the dismantlement of the bungalow fort from which the materials for the work were to be obtained, and also to late sanction of grant.

7. The savings on establishment and tools and plant are due to the grant for works not having been fully utilized.

IMPERIAL.

Civil Buildings, Roads and Services.

A sum of Rs. 2,62,000 was sanctioned as the budget grant under Imperial, Civil Buildings, Roads and Services, and this amount was subsequently increased by Rs. 300 making the revised estimate Rs. 2,62,300. Gross outlay to the extent of Rs. 2,58,510 was incurred during the year under this head, the expenditure in India being Rs. 2,54,558 and that in England Rs. 3,952.

2. The sum of Rs. 3,952 expended in England was on account of stores received on account of the Post and Telegraph office under construction at Madras. The sum of Rs. 2,54,558 expended in India on comparison with the revised estimate of Rs. 2,62,300 results in a saving of Rs. 7,742.

3. On comparing the outlay with the revised estimate under Departmental and Service Heads in the following statement, it is found that the short outlay of Rs. 7,742 or Rs. 3,790 excluding the expenditure in England is the net result of excess outlay under New Works and savings under the remaining Departmental Heads:—

Departmental and Service Heads.	Revised Estimate.	Outlay.	More.	Less.
	Rs.	Rs.	Rs.	Rs.
Civil Buildings ... New Works	2,02,200	2,03,968	1,768	...
Civil Buildings ... Repairs	8,500	6,994	...	1,506
Establishment	48,400	44,411	...	3,989
Tools and Plant	3,200	3,137	...	63
Total ...	2,62,300	2,58,510	1,768	5,558
			3,790	
Expenditure in England	...	—3,952	3,952	
Outlay in India ...	2,62,300	2,54,558		
Savings ...	7,742		7,742	

4. The excess of Rs. 1,768 under New Works and the short outlay of Rs. 1,506 and Rs. 63 under Repairs and Tools and Plant being trifling do not call for remarks. The saving of Rs. 3,989 under Establishment is due principally to the large amounts recovered from advances made in England, which, according to the particulars given in the margin, amounted to Rs. 3,685-13-0.

	Rs.	A.	P.
Captain O. V. Boddy	180	8	5
Major J. L. L. Morant, R.E. ...	1,500	0	0
Sub-Conductor A. C. Lord ...	250	0	0
Do. R. A. Bragg ...	255	4	7
Major P. Montgomerie, R.E. ...	1,500	0	0
Total ...	3,685	13	0

RAILWAYS.

Imperial Protective Railways.

A sum of Rs. 50,000 was originally sanctioned by the Government of India for the Vizagapatam-Raipur Railway survey which, in its Proceedings, No. 192 R.A., dated 12th March 1884, was increased to Rs. 1,37,000, that amount being fixed as the revised estimate for the year. Against this estimate expenditure to the extent of Rs. 1,15,367 was incurred during the year under the head Preliminary Expenses resulting in a saving of Rs. 21,633. In explanation of this saving the Engineer-in-Chief reported that expenses that were anticipated were not incurred, and that the chief item of saving is due to the reduced cost in respect of elephants which were "obtained at a nominal cost through the favor of the Native Chiefs."

STATE RAILWAYS.

Imperial, Capital.

The South Indian Railway extension from Tinnevelly to Quilon which was undertaken under this head was provided with a grant of Rs. 5,000 by the Government of India in its Proceedings, No. 143 R.A., dated the 10th March 1884, that amount being fixed as the revised estimate for the year. Against this estimate outlay to the extent of Rs. 10,625-10-2 was incurred, but the reduction of this outlay within grant was expected by the receipt of a sum of Rs. 6,372, being share contributed by the Travancore Government. This amount, however, was received in the current year, and consequently outlay to the extent of Rs. 10,625-10-2 had to be debited against the grant of Rs. 5,000.

THE MADRAS HARBOUR WORKS.

The grant originally sanctioned by the Government of India in its Proceedings, No. 312 A.G., dated 3rd November 1883, amounted to Rs. 2,30,000. This amount was subsequently increased in Government of India's Proceedings, No. 330 A.G., dated 15th November 1883 by Rs. 50,000 and thus the revised estimate for the works amounted to Rs. 2,80,000. Outlay to the extent of Rs. 2,24,856 was incurred against this estimate resulting in a saving of Rs. 55,144. This short outlay, the Superintendent reported, is "owing to the frequent sales of surplus and old stores, old iron, Portland cement, &c., and also to work not being resumed as expected."

As shown in Schedule No. VIII of the Finance Account the estimate for the work is Rs. 57,45,165, and the total outlay up to the end of 1883-84 amounted to Rs. 67,64,914 indicating the necessity for the submission of a revised estimate. The headings of the above schedule have been slightly modified to show that the outlay in 1883-84 has been charged to the Civil Department, a course that has been adopted under instructions conveyed in the Government of India's Proceedings, No. 104 A.G., dated 14th March 1884 under which the previous year's outlay also has been written back to the debit of Imperial Civil Buildings, Roads and Services. This write-back which was made in the accounts of 1883-84, has not, to avoid misunderstanding, been shown in the schedule as included in the transactions of 1883-84.

In conclusion, it appears necessary to remark that in preparing the Finance Accounts according to the forms prescribed in Government of India's Circular No. XII of 1883, those schedules have been omitted for which there have been no transactions.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

—	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Revenue from—					
Military Works	I	2	30,000	30,000	35,173
Total, Revenue ...	I	2	30,000	30,000	35,173
Expenditure upon—					
Military Works—					
New Works	III	...	2,06,787	2,08,322	1,97,155
Repairs	IV	...	2,75,000	2,70,329	2,76,512
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Military Works ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Outlay in India ...	...	...	6,01,300	5,97400	5,90,180

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.

Detail Account of Revenue.

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
Military Works—	Rs.	Rs.	Rs.
Rents of quarters for officers, the returns from which are expected to yield a profit			18,063
Rents of quarters for officers, the returns from which are not expected to yield a profit			5,596
Casual rents of buildings			133
Sales of buildings			7,247
Sales of barrack furniture			...
Sales of tools and plant	30,000	30,000	...
Sales of produce			36
Sales of old materials			3,411
Value of materials received from old buildings ...			521
Fines, refunds and miscellaneous			161
Recoveries of barrack damages			5
Total, Military Works, as per account on page I ...	30,000	30,000	35,173

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.

Account of Expenditure by Departmental Heads.

—	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
Original Works—			Rs.	Rs.	Rs.
Military Works	III	...	2,06,787	2,08,322	1,97,155
Total ...	III	...	2,06,787	2,08,322	1,97,155
Repairs—					
Military Works	IV	...	2,75,000	2,70,329	2,76,512
Total ...	IV	...	2,75,000	2,70,329	2,76,512
Total, Works Repairs ...	...	...	4,81,787	4,78,651	4,73,667
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Net Expenditure in India as per account on page I	...	...	6,01,300	5,97,400	5,90,180

Abstract of the foregoing.

Original Works—					
Military Works	III	...	2,06,787	2,08,322	1,97,155
Repairs—					
Military Works					
Establishment	IV	...	2,75,000	2,70,329	2,76,512
Tools and Plant	...	...	1,12,288	1,11,629	1,09,439
Profit and Loss	...	...	7,225	7,120	7,074
Suspense	...	...	...	...	...
	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Expenditure in India as per account on page I	...	...	6,01,300	5,97,400	5,90,180

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS.	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops.							
			Buildings for European Troops in the Plains.							
Chingleput ...	1	St. Thomas' Mount.	Constructing a new barracks for Royal Artillery.	1,35,050	67,389	30,000	30,000	30,040	1	G.Os., Nos. 1894 W., dated 25th July 1882, 3679 W., dated 21st December 1883, and 288 W., dated 4th February 1884.
...	2	Poonamallee...	Barracks for European Troops—							
			1. New double-storied barracks for 200 men with out-houses.	1,66,885	6,853			— 55		
			2. New quarters for 30 families with out-houses.	82,251	52,898			9,350		
			3. New quarters for Apothecary.	7,150	...	10,000	9,335	...	2	G.O., No. 465 W., dated 19th February 1879, and No. 3067 S.E., dated 28th November 1882.
			4. Alterations and demolitions to existing buildings.	18,476	532			...		
			5. Deduct value of old materials.	4,305	...			...		
				2,70,457	...			...		
			Total ...	...	...	40,000	39,335	39,335		
...	3	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	2,500	3	
			Total ...	...	...	...	...	41,835		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops —*cont.*							
			Buildings for European Troops in the Plains—cont.							
Bellary ...	4	Bellary ...	Constructing three blocks of stables for Royal Artillery.	10,000	8,540	10,000	3,032	1,357	4	G.O., No. 2099 W., dated 1st August 1883.
...	5	...	Works estimated to cost less than Rs. 10,000.	5,000	4,921	...	1,900	1,896	5	
			Total ...	...	...	10,000	4,932	3,253		
...	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	240	6	
			Total ...	...	...	...	..	3,493		
Coimbatore ...	7	Malapuram ...	Constructing a barracks for a detachment of British Infantry to accommodate 100 men.	1,31,610	45,530	40,000	32,000	34,984	7	G.O., No. 1840 W., dated 18th July 1882, and No. 580 W., dated 3rd April 1884.
...	8	...	Other works estimated to cost less than Rs. 10,000.	5,570	5,557	...	5,200	5,193	8	
			Total ...	...	...	40,000	37,200	40,177		
...	9	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	2,425	9	
			Total ...	...	...	...	...	42,602		

Presidency ...	10	Fort St. George.	Converting the racket court into a covered gymnasium.	11,570	...	5,000	...	...	10	G.O., No. 590 W., dated 4th March 1884.
...	11	Bangalore ...	Additions and alterations to wash-houses for the British Infantry.	12,500	7,946	8,000	8,000	7,946	11	G.O., No. 1102 W., dated 7th May 1880.
			Total ...	...	...	13,000	8,000	7,946		
...	12	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	5,041	12	
			Total ...	...	...	...	...	12,987		
Vizagapatam...	13	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	128	13	
			Total, Buildings for European Troops in the Plains.	...	...	1,03,000	89,467	90,711		
			Total, Minor works not exceeding Rs. 2,500 each.	...	...	...	...	10,334		
			Total, Buildings for European Troops in the Plains.	...	...	...	...	1,01,045		
			Buildings for European Troops in the Hills.							
Nilgiri ...	14	Wellington ...	Works estimated to cost less than Rs. 10,000.	17,550	12,317	...	6,320	6,019	14	
			Total, Buildings for European Troops in the Hills.	...	...	...	6,320	6,019		
...	15	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	678	15	
			Total, Buildings for European Troops in the Hills.	...	...	...	...	6,697		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(1) Accommodation for Troops —*cont.*							
			Buildings for Officers in the Plains.							
Presidency ...	16	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	83	16	
Bellary ...	17	...	Do. do. do. ...	...	...	...	...	79	17	
			Total, Buildings for Officers in the Plains.	...	...	...	...	162		
			Buildings for Officers in the Hills.							
			Nil.							
			Temporary Accommodation for European Troops in the Plains							
			Nil.							
			In the Hills.							
			Nil.							
			Buildings for Native Cavalry.							
Presidency ...	18	Bangalore ...	Public buildings for a regiment of Native Cavalry.	25,237	...	15,000	...	...	18	G.O., No. 47 W., dated 10th January 1884.
			Total ...	...	...	15,000	...	...		
...	19	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	19	
			Total ...	...	...	...	...	...		

									69	20	
Bellary ...	20	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...				
			Total, Buildings for Native Cavalry.	...	...	15,000	...	...			
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...		69		
			Total, Buildings for Native Cavalry.	...	...	...	...		69		
			Buildings for Native Infantry.								
Trichinopoly ...	21	Trichinopoly...	Constructing public buildings in the 10th Regiment Native Infantry Lines.	14,215	3,138	...	3,000		3,138	21	G.O., No. 3128 W., dated 5th November 1883 and No. 1187 W., dated 10th May 1884.
			Total ...	...	...	...	3,000		3,138		
...	22	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...		533	22	
			Total ...	...	...	...	...		3,671		
North Arcot ...	23	Vellore ...	Works estimated to cost less than Rs. 10,000.	2,800	820	...	820		820	23	
			Total ...	...	...	...	820		820		
...	24	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...		1,111	24	
			Total ...	...	...	...	...		1,931		
Godávari Eastern.	25	...	Works estimated to cost less than Rs. 10,000.	7,005	6,999	...	...		50	25	
			Total ...	...	...	...	...		50		
...	26	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...		...	26	
			Total ...	...	...	...	...		50		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(1) Accommodation for Troops—*cont.*							
			Buildings for Native Infantry—cont.							
Presidency ...	27	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,500	3,502	3,800	2,000	2,002	27	
			Total ...	...	...	3,800	2,000	2,002		
...	28	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	233	28	
			Total ...	...	...	...	...	2,235		
Bellary ...	29	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	511	29	
Coimbatore ...	30	...	Do. do. ...	...	...	...	...	952	30	
Ganjam ...	31	...	Do. do. ...	...	...	...	...	884	31	
Vizagapatam...	32	...	Do. do. ...	...	...	...	...	77	32	
			Total, Buildings for Native Infantry.	...	...	3,800	5,820	6,010		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	4,301		
			Total, Buildings for Native Infantry.	...	...	...	...	10,311		
			Grand Total, (1) Accommodation for Troops.	...	...	...	...	1,18,284		

			(2) Ordnance Works.							
Presidency ...	33	Madras ...	Improvements to the Gunpowder Factory, (1) altering the bedding of the machinery at the granulating-house, (2) constructing composition-mills, (3) laying water-pipes to the quarters of millmen and overseers, (4) erecting compound-wall, (5) converting granulating-house into a public machine cutting house, and (6) several other subsidiary works.	2,48,492	2,15,628	20,000	16,935	16,892	33	G.O., No. 2740 W., dated 31st Oct. 1879. G.O., No. 2813 W., dated 12th Nov. 1881. G.O., No. 428 W., dated 17th Feb. 1881. G.O., No. 2489 W., dated 10th Oct. 1881. G.O., No. 425 W., dated 16th Feb. 1882. G.O., No. 1399 W., dated 5th June 1882. G.O., No. 3274 W., dated 12th Dec. 1882. G.O., No. No. 187 W., dated 16th Jan. 1883.
...	34	Fort St. George.	Works estimated to cost less than Rs. 10,000.	4,940	4,722	...	1,722	1,722	34	G.O., No. 2073 W., dated 30th July 1883. G.O., No. 2748 W., dated 1st Oct. 1883. G.O., No. 3278 W., dated 17th Nov. 1883. G.O., No. 800 W., dated 25th Mar. 1884.
			Total ...	...	...	20,000	18,657	18,614		
...	35	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	35	
			Total ...	...	...	..	...	18,614		
Vizagapatam...	36	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	291	36	
North Arcot ...	37	...	Do. do. ...	...	...	...	...	1,000	37	
Bellary ...	38	...	Do. do. ...	...	...	...	...	813	38	
Chingleput ...	39	...	Do. do. ...	...	...	...	...	1,843	39	
			Total, (2) Ordnance Works ...	...	...	20,000	18,657	18,614		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	3,947		
			Total, (2) Ordnance Works ...	...	...	...	...	22,561		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(3) Commissariat Buildings.							
Coimbatore ...	40	Cannanore ...	Constructing a bakery and a well.	11,380	5,000	5,000	5,000	5,000	40	G.Os., Nos. 2213 W., dated 10th Aug. 1883, and 181 W., dated 21st Jan. 1884.
			Total ...	...	...	5,000	5,000	5,000		
...	41	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	306	41	
			Total ...	...	...	...	...	5,306		
Nilgiri ...	42	Wellington ...	Constructing a bakery at the depôt.	65,000	...	8,000	...	...	42	G.O., No. 2211 W., dated 10th Aug. 1883.
			Total ...	...	...	8,000	...	...		
...	43	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	43	
			Total ...	...	...	...	...	...		
Bellary ...	44	Bellary ...	Converting the east wing of the old Infantry Barracks into a Government Bakery.	12,589	11,612	...	5,205	4,228	44	G.Os., Nos. 778 W., dated 23rd Mar. 1882, and 2917 W., dated 16th Oct. 1883.
...	45	Bellary ...	Works estimated to cost less than Rs. 10,000.	7,210	3,567	...	5,980	2,964	45	
			Total ...	...	...	...	11,185	7,192		
...	46	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	280	46	
			Total ...	...	...	...	...	7,472		

Presidency ...	47	Bangalore ...	Works estimated to cost less than Rs. 10,000.	4,240	4,140	...	420	419	47
			Total ...	...	...	...	420	419	
...	48	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	128	48
			Total ...	...	...	...	...	547	
Chingleput ...	49	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	229	49
			Total, (3) Commissariat Buildings.	...	...	13,000	16,605	12,611	
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	943	
			Total, (3) Commissariat Buildings.	...	...	...	...	13,554	
			(4) Staff and Miscellaneous.						
Nilgiri ...	50	Ootacamund...	Works estimated to cost less than Rs. 10,000.	7,450	5,254	...	...	1,946	50
			Total ...	...	...	...	...	1,946	
...	51	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	601	51
			Total ...	...	...	...	...	2,547	
Presidency ...	52	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	123	52
Vizagapatam...	53	...	Do. do. ...	...	...	...	...	—72	53
			Total, (4) Staff and Miscellaneous.	...	...	...	...	1,946	
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	652	
			Total, (4) Staff and Miscellaneous.	...	...	...	...	2,598	

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(5) Stud Buildings.							
Salem ...	54	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	492	54	
Barur Project...	55	...	Do. do. ...	...	...	...	...	1,935	55	
			Total, (5) Stud Buildings...	...	...	...	...	2,427		
			(7) General Cantonment Works.							
Bellary ...	56	Bellary ...	Water-supply, Allipúr tank ...	1,41,628	1,39,740	...	2,000	2,014	56	G.O., No. 3118 W., dated 2nd November 1874.
			Total ...	...	...	...	2,000	2,014		
...	57	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	711	57	
			Total ...	...	...	...	...	2,725		
Presidency ...	58	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	660	58	
Ganjam ...	59	...	Do. do. ...	...	...	...	...	163	59	
Nilgiri ...	60	...	Do. do. ...	...	...	...	...	111	60	
Coimbatore ...	61	...	Do. do. ...	...	...	...	...	108	61	
			Total, (7) General Cantonment Works.	...	...	...	2,000	2,014		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,753		
			Total, (7) General Cantonment Works.	...	...	...	...	3,767		

			(8) FORTIFICATIONS.							
Presidency ...	62	Madras ...	Completing the emplacements and improving the store-rooms of the sea-coast batteries.	48,800	30,511	20,000	30,000	30,511	62	G.O., No. 1661 W., dated 13th June 1883 and No. 20 W., dated 8th January 1884.
Do. ...	63	Do. ...	Mounting ordnance	42,035	...	10,000	...	...	63	G.O., No. 2970 W., dated 19th October 1883.
Do. ...	64	Bangalore ...	Constructing a fortified post on Ordnance Depôt within do. and a laboratory for Ordnance Depôt.	34,280	3,453	...	8,032	3,453	64	G.O., No. 3060 W., dated 30th October 1883.
			Total, (8) Fortifications ...	...	...	30,000	38,032	33,964		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total, (8) Fortifications ...	...	...	...	...	33,964		
...	65	...	Allotment for minor new works not exceeding Rs. 2,500 each.	...	...	21,987	31,421	25,266	65	
			Grand Total, Military Works...	...	...	2,06,787	2,08,322	1,97,155		

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

No. III A.

Abstract of Expenditure on Military Works for the Year 1883-84.

Division.	Buildings for Accommodation of Troops.								Ordnance works.	Commissariat.	Staff and miscellaneous.	Stud.	Roads to hill stations or lines of military communications.	General cantonment works.	Fortification.	Dockyard or naval.	Grand Total.	Deduct outlay from contributions.	Net Total.
	New sets of buildings including subsidiary, auxiliary and hospital accommodation for European Troops.		Buildings for Officers.		Temporary accommodation for European Troops.		Buildings for Native Cavalry.	Buildings for Native Infantry.											
	In the Plains.	In the Hills.	In the Plains.	In the Hills.	In the Plains.	In the Hills.													
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Chingleput ..	41,835	..	..	..	..	..	..	..	1,843	229	..	..	..	..	..	..	43,907	..	43,907
Bellary	3,493	..	79	..	..	..	69	511	813	7,472	..	..	..	2,725	..	..	15,162	..	15,162
Coimbatore ..	42,602	..	..	..	..	..	..	952	..	5,306	..	..	..	108	..	..	48,968	..	48,968
Presidency ..	12,987	..	83	..	..	..	..	2,235	18,614	547	123	..	..	660	33,964	..	69,213	..	69,213
Vizagapatam ..	128	..	..	..	..	..	..	77	291	..	72	..	..	..	..	..	424	..	424
Nilgiri	..	6,697	..	..	..	..	..	..	..	..	2,547	..	..	111	..	..	9,355	..	9,355
Trichinopoly ..	..	..	..	..	..	..	..	3,671	..	..	..	..	..	..	..	..	3,671	..	3,671
North Arcot ..	..	..	..	..	..	..	..	1,931	1,000	..	..	..	..	..	..	..	2,931	..	2,931
Godávari Eastern ..	..	..	..	..	..	..	..	50	..	..	..	..	..	..	..	..	50	..	50
Ganjam	..	..	..	..	..	..	..	884	..	..	..	..	..	163	..	..	1,047	..	1,047
Salem	..	..	..	..	..	..	..	..	..	..	..	492	..	..	..	..	492	..	492
Barur Project ..	..	..	..	..	..	..	..	..	..	..	..	1,935	..	..	..	..	1,935	..	1,935
Total ..	1,01,045	6,697	162	..	..	..	69	10,311	22,561	13,554	2,598	2,427	..	3,767	33,964	..	1,97,155	..	1,97,155

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			MILITARY WORKS.								
			(1) Accommodation for Troops.								
			Buildings for European Troops.								
Presidency ...	Madras and Bangalore ...	12,295	Repairs estimated to cost less than Rs. 10,000	...	...	12,295	...	...	...	...	...
				...	...	12,295	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	43,162	...	...	...	...	...
			Total ...	...	...	55,457	...	...	...	...	...
Chingleput ...	Mount ...	5,692	Repairs estimated to cost less than Rs. 10,000	...	...	7,034	...	...	...	...	...
				...	...	7,034	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	13,169	...	...	...	...	...
			Total ...	...	...	20,203	...	...	...	...	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(1) Accommodation for Troops—*cont.*								
			Buildings for European Troops—cont.								
Coimbatore ...	Cannanore and Calicut.	4,086	Repairs estimated to cost less than Rs. 10,000	...	...	7,405	...	...	...	...	...
				...	. .	7,405	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	14,155	...	...	...	...	...
			Total ...	...	...	21,560	...	...	...	...	...
Nilgiri ...	Wellington ..	3,018	Repairs estimated to cost less than Rs. 10,000	...	...	3,018	...	...	...	...	...
				...	...	3,018	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,396	...	...	...	...	...
			Total ...	...	...	5,414	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	12,188	...	...	...	...	...
Vizagapatam ...	Vizagapatam and Vizianagrum.	...	Do. do. do. ...	...	...	1,440	...	...	...	...	...
Trichinopoly ...	Trichinopoly.	...	Do. do. do. ...	...	...	600	...	...	...	...	...
			Total, Buildings for European Troops.	...	...	29,752	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	87,110	...	...	...	...	...

			Grand Total, Buildings for European Troops	...	...	116,862	...	...	...	...	...	...
			Buildings for Native Troops.									
Ganjam ...	Berhampore ...	4,720	Repairs estimated to cost less than Rs. 10,000	...	...	761	...	3,959	...	...	...	
				...	...	761	...	...	...	...	...	
			Minor repairs not exceeding Rs. 2,500 each	...	...	1,393	...	...	...	...	...	
			Total ...	...	...	2,154	...	...	...	..	...	
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	5,727	...	...	...	...	...	
Chingleput ...	...	...	Do. do. do. ...	...	...	581	...	...	...	...	...	
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	854	...	...	...	...	...	
Coimbatore ...	...	...	Do. do. do. ...	...	...	4,286	...	...	...	...	...	
Nílgiri ...	Ootacamund...	...	Do. do. do. ...	...	...	29	...	...	...	...	...	
Vizagapatam ...	...	...	Do. do. do. ...	...	...	476	...	...	...	...	...	
Trichinopoly ...	Trichinopoly...	...	Do. do. do. ...	...	...	1,059	...	...	...	...	...	
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	1,363	...	...	...	...	...	
Tinnevelly ...	Palamcottah...	...	Do. do. do. ...	...	...	18	...	...	...	...	...	
Godávari, Eastern.	Samulcottah...	...	Do. do. do. ...	...	...	557	...	...	...	...	...	
			Total, Buildings for Native Troops ...	...	...	761	...	...	...	...	...	
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	16,343	...	...	...	...	...	
			Grand Total, Buildings for Native Troops	...	...	17,104	...	...	...	...	...	
			Quarters for Officers.									
Presidency ...	Madras ...	1,796	Repairs estimated to cost less than Rs. 10,000	...	...	1,796	...	...	...	...	...	
				...	...	1,796	...	...	...	...	...	
			Minor repairs not exceeding Rs. 2,500 each	...	...	4,672 ...	...	...	...	...	...	
			Total ...	...	...	6,468	...	...	...	...	...	

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			MILITARY WORKS—*cont.*								
			(1) Accommodation for Troops—*cont.*								
			Quarters for Officers—cont.								
Chingleput ...	...	...	Minor repairs not exceeding Rs. 2,500 each		...	703	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	254	...	...	...	...	...
Coimbatore ..	...	...	Do. do. do. ...	...	...	986	...	...	...	...	...
Nilgiri ...	Wellington ...	...	Do. do. do. ...	...	...	444	...	...	...	...	...
Trichinopoly ...	Trichinopoly...	...	Do. do. do. ...	...	...	132	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	270	...	...	...	...	...
			Total, Quarters for Officers ...	...	...	1,796	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	7,461	...	...	...	...	...
			Grand Total, Quarters for Officers ...	...	...	9,257	...	...	...	...	...
			Rent of Buildings or Compensation for Quarters.								
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	16,453	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	1,544	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	1,520	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	5,400	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	2,365	...	...	...	...	...

Nilgiri ...	...	...	Do. do. do. ...	...	...	1,241	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,074	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	20	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	178	...	...	...	...	...
South Arcot ...	...	...	Do. do. do. ...	...	...	65	...	...	...	...	...
Sangam Project.	...	...	Do. do. do. ...	...	...	297	...	...	...	...	...
Barur do.	...	...	Do. do. do. ...	...	...	174	...	...	...	...	...
			Total Rents of Buildings or Compensation for Quarters	...	...	30,331	...	...	...	...	...
			Grand Total, (1) Accommodation for Troops	...	...	1,73,554	...	2,08,806	1,54,080	1,61,324	1,10,523
			(2) Ordnance Works.								
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,199	...	...	...	...	...
				...	...	1,199	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	12,998	...	...	...	...	...
			Total ...	...	...	14,197	...	...	...	...	...
Chingleput ...	Mount ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,265	...	...	...	...	...
Bellary ...	Bellary ...	...	Do do. do. ...	...	...	1,478	...	...	...	...	...
Coimbatore ...	Cannanore ...	...	Do. do. do. ...	...	...	147	...	...	...	...	...
			Total, (2) Ordnance Works ...	...	...	1,199	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each ...	...	...	16,888	...	...	...	...	...
			Grand Total, (2) Ordnance Works ...	...	...	18,087	...	15,106	28,146	23,587	14,292

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(3) Commissariat Buildings.								
Presidency ...	Madras ...	3,807	Repairs estimated to cost less than Rs. 10,000	...	...	3,807	...	...	...	...	...
				...	...	3,807	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	7,637	...	...	...	...	...
			Total ...	...	...	11,444	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,115	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	423	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	1,172	...	...	...	...	...
			Total, (3) Commissariat Buildings ...	...	...	3,807	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	11,347	...	...	...	...	...
			Grand Total, Commissariat Buildings	...	...	15,154	...	6,808	18,387	12,039	6,505
			(4) Staff and Miscellaneous.								
Nilgiri ...	Lovedale ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	5,177	...	3,469	...	...	...

			Minor repairs not exceeding Rs. 2,500 each	...	...	3,367	...	...	...	...	...
			Total ...	...	...	8,544	...	...	...	...	...
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	2,255	...	...	...	...	...
				...	...	2,255	...	...	...	...	...
			Minor repairs not exceeding Rs 2,500 each	...	...	6,977	...	...	...	...	...
			Total ...	...	...	9,232	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	566	...	...	...	...	...
Chingleput ..	...	...	Do. do. do. ...	...	...	117	...	...	...	...	...
			Total, (4) Staff and Miscellaneous ...	...	...	7,432	...	...	...	...	...
			Do. Minor repairs not exceeding each Rs. 2,500	...	...	11,027	...	...	...	...	...
			Grand Total, (4) Staff and Miscellaneous ...	...	...	18,459	...	11,686	18,449	27,350	30,527
			(5) Stud Buildings.								
Salem ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,320	...	...	...	...	...
Barur Project.	...	...	Do. do. do. ...	...	...	755	...	...	...	...	...
			Total (5) Stud Buildings ...	...	...	2,075	...	6,208	4,903	623	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(6) Roads to Hill Stations or Lines of Military Communications.								
Presidency ...	Madras and Bangalore.	...	Repairs estimated to cost less than Rs. 10,000	...	...	15,139	...	...	...	...	...
				...	...	15,139	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	171	...	...	...	...	...
			Total ...	...	...	15,310	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	426	...	...	...	...	...
Nilgiri ...	...	...	Do. do. do. ...	...	...	1,303	...	...	...	...	...
North Arcot ...	...	...	Do. do. do. ...	...	...	1,000	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,761	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	3,244	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	1,188	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	150	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	7,029	...	...	...	...	...
			Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	15,139	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	16,272	...	...	...	...	...
			Grand Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	31,411	...	28,549	29,600	31,039	25,082

			(7) General Cantonment Works.									
Presidency ...	Bangalore ...	6,891	Repairs estimated to cost less than Rs. 10,000	...	...	6,891	...	...	...	...	...
				...	...	6,891	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,365	...	...	...	...	...
			Total ...	...	...	9,256	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,007	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	289	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	128	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
			Total, (7) General Cantonment Works.	...	...	6,891	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	3,799	...	...	...	...	...
			Grand Total, (7) General Cantonment Works	...	...	10,690	...	7,387	11,398	10,357	...
			(8) Fortifications.								
Presidency ...	Madras ...	3,425	Repairs estimated to cost less than Rs. 10,000	...	...	3,425	...	...	...	...	...
				...	...	3,425	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,395	...	...	...	...	...
			Total ...	...	...	5,820	...	...	...	...	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Total.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(8) Fortifications—*cont.*								
Bellary ...	Bellary ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,127	...	...	...	...	...
				...	...	1,127	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	...	...	...	...	...	...
			Total ...	...	...	1,127	...	...	...	...	...
Coimbatore ...	Cannanore ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	85	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	50	...	...	...	...	...
			Total, (8) Fortifications	...	...	4,552	...	...	...	...	...
			Do. Minor Repairs not exceeding Rs. 2,500	...	...	2,530	...	...	...	...	...
			Grand Total, (8) Fortifications ...	...	...	7,082	...	8,405	4,134	11,128	3,196
			Grand Total, Military Repairs ...	2,75,000	2,70,329	2,76,512	2,77,815	2,92,955	2,69,097	2,77,447	1,90,128

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS.

No. IV-A.

MADRAS PRESIDENCY.

Abstract of Expenditure on Repairs to Military Works for the Year 1883-84.

Division.	Accommodation for Troops.				Ordnance Works.	Commissariat.	Staff and Miscellaneous.	Stud.	Roads to Hill Stations or Lines of Military Communications.	General Cantonment Works.	Fortifications.	Dock-yard or Naval.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	Buildings for European Troops.	Buildings for Native Troops.	Quarters for Officers.	Rent of Buildings or Compensation for Quarters.												
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Presidency	65,457	5,727	6,468	16,453	14,197	11,444	9,232	..	15,310	9,256	5,820	..	..	1,49,364	..	1,49,364
Chingleput	20,203	581	703	5,400	2,265	423	117	..	3,244	289	..	..	..	33,225	..	33,225
Coimbatore	21,560	4,286	986	2,365	147	2,115	566	..	426	128	85	..	..	32,664	..	32,664
Nilgiri	5,414	29	444	1,241	..	..	8,544	..	1,303	..	..	..	..	16,975	..	16,975
Bellary	12,188	854	254	1,520	1,478	1,172	..	..	7,029	1,007	1,127	..	..	26,629	..	26,629
Vizagapatam	1,440	476	..	1,074	..	..	..	..	1,761	..	..	..	..	4,751	..	4,751
Trichinopoly	600	1,059	132	178	..	..	..	..	1,188	..	..	..	..	3,157	..	3,157
Ganjam	..	2,154	..	20	..	..	..	..	150	5	..	..	..	2,329	..	2,329
North Arcot	..	1,363	270	..	..	..	..	..	1,000	5	50	..	..	2,688	..	2,688
Tinnevelly	..	18	..	..	..	..	..	..	..	..	..	..	..	18	..	18
Godávari, Eastern	..	557	..	..	..	..	..	..	..	..	..	..	..	557	..	557
Salem	..	..	..	1,544	..	..	..	1,320	..	..	..	..	..	2,864	..	2,864
South Arcot	..	..	..	65	..	..	..	..	..	..	..	..	..	65	..	65
Sangam Project	..	..	..	297	..	..	..	..	..	..	..	..	..	297	..	297
Barur do.	..	..	..	174	..	..	..	755	..	..	..	..	..	929	..	929
Total ..	1,16,862	17,104	9,257	30,331	18,087	15,154	18,459	2,075	31,411	10,690	7,082	..	..	2,76,512	..	2,76,512

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS.

MADRAS PRESIDENCY.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84 compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of		Total Cost of Work.	Excess, if any, over		Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Original Estimate.	Final Estimate.		Original Estimate.	Final Estimate.			
		Military Works.		Rs.	Rs.	Rs.	Rs.	Rs.			
Coimbatore ..	1	Providing a boarded floor for the hospital of European infantry at Cannanore.	G.O., No. 3335 W., dated 16th December 1882.	5,570	5,570	5,558	..	..	..	February 1883 ..	March 1884.
Nilgiri ..	2	Supplying cooking stoves to each married quarters, Wellington.	G.O., No. 2949 W., dated 8th November 1882.	8,020	8,020	7,761	..	..	..	27th March 1883 ..	~~26th~~ December 1883.
Do. ..	3	Extending 6-inch water main pipe from the barrack square to married quarters at Wellington.	G.O., No. 198 W., dated 18th January 1883.	9,530	9,530	4,556	..	..	..	,, ,, ..	January 1884.
Presidency ..	4	Additions to regimental school, Sappers and Miners, Bangalore.	G.O., No. 2155 W., dated 31st August 1881.	3,500	3,500	3,502	2	2	Examiner.	,, ,, ..	~~15th~~ March 1884.
Do. ..	5	Renewing a portion of the terrace roof of the armoury of the Grand Arsenal, Madras.	G.O., No. 2222 W., dated 30th August 1882.	4,940	4,940	4,722	..	..	..	1st April 1883 ..	~~4th~~ October 1883.
Do. ..	6	Constructing a sifting room for the Government Bakery, Bangalore.	G.O., No. 1632 W., dated 28th June 1882.	4,240	4,240	4,140	..	..	..	17th August 1882 ..	~~30th~~ April 1883.
Nilgiri ..	7	Converting a portion of the existing cistern into boys' plunge bath, Lawrence Asylum, Ootacamund.	G.O., No. 3209 W., dated 12th November 1883.	2,650	2,650	2,648	..	..	..	March 1883 ..	January 1884.
Bellary ..	8	New pattern punkahs for half a battalion of British infantry.	G.O., No. 427 W., dated 11th February 1879.	5,000	5,000	4,922	..	..	..	..	March 1884.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84 compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of		Total Cost of Work.	Excess, if any, over		Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Original Estimate.	Final Estimate.		Original Estimate.	Final Estimate.			
		Military Works.		Rs.	Rs.	Rs.	Rs.	Rs.			
Coimbatore ..	1	Providing a boarded floor for the hospital of European infantry at Cannanore.	G.O., No. 3335 W., dated 16th December 1882.	5,570	5,570	5,558	..	..	..	February 1883 ..	March 1884.
Nilgiri ..	2	Supplying cooking stoves to each married quarters, Wellington.	G.O., No. 2949 W., dated 8th November 1882.	8,020	8,020	7,761	..	..	..	27th March 1883 ..	~~26th~~ December 1883.
Do. ..	3	Extending 6-inch water main pipe from the barrack square to married quarters at Wellington.	G.O., No. 198 W., dated 18th January 1883.	9,530	9,530	4,556	..	..	..	,, ,, ..	January 1884.
Presidency ..	4	Additions to regimental school, Sappers and Miners, Bangalore.	G.O., No. 2155 W., dated 31st August 1881.	3,500	3,500	3,502	2	2	Examiner.	,, ,, ..	~~15th~~ March 1884.
Do. ..	5	Renewing a portion of the terrace roof of the armoury of the Grand Arsenal, Madras.	G.O., No. 2222 W., dated 30th August 1882.	4,940	4,940	4,722	..	..	..	1st April 1883 ..	~~4th~~ October 1883.
Do. ..	6	Constructing a sifting room for the Government Bakery, Bangalore.	G.O., No. 1632 W., dated 28th June 1882.	4,240	4,240	4,140	..	..	..	17th August 1882 ..	~~30th~~ April 1883.
Nilgiri ..	7	Converting a portion of the existing cistern into boys' plunge bath, Lawrence Asylum, Ootacamund.	G.O., No. 3209 W., dated 12th November 1883.	2,650	2,650	2,648	..	..	..	March 1883 ..	January 1884.
Bellary ..	8	New pattern punkahs for half a battalion of British infantry.	G.O., No. 427 W., dated 11th February 1879.	5,000	5,000	4,922	..	..	..	..	March 1884.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.	Rs.	Amount.	References.
Reductions.			
Original Works	— 66,800		G.O., No. 1964 W., dated 13th July 1883.
	— 1,700		„ „ 381 W., „ 12th Feb. 1884.
	— 2,113		„ „ 592 W., „ 4th Mar. „
Repairs	— 3,000		„ „ 2917 W., „ 16th Oct. 1883.
	— 1,766		„ „ 260 W., „ 30th Jan. 1884.
	— 1,605		„ „ 342 W., „ 8th Feb. „
Establishment	— 15,300		„ „ 2097 W., „ 31st July 1883.
Tools and Plant	— 1,000		„ „ 2097 W., „ 31st „ „
Total Reductions ...		— 93,284	
Additions.			
Original Works	3,900		G.O., No. 2201 W., dated 9th Aug. 1883.
	8,032		„ „ 2444 W., „ 1st Sept. „
	5,000		„ „ 2593 W., „ 15th „ „
	15,700		„ „ 2787 W., „ 5th Oct. „
	3,000		„ „ 2917 W., „ 16th „ „
	20,000		„ „ 2958 W., „ 18th „ „
	3,000		„ „ 124 W., „ 16th Jan. 1884.
	1,766		„ „ 260 W., „ 30th „ „
	1,605		„ „ 342 W., „ 2nd Feb. „
	8,032		„ „ 467 W., „ 20th „ „
Repairs	1,700		„ „ 381 W., „ 12th „ „
	2,113		„ „ 592 W., „ 4th Mar. „
Establishment	897		„ „ 2201 W., „ 9th Aug. 1883.
	1,847		„ „ 2444 W., „ 1st Sept. „
	1,150		„ „ 2593 W., „ 15th „ „
	3,600		„ „ 2936 W., „ 17th Oct. „
	4,600		„ „ 2958 W., „ 18th „ „
	700		„ „ 124 W., „ 16th Jan. 1884.
	1,847		„ „ 467 W., „ 20th Feb. „
Tools and Plant	53		„ „ 2201 W., „ 9th Aug. 1883.
	121		„ „ 2444 W., „ 1st Sept. „
	50		„ „ 2593 W., „ 15th „ „
	200		„ „ 2936 W., „ 17th Oct. „
	300		„ „ 2958 W., „ 18th „ „
	50		„ „ 124 W., „ 16th Jan. 1884.
	121		„ „ 467 W., „ 20th Feb. „
Total Additions ...		89,384	
Net Reductions ...		— 3,900	

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES. MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

—	Reference to Detailed Account.		Budget Estimate.	Revised Estimate.	Actuals.
	Number.	Page.			
Revenue from—			Rs.	Rs.	Rs.
Civil Buildings and Services	...	...	...	...	...
Total ...	...	...	...	...	...
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings { New Works ...	III	...	2,02,450	2,02,200	2,03,968
Civil Buildings { Repairs	IV	...	8,000	8,500	6,994
Establishment	...	...	48,400	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total ... Services ...	...	...	2,62,000	2,62,300	2,58,510
Less Expendi... England ...	...	...	...	...	3,952
Total Ou... in India ...	...	...	2,62,000	2,62,300	2,54,558

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES. MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.

Account of Expenditure by Departmental Heads.

—	Reference to Detailed Account. Number.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Original Works—					
Civil Buildings	III	..	2,02,450	2,02,200	2,03,968
Total ...	III	...	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	...	8,000	8,500	6,994
Total ...	IV	...	8,000	8,500	6,994
Total, Works and Repairs ...	...	...	2,10,450	2,10,700	2,10,962
Establishment	...	...	48,400	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Net Expenditure in India as per account on page 1	...	...	2,62,000	2,62,300	2,54,558
Abstract of the foregoing.					
Original Works—					
Civil Buildings	III	...	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	...	8,000	8,500	6,994
Establishment	...	...	48,000	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Total Expenditure in India as per account on page 1 ...	...	...	2,62,000	2,62,300	2,54,558

MADRAS,
8th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.		
			CIVIL BUILDINGS.							
			(3) *Salt Works.*							
Buckingham Canal.	1	...	Works estimated to cost less than Rs. 10,000.	...	...	10,000	...	...	1	
South Arcot ...	2	...	Do. do. do. ...	3,000	2,447	...	1,000	1,468	2	
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468		
			(6) *Post Offices.*							
Architect ...	3	Madras ...	Constructing a new post office and with additional fittings and fixtures.	3,16,720	2,88,103	98,000	93,000	95,526	3	G.O., No. 23 W., dated 6th January 1883, and G.O., No. 2192 W., dated 12th November 1883.
			Total ...	...	...	98,000	93,000	95,526		
Nilgiri ...	4	Ootacamund...	Constructing a combined post office.	24,965	19,721	7,880	15,790	15,856	4	G.O., No. 1533 W., dated 19th June 1882, and G.O., No. 183 W., dated 21st January 1884.

	5	...	Works estimated to cost less than Rs. 10,000.	6,640	3,226	2,910	3,730	3,226	5
				...	...	10,790	19,520	19,082	
	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	790	6
			Total ...	...	...	...	...	19,872	
Presidency ...	7	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,840	3,674	...	...	-1,920	7
				...	...	...	...	-1,920	
	8	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,497	8
			Total ..	...	...	...	...	- 423	
Vizagapatam ...	9	Vizagapatam...	Works estimated to cost less than Rs. 10,000.	3,200	3,109	3,200	3,200	3,109	9
				...	...	3,200	3,200	3,109	
	10	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	10
			Total ..	...	...	...	...	3,109	
Godávari, Eastern.	11	..	Minor works not exceeding Rs 2,500 each.	...	...	...	...	561	11
Coimbatore ...	12	...	Do. do. do. ...	...	...	...	...	981	12
Kurnool ...	13	...	Do. do. do. ...	...	...	...	...	235	13
Nellore ...	14	...	Do. do. do. ..	...	...	...	...	1,745	14
Ganjam ...	15	...	Do. do. do. ...	...	...	...	...	798	15
Tinnevelly ..	16	...	Do. do. do. ...	...	...	...	...	1,802	16
Chingleput ...	17	...	Do. do. do. ...	...	...	...	...	143	17
Salem	18	...	Do. do. do. ...	...	...	...	...	17	18
South Arcot ...	19	...	Do. do. do. ...	...	...	...	...	1,187	19
Madura ...	20	...	Do. do. do. ...	...	...	...	...	1,184	20
North Arcot ...	21	...	Do. do. do. ...	...	...	...	...	90	21
			Total, (6) Post Offices ...	...	...	1,11,990	1,15,720	1,15,797	...
			Minor works not exceeding Rs. 2,500 each.	...	...	12,210	10,230	11,030	...
			Total, (6) Post Offices ...	...	...	1,24,200	1,25,950	1,26,827	...

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS —*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			Civil Buildings—*cont.*							
			(7) *Telegraph Works.*							
Architect ...	22	Madras ...	Constructing a new telegraph office with stables.	2,96,083	2,96,170	62,000	62,000	62,337	22	G.Os., No. 23 W., dated 6th January 1883, and No. 2140 W., dated 4th August 1883.
Presidency ...	23	Bangalore ...	Constructing a new telegraph office with out-houses.	15,040	2,076	...	3,000	2,076	23	G.O., No. 296 W., dated 5th February 1884.
Do. ...	24	Madras ...	Works estimated to cost less than Rs. 10,000.	3,560	2,909	...	3,050	2,909	24	
			Total ...	...	...	...	6,050	4,985		
Nilgiri ...	25	Ootacamund ...	Constructing a new combined telegraph office.	31,995	29,737	...	...	857	25	G.O., No. 1533 W., dated 19th June 1882, and No. 183 W., dated 21st January 1884.
Godávari Eastern.	26	Cocanada ...	Constructing quarters for signallers of the Telegraph Department.	31,860	7,494	...	7,000	7,494	26	G.O., No. 3301 W., dated 19th November 1883.
			Total, (7) Telegraph Works, Major.	...	...	62,000	75,050	75,673		
			Minor works not exceeding Rs. 2,500 each...	...	...	6,250	200	...		
			Total, (7) Telegraph Works...	...	...	68,250	75,250	75,673		
			Grand Total, Civil Buildings, Other Services' Works.	...	...	2,02,450	2,02,200	2,03,968		

Madras,
18th August 1884.

(Signed) D. C. Gordon,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III-B.

Abstract of Expenditure on Civil Buildings for the Year 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Buckingham Canal	...	...	...	...	...	...	...	...	...	...	...
South Arcot	...	...	1,468	...	...	1,187	...	...	2,655	...	2,655
Architect	...	...	...	...	...	95,526	62,337	...	1,57,863	...	1,57,863
Nilgiri	...	...	...	...	...	19,872	857	...	20,729	...	20,729
Presidency	...	...	...	...	...	—423	4,985	...	4,562	...	4,562
Vizagapatam	...	...	...	...	...	3,109	...	...	3,109	...	3,109
Godávari, Eastern	...	...	...	...	...	561	7,494	...	8,055	...	8,055
Coimbatore	...	...	...	...	...	981	...	...	981	...	981
Kurnool	...	...	...	...	...	235	...	...	235	...	235
Nellore	...	...	...	...	...	1,745	...	...	1,745	...	1,745
Ganjam	...	...	...	...	...	798	...	...	798	...	798
Tinnevelly	...	...	...	...	...	1,802	...	...	1,802	...	1,802
Chingleput	...	...	...	...	...	143	...	...	143	...	143
Salem	...	...	...	...	...	17	...	...	17	...	17
Madura	...	...	...	...	...	1,184	...	...	1,184	...	1,184
North Arcot	...	...	...	...	...	90	...	...	90	...	90
Total ...	...	...	1,468	...	...	1,26,827	75,673	...	2,03,968	...	2,03,968

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			CIVIL BUILDINGS.								
			(1) *Forest.*								
			Nil.								
			Excise and Customs.								
Coimbatore ...	Mangalore.	...	Minor repairs not exceeding Rs. 2,500 each	...	...	310	...	358	...	...	...
			Total, Excise and Customs.	...	...	310	...	358	...	...	...
			(3) Salt Works ...	...	...	...	...	...	...	1,094	— 192
			(6.) *Postal.*								
Nilgiri ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,322	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	26	...	...	...	...	. .
Cuddapah ...	...	...	Do. do. do. ...	...	...	76	...	...	...	...	...
Tinnevelly ...	...	...	Do. do. do. ...	...	...	225	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	230	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	173	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	178	...	...	...	...	...
Kurnool ...	...	...	Do. do. do. ...	...	...	217	...	...	...	...	...
Kistna, Eastern.	...	...	Do. do. do. ...	...	...	200	...	...	...	...	...

Bellary	Do.	do.	do. ...	...	...	126	...	...	...	...	...	
Godávari, Eastern	Do.	do.	do. ...	...	...	81	...	...	...	...	...	
Coimbatore	Do.	do.	do. ...	...	...	1,002	...	...	...	...	...	
Chingleput	Do.	do.	do. ...	...	...	377	...	...	...	...	...	
North Arcot	Do.	do.	do. ...	...	...	160	...	...	...	...	...	
	Total, (6) Postal ...			5,000	5,500	4,393	...	3,882	2,083	1,469	2,175	
	(7). *Telegraph.*											
Kistna, Eastern.	Minor repairs not exceeding Rs. 2,500 each			...	...	317	..	...	...	...	...	
Bellary	Do.	do.	do. ...	...	...	98	...	...	...	...	...	
Madura	Do.	do.	do. ...	...	...	57	...	...	...	...	...	
Godávari, Eastern.	Do.	do.	do. ...	...	...	70	...	...	...	...	...	
Vizagapatam	Do.	do.	do. ...	...	...	361	...	...	...	...	...	
Presidency	Do.	do.	do. ...	...	...	1,388	...	...	...	...	...	
	Total, (7) Telegraph ...			3,000	3,000	2,291	...	859	1,920	55	2,466	
	Grand Total, Other Services' Civil Buildings, Repairs ...			8,000	8,500	6,994	8,097	5,099	5,672	3,313	4,865	
	Miscellaneous Public Improvements, Light-houses ...			...	...	...	1,444	...	1,669	695	416	
	Grand Total, Other Services' Repairs			8,000	8,500	6,994	9,541	5,099	5,672	3,313	4,865	

(Signed) D. C. GORDON,
Examiner, Public Works Accounts Madras.

MADRAS,
18th Aug[illegible] 1884.

CIVIL BUILDINGS, ROADS AND SERVICES. MADRAS PRESIDENCY.

No. IV-B.

Abstract of Expenditure on Repairs to Civil Buildings for the Year 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Coimbatore	...	310	...	...	1,002	...	...	1,312	...	1,312
Nilgiri	...	...	...	...	1,322	...	...	1,322	...	1,322
Salem	...	...	...	...	26	...	...	26	...	26
Cuddapah	...	...	...	...	76	...	...	76	...	76
Tinnevelly	...	...	...	...	225	...	...	225	...	225
Presidency	...	...	...	...	230	1,388	...	1,618	...	1,618
Vizagapatam	...	...	...	...	173	361	...	534	...	534
Ganjam	...	...	...	...	178	...	...	178	...	178
Kurnool	...	...	...	...	217	...	...	217	...	217
Kistna, Eastern	...	...	...	...	200	317	...	517	...	517
Bellary	...	...	...	...	126	98	...	224	...	224
Godávari, Eastern	...	...	...	...	81	70	...	151	...	151
Chingleput	...	...	...	...	377	...	...	377	...	377
North Arcot	...	...	...	...	160	...	...	160	...	160
Madura	...	...	...	...	...	57	...	57	...	57
Total ...	...	310	...	...	4,393	2,291	...	6,994	...	6,994

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. VIII.

SCHEDULE OF EXPENDITURE.

CAPITAL ACCOUNT.

Madras Harbour Works.

—	Sanctioned Estimate.	To end of previous Year.			During the Year 1883-84.			Total to end of Year.		
		Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.
Direct Charges.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Original Works	49,15,752	54,52,088	...	54,52,088	...	1,59,857	1,59,857	54,52,088	1,59,857	56,11,945
Repairs	...	...	...	...	...	...	...	...	...	...
Establishment	3,57,612	4,38,070	...	4,38,070	...	68,694	68,694	4,38,070	68,694	5,06,764
Tools and Plant	4,71,861	5,67,878	...	5,67,878	...	**—7,725**	**—7,725**	5,67,878	**—7,725**	5,60,153
Suspense	...	82,022	...	82,022	...	4,030	4,030	82,022	4,030	86,052
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Less Receipts on Capital Account ...	...	...	...	...	...	...	...	...	...	...
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Indirect Charges.										
Leave and pension allowances (14 per cent. on establishment)	...	61,330	...	61,330	...	9,611	9,611	61,330	9,611	70,941
Abatement of land revenue capitalized*	...	...	...	...	...	...	...	...	...	...
Interest on direct outlay while work is under construction (4 per cent. on the previous year's outlay and half the current year's outlay)	...	9,83,463	...	9,83,463	...	2,66,099	2,66,099	9,83,463	2,66,099	12,49,562
Total ...	...	10,44,793	...	10,44,793	...	2,75,710	2,75,710	10,44,793	2,75,710	13,20,503
Grand Total ...	57,45,165	75,84,851	...	75,84,851	...	5,00,566	5,00,566	75,84,851	5,00,566	80,85,417

* Information not at present available.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

APPENDIX A.

Statement of Original Works estimated at more than Rs 2,500 each completed during the Year 1883-84, compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of Original Estimate.	Amount of Final Estimate.	Total Cost of Work.	Excess, if any, over Original Estimate.	Excess, if any, over Final Estimate.	Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Rs.	Rs.	Rs.	Rs.	Rs.			
		TELEGRAPH DEPARTMENT.									
		Buildings.									
Presidency ..	1	Constructing a boundary wall round the store-yard of Telegraph Department, Madras.	G.O., No. 3178 W., dated 10th November 1883.	3,560	3,560	2,909	..	..	..	1st December 1883.	25th March 1884.
		POSTAL DEPARTMENT.									
		Buildings.									
Vizagapatam ..	2	Additions to post office at Vizagapatam.	G.O., No. 367 W., dated 2nd February 1883.	3,200	3,200	3,109	..	..	..	1st April 1883 ..	15th October 1883.
Presidency ..	3	Additions to post office at Bangalore ..	G.Os., Nos. 2375 W., and 2593 W., dated, respectively, 14th September and 5th October 1882.	3,840	3,840	3,674	..	..	..	16th October 1882.	31st March 1883.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS,
18th August 1884.

CIVIL BUILDINGS, ROADS AND SERVICES.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.	References.
Additions.	RS.	RS.	
Original Works—			
Civil Buildings ..	2,230		G.O., No. 3110 W., dated 2nd Nov. 1883.
	14,000		„ „ 3301 W., „ 19th „ „
Establishment ...	535		„ „ 3110 W., „ 2nd „ „
	3,200		„ „ 3301 W., „ 19th „ „
Tools and Plant ...	35		„ „ 3110 W., „ 2nd „ „
	200		„ „ 3301 W., „ 19th „ „
	55		Office Note, No. 1279 D., 23rd July 1884.
		20,255	
Repairs	500	500	Do. do do.
Total Additions ...	...	20,755	
Reductions.			
Original Works—			
Civil Buildings ...	— 7,977		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 7,000		„ „ 156 W., „ 18th Jan. 1884.
	— 1,023		„ „ 315 W., „ 6th Feb. „
	— 480		Office Note, No. 1279 D., 23rd July „
Establishment ...	— 1,835		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 1,610		„ „ 156 W., „ 18th Jan. 1884.
	— 235		„ „ 315 W., „ 6th Feb. „
	— 55		Office Note, No. 1279, D., 23rd July „
Tools and Plant ...	— 120		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 105		„ „ 156 W., „ 18th Jan. 1884.
	— 15		„ „ 315 W., „ 6th Feb. „
Total Reductions ...		—20,455	
Net Additions ...	...	300	

MADRAS,
18th August 1884.

. C. GORDON,
Public Works Accounts.

35

7532

Vide No. 2672 Wa/29-10-8

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH

IMPERIAL MILITARY.

ANNUAL FINANCE ACCOUNTS,

FOR THE YEAR

1883-84.

MADRAS PRESIDENCY.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH.

Memorandum to accompany the Annual Finance Accounts for the Year 1883-84.

Military Works.

The revenue budgeted for in 1883-84 under Military amounted to Rs. 30,000, and this amount was subsequently fixed as the revised estimate. The realizations amounted to Rs. 35,173 or Rs. 5,173, in excess of the revised estimate and Rs. 6,899 in excess of the previous year's receipts. This excess is traceable principally to the head "Sales of buildings" and was caused by the sale of Military buildings at the French Rocks, Government of India's sanction to which was conveyed in G.O., No. 3021 W., dated the 12th November 1882.

2. The budget assignment under Imperial Military was Rs. 6,01,300 which was reduced in the revised estimate to Rs. 5,97,400. The outlay during the year amounted to Rs. 5,90,180 or Rs. 7,220, short of the revised estimate.

3. On comparing the outlay in the year with the revised estimate under Departmental Heads in the following statement, the short outlay of Rs. 7,220 is found to be the net result of savings on all heads excepting "Repairs" :—

Departmental Heads.	Revised Estimate.	Outlay.	More.	Less.
	RS.	RS.	RS.	RS.
New Works	2,08,322	1,97,155	...	11,167
Repairs	2,70,329	2,76,512	6,183	
Establishment	1,11,629	1,09,439	...	2,190
Tools and Plant	7,120	7,074	...	46
Total ...	5,97,400	5,90,180	6,183	13,403
Savings ...	7,220		7,220	

4. From the above statement it will be observed that the excess outlay, which occurs only under Repairs, amounts to Rs. 6,183, and appears principally to have been incurred in the Bellary, Coimbatore, Nílgiri and Trichinopoly divisions.

5. The saving under New Works is traceable principally to the following works :—

	RS.
1. Constructing three blocks of stables for Royal Artillery at Bellary—	
Revised Estimate	3,032
Outlay	1,357
Savings ...	1,675
2. Constructing slaughter-house and hanging-shed at Bellary—	
Revised Estimate	5,980
Outlay	2,964
Savings ...	3,016

	Rs.
3. Constructing the east wing of the old Infantry Barracks into Government Bakery at Bellary—	
Revised Estimate	5,205
Outlay	4,228
Savings ...	977
4. Constructing a fortified Post at Agram, Bangalore—	
Revised Estimate	8,032
Outlay	3,453
Savings ...	4,597

6. The Executive Engineer, Bellary, explains that the first work has been completed. In respect to the second, he states that " the contractor failed to push on the work as vigorously as he promised to do, but that, in addition to this drawback, considerable delay occured in getting possession of the site," while of the third work, he reports that the saving is due to the transfer of materials purchased in 1882-83 to other works during the year. The saving on the fourth work appears to be attributable to the stoppage of the dismantlement of the Bangalore fort from which the materials for the work were to be obtained, and also to late sanction of grant.

7. The savings on establishment and tools and plant are due to the grant for works not having been fully utilised.

8. In conclusion, it appears necessary to remark that in preparing the Finance Accounts according to the forms prescribed in Government of India Circular No. 41 of 1883 those schedules have been omitted for which there have been no transactions.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

Madras
16th August 1884.

Lt. D.C. Gordon,
Examiner, P.W. Accts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

MILITARY WORKS. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Revenue from—					
Military Works	I	2	30,000	30,000	35,173
Total, Revenue ...	I	2	30,000	30,000	35,173
Expenditure upon—					
Military Works—					
New Works	III	17	2,06,787	2,08,322	1,97,155
Repairs	IV	28	2,75,000	2,70,329	2,76,512
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Military Works ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Outlay in India ...	...	...	6,01,300	5,97,400	5,90,180

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.—*Detail Account of Revenue.*

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
	Rs.	Rs.	Rs.
Military Works—			
Rents of quarters for officers, the returns from which are expected to yield a profit			18,063
Rents of quarters for officers, the returns from which are not expected to yield a profit			5,596
Casual rents of buildings			133
Sales of buildings			7,247
Sales of barrack furniture			...
Sales of tools and plant	30,000	30,000	...
Sales of produce			36
Sales of old materials			3,411
Value of materials received from old buildings ...			521
Fines, refunds and miscellaneous			161
Recoveries of barrack damages			5
Total, Military Works, as per account on page 4 ...	30,000	30,000	35,173

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.—*Account of Expenditure by Departmental Heads.*

	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Original Works—					
Military Works	III	17	2,06,787	2,08,322	1,97,155
Total ...	III		2,06,787	2,08,322	1,97,155
Repairs—					
Military Works	IV	28	2,75,000	2,70,329	2,76,512
Total ...	IV		2,75,000	2,70,329	2,76,512
Total, Works Repairs ...	...	...	4,81,787	4,78,651	4,73,667
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Net Expenditure in India as per account on page 4	...	...	6,01,300	5,97,400	5,90,180

Abstract of the foregoing.

Original Works—					
Military Works	III	17	2,06,787	2,08,322	1,97,155
Repairs—					
Military Works	IV	28	2,75,000	2,70,329	2,76,512
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Expenditure in India as per account on page 1	...	...	6,01,300	5,97,400	5,90,180

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

double rules

MADRAS PRESIDENCY.

MILITARY WORKS.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.—*Schedule of Expenditure on Original Works.*

Executive Division.	No. of Item.	Projects. Locality.	Projects. Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	No. of Item.	Remarks and References.
				Rs.	Rs.	Rs.	Rs.	Rs.		
			MILITARY WORKS.							
			(1) Accommodation for Troops.							
			Buildings for European Troops in the Plains.							
Chingleput ...	1	St. Thomas' Mount.	Constructing a new barracks for Royal Artillery.	1,35,050	67,389	30,000	30,000	30,040	1	G.Os., Nos. 1894 W., dated 25th July 1882, 3679 W., dated 21st December 1883, and 288 W., dated 4th February 1884.
			Barracks for European Troops—					— 55		
...	2	Poonamallee ..	1. New double-storied barracks for 200 men with out-houses.	1,66,885	6,853					
			2. New quarters for 30 families with out-houses	82,231	52,898			9,350		
			3. New quarters for Apothecary.	7,150	...	10,000	9,335	...	2	G.O., No. 465 W., dated 19th February 1879, and No. 3067 S.E., dated 28th November 1882.
			4. Alterations and demolitions to existing buildings.	18,476	532			...		
			5. Deduct value of old materials.	4,305	...			...		
				2,70,457	...	...	...	...		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	39,335	3	
						40,000	39,335	2,500		
			Total ...	...	...	...	...	41,835		

No. III—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops—*cont.*							
			Buildings for European Troops in the Plains—cont.							
Bellary ...	4	Bellary ...	Constructing three blocks of stables for Royal Artillery.	10,000	8,540	10,000	3,032	1,357	4	G.O., No. 2099 W., dated 1st August 1883.
...	5	...	Works estimated to cost less than Rs. 10,000.	5,000	4,921	...	1,900	1,896	5	
			Total ...	...	...	10,000	4,932	3,253		
...	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	240	6	
			Total ...	...	...	...	..	3,493		
Coimbatore ...	7	Malapuram ...	Constructing a barracks for a detachment of British Infantry to accommodate 100 men.	1,31,610	45,530	40,000	32,000	34,984	7	G.O., No. 1340 W., dated 18th July 1882, and No. 580 W., dated 3rd April 1884.
...	8	...	Other works estimated to cost less than Rs. 10,000.	5,570	5,557	...	5,200	5,193	8	
			Total ...	...	...	40,000	37,200	40,177		
...	9	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	2,425	9	
			Total ...	..	...	...	...	42,602		
Presidency ...	10	Fort St. George.	Converting the racket court into a covered gymnasium.	11,570	...	5,000	...	...	10	G.O., No. 590 W., dated 4th March 1884.
...	11	Bangalore ...	Additions and alterations to wash-houses for the British infantry.	12,500	7,946	8,000	8,000	7,946	11	G.O., No. 1102 W., dated 7th May 1880.
			Total ...	...	...	13,000	8,000	7,946		
...	12	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	5,041	12	
			Total ...	...	...	...	...	12,987		
Vizagapatam ...	13	...	Minor works not exceeding Rs. 2,500 each.	..	...	...	...	128	13	
			Total, Buildings for European Troops in the Plains.	...	...	1,03,000	89,467	90,711		
			Total, Minor works not exceeding Rs. 2,500 each.	...	...	...	...	10,334		
			Total, Buildings for European Troops in the Plains.	...	...	...	...	1,01,045		
			Buildings for European Troops in the Hills.							
Nilgiri ...	14	Wellington ...	Works estimated to cost less than Rs. 10,000.	17,550	12,317	...	6,320	6,019	14	
			Total, Buildings for European Troops in the Hills.	...	...	...	6,320	6,019		
...	15	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	678	15	
			Total, Buildings for European Troops in the Hills.	...	...	...	...	6,697		

No. III.—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(1) Accommodation for Troops —*cont.*							
			Buildings for Officers in the Plains.							
Presidency ...	16	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	83	16	
Bellary ...	17	...	Do. do. do. ...	...	...	...	...	79	17	
			Total, Buildings for Officers in the Plains.	...	...	...	...	162		
			Buildings for Officers in the Hills.							
			Nil.							
			Temporary Accommodation for European Troops in the Plains.							
			Nil.							
			In the Hills.							
			Nil.							
			Buildings for Native Cavalry.							
Presidency ...	18	Bangalore ...	Public buildings for a regiment of Native Cavalry.	25,237	...	15,000	...	...	18	G.O., No. 47 W., dated 10th January 1884.
			Total ...	...	...	15,000	...	...		
...	19	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	19	
			Total ...	...	...	...	...	...		
Bellary ...	20	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	69	20	
			Total, Buildings for Native Cavalry.	...	...	15,000	...	...		
			Minor works not exceeding Rs. 2,500 each.	...	...	..	...	69		
			Total, Buildings for Native Cavalry.	...	...	...	...	69		
			Buildings for Native Infantry.							
Trichinopoly ...	21	Trichinopoly...	Constructing public buildings in the 10th Regiment, Native Infantry Lines.	14,215	3,138	...	3,000	3,138	21	G.O., No. 3128 W., dated 5th November 1883, and No. 1187 W., dated 10th May 1884.
			Total ...	...	...	...	3,000	3,138		
...	22	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	533	22	
			Total ...	...	...	...	...	3,671		
North Arcot ...	23	Vellore ...	Works estimated to cost less than Rs. 10,000.	2,800	820	...	820	820	23	
			Total ..	...	...	...	820	820		
...	24	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,111	24	
			Total ...	...	...	...	...	1,931		
Godávari Eastern.	25	...	Works estimated to cost less than Rs. 10,000.	7,005	6,999	...	..	50	25	
			Total ..	...	...	...	...	50		
...	26	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	26	
			Total ...	...	...	...	...	50		

No. III.—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops—*cont.*							
			Buildings for Native Infantry—cont.							
Presidency ...	27	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,500	3,502	3,800	2,000	2,002	27	
			Total ...	...	...	3,800	2,000	2,002		
...	28	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	233	28	
			Total ...	...	...	...	...	2,235		
Bellary ...	29	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	511	29	
Coimbatore ...	30	...	Do. do. ...	...	...	...	...	952	30	
Ganjam ...	31	...	Do. do. ...	...	...	...	...	884	31	
Vizagapatam...	32	...	Do. do. ...	...	...	...	...	77	32	
			Total, Buildings for Native Infantry.	...	...	3,800	5,820	6,010		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	4,301		
			Total, Buildings for Native Infantry.	...	...	...	...	10,311		
			Grand Total, (1) Accommodation for Troops.	...	...	...	...	1,18,284		
			(2) Ordnance Works.							
Presidency ...	33	Madras ...	Improvements to the Gunpowder Factory, (1) altering the bedding of the machinery at the granulating-house, (2) constructing composition-mills, (3) laying water-pipes to the quarters of millmen and overseers, (4) erecting compound-wall, (5) converting granulating-house into a public machine cutting house, and (6) several other subsidiary works.	2,48,492	2,15,628	20,000	16,935	16,892	33	G.O., No. 2740 W., dated 31st Oct. 1879. G.O., No. 2813 W., dated 12th Nov. 1881. G.O., No. 428 W., dated 17th Feb. 1881. G.O., No. 2489 W., dated 10th Oct. 1881. G.O., No. 425 W., dated 16th Feb. 1882. G.O., No. 1399 W., dated 5th June 1882. G.O., No. 3274 W., dated 12th Dec. 1882. G.O., No. 187 W., dated 16th Jan. 1883. G.O., No. 2073 W., dated 30th July 1883. G.O., No. 2748 W., dated 1st Oct. 1883. G.O., No. 3278 W., dated 17th Nov. 1883. G.O., No. 800 W., dated 25th Mar. 1884.
...	34	Fort St. George.	Works estimated to cost less than Rs. 10,000.	4,940	4,722	...	1,722	1,722	34	
			Total ...	...	...	20,000	18,657	18,614		
...	35	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	35	
			Total ...	...	...	...	...	18,614		
Vizagapatam...	36	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	291	36	
North Arcot ...	37	...	Do. do. ...	...	...	...	...	1,000	37	
Bellary ...	38	...	Do. do. ...	...	...	...	...	813	38	
Chingleput ...	39	...	Do. do. ...	...	...	...	...	1,843	39	
			Total, (2) Ordnance Works ...	...	...	20,000	18,657	18,614		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	3,947		
			Total, (2) Ordnance Works ...	...	...	...	...	22,561		

No. III.—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(3) Commissariat Buildings.							
Coimbatore ...	40	Cannanore ...	Constructing a bakery and a well.	11,380	5,000	5,000	5,000	5,000	40	G.Os., Nos. 2213 W., dated 10th Aug. 1883, and 181 W., dated 21st Jan. 1884.
			Total ...	...	...	5,000	5,000	5,000		
...	41	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	306	41	
			Total ...	...	...	...	...	5,306		
Nilgiri ...	42	Wellington ...	Constructing a bakery at the depôt.	65,000	...	8,000	...	...	42	G.O., No. 2211 W., dated 10th Aug. 1883.
			Total ...	...	...	8,000	...	...		
...	43	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	43	
			Total ...	...	...	...	...	...		
Bellary ...	44	Bellary ...	Converting the east wing of the old Infantry Barracks into a Government Bakery.	12,589	11,612	...	5,205	4,228	44	G.Os., Nos. 778 W., dated 23rd Mar. 1882, and 2917 W., dated 16th Oct. 1883.
...	45	Do. ...	Works estimated to cost less than Rs. 10,000.	7,210	3,567	...	5,980	2,964	45	
			Total ...	...	...	...	11,185	7,192		
...	46	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	280	46	
			Total ...	...	...	...	...	7,472		
Presidency ...	47	Bangalore ...	Works estimated to cost less than Rs. 10,000.	4,240	4,140	...	420	419	47	
			Total ...	...	...	...	420	419		
...	48	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	128	48	
			Total ...	...	...	...	...	547		
Chingleput ...	49	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	229	49	
			Total, (3) Commissariat Buildings.	...	...	13,000	16,605	12,611		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	943		
			Total, (3) Commissariat Buildings.	...	...	...	...	13,554		
			(4) Staff and Miscellaneous.							
Nilgiri ...	50	Ootacamund...	Works estimated to cost less than Rs. 10,000.	7,450	5,254	...	...	1,946	50	
			Total ...	...	...	...	...	1,946		
...	51	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	601	51	
			Total ...	...	...	...	...	2,547		
Presidency ...	52	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	123	52	
Vizagapatam...	53	...	Do. do. ...	...	...	...	...	— 72	53	
			Total, (4) Staff and Miscellaneous.	...	...	...	...	1,946		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	652		
			Total, (4) Staff and Miscellaneous.	...	...	...	...	2,598		

No. III—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(5) Stud Buildings.							
Salem ...	54	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	492	54	
Barur Project...	55	...	Do. do. ...	...	...	...	...	1,935	55	
			Total, (5) Stud Buildings...	...	...	...	...	2,427		
			(7) General Cantonment Works.							
Bellary ...	56	Bellary ...	Water-supply, Allipúr tank ...	1,41,628	1,39,740	...	2,000	2,014	56	G.O., No. 3118 W., dated 2nd November 1874.
			Total ...	...	...	...	2,000	2,014		
...	57	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	711	57	
			Total ...	...	...	...	...	2,725		
Presidency ...	58	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	660	58	
Ganjam ...	59	...	Do. do. ...	...	...	...	...	163	59	
Nilgiri ...	60	...	Do. do. ...	...	...	...	...	111	60	
Coimbatore ...	61	...	Do. do. ...	...	...	...	...	108	61	
			Total, (7) General Cantonment Works.	...	...	...	2,000	2,014		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,753		
			Total, (7) General Cantonment Works.	...	...	...	...	3,767		
			(8) Fortifications.							
Presidency ...	62	Madras ...	Completing the emplacements and improving the store-rooms of the sea-coast batteries.	48,800	30,511	20,000	30,000	30,511	62	G.O., No. 1661 W., dated 13th June 1883, and No. 20 W., dated 8th January 1884.
Do. ...	63	Do. ...	Mounting ordnance	42,035	...	10,000	...	...	63	G.O., No. 2970 W., dated 19th October 1883.
Do. ...	64	Bangalore ...	Constructing a fortified post on Ordnance Depôt within do. and a laboratory for Ordnance Depôt	34,280	3,453	...	8,032	3,453	64	G.O., No. 3060 W., dated 30th October 1883.
			Total, (8) Fortifications ...	...	...	30,000	38,032	33,964		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total, (8) Fortifications ...	...	...	...	...	33,964		
...	65	...	Allotment for minor new works not exceeding Rs. 2,500 each.	...	...	21,987	31,421	25,266	65	
			Grand Total, Military Works ...	...	...	2,06,787	2,08,322	1,97,155		

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. III-A.—*Abstract of Expenditure on Military Works for the Year* 1883-84.

Division.	Buildings for Accommodation of Troops.								Ordnance Works.	Commissariat.	Staff and Miscellaneous.	Stud.	Roads to Hill Stations or Lines of Military Communications.	General Cantonment Works.	Fortification.	Dockyard or Naval.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	New sets of buildings including subsidiary, auxiliary and hospital accommodation for European Troops.		Buildings for Officers.		Temporary accommodation for European Troops.		Buildings for Native Cavalry.	Buildings for Native Infantry.											
	In the Plains.	In the Hills.	In the Plains.	In the Hills.	In the Plains.	In the Hills.													
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Chingleput ..	41,835	..	..	..	..	..	..	..	1,843	229	..	..	..	..	..	..	43,907	..	43,907
Bellary	3,493	..	79	..	..	..	69	511	813	7,472	..	..	..	2,725	..	..	15,162	..	15,162
Coimbatore ..	42,602	..	..	..	..	..	..	952	..	5,306	..	..	..	108	..	..	48,968	..	48,968
Presidency ..	12,987	..	83	..	..	..	..	2,235	18,614	547	123	..	..	660	33,964	..	69,213	..	69,213
Vizagapatam ..	128	..	..	..	..	..	..	77	291	..	—72	..	..	..	..	..	424	..	424
Nilgiri	..	6,697	..	..	..	..	..	..	..	..	2,547	..	..	111	..	..	9,355	..	9,355
Trichinopoly ..	..	..	..	..	..	..	..	3,671	..	..	..	..	..	..	..	..	3,671	..	3,671
North Arcot ..	..	..	..	..	..	..	..	1,931	1,000	..	..	..	..	..	..	..	2,931	..	2,931
Godávari Eastern ..	..	..	..	..	..	..	..	50	..	..	..	..	..	..	..	..	50	..	50
Ganjam	..	..	..	..	..	..	..	884	..	..	..	..	..	163	..	..	1,047	..	1,047
Salem	..	..	..	..	..	..	..	..	..	..	..	492	..	..	..	..	492	..	492
Barur Project ..	..	..	..	..	..	..	..	..	..	..	..	1,935	..	..	..	..	1,935	..	1,935
Total ..	1,01,045	6,697	162	..	..	..	69	10,311	22,561	13,554	2,598	2,427	..	3,767	33,964	..	1,97,155	..	1,97,155

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.—*Schedule of Expenditure on Repairs.*

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			MILITARY WORKS.								
			(1) Accommodation for Troops.								
			Buildings for European Troops.								
Presidency ...	Madras and Bangalore ...	12,295	Repairs estimated to cost less than Rs. 10,000	...	...	12,295	...	...	...	...	...
				...	...	12,295	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	43,162	...	...	...	...	...
			Total .	...	...	55,457	...	...	...	...	...
Chingleput ...	Mount ...	5,692	Repairs estimated to cost less than Rs. 10,000	...	...	7,034	...	...	...	...	...
				...	...	7,034	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	..	...	13,169	...	...	...	...	...
			Total ...	...	...	20,203	...	...	...	...	...

No. IV.—*Schedule of Expenditure on Repairs*—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			(1) Accommodation for Troops—*cont.*								
			Buildings for European Troops—cont.								
Coimbatore ...	Cannanore and Calicut.	4,086	Repairs estimated to cost less than Rs. 10,000	...	...	7,405	...	...	...	...	...
				...	...	7,405	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	14,155	...	...	...	...	...
			Total ...	...	...	21,560	...	...	...	...	...
Nilgiri ...	Wellington ..	3,018	Repairs estimated to cost less than Rs. 10,000	...	...	3,018	...	...	...	...	...
				...	...	3,018	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,396	...	...	...	...	...
			Total ...	...	...	5,414	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	12,188	...	...	...	...	...
Vizagapatam ...	Vizagapatam and Vizianagrum.	...	Do. do. do. ...	...	...	1,440	...	...	...	...	...
Trichinopoly ...	Trichinopoly.	...	Do. do. do. ...	...	...	600	...	...	...	...	...
			Total, Buildings for European Troops.	...	...	29,752	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	87,110	...	...	...	...	...
			Grand Total, Buildings for European Troops	...	...	116,862	...	...	...	...	...
			Buildings for Native Troops.								
Ganjam ...	Berhampore ...	4,720	Repairs estimated to cost less than Rs. 10,000	...	...	761	...	3,959	...	...	...
				...	...	761	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	1,393	...	...	...	...	...
			Total ...	...	...	2,154	...	...	...	...	...
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	5,727	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	581	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	854	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	4,286	...	...	...	...	...
Nilgiri ...	Ootacamund ...	...	Do. do. do. ...	...	...	29	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	476	...	...	...	...	...
Trichinopoly ...	Trichinopoly ...	...	Do. do. do. ...	...	...	1,059	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	1,363	...	...	...	...	...
Tinnevelly ...	Palamcottah ...	...	Do. do. do. ...	...	...	18	...	...	...	...	...
Godávari, Eastern.	Samulcottah ...	...	Do. do. do. ...	...	...	557	...	...	...	...	...
			Total, Buildings for Native Troops ...	...	...	761	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	16,343	...	...	...	...	...
			Grand Total, Buildings for Native Troops	...	...	17,104	...	...	...	...	...
			Quarters for Officers.								
Presidency ...	Madras ...	1,796	Repairs estimated to cost less than Rs. 10,000	...	...	1,796	...	...	...	...	...
				...	...	1,796	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	4,672	...	...	...	...	...
			Total ..	...	...	6,468	...	...	...	...	...

No. IV—*Schedule of Expenditure on Repairs*—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			MILITARY WORKS—*cont.*								
			(1) Accommodation for Troops—*cont.*								
			Quarters for Officers—cont.								
Chingleput ...	...	...	Minor repairs not exceeding Rs. 2,500 each		...	703	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	254	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	986	...	...	...	...	...
Nilgiri ...	Wellington ...	...	Do. do. do. ...	...	...	444	...	...	...	...	...
Trichinopoly ...	Trichinopoly ...	...	Do. do do. ...	...	...	132	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	270	...	...	...	...	...
			Total, Quarters for Officers ...	...	...	1,796	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	7,461	...	...	...	...	...
			Grand Total, Quarters for Officers ...	..	...	9,257	...	...	...	...	...
			Rent of Buildings or Compensation for Quarters.								
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	16,453	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	1,544	...	...	...	..	...
Bellary ...	...	...	Do. do. do. ...	...	...	1,520	...	...	...	..	...
Chingleput ...	...	...	Do. do. do. ...	...	...	5,400	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	2,365	...	...	...	...	...
Nilgiri ...	...	...	Do. do. do. ...	...	...	1,241	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,074	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	20	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	178	...	...	..	...	...
South Arcot ...	...	...	Do. do. do. ...	...	...	65	...	...	...	...	...
Sangam Project.	...	...	Do do. do. ...	...	...	297	...	...	...	...	...
Barur do.	...	...	Do. do. do. ...	...	...	174	...	...	...	...	...
			Total Rents of Buildings or Compensation for Quarters	...	...	30,331	...	...	...	...	...
			Grand Total, (1) Accommodation for Troops	...	...	1,73,554	...	2,08,806	1,54,080	1,61,324	1,10,523
			(2) Ordnance Works.								
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,199	...	...	...	...	...
				...	...	1,199	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	12,998	...	...	...	...	...
			Total ...	...	...	14,197	...	...	...	...	...
Chingleput ...	Mount ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,265	..	...	...	...	...
Bellary ...	Bellary ...	...	Do do. do. ...	...	...	1,478	...	...	...	...	...
Coimbatore ...	Cannanore ...	...	Do. do. do. ...	...	..	147	...	..	...	...	...
			Total, (2) Ordnance Works ...	...	...	1,199	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each ...	...	...	16,888	...	...	...	...	...
			Grand Total, (2) Ordnance Works ...	...	...	18,087	...	15,106	28,146	23,587	14,292

No. IV.—*Schedule of Expenditure on Repairs*—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(3) Commissariat Buildings.								
Presidency ...	Madras ...	3,807	Repairs estimated to cost less than Rs. 10,000	...	...	3,807	...	...	...	...	...
				...	...	3,807	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	7,637	...	...	...	...	...
			Total ...	...	...	11,444	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,115	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	423	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	1,172	...	...	...	...	...
			Total, (3) Commissariat Buildings ...	...	...	3,807	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	11,347	...	...	...	...	...
			Grand Total, Commissariat Buildings	...	...	15,154	...	6,808	18,387	12,039	6,505
			(4) Staff and Miscellaneous.								
Nilgiri ...	Lovedale ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	5,177	...	3,469	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	3,367	...	...	...	...	...
			Total ...	...	...	8,544	...	...	...	...	...
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	2,255	...	...	...	...	...
				...	...	2,255	...	...	...	...	...
			Minor repairs not exceeding Rs 2,500 each	...	...	6,977	...	...	...	...	...
			Total ...	...	...	9,232	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	566	...	...	...	...	...
Chingleput ..	...	...	Do. do. do. ...	...	...	117	...	...	...	...	...
			Total, (4) Staff and Miscellaneous ...	...	...	7,432	...	...	...	...	...
			Do. Minor repairs not exceeding each Rs. 2,500	...	...	11,027	...	...	...	...	...
			Grand Total, (4) Staff and Miscellaneous ...	...	...	18,459	...	11,686	18,449	27,350	30,527
			(5) Stud Buildings.								
Salem ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,320	...	...	...	...	...
Barur Project.	...	...	Do. do. do. ...	...	...	755	...	...	...	...	...
			Total (5) Stud Buildings ...	...	...	2,075	...	6,208	4,903	623	...

No. IV.—*Schedule of Expenditure on Repairs*—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			(6) Roads to Hill Stations or Lines of Military Communications.								
Presidency ...	Madras and Bangalore.	...	Repairs estimated to cost less than Rs. 10,000	...	...	15,139	...	...	...	...	...
				...	...	15,139	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	171	...	...	...	...	...
			Total ...	...	...	15,310	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	426	...	...	...	...	...
Nilgiri ...	...	...	Do. do. do. ...	...	...	1,303	...	...	...	...	...
North Arcot ...	...	...	Do. do. do. ...	...	...	1,000	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,761	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	3,244	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	1,188	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	150	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	7,029	...	...	...	...	...
			Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	15,139	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	16,272	...	...	...	...	...
			Grand Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	31,411	...	28,549	29,600	31,039	25,082
			(7) General Cantonment Works.								
Presidency ...	Bangalore ...	6,891	Repairs estimated to cost less than Rs. 10,000	...	...	6,891	...	...	...	...	...
				...	...	6,891	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,365	...	...	...	...	...
			Total ...	...	...	9,256	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,007	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	289	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	128	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
			Total, (7) General Cantonment Works.	...	...	6,891	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	3,799	...	...	...	...	...
			Grand Total, (7) General Cantonment Works	...	...	10,690	...	7,387	11,398	10,357	...
			(8) Fortifications.								
Presidency ...	Madras ...	3,425	Repairs estimated to cost less than Rs. 10,000	...	...	3,425	...	...	...	...	...
				...	...	3,425	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,395	...	...	...	...	...
			Total ...	...	...	5,820	...	...	...	...	...

No. IV.—*Schedule of Expenditure on Repairs*—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Total.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			(8) Fortifications—*cont.*								
Bellary ...	Bellary ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,127	...	...	...	...	...
				...	...	1,127	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	...	...	...	...	...	...
			Total ...	...	...	1,127	...	...	...	...	...
Coimbatore ...	Cannanore ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	85	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	50	...	...	...	...	...
			Total, (8) Fortifications	...	...	4,552	...	...	...	...	...
			Do. Minor Repairs not exceeding Rs. 2,500	...	...	2,530	...	...	...	...	...
			Grand Total, (8) Fortifications ...	...	...	7,082	...	8,405	4,134	11,128	3,196
			Grand Total, Military Repairs ...	2,75,000	2,70,329	2,76,512	2,77,815	2,92,955	2,69,097	2,77,447	1,90,128

Note.—In the Madras Presidency the grants for Repairs are sanctioned in lump sum for each division and therefore not distributed according to works or account heads.

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

28

MADRAS PRESIDENCY.

MILITARY WORKS.

No. IV-A.—*Abstract of Expenditure on Repairs to Military Works for the Year* 1883-84.

Division.	Accommodation for Troops. Buildings for European Troops.	Buildings for Native Troops.	Quarters for Officers.	Rent of Buildings or Compensation for Quarters.	Ordnance Works.	Commissariat.	Staff and Miscellaneous.	Stud.	Roads to Hill Stations or Lines of Military Communications.	General Cantonment Works.	Fortification.	Dockyard or Naval.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Presidency	55,457	5,727	6,468	16,453	14,197	11,444	9,232	..	15,310	9,256	5,820	..	..	1,49,364	..	1,49,364
Chingleput	20,203	581	703	5,400	2,265	423	117	..	3,244	289	..	..	..	33,225	..	33,225
Coimbatore	21,560	4,286	986	2,365	147	2,115	566	..	426	128	85	..	..	32,664	..	32,664
Nilgiri	5,414	29	444	1,241	..	..	8,544	..	1,303	..	..	..	..	16,975	..	16,975
Bellary	12,188	854	254	1,520	1,478	1,172	..	..	7,029	1,007	1,127	..	..	26,629	..	26,62
Vizagapatam	1,440	476	..	1,074	..	..	..	..	1,761	..	..	..	..	4,751	..	4,751
Trichinopoly	600	1,059	132	178	..	..	..	..	1,188	..	..	..	..	3,157	..	3,157
Ganjam	..	2,154	..	20	..	..	..	..	150	5	..	..	..	2,329	..	2,329
North Arcot	..	1,363	270	..	..	..	..	..	1,000	5	50	..	..	2,688	..	2,688
Tinnevelly	..	18	..	..	..	..	..	..	..	..	..	..	..	18	..	18
Godávari, Eastern	..	557	..	1,544	..	..	..	..	..	..	..	..	..	557	..	557
Salem	..	..	..	65	..	..	..	..	..	..	..	..	..	2,864	..	2,864
South Arcot	..	..	..	297	..	..	..	..	1,320	..	..	..	..	65	..	65
Sangam Project	..	..	..	174	..	..	..	..	..	..	..	..	..	297	..	297
Barur do.	..	..	..	..	..	..	..	..	..	..	..	..	..	929	..	929
Total ..	1,16,862	17,104	9,257	30,331	18,087	15,154	18,459	2,075	31,411	10,690	7,082	..	..	2,76,512	..	2,76,512

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

29

MILITARY WORKS. **MADRAS PRESIDENCY.**

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84 *compared with Sanctioned Estimates.*

Division.	No.	Name of Work.	By whom sanctioned.	Amount of Original Estimate.	Amount of Final Estimate.	Total Cost of Works.	Excess, if any, over Original Estimate.	Excess, if any, over Final Estimate.	Authority for Audit.	Date of Commencement of Works.	Date of Completion of Work.
		Military Works.		Rs.	Rs.	Rs.	Rs.	Rs.			
Coimbatore.	1	Providing a boarded floor for the hospital of European infantry at Cannanore.	G.O., No. 3335 W., dated 16th December 1882.	5,570	5,570	5,558	..	..	..	February 1883 ..	March 1884.
Nilgiri ..	2	Supplying cooking stoves to each married quarters, Wellington.	G.O., No. 2949 W., dated 8th November 1882.	8,020	8,020	7,761	..	..	..	27th March 1883 ..	December 1883.
Do. ..	3	Extending 6-inch water main pipe from the barrack square to married quarters at Wellington.	G.O., No. 198 W., dated 18th January 1883.	9,530	9,530	4,556	..	..	..	,, ,, ..	January 1884.
Presidency.	4	Additions to regimental school, Sappers and Miners, Bangalore.	G.O., No. 2155 W., dated 31st August 1881.	3,500	3,500	3,502	2	2	Examiner.	,, ,, ..	March 1884.
Do. ..	5	Renewing a portion of the terrace roof of the armoury of the Grand Arsenal, Madras.	G.O., No. 2222 W., dated, 30th August 1882.	4,940	4,940	4,722	..	..	..	1st April 1883 ..	October 1883.
Do. ..	6	Constructing a sifting room for the Government bakery, Bangalore.	G.O., No. 1632 W., dated 28th June 1882.	4,240	4,240	4,140	..	..	..	17th August 1882 ..	April 1883.
Nilgiri ..	7	Converting a portion of the existing cistern into boys' plunge bath, Lawrence Asylum, Ootacamund.	G.O., No. 3209 W., dated 12th November 1883.	2,650	2,650	2,648	..	..	..	March 1883 ..	January 1884.
Bellary ..	8	New pattern punkahs for half a battalion of British infantry.	G.O., No. 427 W., dated 11th February 1879.	5,000	5,000	4,922	..	..	..	..	March 1884.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.	Amount.	References.
Reductions.	Rs.	
Original Works ...	— 66,800	G.O., No. 1964 W., dated 13th July 1883.
	— 1,700	,, ,, 381 W., ,, 12th Feb. 1884.
	— 2,113	,, ,, 592 W., ,, 4th Mar. ,,
Repairs	— 3,000	,, ,, 2917 W., ,, 16th Oct. 1883.
	— 1,766	,, ,, 260 W., ,, 30th Jan. 1884.
	— 1,605	,, ,, 342 W., ,, 8th Feb. ,,
Establishment	— 15,300	,, ,, 2097 W., ,, 31st July 1883.
Tools and Plant ...	— 1,000	,, ,, 2097 W., ,, 31st ,, ,,
Total Reductions ..	— 93,284	
Additions.		
Original Works ...	3,900	G.O., No. 2201 W., dated 9th Aug. 1883.
	8,032	,, ,, 2444 W., ,, 1st Sept. ,,
	5,000	,, ,, 2593 W., ,, 15th ,, ,,
	15,700	,, ,, 2787 W., ,, 5th Oct. ,,
	3,000	,, ,, 2917 W., ,, 16th ,, ,,
	20,000	,, ,, 2958 W., ,, 18th ,, ,,
	3,000	,, ,, 124 W., ,, 16th Jan. 1884.
	1,766	,, ,, 260 W., ,, 30th ,, ,,
	1,605	,, ,, 342 W., ,, 2nd Feb. ,,
	8,032	,, ,, 467 W., ,, 20th ,, ,,
Repairs	1,700	,, ,, 381 W., ,, 12th ,, ,,
	2,113	,, ,, 592 W., ,, 4th Mar. ,,
Establishment ...	897	,, ,, 2201 W., ,, 9th Aug. 1883.
	1,847	,, ,, 2444 W., ,, 1st Sept. ,,
	1,150	,, ,, 2593 W., ,, 15th ,, ,,
	3,600	,, ,, 2936 W., ,, 17th Oct. ,,
	4,600	,, ,, 2958 W., ,, 18th ,, ,,
	700	,, ,, 124 W., ,, 16th Jan. 1884.
	1,847	,, ,, 467 W., ,, 20th Feb. ,,
Tools and Plant ...	53	,, ,, 2201 W., ,, 9th Aug. 1883.
	121	,, ,, 2444 W., ,, 1st Sept. ,,
	50	,, ,, 2593 W., ,, 15th ,, ,,
	200	,, ,, 2936 W., ,, 17th Oct. ,,
	300	,, ,, 2958 W., ,, 18th ,, ,,
	50	,, ,, 124 W., ,, 16th Jan. 1884.
	121	,, ,, 467 W., ,, 20th Feb. ,,
Total Additions ...	89,384	
Net Reductions ...	— 3,900	

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH

IMPERIAL CIVIL BUILDINGS, ROADS AND SERVICES.

ANNUAL FINANCE ACCOUNTS,

FOR THE YEAR

1883-84.

MADRAS PRESIDENCY.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH.

Memorandum to accompany the Annual Finance Accounts for the Year 1883-84.

IMPERIAL.

Civil Buildings, Roads and Services.

A sum of Rs. 2,62,000 was sanctioned as the budget grant under Imperial, Civil Buildings, Roads and Services, and this amount was subsequently increased by Rs. 300, making the revised estimate Rs. 2,62,300. Gross outlay to the extent of Rs. 2,58,510 was incurred during the year under this head, the expenditure in India being Rs. 2,54,558 and that in England Rs. 3,952.

2. The sum of Rs. 3,952 expended in England was for stores received on account of the Post and Telegraph office under construction at Madras. The sum of Rs. 2,54,558 expended in India on comparison with the revised estimate of Rs. 2,62,300 results in a saving of Rs. 7,742.

3. On comparing the outlay with the revised estimate under departmental and Service Heads in the following statement, it is found that the short outlay of Rs. 7,742, or Rs. 3,790 excluding the expenditure in England, is the net result of excess outlay under New Works and savings under the remaining Departmental Heads :—

Departmental and Service Heads.	Revised Estimate.	Outlay.	More.	Less.
	RS.	RS.	RS.	RS.
Civil Buildings ... New Works	2,02,200	2,03,968	1,768	...
Civil Buildings ... Repairs	8,500	6,994	...	1,506
Establishment	48,400	44,411	...	3,989
Tools and Plant	3,200	3,137	..	63
Total ...	2,62,300	2,58,510	1,768	5,558
			3,790	
Expenditure in England	...	—3,952	3,952	
Outlay in India ...	2,62,300	2,54,558		
Savings ...		7,742	7,742	

4. The excess of Rs. 1,768 under New Works and the short outlay of Rs. 1,506 and Rs. 63 under Repairs and Tools and Plant being trifling do not call for remarks. The saving of Rs. 3,989 under Establishment is due principally to the large amounts recovered from advances made in England, which, according to the particulars given in the margin, amounted to Rs. 3,685-13-0.

	RS.	A.	P.
Captain O. V. Boddy	180	8	5
Major J. L. L. Morant, R.E. ...	1,500	0	0
Sub-Conductor A. C. Lord ...	250	0	0
Do. R. A. Bragg ...	255	4	7
Major P. Montgomerie, R.E. ...	1,500	0	0
Total ...	3,685	13	0

RAILWAYS.

Imperial Protective Railways.

A sum of Rs. 50,000 was originally sanctioned by the Government of India for the Vizagapatam-Raipur Railway survey which, in its Proceedings, No. 192 R.A., dated 12th March 1884, was increased to Rs. 1,37,000, that amount being fixed as the revised estimate for the year. Against this estimate expenditure to the extent of Rs. 1,16,267 was incurred during the year under the head Preliminary Expenses, resulting in a saving of Rs. 20,733. In explanation of this saving the Engineer-in-Chief reported that expenses that were anticipated were not incurred, and that the chief item of saving is due to the reduced cost in respect of elephants which were "obtained at a nominal cost through the favor of the Native Chiefs."

STATE RAILWAYS.

Imperial, Capital.

The South Indian Railway extension from Tinnevelly to Quilon, which was undertaken under this head, was provided with a grant of Rs. 5,000 by the Government of India in its Proceedings, No. 143 R.A., dated the 10th March 1884, that amount being fixed as the revised estimate for the year. Against this estimate outlay to the extent of Rs. 10,625-10-2 was incurred, but the reduction of this outlay within grant was expected by the receipt of a sum of Rs. 6,372, being share contributed by the Travancore Government. This amount, however, was received in the current year, and consequently outlay to the extent of Rs. 10,625-10-2 had to be debited against the grant of Rs. 5,000.

THE MADRAS HARBOUR WORKS.

The grant originally sanctioned by the Government of India, in its Proceedings, No. 312 A.G., dated 3rd November 1883, amounted to Rs. 2,30,000. This amount was subsequently increased in Government of India's Proceedings, No. 330 A.G., dated 15th November 1883, by Rs. 50,000, and thus the revised estimate for the works amounted to Rs. 2,80,000. Outlay to the extent of Rs. 2,24,856 was incurred against this estimate, resulting in a saving of Rs. 55,144. This short oulay, the Superintendent reported, is "owing to the frequent sales of surplus and old stores, old iron, Portland cement, &c., and also to work not being resumed as expected."

As shown in Schedule No. VIII of the Finance Account the estimate for the work is Rs. 57,45,165, and the total outlay up to the end of 1883-84 amounted to Rs. 67,64,914, indicating the necessity for the submission of a revised estimate. The headings of the above schedule have been slightly modified to show that the outlay in 1883-84 has been charged to the Civil Department, a course that has been adopted under instruction conveyed in the Government of India's Proceedings, No. 104 A.G., dated 14th March 1884, under which the previous year's outlay also has been written back to the debit of Imperial Civil Buildings, Roads and Services. This write-back, which was made in the accounts of 1883-84, has not, to avoid misunderstanding, been shown in the schedule as included in the transactions of 1883-84.

In conclusion, it appears necessary to remark that in preparing the Finance Accounts according to the forms prescribed in Government of India's Circular No. XII of 1883, those schedules have been omitted for which there have been no transactions.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

CIVIL BUILDINGS, ROADS AND SERVICES. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to Detailed Accounts.		Budget Estimate.	Revised Estimate.	Actuals.
	Number.	Page.			
Revenue from—			Rs.	Rs.	Rs.
Civil Buildings and Services ...	...	...	...	...	...
Total ...	...	...	...	...	...
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings — New Works ...	III	84	2,02,450	2,02,200	2,03,968
Civil Buildings — Repairs ...	IV	88	8,000	8,500	6,994
Establishment	...	...	48,406	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Other Services ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Total Outlay in India ...	...	...	2,62,000	2,62,300	2,54,558

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.—*Account of Expenditure by Departmental Heads.*

	Reference to Detailed Account.		Budget Estimate.	Revised Estimate.	Actuals.
	Number.	Page.			
Original Works—			Rs.	Rs.	Rs.
Civil Buildings	III	84	2,02,450	2,02,200	2,03,968
Total ...	III	84	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	88	8,000	8,500	6,994
Total ...	IV	88	8,000	8,500	6,994
Total, Works and Repairs ...	...	...	2,10,450	2,10,700	2,10,962
Establishment	...	...	48,400	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Net Expenditure in India as per account on page 4	...	...	2,62,000	2,62,300	2,54,558
Abstract of the foregoing.					
Original Works—					
Civil Buildings	III	84	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	88	8,000	8,500	6,994
Establishment	...	...	48,000	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Total Expenditure in India as per account on page 4 ...	...	...	2,62,000	2,62,300	2,54,558

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.—*Schedule of Expenditure on Original Works.*

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	Reference to Detailed Accounts. Number.	Budget Estimate.	Revised Estimate.	Actuals.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.				
			CIVIL BUILDINGS.									
			(3) *Salt Works.*									
Buckingham Canal.	1	...	Works estimated to cost less than Rs 10,000.	...	...	10,000	...	...	1			
South Arcot	2	...	Do. do. do. ...	3,000	2,447	...	1,000	1,468	2			
			Total (3) Salt Works ..	...	...	10,000	1,000	1,468				
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...				
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468				
			(6) *Post Offices.*									
Architect ...	3	Madras ...	Constructing a new post office with additional fittings and fixtures.	3,16,720	2,88,103	98,000	93,000	95,526	3	G. J N N		
			Total ...	...	...	98,000	93,000	95,526				
Nilgiri ...	4	Ootacamund...	Constructing a combined post office.	24,965	19,721	7,880	15,790	15,856	4	G. (Ji N Ja		
	5	...	Works estimated to cost less than Rs. 10,000.	6,640	3,226	2,910	3,730	3,226	5			
	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	10,790	19,520	19,082	6			
			Total ...	...	...	...	..	19,872				
Presidency ...	7	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,840	3,674	...	...	—1,920	7			
	8	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	—1,920				
			Total ...	...	...	...	...	1,497	8			
Vizagapatam ...	9	Vizagapatam...	Works estimated to cost less than Rs. 10,000.	3,200	3,109	3,200	3,200	— 423				
	10	...	Minor works not exceeding Rs. 2,500 each.	...	...	3,200	3,200	3,109	9			
			Total ..	...	...	...	...	...	10			
Godávari, Eastern.	11		Minor works not exceeding Rs 2,500 each.	...	...	...	...	3,109				
Coimbatore ...	12	...	Do. do. do. ...	...	...	...	...	561	11			
Kurnool ...	13	...	Do. do. do. ...	...	...	...	...	981	1			
Nellore ...	14	...	Do. do. do. ..	...	...	...	...	235	1			
Ganjam ...	15	...	Do. do. do. ...	...	...	...	...	1,745				
Tinnevelly ..	16	...	Do. do. do. ...	...	...	...	...	798	1			
Chingleput ..	17	...	Do. do. do. ...	...	...	...	...	1,802	1			
Salem ...	18	...	Do. do. do. ...	...	...	...	...	143				
South Arcot ..	19	...	Do. do. do. ...	...	...	...	...	17				
Madura ...	20	...	Do. do. do. ...	...	...	...	...	1,187				
North Arcot ..	21	...	Do. do. do. ...	...	...	...	...	1,184	2			
			Total, (6) Post Offices ..	...	...	1,11,990	1,15,720	90				
			Minor works not exceeding Rs. 2,500 each.	...	...	12,210	10,230	1,15,797				
			Total, (6) Post Offices ...	...	...	1,24,200	1,25,950	11,030				
								1,26,827				

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.—*Account of Expenditure by Departmental Heads.*

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.—*Schedule of Expenditure on Original Works.*

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.		
			CIVIL BUILDINGS.							
			(3) *Salt Works.*							
Buckingham Canal.	1	...	Works estimated to cost less than Rs 10,000.	...	...	10,000	...	...	1	
South Arcot	2	...	Do. do. do. ...	3,000	2,447	...	1,000	1,468	2	
			Total (3) Salt Works ..	...	...	10,000	1,000	1,468		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468		
			(6) *Post Offices.*							
Architect ...	3	Madras ...	Constructing a new post office with additional fittings and fixtures.	3,16,720	2,88,103	98,000	93,000	95,526	3	G.O., No. 23 W., dated 6th January 1883, and G.O., No. 2192 W., dated 12th November 1883.
			Total ...	...	...	98,000	93,000	95,526		
Nilgiri ...	4	Ootacamund...	Constructing a combined post office.	24,965	19,721	7,880	15,790	15,856	4	G.O., No. 1533 W., dated 9th June 1882, and G.O., No. 183 W., dated 21st January 1884.
	5	...	Works estimated to cost less than Rs. 10,000.	6,640	3,226	2,910	3,730	3,226	5	
				...	...	10,790	19,520	19,082		
	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	..	790	6	
			Total ...	...	...	...	..	19,872		
Presidency ...	7	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,840	3,674	...	...	—1,920	7	
				...	...	...	...	—1,920		
	8	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,497	8	
			Total ...	...	...	...	...	— 423		
Vizagapatam ..	9	Vizagapatam...	Works estimated to cost less than Rs. 10,000.	3,200	3,109	3,200	3,200	3,109	9	
				...	...	3,200	3,200	3,109		
	10	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	10	
			Total ..	...	...	...	..	3,109		
Godávari, Eastern.	11		Minor works not exceeding Rs 2,500 each.	...	...	...	...	561	11	
Coimbatore ...	12	...	Do. do. do. ...	...	...	...	...	981	12	
Kurnool ...	13	...	Do. do. do. ...	...	...	...	...	235	13	
Nellore ...	14	...	Do. do. do. ..	..	...	...	...	1,745	14	
Ganjam ...	15	...	Do. do. do. ...	...	...	...	...	798	15	
Tinnevelly ..	16	...	Do. do. do. ...	...	...	...	...	1,802	16	
Chingleput ..	17	...	Do. do. do. ...	...	...	...	...	143	17	
Salem ...	18	...	Do. do. do. ...	...	...	...	...	17	18	
South Arcot ..	19	...	Do. do. do. ...	...	...	...	...	1,187	19	
Madura ...	20	...	Do. do. do. ...	...	...	...	...	1,184	20	
North Arcot ..	21	...	Do. do. do. ...	...	...	...	...	90	21	
			Total, (6) Post Offices ...	...	...	1,11,990	1,15,720	1,15,797	...	
			Minor works not exceeding Rs. 2,500 each.	...	...	12,210	10,230	11,030	...	
			Total, (6) Post Offices ...	...	...	1,24,200	1,25,950	1,26,827	...	

No. III.—*Schedule of Expenditure on Original Works*—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS —*cont.*	RS.	RS.	RS.	RS.	RS.		
			CIVIL BUILDINGS—*cont.*							
			(7) *Telegraph Works.*							
Architect ...	22	Madras ...	Constructing a new telegraph office with stables.	2,96,083	2,96,170	62,000	62,000	62,337	22	G.Os., No. 23 W., dated 6th January 1883, and No. 2140 W., dated 4th August 1883.
Presidency ...	23	Bangalore ...	Constructing a new telegraph office with out-houses	16,040	2,076	...	3,000	2,076	23	G.O., No. 296 W., dated 5th February 1884.
Do. ...	24	Madras ...	Works estimated to cost less than Rs. 10,000.	3,560	2,909	...	3,050	2,909	24	
			Total ...	...	...	...	6,050	4,985		
Nilgiri ...	25	Ootacamund ...	Constructing a new combined telegraph office.	31,995	29,737	...	...	857	25	G.O., No. 1533 W., dated 19th June 1882, and No. 183 W., dated 21st January 1884.
Godávari Eastern.	26	Cocanada ...	Constructing quarters for signallers of the Telegraph Department.	31,860	7,494	...	7,000	7,494	26	G.O., No. 3301 W., dated 19th November 1883.
			Total, (7) Telegraph Works, Major.	...	...	62,000	75,050	75,673		
			Minor works not exceeding Rs. 2,500 each	...	...	6,250	200	...		
			Total, (7) Telegraph Works...	...	...	68,250	75,250	75,673		
			Grand Total, Civil Buildings, Other Services' Works.	...	...	2,02,450	2,02,200	2,03,968		

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III-B.—*Abstract of Expenditure on Civil Buildings for the Year* 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Buckingham Canal ...	...	...	...	...	...	...	...	...	...	...	...
South Arcot	...	...	1,468	...	...	1,187	...	...	2,655	...	2,655
Architect	...	...	...	...	...	95,526	62,337	...	1,57,863	...	1,57,863
Nilgiri	...	...	...	...	...	19,872	857	...	20,729	...	20,729
Presidency	...	...	...	...	...	—423	4,985	...	4,562	...	4,562
Vizagapatam	...	...	...	...	...	3,109	...	...	3,109	...	3,109
Godávari, Eastern ...	...	...	...	...	...	561	7,494	...	8,055	...	8,055
Coimbatore	...	...	...	...	...	981	...	...	981	...	981
Kurnool	...	...	...	...	...	235	...	...	235	...	235
Nellore	...	...	...	...	...	1,745	...	...	1,745	...	1,745
Ganjam	...	...	...	...	...	798	...	...	798	...	798
Tinnevelly	...	...	...	...	...	1,802	...	...	1,802	...	1,802
Chingleput	...	...	...	...	...	143	...	...	143	...	143
Salem	...	...	...	...	...	17	...	...	17	...	17
Madura	...	...	...	...	...	1,184	...	...	1,184	...	1,184
North Arcot	...	...	...	...	...	90	...	...	90	...	90
Total ...	...	...	1,468	...	...	1,26,827	75,673	...	2,03,968	...	2,03,968

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.—*Schedule of Expenditure on Repairs.*

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			CIVIL BUILDINGS.								
			(1) *Forest.*								
			Nil.								
			(2) *Excise and Customs.*								
Coimbatore ...	Mangalore.	...	Minor repairs not exceeding Rs. 2,500 each	...	...	310	...	358	...	...	...
			Total, (2) Excise and Customs.	...	...	310	...	358	...	...	...
			(3) Salt Works ...	...	...	...	...	...	...	1,094	— 192
			(6.) *Postal.*								
Nilgiri ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,322	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	26	...	...	...	...	...
Cuddapah ...	...	...	Do. do. do. ...	...	...	76	...	...	...	...	...
Tinnevelly ...	...	...	Do. do. do. ...	...	...	225	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	230	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	173	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	178	...	...	...	...	...
Kurnool ...	...	...	Do. do. do. ...	...	...	217	...	...	...	...	...
Kistna, Eastern.	...	...	Do. do. do. ...	...	...	200	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	126	...	...	...	...	...
Godávari, Eastern ...	...	...	Do. do. do. ...	...	...	81	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	1,002	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	377	...	...	...	...	...
North Arcot ...	...	...	Do. do. do. ...	...	...	160	...	...	...	...	...
			Total, (6) Postal ...	5,000	5,500	4,393	...	3,882	2,083	1,469	2,175
			(7). *Telegraph.*								
Kistna, Eastern.	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	317	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	98	...	...	...	...	...
Madura ...	...	...	Do. do. do. ...	...	...	57	...	...	...	...	...
Godávari, Eastern.	...	...	Do. do. do. ...	...	...	70	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	361	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	1,388	...	...	...	...	...
			Total, (7) Telegraph ...	3,000	3,000	2,291	...	859	1,920	55	2,466
			Grand Total, Other Services' Civil Buildings, Repairs ...	8,000	8,500	6,994	8,097	5,099	5,672	3,313	4,865
			Miscellaneous Public Improvements, Light-houses ...	...	...	...	1,444	...	1,669	695	416
			Grand Total, Other Services' Repairs	8,000	8,500	6,994	9,541	5,099	5,672	3,313	4,865

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. IV-B.—*Abstract of Expenditure on Repairs to Civil Buildings for the Year* 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Coimbatore	...	310	...	...	1,002	...	...	1,312	...	1,312
Nilgiri	...	...	...	...	1,322	...	...	1,322	...	1,322
Salem	...	...	...	...	26	...	...	26	...	26
Cuddapah	...	...	...	...	76	...	...	76	...	76
Tinnevelly	...	...	...	...	225	...	...	225	...	225
Presidency	...	...	...	...	230	1,388	...	1,618	...	1,618
Vizagapatam	...	...	...	...	173	361	...	534	...	534
Ganjam	...	...	...	...	178	...	...	178	...	178
Kurnool	...	...	...	...	217	...	...	217	...	217
Kistna, Eastern	...	...	...	...	200	317	...	517	...	517
Bellary	...	...	...	...	126	98	...	224	...	224
Godávari, Eastern	...	...	...	...	81	70	...	151	...	151
Chingleput	...	...	...	...	377	...	...	377	...	377
North Arcot	...	...	...	...	160	...	...	160	...	160
Madura	...	...	...	...	...	57	...	57	...	57
Total ...	...	310	...	...	4,393	2,291	...	6,994	...	6,994

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. VIII.—SCHEDULE OF EXPENDITURE.

CAPITAL ACCOUNT.

Madras Harbour Works.

—	Sanctioned Estimate.	To end of previous Year.			During the Year 1883-84.			Total to end of Year.		
		Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Direct Charges.										
Original Works	49,15,752	54,52,088	...	54,52,088	...	1,59,857	1,59,857	54,52,088	1,59,857	56,11,945
Repairs	...	...	...	...	...	...	...	...	...	...
Establishment	3,57,612	4,38,070	...	4,38,070	...	68,694	68,694	4,38,070	68,694	5,06,764
Tools and Plant	4,71,801	5,67,878	...	5,67,878	...	**—7,725**	**—7,725**	5,67,878	**—7,725**	5,60,153
Suspense	...	82,022	...	82,022	...	4,030	4,030	82,022	4,030	86,052
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Less Receipts on Capital Account ...	...	...	...	...	...	...	...	...	...	...
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Indirect Charges.										
Leave and pension allowances (14 per cent. on establishment)	...	61,330	...	61,330	...	9,611	9,611	61,330	9,611	70,941
Abatement of land revenue capitalized*	...	...	...	...	...	...	...	...	...	...
Interest on direct outlay while work is under construction (4 per cent. on the previous year's outlay and half the current year's outlay)	...	9,83,463	...	9,83,463	...	2,66,099	2,66,099	9,83,463	2,66,099	12,49,562
Total ...	...	10,44,793	...	10,44,793	...	2,75,710	2,75,710	10,44,793	2,75,710	13,20,503
Grand Total ...	57,45,165	75,84,851	...	75,84,851	...	5,00,566	5,00,566	75,84,851	5,00,566	80,85,417

* Information not at present available.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each, completed during the Year 1883-84, compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of Original Estimate.	Amount of Final Estimate.	Total Cost of Work.	Excess, if any, over Original Estimate.	Excess, if any, over Final Estimate.	Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Rs.	Rs.	Rs.	Rs.	Rs.			
		TELEGRAPH DEPARTMENT.									
		Buildings.									
Presidency ..	1	Constructing a boundary wall round the store-yard of Telegraph Department, Madras.	G.O., No. 3178 W., dated 10th November 1883.	3,560	3,560	2,909	..	..	..	1st December 1883.	25th March 1884.
		POSTAL DEPARTMENT.									
		Buildings.									
Vizagapatam ..	2	Additions to post office at Vizagapatam.	G.O., No. 367 W., dated 2nd February 1883.	3,200	3,200	3,109	..	..	..	1st April 1883 ..	15th October 1883.
Presidency ..	3	Additions to post office at Bangalore ..	G.Os., Nos. 2375 W. and 2593 W., dated, respectively, 14th September and 5th October 1882.	3,840	3,840	3,674	..	..	..	16th October 1882.	31st March 1883.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS,
18th August 1884.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budg *during the Year* 1883-84.

Particulars.	Amount. Rs.	Amount. Rs.	References.
Additions.			
Original Works—			
Civil Buildings ..	2,230		G.O., No. 3110 W., dated 2nd Nov. 1883.
	14,000		" " 3301 W., " 19th " "
	535		" " 3110 W., " 2nd " "
Establishment ...	3,200		" " 3301 W., " 19th " "
Tools and Plant ...	35		" " 3110 W., " 2nd " "
	200		" " 3301 W., " 19th " "
	55		Office Note, No. 1279 D., 23rd July 1884.
		20,255	
Repairs	500	500	Do. do do.
Total Additions ...		20,755	
Reductions.			
Original Works—			
Civil Buildings ...	— 7,977		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 7,000		" " 156 W., " 18th Jan. 1884.
	— 1,023		" " 315 W., " 6th Feb. "
	— 480		Office Note, No. 1279 D., 23rd July 1883.
Establishment ...	— 1,835		G.O., No 3659 W., dated 20th Dec. 1883.
	— 1,610		" " 156 W., " 18th Jan. 1884.
	— 235		" " 315 W., " 6th Feb. "
	— 55		Office Note, No. 1279, D., 23rd July 1883.
Tools and Plant ...	— 120		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 105		" " 156 W., " 18th Jan. 1884.
	— 15		" " 315 W., " 6th Feb. "
Net Reductions ...		—20,455	
Net Additions ...	...	300	

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS,
18th August 1884.

Vide No. 2672 Wa/29-10-84

Government of Madras

Public Works Department

General Branch

Imperial Civil Buildings Roads & Services

Annual Finance Accounts

for the Year

1883-84 -

Madras Presidency

Public Works Department

General Branch

Memorandum to accompany the Annual Finance Accts for the year 1883-84.

IMPERIAL.

Civil Buildings, Roads and Services.

A sum of Rs. 2,62,000 was sanctioned as the budget grant under Imperial, Civil Buildings, Roads and Services, and this amount was subsequently increased by Rs. 300 making the revised estimate Rs. 2,62,300. Gross outlay to the extent of Rs. 2,58,510 was incurred during the year under this head, the expenditure in India being Rs. 2,54,558 and that in England Rs. 3,952.

2. The sum of Rs. 3,952 expended in England was for stores received on account of the Post and Telegraph office under construction at Madras. The sum of Rs. 2,54,558 expended in India on comparison with the revised estimate of Rs. 2,62,300 results in a saving of Rs. 7,742.

3. On comparing the outlay with the revised estimate under Departmental and Service Heads in the following statement, it is found that the short outlay of Rs. 7,742 or Rs. 3,790 excluding the expenditure in England is the net result of excess outlay under New Works and savings under the remaining Departmental Heads:—

Departmental and Service Heads.	Revised Estimate.	Outlay.	More.	Less.
	RS.	RS.	RS.	RS.
Civil Buildings ... { New Works	2,02,200	2,03,968	1,768	...
Civil Buildings ... { Repairs	8,500	6,994	...	1,506
Establishment	48,400	44,411	...	3,989
Tools and Plant	3,200	3,137	...	63
Total ...	2,62,300	2,58,510	1,768	5,558
			3,790	
Expenditure in England	...	—3,952	3,952	
Outlay in India ...	2,62,300	2,54,558		
Savings ...	7,742		7,742	

4. The excess of Rs. 1,768 under New Works and the short outlay of Rs. 1,506 and Rs. 63 under Repairs and Tools and Plant being trifling do not call for remarks. The saving of Rs. 3,989 under Establishment is due principally to the large amounts recovered from advances made in England, which, according to the particulars given in the margin, amounted to Rs. 3,685-13-0.

	RS.	A.	P.
Captain O. V. Boddy	180	8	5
Major J. L. L. Morant, R.E. ...	1,500	0	0
Sub-Conductor A. C. Lord ...	250	0	0
Do. R. A. Bragg ...	255	4	7
Major P. Montgomerie, R.E. ...	1,500	0	0
Total ...	3,685	13	0

RAILWAYS.

Imperial Protective Railways.

A sum of Rs. 50,000 was originally sanctioned by the Government of India for the Vizagapatam-Raipur Railway survey which, in its Proceedings, No. 192 R.A., dated 12th March 1884, was increased to Rs. 1,37,000, that amount being fixed as the revised estimate for the year. Against this estimate expenditure to the extent of Rs. 1,16,267 was incurred during the year under the head Preliminary Expenses resulting in a saving of Rs. 20,733. In explanation of this saving the Engineer-in-Chief reported that expenses that were anticipated were not incurred, and that the chief item of saving is due to the reduced cost in respect of elephants which were "obtained at a nominal cost through the favor of the Native Chiefs."

STATE RAILWAYS.

Imperial, Capital.

The South Indian Railway extension from Tinnevelly to Quilon which was undertaken under this head was provided with a grant of Rs. 5,000 by the Government of India in its Proceedings, No. 143 R.A., dated the 10th March 1884, that amount being fixed as the revised estimate for the year. Against this estimate outlay to the extent of Rs. 10,625-10-2 was incurred, but the reduction of this outlay within grant was expected by the receipt of a sum of Rs. 6,372, being share contributed by the Travancore Government. This amount, however, was received in the current year, and consequently outlay to the extent of Rs. 10,625-10-2 had to be debited against the grant of Rs. 5,000.

THE MADRAS HARBOUR WORKS.

The grant originally sanctioned by the Government of India in its Proceedings, No. 312 A.G., dated 3rd November 1883, amounted to Rs. 2,30,000. This amount was subsequently increased in Government of India's Proceedings, No. 330 A.G., dated 15th November 1883 by Rs. 50,000 and thus the revised estimate for the works amounted to Rs. 2,80,000. Outlay to the extent of Rs. 2,24,856 was incurred against this estimate resulting in a saving of Rs. 55,144. This short outlay, the Superintendent reported, is "owing to the frequent sales of surplus and old stores, old iron, Portland cement, &c., and also to work not being resumed as expected."

As shown in Schedule No. VIII of the Finance Account the estimate for the work is Rs. 57,45,165, and the total outlay up to the end of 1883-84 amounted to Rs. 67,64 914 indicating the necessity for the submission of a revised estimate. The [illegible] schedule have been slightly modified to show that the outlay in [illegible] arged to the Civil Department, a course that has been adopted [illegible] nveyed in the Government of India's Proceedings, No. 104 A.G., d[illegible] 1884, under which the previous year's outlay also has been written [illegible] of Imperial Civil Buildings, Roads and Services. This write-back [illegible] in the accounts of 1883-84, has not, to avoid misunderstanding, been [illegible] chedule as included in the transactions of 1883-84.

[illegible] sion, it appears necessary to remark that in preparing the Finance [illegible] ording to the forms prescribed in Government of India's Circular No. [illegible] 83, those schedules have been omitted for which there have been no trans-

MADRAS,
n August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

—	Reference to Detailed Account. Number.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
Revenue from—			Rs.	Rs.	Rs.
Civil Buildings and Services	...	...	...	...	...
Total ...	...	...	...	...	...
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings { New Works ...	III	34	2,02,450	2,02,200	2,03,968
Civil Buildings { Repairs	IV	38	8,000	8,500	6,994
Establishment	...	...	48,400	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Other Services ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Total Outlay in India ...	...	...	2,62,000	2,62,300	2,54,558

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.—*Account of Expenditure by Departmental Heads.*

—	Reference to Detailed Account. Number.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Original Works—					
Civil Buildings	III	..	2,02,450	2,02,200	2,03,968
Total ...	III	...	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	...	8,000	8,500	6,994
Total ...	IV	...	8,000	8,500	6,994
Total, Works and Repairs ...	...	...	2,10,450	2,10,700	2,10,962
Establishment	...	...	48,400	48,400	44,411
Tools and Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58,510
Less Expenditure in England ...	...	...	...	...	3,952
Net Expenditure in India as per account on page 1	...	...	2,62,000	2,62,300	2,54,558
Abstract of the foregoing.					
Original Works—					
Civil Buildings	III	...	2,02,450	2,02,200	2,03,968
Repairs—					
Civil Buildings	IV	...	8,000	8,500	6,994
Establishment	...	...	48,000	48,400	44,411
Tools nd Plant	...	...	3,150	3,200	3,137
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	2,62,000	2,62,300	2,58
Less Expenditure in England ...	...	...	...	...	
Total Expenditure in India as per account on page 1 ...	..	...	2,62,000	2,62,300	

MADRAS,
18th August 1884.

(Signed) D. C. GORDO
Examiner, Public Wo

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.—*Schedule of Expenditure on Original Works.*

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS.	Rs.	Rs.	Rs.	Rs.	Rs.		
			CIVIL BUILDINGS.							
			(3) *Salt Works.*							
Buckingham Canal.	1	...	Works estimated to cost less than Rs. 10,000.	...	...	10,000	...	...	1	
South Arcot ...	2	...	Do. do. do. ...	3,000	2,447	...	1,000	1,468	2	
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total (3) Salt Works ...	...	...	10,000	1,000	1,468		
			(6) *Post Offices.*							
Architect ...	3	Madras ...	Constructing a new post office with additional fittings and fixtures.	3,16,720	2,88,103	98,000	93,000	95,526	3	G.O., No. 23 W., dated 6th January 1883, and G.O., No. 2192 W., dated 12th November 1883.
			Total ...	...	...	98,000	93,000	95,526		
Nilgiri ...	4	Ootacamund...	Constructing a combined post office.	24,965	19,721	7,880	15,790	15,856	4	G.O., No. 1533 W., dated 19th June 1882, and G.O., No. 183 W., dated 21st January 1884.
	5	...	Works estimated to cost less than Rs. 10,000.	6,640	3,226	2,910	3,730	3,226	5	
				...	...	10,790	19,520	19,082		
	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	790	6	
			Total ...	...	...	...	...	—19,872		
Presidency ...	7	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,840	3,674	...	...	—1,920	7	
				...	...	...	...	—1,920		
	8	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,497	8	
			Total ...	...	...	...	...	— 423		
Vizagapatam ...	9	Vizagapatam...	Works estimated to cost less than Rs. 10,000.	3,200	3,109	3,200	3,200	3,109	9	
				...	...	3,200	3,200	3,109		
	10	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	10	
			Total ..	...	...	...	...	3,109		
Godávari, Eastern.	11	..	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	561	11	
Coimbatore ...	12	...	Do. do. do. ...	...	...	...	...	981	12	
Kurnool ...	13	...	Do. do. do. ...	...	...	...	...	235	13	
Nellore ...	14	...	Do. do. do. ...	...	...	...	...	1,745	14	
Ganjam ...	15	...	Do. do. do. ...	...	...	...	...	798	15	
Tinnevelly ..	16	...	Do. do. do. ...	...	...	...	...	1,802	16	
Chingleput ...	17	...	Do. do. do. ...	...	...	...	...	143	17	
Salem	18	...	Do. do. do. ...	...	...	...	...	17	18	
South Arcot ...	19	...	Do. do. do. ...	...	...	...	...	1,187	19	
Madura ...	20	...	Do. do. do. ...	...	...	...	...	1,184	20	
North Arcot ...	21	...	Do. do. do. ...	...	...	...	...	90	21	
			Total, (6) Post Offices ...	...	...	1,11,990	1,15,720	1,15,797	...	
			Minor works not exceeding Rs. 2,500 each.	...	...	12,210	10,230	11,030	...	
			Total, (6) Post Offices ...	...	...	1,24,200	1,25,950	1,26,827	...	

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			OTHER SERVICES' WORKS —*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			Civil Buildings—*cont.*							
			(7) *Telegraph Works.*							
Architect ...	22	Madras ...	Constructing a new telegraph office with stables.	2,96,083	2,96,170	62,000	62,000	62,337	22	G.Os., No. 23 W., dated 6th January 1883, and No. 2140 W., dated 4th August 1883.
Presidency ...	23	Bangalore ...	Constructing a new telegraph office with out-houses	15,040	2,076	...	3,000	2,076	23	G.O., No. 296 W., dated 5th February 1884.
Do. ...	24	Madras ...	Works estimated to cost less than Rs. 10,000.	3,560	2,909	...	3,050	2,909	24	
			Total ...	...	...	...	6,050	4,985		
Nilgiri ...	25	Ootacamund ...	Constructing a new combined telegraph office.	31,995	29,737	...	...	857	25	G.O., No. 1533 W., dated 19th June 1882, and No. 183 W., dated 21st January 1884.
Godávari Eastern.	26	Cocanada ...	Constructing quarters for signallers of the Telegraph Department.	31,860	7,494	...	7,000	7,494	26	G.O., No. 3301 W., dated 19th November 1883.
			Total, (7) Telegraph Works, Major.	...	...	62,000	75,050	75,673		
			Minor works not exceeding Rs. 2,500 each...	...	...	6,250	200	...		
			Total, (7) Telegraph Works...	...	...	68,250	75,250	75,673		
			Grand Total, Civil Buildings, Other Services' Works.	...	...	2,02,450	2,02,200	2,03,968		

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

36

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III-B.—*Abstract of Expenditure on Civil Buildings for the Year* 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Buckingham Canal ...	...	...	...	...	...	...	...	...	...	...	...
South Arcot	...	...	1,468	...	...	1,187	...	...	2,655	...	2,655
Architect	...	...	...	...	...	95,526	62,337	...	1,57,863	...	1,57,863
Nilgiri	...	...	...	...	...	19,872	857	...	20,729	...	20,729
Presidency	...	...	...	...	...	—423	4,985	...	4,562	...	4,562
Vizagapatam	...	...	...	...	...	3,109	...	...	3,109	...	3,109
Godávari, Eastern ...	...	...	..	...	...	561	7,494	...	8,055	...	8,055
Coimbatore	...	...	...	...	...	981	...	...	981	...	981
Kurnool	...	...	...	...	...	235	...	...	235	...	235
Nellore	...	...	...	...	...	1,745	...	...	1,745	...	1,745
Ganjam	...	...	...	...	...	798	...	...	798	...	798
Tinnevelly	...	...	...	...	...	1,802	...	...	1,802	...	1,802
Chingleput	...	...	..	...	...	143	...	...	143	...	143
Salem	...	...	...	...	...	17	...	...	17	...	17
Madura	...	...	...	...	...	1,184	...	...	1,184	...	1,184
North Arcot	...	...	...	...	...	90	...	...	90	..	90
Total ...	...	...	1,468	...	...	1,26,827	75,673	...	2,03,968	...	2,03,968

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

37

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.—*Schedule of Expenditure on Repairs.*

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			OTHER SERVICES' WORKS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			CIVIL BUILDINGS.								
			(1) *Forest.*								
			Nil.								
			Excise and Customs.								
Coimbatore ...	Mangalore.	...	Minor repairs not exceeding Rs. 2,500 each	...	...	310	...	358	...	...	...
			Total, Excise and Customs.	...	...	310	...	358	...	...	...
			(3) Salt Works ...	...	...	...	...	...	...	1,094	— 192
			(6.) *Postal.*								
Nilgiri ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,322	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	26	..	...	...	...	..
Cuddapah ...	...	...	Do. do. do. ...	...	...	76	...	...	...	...	..
Tinnevelly ...	...	...	Do. do. do. ...	...	...	225	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	230	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	173	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	178	...	...	...	...	...
Kurnool ...	...	...	Do. do. do. ...	...	...	217	...	...	...	...	...
Kistna, Eastern.	...	...	Do. do. do. ...	...	...	200	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	126	...	...	...	...	...
Godávari, Eastern	...	...	Do. do. do. ...	...	...	81	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	1,002	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	377	...	...	...	...	...
North Arcot ...	...	...	Do. do. do. ...	...	...	160	...	...	..	...	...
			Total, (6) Postal ...	5,000	5,500	4,393	...	3,882	2,083	1,469	2,175
			(7). *Telegraph.*								
Kistna, Eastern.	...	..	Minor repairs not exceeding Rs. 2,500 each	...	...	317	..	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	98	...	...	...	...	...
Madura ...	...	...	Do. do. do. ...	...	...	57	...	...	...	...	...
Godávari, Eastern.	...	...	Do. do. do. ...	...	...	70	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	361	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	1,388	...	...	...	...	...
			Total, (7) Telegraph ...	3,000	3,000	2,291	...	859	1,920	55	2,466
			Grand Total, Other Services' Civil Buildings, Repairs ...	8,000	8,500	6,994	8,097	5,099	5,672	3,313	4,865
			Miscellaneous Public Improvements, Light-houses ...	...	...	...	1,444	...	1,669	695	416
			Grand Total, Other Services' Repairs	8,000	8,500	6,994	9,541	5,099	5,672	3,313	4,865

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts, Madras.

No. IV-B.—*Abstract of Expenditure on Repairs to Civil Buildings for the Year* 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Postal.	Telegraph.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Coimbatore	...	310	...	...	1,002	...	...	1,312	...	1,312
Nilgiri	...	...	...	...	1,322	...	...	1,322	...	1,322
Salem	...	...	...	...	26	...	...	26	...	26
Cuddapah	...	...	...	...	76	...	...	76	...	76
Tinnevelly	...	...	...	...	225	...	...	225	...	225
Presidency	...	...	...	...	230	1,388	...	1,618	...	1,618
Vizagapatam	...	...	...	...	173	361	...	534	...	534
Ganjam	...	...	...	...	178	...	...	178	...	178
Kurnool	...	...	...	...	217	...	...	217	...	217
Kistna, Eastern	...	...	...	...	200	317	...	517	...	517
Bellary	...	...	...	...	126	98	...	224	...	224
Godávari, Eastern	...	...	...	...	81	70	...	151	...	151
Chingleput	...	...	...	...	377	...	...	377	...	377
North Arcot	...	...	...	...	160	...	...	160	...	160
Madura	...	...	...	...	...	57	...	57	...	57
Total ...	...	310	...	...	4,393	2,291	...	6,994	...	6,994

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. VIII.—SCHEDULE OF EXPENDITURE.

CAPITAL ACCOUNT.

Madras Harbour Works.

—	Sanctioned Estimate.	To end of previous Year.			During the Year 1883-84.			Total to end of Year.		
		Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.	Imperial Civil Buildings, Roads and Services.	Civil Department, Miscellaneous.	Total.
Direct Charges.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Original Works	49,15,752	54,52,088	...	54,52,088	...	1,59,857	1,59,857	54,52,088	1,59,857	56,11,945
Repairs	...	...	...	...	...	...	...	..	...	...
Establishment	3,57,612	4,38,070	...	4,38,070	...	68,694	68,694	4,38,070	68,694	5,06,764
Tools and Plant	4,71,801	5,67,878	...	5,67,878	...	**—7,725**	**—7,725**	5,67,878	**—7,725**	5,60,153
Suspense	...	82,022	...	82,022	...	4,030	4,030	82,022	4,030	86,052
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Less Receipts on Capital Account ...	...	...	...	...	...	...	...	...	...	...
Total ...	57,45,165	65,40,058	...	65,40,058	...	2,24,856	2,24,856	65,40,058	2,24,856	67,64,914
Indirect Charges.										
Leave and pension allowances (14 per cent. on establishment)	...	61,330	...	61,330	...	9,611	9,611	61,330	9,611	70,941
Abatement of land revenue capitalized *	...	...	...	...	...	...	...	...	...	...
Interest on direct outlay while work is under construction (4 per cent. on the previous year's outlay and half the current year's outlay)	...	9,83,463	...	9,83,463	...	2,66,099	2,66,099	9,83,463	2,66,099	12,49,562
Total ...	...	10,44,793	...	10,44,793	...	2,75,710	2,75,710	10,44,793	2,75,710	13,20,503
Grand Total ...	57,45,165	75,84,851	...	75,84,851	...	5,00,566	5,00,566	75,84,851	5,00,566	80,85,417

* Information not at present available.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS PRESIDENCY.

CIVIL BUILDINGS,
ROADS AND SERVICES.

APPENDIX A.

Statement of Original Works estimated at more than Rs 2,500 each completed during the Year 1883-84, *compared with Sanctioned Estimates.*

Division.	No.	Name of Work.	By whom sanctioned.	Amount of Original Estimate.	Amount of Final Estimate.	Total Cost of Work.	Excess, if any, over Original Estimate.	Excess, if any, over Final Estimate.	Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
		TELEGRAPH DEPARTMENT.									
		Buildings.									
Presidency ..	1	Constructing a boundary wall round the store-yard of Telegraph Department, Madras.	G.O., No. 3178 W., dated 10th November 1883.	Rs. 3,560	Rs. 3,560	Rs. 2,909	Rs. ..	Rs. ..	..	1st December 1883.	25th March 1884.
		POSTAL DEPARTMENT.									
		Buildings.									
Vizagapatam ..	2	Additions to post office at Vizagapatam.	G.O., No. 367 W., dated 2nd February 1883.	3,200	3,200	3,109	..	..	..	1st April 1883 ..	15th October 1883.
Presidency ..	3	Additions to post office at Bangalore ,,	G.Os., Nos. 2375 W., and 2593 W., dated, respectively, 14th September and 5th October 1882.	3,840	3,840	3,674	..	..	..	16th October 1882.	31st March 1883.

(Signed) D. C GORDON,
Examiner, Public Works Accounts.

MADRAS,
18th August 1884.

CIVIL BUILDINGS,
ROADS AND SERVICES.

MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.	References.
Additions.	Rs.	Rs.	
Original Works—			
Civil Buildings ..	2,230		G.O., No. 3110 W., dated 2nd Nov. 1883.
	14,000		„ „ 3301 W., „ 19th „ „
Establishment ...	535		„ „ 3110 W., „ 2nd „ „
	3,200		„ „ 3301 W., „ 19th „ „
Tools and Plant ...	35		„ „ 3110 W., „ 2nd „ „
	200		„ „ 3301 W., „ 19th „ „
	55		Office Note, No. 1279 D., 23rd July 1884.
		20,255	
Repairs	500	500	Do. do do.
Total Additions ...	...	20,755	
Reductions.			
Original Works—			
Civil Buildings ...	— 7,977		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 7,000		„ „ 156 W., „ 18th Jan. 1884.
	— 1,023		„ „ 315 W., „ 6th Feb. „
	— 480		Office Note, No. 1279 D., 23rd July „
Establishment ...	— 1,835		G.O., No 3659 W., dated 20th Dec. 1883.
	— 1,610		„ „ 156 W., „ 18th Jan. 1884.
	— 235		„ „ 315 W., „ 6th Feb. „
	— 55		Office Note, No. 1279, D., 23rd July „
Tools and Plant ...	— 120		G.O., No. 3659 W., dated 20th Dec. 1883.
	— 105		„ „ 156 W., „ 18th Jan. 1884.
	— 15		„ „ 315 W., „ 6th Feb. „
Total Reductions ...		—20,455	
Net Additions ...	...	300	

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

TW Ec 5 / 8301/84
8696

Vide No. 2672 W 29-10-84

Government of Madras
Public Works Department

General Branch
Imperial Military
Annual Finance Accounts
for the year
1883-84

MADRAS PRESIDENCY.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH.

Memorandum to accompany the Annual Finance Accounts for the Year 1883-84, *Military Works.*

The revenue budgetted for in 1883-84 under Military, amounted to Rs. 30,000, and this amount was subsequently fixed as the revised estimate. The realizations amounted to Rs. 35,173 or Rs. 5,173 in excess of the revised estimate and Rs. 6,899 in excess of the previous year's receipts. This excess is traceable principally to the head "sales of buildings" and was caused by the sale of Military buildings at the French Rocks, Government of India's sanction to which was conveyed in G.O., No. 3021 W., dated the 12th November 18

2. The budget assignment under Imperial Military was Rs. 6,01,300 which was reduced in the revised estimate to Rs. 5,97,4 . The outlay during the year amounted to Rs. 5,90,180 or Rs. 7,220 short of the re ed estimate.

3. On comparing the outlay in the year with the revised estimate under Departmental Heads in the following statement, the short outlay of Rs. 7,220 is found to be the net result of savings on all heads excepting "Repairs :—"

Departmental Heads.	Revised Estimate.	Outlay.	More.	Less.
	RS.	RS.	RS.	RS.
New Works	2,08,322	1,97,155	...	11,167
Repairs	2,70,329	2,76,512	6,183	...
Establishment	1,11,629	1,09,439	...	2,190
Tools and Plant	7,120	7,074	...	46
Total ...	5,97,400	5,90,180	6,183	13,403
Savings ...	7,220		7,220	

4. From the above statement it will be observed that the excess outlay which occurs only under Repairs amounts to Rs. 6,183, and appears principally to have been incurred in the Bellary, Coimbatore, Nilgiri and Trichinopoly divisions.

5. The saving under New Works is traceable principally to the following works :—

	RS.
1. Constructing three blocks of stables for Royal Artillery at Bellary—	
Revised Estimate	3,032
Outlay	1,357
Savings ...	1,675
2. Constructing slaughter-house and hanging shed at Bellary—	
Revised Estimate	5,980
Outlay	2,964
Savings ...	3,016
3. Constructing the east wing of the old Infantry Barracks into Government Bakery at Bellary—	
Revised Estimate	5,205
Outlay	4,228
Savings ...	977

4. Constructing a fortified Post at Agram, Bangalore—	Rs.
Revised Estimate	8,032
Outlay	3,453
Savings ...	4,597

6. The Executive Engineer, Bellary, explains that the first work has been completed. In respect to the second, he states that "the contractor failed to push on the work as vigorously as he promised to do, but that, in addition to this drawback, considerable delay occurred in getting possession of the site," while of the third work, he reports that the saving is due to the transfer of materials purchased in 1882-83 to other works during the year. The saving on the fourth work appears to be attributable to the stoppage of the dismantlement of the Bangalore fort from which the materials for the work were to be obtained, and also to late sanction of grant.

7. The savings on establishment and tools and plant are due to the grant for works not having been fully utilized.

(Signed) D C Gordon
Examiner Public Works Accounts

Examiner Accounts for

MILITARY WORKS. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			Rs.	Rs.	Rs.
Revenue from—					
Military Works	I	2	30,000	30,000	35,173
Total, Revenue ...	I	2	30,000	30,000	35,173
Expenditure upon—					
Military Works—					
New Works	III	...	2,06,787	2,08,322	1,97,155
Repairs	IV	...	2,75,000	2,70,329	2,76,512
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Military Works ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Outlay in India ...	...	...	6,01,300	5,97400	5,90,180

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. **MADRAS PRESIDENCY.**

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.—*Detail Account of Revenue.*

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
	Rs.	Rs.	Rs.
Military Works—			
Rents of quarters for officers, the returns from which are expected to yield a profit			18,063
Rents of quarters for officers, the returns from which are not expected to yield a profit			5,596
Casual rents of buildings			133
Sales of buildings			7,247
Sales of barrack furniture			...
Sales of tools and plant	30,000	30,000	...
Sales of produce			36
Sales of old materials			3,411
Value of materials received from old buildings ...			521
Fines, refunds and miscellaneous			161
Recoveries of barrack damages			5
Total, Military Works, as per account on page I ...	00 30,0	30,000	35,173

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.—*Account of Expenditure by Departmental Heads.*

—	Reference to Detailed Accounts. No.	Page.	Budget Estimate.	Revised Estimaae.	Actuals.
Original Works—			Rs.	Rs.	Rs.
Military Works	III	...	2,06,787	2,08,322	1,97,155
Total ...	III	...	2,06,787	2,08,322	1,97,155
Repairs—					
Military Works	IV	...	2,75,000	2,70,329	2,76,512
Total ...	IV		2,75,000	2,70,329	2,76,512
Total, Works Repairs ...	...	...	4,81,787	4,78,651	4,73,667
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Net Expenditure in India as per account on page I	...	...	6,01,300	5,97,400	5,90,180
Abstract of the foregoing.					
Original Works—					
Military Works	III	...	2,06,787	2,08,322	1,97,155
Repairs—					
Military Works	IV	...	2,75,000	2,70,329	2,76,512
Establishment	...	...	1,12,288	1,11,629	1,09,439
Tools and Plant	...	...	7,225	7,120	7,074
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total, Expenditure ...	...	...	6,01,300	5,97,400	5,90,180
Less Expenditure in England ...	...	...	...	...	...
Total Expenditure in India as per account on page I	...	...	6,01,300	5,97,400	5,90,180

Madras,
18th August 1884.

(Signed) D. C. GORDON
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.—*Schedule of Expenditure on Original Works.*

MILITARY WORKS.

Executive Division.	Projects. No. of Item.	Projects. Locality.	Projects. Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS.	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops. *Buildings for European Troops in the Plains.*							
Chingleput ...	1	St. Thomas' Mount.	Constructing a new barracks for Royal Artillery.	1,35,050	67,389	30,000	30,000	30,040	1	G.Os., Nos. 1894 W., dated 25th July 1882, 3679 W., dated 21st December 1883, and 288 W., dated 4th February 1884.
...	2	Poonamallee...	Barracks for European Troops—							
			1. New double-storied barracks for 200 men with out-houses.	1,66,885	6,853	}	}	— 55	} 2	G.O., No. 465 W., dated 19th February 1879, and No. 3067 S.E., dated 28th November 1882.
			2. New quarters for 30 families with out-houses	82,251	52,898			9,350		
			3. New quarters for Apothecary.	7,150	...	} 10,000	9,335	...		
			4. Alterations and demolitions to existing buildings.	18,476	532			...		
			5. Deduct value of old materials.	4,305	...	}	}	...	}	
				2,70,457	...	40,000	39,335	39,335	3	
			Total ...	...	..	...	...	2,500		
	3	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	41,885		
			Total ...	...	...	...	...			

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops —*cont.*							
			Buildings for European Troops in the Plains—cont.							
Bellary ...	4	Bellary ...	Constructing three blocks of stables for Royal Artillery.	10,000	8,540	10,000	3,032	1,357	4	G.O., No. 2099 W., dated 1st August 1883.
...	5	...	Works estimated to cost less than Rs. 10,000.	5,000	4,921	...	1,900	1,896	5	
			Total ...	...	...	10,000	4,932	3,253		
...	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	240	6	
			Total ...	...	...	...	..	3,493		
Coimbatore ...	7	Malapuram ...	Constructing a barracks for a detachment of British Infantry to accommodate 100 men.	1,31,610	45,530	40,000	32,000	34,984	7	G.O., No. 1840 W., dated 18th July 1882, and No. 580 W., dated 3rd April 1884.
...	8	...	Other works estimated to cost less than Rs. 10,000.	5,570	5,557	...	5,200	5,193	8	
			Total ...	...	...	40,000	37,200	40,177		
...	9	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	2,425	9	
			Total ...	..	...	...	...	42,602		
Presidency ...	10	Fort St. George.	Converting the racket court into a covered gymnasium.	11,570	...	5,000	...	...	10	G.O., No. 590 W., dated 4th March 1884.
...	11	Bangalore ...	Additions and alterations to wash-houses for the British Infantry.	12,500	7,946	8,000	8,000	7,946	11	G.O., No. 1102 W., dated 7th May 1880.
			Total ...	...	...	13,000	8,000	7,946		
...	12	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	5,041	12	
			Total ...	...	...	...	...	12,987		
Vizagapatam...	13	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	128	13	
			Total, Buildings for European Troops in the Plains.	...	...	1,03,000	89,467	90,711		
			Total, Minor works not exceeding Rs. 2,500 each.	...	...	...	...	10,334		
			Total, Buildings for European Troops in the Plains.	...	...	...	...	1,01,045		
			Buildings for European Troops in the Hills.							
Nilgiri ...	14	Wellington ...	Works estimated to cost less than Rs. 10,000.	17,550	12,317	...	6,320	6,019	14	
			Total, Buildings for European Troops in the Hills.	...	...	...	6,320	6,019		
...	15	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	678	15	
			Total, Buildings for European Troops in the Hills.	...	...	...	...	6,697		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(1) Accommodation for Troops —*cont.*							
			Buildings for Officers in the Plains.							
Presidency ...	16	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	83	16	
Bellary ..	17	...	Do. do. do. ...	...	...	...	...	79	17	
			Total, Buildings for Officers in the Plains.	...	...	...	...	162		
			Buildings for Officers in the Hills.							
			Nil.							
			Temporary Accommodation for European Troops in the Plains.							
			Nil.							
			In the Hills.							
			Nil.							
			Buildings for Native Cavalry.							
Presidency ...	18	Bangalore ...	Public buildings for a regiment of Native Cavalry.	25,237	...	15,000	...	...	18	G.O., No. 47 W., dated 10th January 1884.
			Total ...	...	...	15,000	...	...		
...	19	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	19	
			Total ...	...	...	...	...	...		
Bellary ...	20	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	69	20	
			Total, Buildings for Native Cavalry.	...	...	15,000	...	...		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	69		
			Total, Buildings for Native Cavalry.	...	...	...	...	69		
Trichinopoly ...	21	Trichinopoly...	*Buildings for Native Infantry.* Constructing public buildings in the 10th Regiment, Native Infantry Lines.	14,215	3,138	...	3,000	3,138	21	G.O., No. 3128 W., dated 5th November 1883 and No. 1187 W., dated 10th May 1884.
...	22	...	Total ...	...	...	...	3,000	3,138		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	533	22	
			Total ...	...	...	...	...	3,671		
North Arcot ...	23	Vellore ...	Works estimated to cost less than Rs. 10,000.	2,800	820	...	820	820	23	
...	24	...	Total ...	...	...	...	820	820		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,111	24	
			Total ...	...	...	...	...	1,931		
Godávari Eastern.	25	...	Works estimated to cost less than Rs. 10,000.	7,005	6,999	...	...	50	25	
...	26	...	Total ...	...	...	...	...	50		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	26	
			Total ...	...	...	...	...	50		

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(1) Accommodation for Troops—*cont.*							
			Buildings for Native Infantry—cont.							
Presidency ...	27	Bangalore ...	Works estimated to cost less than Rs. 10,000.	3,500	3,502	3,800	2,000	2,002	27	
			Total ...	...	...	3,800	2,000	2,002		
...	28	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	233	28	
			Total ...	...	...	...	...	2,235		
Bellary ...	29	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	511	29	
Coimbatore ...	30	...	Do. do. ...	...	...	...	...	952	30	
Ganjam ...	31	...	Do. do. ...	...	...	...	...	884	31	
Vizagapatam...	32	...	Do. do. ...	...	...	...	...	77	32	
			Total, Buildings for Native Infantry.	...	...	3,800	5,820	6,010		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	4,301		
			Total, Buildings for Native Infantry.	...	...	...	...	10,311		
			Grand Total, (1) Accommodation for Troops.	...	...	..	...	1,18,284		
			(2) Ordnance Works.							
Presidency ...	33	Madras ...	Improvements to the Gunpowder Factory, (1) altering the bedding of the machinery at the granulating-house, (2) constructing composition-mills, (3) laying water-pipes to the quarters of millmen and overseers, (4) erecting compound-wall, (5) converting granulating-house into a public machine cutting house, and (6) several other subsidiary works.	2,48,492	2,15,628	20,000	16,935	16,892	33	G.O., No. 2740 W., dated 31st Oct. 1879. G.O., No. 2813 W., dated 12th Nov. 1881. G.O., No. 428 W., dated 17th Feb. 1881. G.O., No. 2489 W., dated 10th Oct. 1881. G.O., No. 425 W., dated 16th Feb. 1882. G.O., No. 1399 W., dated 5th June 1882. G.O., No. 3274 W., dated 12th Dec. 1882. G.O., No. 187 W., dated 16th Jan. 1883.
...	34	Fort St. George.	Works estimated to cost less than Rs. 10,000.	4,940	4,722	...	1,722	1,722	34	G.O., No. 2073 W., dated 30th July 1883. G.O., No. 2748 W., dated 1st Oct. 1883. G.O., No. 3278 W., dated 17th Nov. 1883. G.O., No. 800 W., dated 25th Mar. 1884.
			Total ...	...	...	20,000	18,657	18,614		
...	35	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	35	
			Total ...	...	...	..	...	18,614		
Vizagapatam...	36	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	291	36	
North Arcot ...	37	...	Do. do. ...	...	...	...	...	1,000	37	
Bellary ...	38	...	Do. do. ...	...	...	...	...	813	38	
Chingleput ...	39	...	Do. do. ...	...	...	...	...	1,843	39	
			Total, (2) Ordnance Works ...	...	...	20,000	18,657	18,614		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	3,947		
			Total, (2) Ordnance Works ...	...	...	...	...	22,561		

Schedule of Expenditure on Original Works—cont.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.		
			(3) Commissariat Buildings.							
Coimbatore ...	40	Cannanore ...	Constructing a bakery and a well.	11,380	5,000	5,000	5,000	5,000	40	G.Os., Nos. 2213 W., dated 10th Aug. 1883, and 181 W., dated 21st Jan. 1884.
			Total ...	...	...	5,000	5,000	5,000		
...	41	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	306	41	
			Total ...	...	...	...	...	5,306		
Nilgiri ...	42	Wellington ...	Constructing a bakery at the depôt.	65,000	...	8,000	...	...	42	G.O., No. 2211 W., dated 10th Aug. 1883.
			Total ...	...	...	8,000	...	...		
...	43	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...	43	
			Total ...	...	...	...	...	...		
Bellary ...	44	Bellary ...	Converting the east wing of the old Infantry Barracks into a Government Bakery.	12,589	11,612	...	5,205	4,228	44	G.Os., Nos. 778 W., dated 23rd Mar. 1882, and 2917 W., dated 16th Oct. 1883.
...	45	Do. ...	Works estimated to cost less than Rs. 10,000.	7,210	3,567	...	5,980	2,964	45	
			Total ...	...	...	...	11,185	7,192		
...	46	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	280	46	
			Total ...	...	...	...	...	7,472		
Presidency ...	47	Bangalore ...	Works estimated to cost less than Rs. 10,000.	4,240	4,140	...	420	419	47	
			Total ...	...	...	...	420	419		
...	48	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	128	48	
			Total ...	...	...	...	...	547		
Chingleput ...	49	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	229	49	
			Total, (3) Commissariat Buildings.	...	...	13,000	16,605	12,611		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	943		
			Total, (3) Commissariat Buildings.	...	...	...	...	13,554		
			(4) Staff and Miscellaneous.							
Nilgiri ...	50	Ootacamund...	Works estimated to cost less than Rs. 10,000.	7,450	5,254	...	...	1,946	50	
			Total ...	...	...	...	...	1,946		
...	51	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	601	51	
			Total ...	...	...	...	...	2,547		
Presidency ...	52	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	123	52	
Vizagapatam...	53	...	Do. do. ...	...	...	...	...	— 72	53	
			Total, (4) Staff and Miscellaneous.	...	...	...	...	1,946		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	652		
			Total, (4) Staff and Miscellaneous.	...	...	...	...	2,598		

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.		
			(5) Stud Buildings.							
Salem ...	54	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	492	54	
Barur Project...	55	...	Do. do. ...	...	...	...	...	1,935	55	
			Total, (5) Stud Buildings...	...	...	...	...	2,427		
			(7) General Cantonment Works.							
Bellary ...	56	Bellary ...	Water-supply, Allipúr tank ...	1,41,628	1,39,740	...	2,000	2,014	56	G.O., No. 3118 W., dated 2nd November 1874.
			Total ...	...	...	...	2,000	2,014		
...	57	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	711	57	
			Total ...	...	...	...	...	2,725		
Presidency ...	58	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	660	58	
Ganjam ...	59	...	Do. do. ...	...	...	...	...	163	59	
Nilgiri ...	60	...	Do. do. ..	...	...	...	...	111	60	
Coimbatore ...	61	...	Do. do. ...	...	...	...	...	108	61	
			Total, (7) General Cantonment Works.	...	...	...	2,000	2,014		
			Minor works not exceeding Rs 2,500 each.	...	...	...	...	1,753		
			Total, (7) General Cantonment Works.	...	...	...	...	3,767		
			(8) Fortifications.							
Presidency ...	62	Madras ...	Completing the emplacements and improving the store-rooms of the sea-coast batteries.	48,800	30,511	20,000	30,000	30,511	62	G.O., No. 1661 W., dated 13th June 1883 and No. 20 W., dated 8th January 1884.
Do. ...	63	Do. ...	Mounting ordnance	42,035	...	10,000	...	...	63	G.O., No. 2970 W., dated 19th October 1883.
Do. ...	64	Bangalore ...	Constructing a fortified post on Ordnance Depôt within do. and a laboratory for Ordnance Depôt.	34,280	3,453	...	8,032	3,453	64	G.O., No. 3060 W., dated 30th October 1883.
			Total, (8) Fortifications ...	...	...	30,000	38,032	33,964		
			Minor works not exceeding Rs. 2,500 each.	...	...	...	...	...		
			Total, (8) Fortifications ...	...	...	...	...	33,964		
...	65	...	Allotment for minor new works not exceeding Rs. 2,500 each.	...	...	21,987	31,421	25,266	65	
			Grand Total, Military Works...	...	...	2,06,787	2,08,322	1,97,155		

Madras,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. III A.—*Abstract of Expenditure on Military Works for the Year* 1883-84.

Division.	Buildings for Accommodation of Troops.								Ordnance works.	Commissariat.	Staff and miscellaneous.	Stud.	Roads to hill stations or lines of military communications.	General cantonment works.	Fortification.	Dockyard or naval.	Grand Total.	Deduct outlay from contributions.	Net Total.
	New sets of buildings including subsidiary, auxiliary and hospital accommodation for European Troops.		Buildings for Officers.		Temporary accommodation for European Troops.		Buildings for Native Infantry.	Buildings for Native Cavalry.											
	In the Plains.	In the Hills.	In the Plains.	In the Hills.	In the Plains.	In the Hills.													
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Chingleput ..	41,835	..	..	..	..	..	..	..	1,843	229	..	..	..	..	..	..	43,907	..	43,907
Bellary	3,493	..	79	..	..	..	69	511	813	7,472	..	..	..	2,725	..	..	15,162	..	15,162
Coimbatore ..	42,602	..	..	..	..	..	..	952	..	5,306	..	..	..	108	..	..	48,968	..	48,968
Presidency ..	12,987	..	83	..	..	..	..	2,235	18,614	547	123	..	..	660	33,964	..	69,213	..	69,213
Vizagapatam ..	128	..	..	..	..	..	..	77	291	..	— 72	..	..	..	..	..	424	..	424
Nilgiri	..	6,697	..	..	..	..	..	..	..	..	2,547	..	..	111	..	..	9,355	..	9,355
Trichinopoly ..	..	..	..	..	..	..	..	3,671	..	..	..	..	..	..	..	..	3,671	..	3,671
North Arcot ..	..	..	..	..	..	..	..	1,931	1,000	..	..	..	..	..	..	..	2,931	..	2,931
Godávari Eastern ..	..	..	..	..	..	..	..	50	..	..	..	..	..	..	..	..	50	..	50
Ganjam	..	..	..	..	..	..	..	884	..	..	..	..	..	..	..	..	1,047	..	1,047
Salem	..	..	..	..	..	..	..	..	..	..	..	..	..	163	..	..	492	..	492
Barur Project ..	..	..	..	..	..	..	..	..	..	..	492	..	..	..	..	..	1,935	..	1,935
Total ..	1,01,045	6,697	162	..	..	..	69	10,311	22,561	13,554	2,598	2,427	..	3,767	33,964	..	1,97,155	..	1,97,155

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.—*Schedule of Expenditure on Repairs.*

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			MILITARY WORKS.								
			(I) Accommodation for Troops.								
			Buildings for European Troops.								
Presidency ...	Madras and Bangalore ...	12,295	Repairs estimated to cost less than Rs. 10,000	...	...	12,295	...	...	...	...	...
				...	...	12,295	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	43,162	...	...	...	...	...
			Total ...	...	...	55,457	...	...	...	...	...
Chingleput ...	Mount ...	5,692	Repairs estimated to cost less than Rs. 10,000	...	...	7,034	...	...	...	...	...
				...	...	7,034	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	13,169	...	...	...	...	...
			Total ...	...	...	20,203	...	...	...	...	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*								
			(1) Accommodation for Troops—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			Buildings for European Troops—cont.								
Coimbatore ...	Cannanore and Calicut.	4,086	Repairs estimated to cost less than Rs. 10,000	...	...	7,405	...	...	...	...	...
				...	..	7,405	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	14,155	...	...	...	...	...
			Total ...	...	...	21,560	...	...	...	...	...
Nilgiri ...	Wellington ...	3,018	Repairs estimated to cost less than Rs. 10,000	...	...	3,018	...	...	...	...	...
				...	...	3,018	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,396	...	...	...	...	...
			Total ...	...	...	5,414	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	12,188	...	...	...	...	...
Vizagapatam ...	Vizagapatam and Vizianagrum.	...	Do. do. do. ...	...	...	1,440	...	...	...	...	...
Trichinopoly ...	Trichinopoly.	...	Do. do. do. ...	...	...	600	...	...	...	...	...
			Total, Buildings for European Troops.	...	...	29,752	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	87,110	...	...	...	...	...
			Grand Total, Buildings for European Troops	...	...	116,862	...	...	...	...	...
			Buildings for Native Troops.								
Ganjam ...	Berhampore ...	4,720	Repairs estimated to cost less than Rs. 10,000	...	...	761	...	3,959	...	...	...
				...	...	761	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	..	...	1,393	...	...	...	...	...
			Total ...	...	..	2,154	...	...	...	..	...
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	5,727	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	..	581	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ..	...	...	854	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	..	4,286	...	...	...	...	...
Nilgiri ...	Ootacamund...	...	Do. do. do. ...	...	...	29	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	476	...	...	...	...	...
Trichinopoly ...	Trichinopoly...	...	Do. do. do. ...	...	...	1,059	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	..	1,363	...	...	...	...	...
Tinnevelly ...	Palamcottah...	...	Do. do. do. ...	...	...	18	...	...	...	...	...
Godávari, Eastern.	Samulcottah...	...	Do. do. do. ...	...	...	557	...	...	...	...	...
			Total, Buildings for Native Troops ...	...	...	761	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	16,343	...	...	...	...	...
			Grand Total, Buildings for Native Troops	...	...	17,104	...	...	...	...	...
			Quarters for Officers.								
Presidency ...	Madras ...	1,796	Repairs estimated to cost less than Rs. 10,000	...	...	1,796	...	...	...	...	...
				...	...	1,796	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	4,672 ...	...	...	...	...	...
			Total ...	...	...	6,468	...	...	...	...	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			MILITARY WORKS—*cont.*								
			(1) ACCOMMODATION FOR TROOPS—*cont.*								
			Quarters for Officers—cont.								
Chingleput ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	703	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	254	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	986	...	...	...	...	...
Nilgiri ...	Wellington ...	...	Do. do. do. ...	...	...	444	...	...	...	...	...
Trichinopoly ...	Trichinopoly ...	...	Do. do. do. ...	...	...	132	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	270	...	...	...	...	...
			Total, Quarters for Officers ...	...	...	1,796	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	7,461	...	...	...	...	...
			Grand Total, Quarters for Officers ...	...	...	9,257	...	...	...	...	...
			Rent of Buildings or Compensation for Quarters.								
Presidency ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	16,453	...	...	...	...	...
Salem ...	...	...	Do. do. do. ...	...	...	1,544	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	1,520	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	5,400	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	...	2,365	...	...	...	...	...
Nilgiri ...	...	...	Do. do. do. ...	...	...	1,241	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,074	...	...	...	...	...
Ganjam ...	...	...	Do. do. do. ...	...	...	20	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	178	...	...	...	...	...
South Arcot ...	...	...	Do. do. do. ...	...	...	65	...	...	...	...	...
Sangam Project.	...	...	Do do. do. ...	...	...	297	...	...	...	...	...
Barur do.	...	...	Do. do. do. ...	...	...	174	...	...	...	...	...
			Total Rents of Buildings or Compensation for Quarters	...	...	30,331	...	...	...	...	...
			Grand Total, (1) Accommodation for Troops	...	...	1,73,554	...	2,08,806	1,54,080	1,61,324	1,10,523
			(2) ORDNANCE WORKS.								
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,199	...	...	...	...	...
				...	...	1,199	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	12,998	...	...	...	...	...
			Total ...	...	...	14,197	...	...	...	...	...
Chingleput ...	Mount ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,265	..	...	...	...	...
Bellary ...	Bellary ...	...	Do do. do. ...	...	...	1,478	...	...	...	...	...
Coimbatore ...	Cannanore ...	...	Do. do. do. ...	...	..	147	...	...	...	...	...
			Total, (2) Ordnance Works ...	...	...	1,199	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each ...	...	...	16,888	...	...	...	...	...
			Grand Total, (2) Ordnance Works ...	...	...	18,087	...	15,106	28,146	23,587	14,292

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years.				
				Budget Estimate.	Revised Estimate.	Actuals.	Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(3) Commissariat Buildings.								
Presidency ...	Madras ...	3,807	Repairs estimated to cost less than Rs. 10,000	...	...	3,807	...	...	...	...	...
				...	...	3,807	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	7,637	...	...	...	...	...
			Total ...	...	...	11,444	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each								
Chingleput ...	...	...	Do. do. do. ...	...	...	2,115	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	423	...	...	...	...	...
				...	...	1,172	...	...	...	...	...
			Total, (3) Commissariat Buildings ...	...	...	3,807	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	11,347	...	...	...	...	...
			Grand Total, Commissariat Buildings	...	...	15,154	...	6,808	18,387	12,039	6,505
			(4) Staff and Miscellaneous.								
Nilgiri ...	Lovedale ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	5,177	...	3,469	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	3,367	...	...	...	...	...
			Total ...	...	...	8,544	...	...	...	...	...
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	2,255	...	...	...	...	...
				...	...	2,255	...	...	...	...	...
			Minor repairs not exceeding Rs 2,500 each	...	...	6,977	...	...	...	...	...
			Total ...	...	...	9,232	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	566	...	...	...	...	...
Chingleput ..	...	...	Do. do. do. ...	...	...	117	...	...	...	...	...
			Total, (4) Staff and Miscellaneous ...	...	..	7,432	...	...	...	...	...
			Do. Minor repairs not exceeding each Rs. 2,500	...	...	11,027	...	...	...	...	...
			Grand Total, (4) Staff and Miscellaneous ...	...	...	18,459	...	11,686	18,449	27,350	30,527
			(5) Stud Buildings.								
Salem ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	..	1,320	...	...	...	...	...
Barur Project.	...	...	Do. do. do. ...	...	...	755	...	...	...	...	...
			Total (5) Stud Buildings ...	...	...	2,075	...	6,208	4,903	623	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(3) Commissariat Buildings.								
Presidency ...	Madras ...	3,807	Repairs estimated to cost less than Rs. 10,000	...	...	3,807	...	...	...	...	...
				...	...	3,807	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	7,637	...	...	...	...	...
			Total ...	...	...	11,444	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	2,115	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	423	...	...	...	...	...
Bellary ...	Bellary ...	...	Do. do. do. ...	...	...	1,172	...	...	...	...	...
			Total, (3) Commissariat Buildings ...	...	...	3,807	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	11,347	...	...	...	...	...
			Grand Total, Commissariat Buildings	...	...	15,154	...	6,808	18,387	12,039	6,505
			(4) Staff and Miscellaneous.								
Nilgiri ...	Lovedale ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	5,177	...	3,469	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	3,367	...	...	...	...	...
			Total ...	...	...	8,544	...	...	...	...	...
Presidency ...	Madras ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	2,255	...	...	...	...	...
				...	...	2,255	...	...	...	...	...
			Minor repairs not exceeding Rs 2,500 each	...	...	6,977	...	...	...	...	...
			Total ...	...	...	9,232	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	566	...	...	...	...	...
Chingleput ..	...	...	Do. do. do. ...	...	...	117	...	...	...	...	...
			Total, (4) Staff and Miscellaneous ...	...	..	7,432	...	...	...	...	...
			Do. Minor repairs not exceeding each Rs. 2,500	...	...	11,027	...	...	...	...	...
			Grand Total, (4) Staff and Miscellaneous ...	...	...	18,459	...	11,686	18,449	27,350	30,527
			(5) Stud Buildings.								
Salem ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	..	1,320	...	...	...	...	...
Barur Project.	...	...	Do. do. do. ...	...	...	755	...	...	...	...	...
			Total (5) Stud Buildings ...	...	...	2,075	...	6,208	4,903	623	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			(6) Roads to Hill Stations or Lines of Military Communications.								
Presidency ...	Madras and Bangalore.	...	Repairs estimated to cost less than Rs. 10,000	...	...	15,139	...	...	...	...	...
				...	...	15,139	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	171	...	...	...	...	...
			Total ...	...	...	15,310	...	...	...	...	...
Coimbatore ...	...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	426	...	...	...	...	...
Nilgiri ...	...	...	Do. do. do. ...	..	...	1,303	...	...	...	...	...
North Arcot ...	...	...	Do. do. do. ...	...	...	1,000	...	...	...	...	...
Vizagapatam ...	...	...	Do. do. do. ...	...	...	1,761	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	3,244	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. do. ...	...	...	1,188	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	150	...	...	...	...	...
Bellary ...	...	...	Do. do. do. ...	...	...	7,029	...	...	...	...	...
			Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	15,139	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	..	...	16,272	..	...	..	...	...
			Grand Total, (6) Roads to Hill Stations or Lines of Military Communications.	...	...	31,411	...	28,549	29,600	31,039	25,082
			(7) General Cantonment Works.								
Presidency ...	Bangalore ...	6,891	Repairs estimated to cost less than Rs. 10,000	...	...	6,891	...	...	...	...	...
				...	...	6,891	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,365	...	...	...	...	...
			Total ...	...	...	9,256	...	...	...	...	...
Bellary ...	Bellary ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	1,007	...	...	...	...	...
Chingleput ...	...	...	Do. do. do. ...	...	...	289	...	...	...	...	...
Coimbatore ...	...	...	Do. do. do. ...	...	..	128		...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
Ganjam ...	Berhampore ...	...	Do. do. do. ...	...	...	5	...	...	...	...	...
			Total, (7) General Cantonment Works.	..	...	6,891	...	...	...	...	...
			Do. Minor repairs not exceeding Rs. 2,500 each	...	...	3,799	...	...	...	...	...
			Grand Total, (7) General Cantonment Works	...	...	10,690	...	7,387	11,398	10,357	...
			(8) Fortifications.								
Presidency ...	Madras ...	3,425	Repairs estimated to cost less than Rs. 10,000	...	...	3,425	...	...	...	...	...
				...	...	3,425	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	2,395	...	...	...	...	...
			Total ...	...	...	5,820	...	...	...	...	...

Schedule of Expenditure on Repairs—cont.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Total.	Outlay of the previous Four Years. Average Annual Estimate for previous Four Years.	1882-83.	1881-82.	1880-81.	1879-80.
			MILITARY WORKS—*cont.*	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			(8) FORTIFICATIONS—*cont.*								
Bellary ...	Bellary ...	...	Repairs estimated to cost less than Rs. 10,000	...	...	1,127	...	...	...	...	...
				...	...	1,127	...	...	...	...	...
			Minor repairs not exceeding Rs. 2,500 each	...	...	...	...	...	...	...	...
			Total ...	...	...	1,127	...	...	..	...	...
Coimbatore ...	Cannanore ...	...	Minor repairs not exceeding Rs. 2,500 each	...	...	85	...	...	...	...	...
North Arcot ...	Vellore ...	...	Do. do. do. ...	...	...	50	...	...	...	...	...
			Total, (8) Fortifications	...	...	4,552	...	...	...	...	...
			Do. Minor Repairs not exceeding Rs. 2,500	...	...	2,530	...	...	...	...	...
			Grand Total, (8) Fortifications ...	...	...	7,082	...	8,405	4,134	11,128	3,196
			Grand Total, Military Repairs ...	2,75,000	2,70,329	2,76,512	2,77,815	2,92,955	2,69,097	2,77,447	1,90,128

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

28

MILITARY WORKS. **MADRAS PRESIDENCY.**

No. IV-A.—*Abstract of Expenditure on Repairs to Military Works for the Year* 1883-84.

Division.	Accommodation for Troops. Buildings for European Troops.	Buildings for Native Troops.	Quarters for Officers.	Rent of Buildings or Compensation for Quarters.	Ordnance Works.	Commissariat.	Staff and Miscellaneous.	Stud.	Roads to Hill Stations or Lines of Military Communications.	General Cantonment Works.	Fortifications.	Dockyard or Naval.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Presidency	55,457	5,727	6,468	16,453	14,197	11,444	9,232	..	15,310	9,256	5,820	..	..	1,49,364	..	1,49,364
Chingleput	20,203	581	703	5,490	2,265	423	117	..	3,244	289	..	..	..	33,225	..	33,225
Coimbatore	21,560	4,286	986	2,365	147	2,115	566	..	426	128	85	..	..	32,664	..	32,664
Nilgiri	5,414	29	444	1,241	..	..	8,544	..	1,303	..	..	..	..	16,975	..	16,975
Bellary	12,188	854	254	1,520	1,478	1,172	..	..	7,029	1,007	1,127	..	...	26,629	..	26,629
Vizagapatam	1,440	476	..	1,074	..	..	..	..	1,761	..	..	..	..	4,751	..	4,751
Trichinopoly	600	1,059	132	178	..	..	..	..	1,188	..	..	..	..	3,157	..	3,157
Ganjam	..	2,154	..	20	..	..	..	..	150	5	..	..	..	2,329	..	2,329
North Arcot	..	1,363	270	..	..	..	..	..	1,000	5	50	..	..	2,688	..	2,688
Tinnevelly	..	18	..	..	..	..	..	..	..	..	..	..	..	18	..	18
Godávari, Eastern	..	557	..	..	..	..	..	..	..	..	..	..	..	557	..	557
Salem	..	..	..	1,544	..	..	..	1,320	..	..	..	..	..	2,864	..	2,864
South Arcot	..	..	..	65	..	..	..	..	..	..	..	..	..	65	..	65
Sangam Project	..	..	..	297	..	..	..	..	..	..	..	..	..	297	..	297
Barur do.	..	..	..	174	..	..	..	755	..	..	..	..	..	929	..	929
Total ..	1,16,862	17,104	9,257	30,331	18,087	15,154	18,459	2,075	31,411	10,690	7,082	..	..	2,76,512	..	2,76,512

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

29

MADRAS PRESIDENCY.

MILITARY WORKS.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84 *compared with Sanctioned Estimates.*

Division.	No.	Name of Work.	By whom sanctioned.	Amount of		Total Cost of Work.	Excess, if any, over		Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Original Estimate.	Final Estimate.		Original Estimate.	Final Estimate.			
		Military Works.		Rs.	Rs.	Rs.	Rs.	Rs.			
Coimbatore	1	Providing a boarded floor for the hospital of European infantry at Cannanore.	G.O., No. 3335 W., dated 16th December 1882.	5,570	5,570	5,568	1	..	..	February 1883 ..	March 1884.
Nilgiri ..	2	Supplying cooking stoves to each married quarters, Wellington.	G.O., No. 2949 W., dated 8th November 1882.	8,020	8,020	7,761	..	..	..	27th March 1883 ..	December 1883.
Do. ..	3	Extending 6-inch water main pipe from the barrack square to married quarters at Wellington.	G.O., No. 198 W., dated 18th January 1883.	9,530	9,530	4,556	..	..	..	,, ,, ..	January 1884.
Presidency	4	Additions to regimental school, Sappers and Miners, Bangalore.	G.O., No. 2155 W., dated 31st August 1881.	3,500	3,500	3,503	2	2	Examiner.	,, ,, ..	March 1884.
Do. ..	5	enewing a portion of the terrace roof of the armoury of the Grand Arsenal, Madras.	G.O., No. 2222 W., dated 30th August 1882.	4,940	4,940	4,722	..	..	..	1st April 1883 ..	October 1883.
Do. ..	6	Constructing a sifting room for the Government Bakery, Bangalore.	G.O., No. 1632 W., dated 28th June 1882.	4,240	4,240	4,140	..	..	..	17th August 1882 ..	April 1883.
Nilgiri ..	7	Converting a portion of the existing cistern into boys' plunge bath, Lawrence Asylum, Ootacamund.	G.O., No. 3209 W., dated 12th November 1883.	2,650	2,650	2,648	..	..	..	March 1853 ..	January 1884.
Bellary ..	8	New pattern punkahs for half a battalion of British infantry.	G.O., No. 427 W., dated 11th February 1879.	5,000	5,000	4,922	..	..	..	..	March 1884.

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MILITARY WORKS. MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.	References.
Reductions.	Rs.		
Original Works	— 66,800		G.O., No. 1964 W., dated 13th July 1883.
	— 1,700		,, ,, 381 W., ,, 12th Feb. 1884.
	— 2,113		,, ,, 592 W., ,, 4th Mar. ,,
Repairs	— 3,000		,, ,, 2917 W., ,, 16th Oct. 1883.
	— 1,766		,, ,, 260 W., ,, 30th Jan. 1884.
	— 1,605		,, ,, 342 W., ,, 8th Feb. ,,
Establishment	— 15,300		,, ,, 2097 W., ,, 31st July 1883.
Tools and Plant	— 1,000		,, ,, 2097 W., ,, 31st ,, ,,
Total Reductions ...		— 93,284	
Additions.			
Original Works	3,900		G.O., No. 2201 W., dated 9th Aug. 1883.
	8,032		,, ,, 2444 W., ,, 1st Sept. ,,
	5,000		,, ,, 2593 W., ,, 15th ,, ,,
	15,700		,, ,, 2787 W., ,, 5th Oct. ,,
	3,000		,, ,, 2917 W., ,, 16th ,, ,,
	20,000		,, ,, 2958 W., ,, 18th ,, ,,
	3,000		,, ,, 124 W., ,, 16th Jan. 1884.
	1,766		,, ,, 260 W., ,, 30th ,, ,,
	1,605		,, ,, 342 W., ,, 2nd Feb. ,,
	8,032		,, ,, 467 W., ,, 20th ,, ,,
Repairs	1,700		,, ,, 381 W., ,, 12th ,, ,,
	2,113		,, ,, 592 W., ,, 4th Mar. ,,
Establishment	897		,, ,, 2201 W., ,, 9th Aug. 1883.
	1,847		,, ,, 2444 W., ,, 1st Sept. ,,
	1,150		,, ,, 2593 W., ,, 15th ,, ,,
	3,600		,, ,, 2936 W., ,, 17th Oct. ,,
	4,600		,, ,, 2958 W., ,, 18th ,, ,,
	700		,, ,, 124 W., ,, 16th Jan. 1884.
	1,847		,, ,, 467 W., ,, 20th Feb. ,,
Tools and Plant	53		,, ,, 2201 W., ,, 9th Aug. 1883.
	121		,, ,, 2444 W., ,, 1st Sept. ,,
	50		,, ,, 2593 W., ,, 15th ,, ,,
	200		,, ,, 2936 W., ,, 17th Oct. ,,
	300		,, ,, 2958 W., ,, 18th ,, ,,
	50		,, ,, 124 W., ,, 16th Jan. 1884.
	121		,, ,, 467 W., ,, 20th Feb. ,,
Total Additions ...		89 384	
Net Reductions ...		— 3,900	

MADRAS,
18th August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.